

BIHAR STATE EDUCATIONAL INFRASTRUCTURE DEVELOPMENT CORPORATION LIMITED, PATNA (BIHAR).

SUMMARY OF PROJECTS																			Date :-31/10/2021	
S. N.	PROJECT	Total Sanctioned	Contract Awarded	Physical Status										Summary			Recieved Amount (in Lakh)	Fin. Exp. (31/10/2021) (in Lakhs)	Financial Achievement (%)	
		No. of Schools	No. of School	Lay-out	Foundation	PL	Ground Floor		1 st Floor		2nd Floor		Finishing	Complete	In-Progress	Not start				
							LL	RL	LL	RL	LL	RL								
1	USS (Upgraded Secondary School) (2009-10) State	45	45	-	-	-	-	-	-	-	-	-	-	33	-	12	2134.20	1758.01	82.37%	
2	USS (Upgraded Secondary School) (2009-10) central	335	323	-	-	2	1	5	1	-	-	-	4	280	13	42	20342.00	13674.46	67.22%	
3	USS (Upgraded Secondary School) (2010-11) central	425	400	-	-	-	1	-	1	-	-	-	2	347	4	74	25629.61	18320.02	71.48%	
	Total :-	805	768	-	-	2	2	5	2	-	-	-	6	660	17	128	48105.81	33752.49	70.16%	
4	GH (Girl's Hostel) (2009-10)	80	77	-	-	-	1	-	-	1	-	-	7	51	9	20	11307.36	8241.20	72.88%	
	GH (Girl's Hostel) (2010-11)	113	109	-	-	-	-	-	-	-	-	-	-	86	-	27	5872.80	12431.81	211.68%	
																	3247.21	0.00		
	Total :-	193	186	-	-	-	1	-	-	1	-	-	7	137	9	47	20427.37	20673.01	101.20%	
5	MS (Model School) (2009-10)	98	86	-	-	1	-	2	-	2	-	-	3	78	8	12	15855.00	21541.89	135.87%	
	MS (Model School) (2010-11)	255	211	-	-	-	-	3	-	7	-	-	12	188	22	45	39714.17	53311.08	134.24%	
																	18667.00		0.00%	
	Total :-	353	297	-	-	1	-	5	-	9	-	-	15	266	30	57	74236.17	74852.97	100.83%	
6	SSS (Senior Secondary School) (2013-14)	993	992	1	1	4	9	10	4	9	-	-	37	814	75	104	98831.73	101921.21	103.13%	
7	HSS (Higher Secondary School) (2013-14)	226	222	-	-	-	1	-	1	-	-	-	8	188	10	28	27142.50	23191.69	85.44%	
8	SSSM (Senior Secondary School Minority) (2014-15)	258	198	-	1	1	2	5	4	6	-	-	13	140	32	86	23569.38	20090.11	85.24%	

S. N.	PROJECT	Total Sanctioned	Contract Awarded	Physical Status										Summary			Recieved Amount (in Lakh)	Fin. Exp. (31/10/2021) (in Lakhs)	Financial Achievement (%)
		No. of Schools	No. of School	Lay-out	Foundation	PL	Ground Floor		1 st Floor		2nd Floor		Finishing	Complete	In-Progress	Not start			
							LL	RL	LL	RL	LL	RL							
9	USSS (Upgraded Senior Secondary School) 2011-12	156	150	2	-	2	-	-	2	-	-	-	12	104	18	34	17779.42	13249.50	74.52%
10	USSS (Upgraded Senior Secondary School) 2013-14	201	197	-	1	2	5	1	2	2	-	-	9	157	22	22	7238.01	20728.00	286.38%
	Total :-	1834	1759	3	3	9	17	16	13	17	-	-	79	1403	157	274	174561.04	179180.51	102.65%
	Grand total (1-10):-	3185	3010	3	3	12	20	26	15	27	0	0	107	2466	213	506	317330.39	308458.98	97.20%
11	Examination Hall	23	23	-	-	-	-	-	-	-	-	1	-	22	1	-	7833.42	8964.43	114.44%
12	Shiksha Bhawan	13	11	1	1	-	-	-	-	-	-	-	1	7	3	3	2423.00	1770.99	73.09%
13	Deegree College	18	18	-	-	1	-	-	-	-	-	-	-	7	1	10	6000.00	3728.27	62.14%
14	CDPO (Child Development Project Office co-housing)	28	28	-	-	-	-	-	-	-	-	-	-	28	-	-	3180.50	3174.89	99.82%
15	ICT@Shcools	1000	832	-	-	-	-	-	-	-	-	-	-	832	-	168	13515.00	11221.24	83.03%
16	ICT Projects - World Bank	250	250	-	-	-	-	-	-	-	-	-	-	250	-	-	4323.85	2372.82	54.88%
17	Examination Hall (BSEB)	10	10	-	-	-	-	-	-	-	-	-	-	10	-	-	14893.16	14802.92	99.39%
	Grand Total (1-17):-	4527	4182	4	4	13	20	26	15	27	0	1	108	3622	218	687	369499.32	354494.54	95.94%