

Progress Report of BRC (Block Resources Center) Project

Bihar State Educational Infrastructure Development Corporation Ltd.

Report as on dated 30 / 09 / 18

Sl. No.	Name of Scheme	Name of District	BSEIDC Division	Date of Agreement / LOA Issued	Date of completion (as per agr.)	Physical Status										Establishment of ICT LAB	Up to date Exp.	Work Stage	Remarks
						Layout Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing	Complete				
				INDEX	Stage Completed	1	In Progress							0.5					
1	BRC Naugachhia, Bhagalpur	Bhagalpur	Bhagalpur	09/03/18	08/06/19	1	1	1	1	0.5						completed	9.889	Work in progress	
2	BRC Pirpanti, Bhagalpur	Bhagalpur	Bhagalpur	05/12/17	04/03/19	1	1	1	1	1	1	1	1	1	1	completed	60.755	Completed	
3	BRC Shahkund, Bhagalpur	Bhagalpur	Bhagalpur	29/06/17	28/09/18	1	1	1	1	1	1	1	1	1	1	completed	64.463	Completed	
4	BRC Katoria, Banka	Banka	Bhagalpur	16/01/17	15/04/18	1	1	1	1	1	1	1	1	1	1	completed	53.885	Completed	
5	BRC Rajaun, Banka	Banka	Bhagalpur	17/05/17	16/08/18	1	1	1	1	1	1	1	1	0.5		completed	36.890	Work in progress	
6	BRC Barahat, Banka	Banka	Bhagalpur	28/02/17	27/05/18	1	1	1	1	1	1	1	1	1	1	completed	60.700	Completed	
7	BRC Belhar, Banka	Banka	Bhagalpur	28/02/17	27/05/18	1	1	1	1	1	1	1	1	1	1	completed	56.936	Completed	
8	BRC Manigachhi, Darbhanga	Darbhanga	Darbhanga	14/03/18	13/06/19	1	1	1	1	0.5						completed	17.006	Work in progress	
9	BRC Keoti, Darbhanga	Darbhanga	Darbhanga	30/01/17	29/04/18	1	1	1	1	1	1	1	1	1	1	completed	68.196	Completed	
10	BRC Kusheshwarsthan, Darbhanga	Darbhanga	Darbhanga	18/01/17	17/04/18	1	1	1	1	1	1	1	1	0.5		completed	53.099	Substantially complete	
11	BRC Ghanshyampur, Darbhanga	Darbhanga	Darbhanga	28/12/17	27/03/19	1	1	1	0.5							completed	12.011	Work in progress	
12	BRC Kiratpur, Darbhanga	Darbhanga	Darbhanga	29/06/17		0.5										completed		Work in progress	
13	BRC Baheri, Darbhanga	Darbhanga	Darbhanga	18/01/17	17/04/18	1	1	1	1	1	1	1	0.5			completed	27.554	Work in progress	
14	BRC Hanumannagar, Darbhanga	Darbhanga	Darbhanga	14/12/17	13/03/19	1	1	1	1	0.5						completed	19.425	Work in progress	
15	BRC Lakhnaur, Madhubani	Madhubani	Darbhanga	13/12/17	12/03/19	1	1	1	1	1	0.5					completed	31.802	Work in progress	

Sl. No.	Name of Scheme	Name of District	BSEIDC Division	Date of Agreement / LOA Issued	Date of completion (as per agr.)	Physical Status										Establishment of ICT LAB	Up to date Exp.	Work Stage	Remarks
						Layout Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing	Complete				
				INDEX	Stage Completed	1	In Progress								0.5				
31	BRC Saurbazar, Saharsa	Saharsa	Koshi	28/08/17	27/11/18	1	1	1	1	1	1	1	1	1	0.5	completed	36.152	Work in progress	
32	BRC Nauhatta, Saharsa	Saharsa	Koshi	24/05/17	23/08/18	1	1	1	1	1	1	1	1	1	1	completed	65.205	Completed	
33	BRC Mahesi, Saharsa	Saharsa	Koshi	28/08/17	27/11/18	1	1	1	1	1	0.5					completed		Work in progress	
34	BRC Sonbarsa, Saharsa	Saharsa	Koshi	18/10/16												completed		Not Started	
35	BRC Simri Bakhtiyarpur, Saharsa	Saharsa	Koshi	16/01/17	15/04/18	1	1	1	1	1	1	1	1	1	0.5	completed	49.672	Work in progress	
36	BRC Puraini, Madhepura	Madhepura	Koshi	22/02/17	21/05/18	1	1	1	1	1	1	1	1	1	1	completed	58.656	Completed	
37	BRC Gwalpada, Madhepura	Madhepura	Koshi	01/12/17	28/02/19	1	1	1	1	1	1	0.5				completed	31.210	Work in progress	
38	BRC Kumarkhand, Madhepura	Madhepura	Koshi	11/12/17	10/03/19	1	1	1	1	1	0.5					completed	25.651	Work in progress	
39	BRC Gailarh, Madhepura	Madhepura	Koshi	16/05/17	15/08/18	1	1	1	1	1	1	1	1	1	1	completed	63.325	Completed	
40	BRC Supaul	Supaul	Koshi	16/02/17	15/05/18	1	1	1	1	1	1	1	1	1	1	completed	65.043	Completed	
41	BRC Pipra, Supaul	Supaul	Koshi	14/11/17	13/02/19	1	1	1	1	1	1	1	0.5			completed	39.514	Substantially complete	
42	BRC Pratapganj, Supaul	Supaul	Koshi	13/02/17	12/05/18	1	1	1	1	1	1	1	1	1	1	completed	66.826	Completed	
43	BRC Nirmali, Supaul	Supaul	Koshi	13/03/18	12/06/19	1	1	1	1	1	0.5					completed	22.997	Work in progress	
44	BRC Raghapur, Supaul	Supaul	Koshi	23/12/16	22/03/18	1	1	1	1	1	1	1	1	0.5		completed	52.776	Substantially complete	
45	BRC Atari, Gaya	Gaya	Magadh	14/06/17	13/09/18	1	1	1	1	1	1	1	1	0.5		completed	30.364	Work in progress	

Sl. No.	Name of Scheme	Name of District	BSEIDC Division	Date of Agreement / LOA Issued	Date of completion (as per agr.)	Physical Status										Establishment of ICT LAB	Up to date Exp.	Work Stage	Remarks	
						Layout Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing	Complete					
				INDEX	Stage Completed	1	In Progress								0.5					
46	BRC Neemchak, Gaya	Gaya	Magadh	20/03/17	19/06/18	1	1	1	1	1	1	1	1	1	1	0.5	completed	50.341	Substantially complete	
47	BRC Wazirganj, Gaya	Gaya	Magadh	12/12/17	11/03/19	1	1	1	1	1	1	1	1	1	1	0.5	completed	24.606	Work in progress	
48	BRC Mohanpur, Gaya	Gaya	Magadh	05/12/17	04/03/19	1	1	1	1	1	1	0.5					completed	15.709	Work in progress	
49	BRC Imamganj, Gaya	Gaya	Magadh	27/11/17	26/02/19	1	1	1	1	0.5							completed	9.025	Work in progress	
50	BRC Amas, Gaya	Gaya	Magadh	09/03/17	08/06/18	1	1	1	1	1	1	1	1	1	1	1	completed	51.258	Completed	
51	BRC Koch, Gaya	Gaya	Magadh	18/10/16		1											completed		Work in progress	
52	BRC Arwal	Arwal	Magadh	15/09/17	14/12/18	1	1	1	1	1	1	0.5					completed	25.889	Work in progress	
53	BRC Karpri, Arwal	Arwal	Magadh	14/07/17	13/10/18	1	1	1	1	1	1	1	1	1	0.5		completed	55.587	Substantially complete	
54	BRC Obra, Aurangabad	Aurangabad	Magadh	03/04/17	02/07/18	1	1	1	1	1	1	1	1	1	1	1	completed	61.119	Completed	
55	BRC Deo, Aurangabad	Aurangabad	Magadh	09/03/17	08/06/18	1	1	1	1	1	1	1	1	1	1	1	completed	52.321	Completed	
56	BRC Madanpur, Aurangabad	Aurangabad	Magadh	14/02/17	13/05/18	1	1	1	1	1	0.5						completed	27.703	Work in progress	
57	BRC Kutumba, Aurangabad	Aurangabad	Magadh	14/02/17	13/05/18	1	1	1	1	1	1	1	1	1	0.5		completed	48.021	Substantially complete	
58	BRC Jehanabad	Jehanabad	Magadh	13/01/17	12/04/18	1	1	1	1	1	1	1	1	1	1	1	completed	60.725	Completed	
59	BRC Kako, Jehanabad	Jehanabad	Magadh	14/06/17	13/09/18	1	1	1	1	1	0.5						completed	13.639	Work in progress	
60	BRC Ghosi, Jehanabad	Jehanabad	Magadh	08/05/18	07/08/19	1	1	1	1	0.5							completed	9.680	Work in progress	
61	BRC Pakribarawan, Nawada	Nawada	Magadh	18/01/17	17/04/18	1	1	1	1	1	1	1	1	1	1	1	completed	58.269	Completed	

Sl. No.	Name of Scheme	Name of District	BSEIDC Division	Date of Agreement / LOA Issued	Date of completion (as per agr.)	Physical Status										Establishment of ICT LAB	Up to date Exp.	Work Stage	Remarks	
						Layout Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing	Complete					
				INDEX	Stage Completed	1	In Progress								0.5					
62	BRC Warisaliganj, Nawada	Nawada	Magadh	01/12/17	28/02/19	1	1	1	1	1	1	1	1	1	1	0.5	completed	24.946	Work in progress	
63	BRC Akabarpur, Nawada	Nawada	Magadh	24/01/17	23/04/18	1	1	1	1	1	1	1	1	1	1	1	completed	62.831	Completed	
64	BRC Narhat, Nawada	Nawada	Magadh	08/11/17	07/02/19	1	1	1	1	1	1	1	1	1	1	1	completed	56.382	Completed	
65	BRC Asarganj, Munger	Munger	Munger	27/01/17	26/04/18	1	1	1	1	1	1	1	1	1	1	1	completed	60.373	Completed	
66	BRC Begusarai	Begusarai	Munger	27/02/18	26/05/19												completed		Not Started	
67	BRC Matihani, Begusarai	Begusarai	Munger	15/02/17	14/05/18	1	1	1	1	1	1	1	1	1	1	1	completed	59.213	Completed	
68	BRC Bhagwanpur, Begusarai	Begusarai	Munger	28/02/17	27/05/18	1	1	1	1	1	1	1	1	1	1	1	completed	51.771	Completed	
69	BRC Bakhari, Begusarai	Begusarai	Munger	30/01/18	29/04/19												completed		Not Started	
70	BRC Mansoorchak, Begusarai	Begusarai	Munger	26/10/16													completed		Not Started	
71	BRC Cheria Bariyarpur, Begusarai	Begusarai	Munger	19/10/16													completed		Not Started	
72	BRC Chuatham, Khagaria	Khagaria	Munger	06/08/17	05/11/18	1	1	1	1	1	1	1	1	1	1	0.5	completed	22.638	Work in progress	
73	BRC Gogari, Khagaria	Khagaria	Munger	23/05/17	22/08/18	1	1	1	1	1	1	1	1	1	1	1	completed	66.676	Completed	
74	BRC Beldour, Khagaria	Khagaria	Munger	06/08/17	05/11/18	1	1	1	1	1	1	1	1	1	1	0.5	completed	18.410	Work in progress	
75	BRC Parbatta, Khagaria	Khagaria	Munger	23/02/17	22/05/18	1	1	1	1	1	1	1	1	1	1	1	completed	65.154	Completed	
76	BRC Jamui	Jamui	Munger	08/03/18	07/06/19	1	1	1	1	1	1	1	1	1	1	0.5	completed	20.792	Work in progress	
77	BRC Barhat, Jamui	Jamui	Munger	13/04/18	12/07/19	1	0.5										completed		Work in progress	

Sl. No.	Name of Scheme	Name of District	BSEIDC Division	Date of Agreement / LOA Issued	Date of completion (as per agr.)	Physical Status											Establishment of ICT LAB	Up to date Exp.	Work Stage	Remarks
						Layout Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing	Complete					
				INDEX	Stage Completed	1	In Progress								0.5					
78	BRC Chakai, Jamui	Jamui	Munger	09/08/17	08/11/18	1	1	1	1	1	1	1	1	1	1	0.5	completed	27.908	Work in progress	
79	BRC Gidhour, Jamui	Jamui	Munger	27/02/18	26/05/19												completed		Not Started	
80	BRC Sikandra, Jamui	Jamui	Munger	18/01/17	17/04/18	1	1	1	1	1	1	1	1	1	1	1	completed	59.070	Completed	
81	BRC Barhiya, Lakhisarai	Lakhisarai	Munger	27/02/18	26/05/19	1	1	1	0.5								completed		Work in progress	
82	BRC Alinagar, Suryagarha, Lakhisarai	Lakhisarai	Munger	27/02/18	26/05/19	1	1	1	1	1	1	0.5					completed	19.440	Work in progress	
83	BRC Chewda, Shekhpura	Shekhpura	Munger	09/02/17	08/05/18	1	1	1	1	1	1	1	1	1	1	1	completed	67.730	Completed	
84	BRC Fatuhan, Patna	Patna	Patna East	18/05/18	17/08/19	1	1	1	1	0.5							completed	17.408	Work in progress	
85	BRC Bakhtiyarpur, Patna	Patna	Patna East	29/10/16													completed		Not Started	
86	BRC Naubatpur, Patna	Patna	Patna East	18/01/17	17/04/18	1	1	1	1	1	1	1	1	1	1	1	completed	66.030	Completed	
87	BRC Maner, Patna	Patna	Patna East	18/10/16													completed		Not Started	
88	BRC Jagdishpur, Bhojpur	Bhojpur	Patna East	24/01/17	23/04/18	1	1	1	1	1	1	1	1	1	0.5	completed	43.512	Substantially complete		
89	BRC Charpokhri, Bhojpur	Bhojpur	Patna East	03/05/17	02/08/18	1	1	1	1	1	1	0.5					completed	21.650	Work in progress	
90	BRC Udwanthnagar, Bhojpur	Bhojpur	Patna East	15/05/17	14/08/18	1	1	1	1	1	1	1	1	0.5	completed	42.824	Substantially complete			
91	BRC Garhani, Bhojpur	Bhojpur	Patna East	24/01/17	23/04/18	1	1	1	1	1	1	1	1	1	1	1	completed	52.430	Completed	
92	BRC Koilwar, Bhojpur	Bhojpur	Patna East	19/08/17	18/11/18	1	1	1	1	1	1	1	1	0.5	completed	27.377	Work in progress			
93	BRC Chandi, Nalanda	Nalanda	Patna East	23/03/17	22/06/18	1	1	1	1	1	1	1	1	0.5	completed	36.368	Substantially complete			

Sl. No.	Name of Scheme	Name of District	BSEIDC Division	Date of Agreement / LOA Issued	Date of completion (as per agr.)	Physical Status										Establishment of ICT LAB	Up to date Exp.	Work Stage	Remarks		
						Layout Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing	Complete						
				INDEX	Stage Completed	1	In Progress							0.5							
94	BRC Austhawan, Nalanda	Nalanda	Patna East	04/02/17	03/05/18	1	1	1	1	1	1	1	1	1	1	1	1	completed	63.149	Completed	
95	BRC Rahui, Nalanda	Nalanda	Patna East	13/04/17	12/07/18	1	1	1	1	1	1	1	1	1	1	1	1	completed	62.534	Completed	
96	BRC Ekangarsarai, Nalanda	Nalanda	Patna East	06/12/16	05/03/18	1	1	1	1	1	1	1	1	1	1	1	1	completed	60.518	Completed	
97	BRC Silaw, Nalanda	Nalanda	Patna East	17/01/17	16/04/18	1	1	1	1	1	1	1	1	1	1	0.5	1	completed	41.650	Substantially complete	
98	BRC Katrisarai, Nalanda	Nalanda	Patna East	03/03/17	02/06/18	1	1	1	1	1	1	1	1	1	1	1	1	completed	62.911	Completed	
99	BRC Karaiparsurai, Nalanda	Nalanda	Patna East															completed		Not Started	
100	BRC Chakki, Buxar	Buxar	Patna West	30/06/17		0.5												completed		Work in progress	
101	BRC Buxar	Buxar	Patna West	09/04/18	08/07/19	1	1	1	1	0.5								completed	10.747	Work in progress	
102	BRC Chausa, Buxar	Buxar	Patna West	09/04/18	08/07/19	1	1	1	1	0.5								completed	21.888	Work in progress	
103	BRC Ramgarh, Kaimur	Kaimur	Patna West	05/05/17	04/08/18	1	1	1	1	1	0.5							completed	26.958	Work in progress	
104	BRC Chainpur, Kaimur	Kaimur	Patna West	05/05/17	04/08/18	1	1	1	1	1	1	1	1	1	0.5			completed	47.580	Substantially complete	
105	BRC Bhagwanpur, Kaimur	Kaimur	Patna West	26/04/17	25/07/18	1	1	1	1	1	1	1	1	1	1	1	1	completed	58.147	Completed	
106	BRC Dinara, Rohtas	Rohtas	Patna West	22/02/17	21/05/18	1	1	1	1	1	1	1	1	1	1	1	1	completed	66.332	Completed	
107	BRC Karahgar, Rohtas	Rohtas	Patna West	15/04/17	14/07/18	1	1	1	1	1	1	1	1	1	1	1	1	completed	61.605	Completed	
108	BRC Kochas, Rohtas	Rohtas	Patna West	15/09/17	14/12/18	1	1	1	1	1	1	1	1	1	0.5			completed	34.727	Substantially complete	
109	BRC Tilauthu, Rohtas	Rohtas	Patna West	16/12/16	15/03/18	1	1	1	1	1	1	1	1	1	1	1	1	completed	70.881	Completed	

Sl. No.	Name of Scheme	Name of District	BSEIDC Division	Date of Agreement / LOA Issued	Date of completion (as per agr.)	Physical Status										Establishment of ICT LAB	Up to date Exp.	Work Stage	Remarks		
						Layout Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing	Complete						
				INDEX	Stage Completed	1	In Progress							0.5							
126	BRC Barsoi, Katihar	Katihar	Purnea	30/11/17	01/03/19	1	1	1	1	1	1	1	1	1	1	1	1	completed	67.905	Completed	
127	BRC Azamnagar, Katihar	Katihar	Purnea	22/11/17	21/02/19	1	1	1	1	1	1	1	1	1	1	0.5		completed	63.416	Substantially complete	
128	BRC Terhagach, Kishanganj	Kishanganj	Purnea	24/01/17	23/04/18	1	1	1	1	1	1	1	1	1	1	1	1	completed	70.337	Completed	
129	BRC Thakurganj, Kishanganj	Kishanganj	Purnea	21/12/17	20/03/19	1	1	1	1	1	1	1	1	1	1	0.5		completed	45.525	Substantially complete	
130	BRC Pothia, Kishanganj	Kishanganj	Purnea	21/12/17	20/03/19	1	1	1	1	1	1	1	0.5					completed	22.860	Work in progress	
131	BRC Ekma, Saran	Saran	Saran	21/03/17	20/06/18	1	1	1	1	1	1	1	1	1	1	1	1	completed	60.719	Completed	
132	BRC Baniyapur, Saran	Saran	Saran	29/06/17		1	0.5											completed		Work in progress	
133	BRC Masrak, Saran	Saran	Saran	14/06/17	13/09/18	1	1	1	1	1	1	1	0.5					completed	34.668	Work in progress	
134	BRC Marhowrah, Saran	Saran	Saran	29/06/17		0.5												completed		Work in progress	
135	BRC Amnour, Saran	Saran	Saran	08/05/17	07/08/18	1	1	1	1	1	1	1	1	1	1	0.5		completed	40.490	Work in progress	
136	BRC Dariyapur, Saran	Saran	Saran	19/01/17	18/04/18	1	1	1	1	1	1	1	1	1	1	1	1	completed	63.568	Completed	
137	BRC Garkha, Saran	Saran	Saran	14/06/17	13/09/18	1	1	1	1	1	1	0.5						completed	18.755	Work in progress	
138	BRC Darauli, Siwan	Siwan	Saran	16/05/17	15/08/18	1	1	1	1	1	1	1	1	1	0.5			completed	53.205	Work in progress	
139	BRC Hussainganj, Siwan	Siwan	Saran	09/08/17	08/11/18	1	1	1	1	1	1	1	0.5					completed	13.514	Work in progress	
140	BRC Mairwa, Siwan	Siwan	Saran	09/08/17	08/11/18	1	1	1	1	1	1	1	1	1	0.5			completed	48.291	Work in progress	
141	BRC Basantpur, Siwan	Siwan	Saran	28/04/17	27/07/18	1	1	1	1	1	1	1	1	1	1	1	1	completed	48.504	Completed	

Sl. No.	Name of Scheme	Name of District	BSEIDC Division	Date of Agreement / LOA Issued	Date of completion (as per agr.)	Physical Status										Establishment of ICT LAB	Up to date Exp.	Work Stage	Remarks
						Layout Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing	Complete				
				INDEX	Stage Completed	1	In Progress							0.5					
142	BRC Maharajganj, Siwan	Siwan	Saran	25/09/17	24/12/18	1	1	1	1	1	1	1	1	1	0.5	completed	46.218	Work in progress	
143	BRC Bhagwanpur, Siwan	Siwan	Saran	21/03/17	20/06/18	1	1	1	1	1	1	1	1	1	1	completed	52.203	Completed	
144	BRC Hasanpur, Siwan	Siwan	Saran	22/12/17	21/03/19	1	1	1	1	1	1	1	1	0.5	completed	22.922	Work in progress		
145	BRC Uchkagaon, Gopalganj	Gopalganj	Saran	20/09/17	19/12/18	1	1	1	1	1	1	1	1	0.5	completed	10.872	Work in progress		
146	BRC Sidhwalia, Gopalganj	Gopalganj	Saran	23/05/17	22/08/18	1	1	1	1	1	1	1	1	0.5	completed	55.404	Substantially complete		
147	BRC Bhore, Gopalganj	Gopalganj	Saran	08/04/17	07/07/18	1	1	1	1	1	0.5				completed	29.080	Work in progress		
148	BRC Bijapur, Gopalganj	Gopalganj	Saran	16/01/17	15/04/18	1	1	1	1	1	1	1	1	0.5	completed	46.436	Substantially complete		
149	BRC Pachdevari, Gopalganj	Gopalganj	Saran												completed		Not Started		
150	BRC Kuchaikot, Gopalganj	Gopalganj	Saran	08/09/17											completed		Not Started		
151	BRC Motipur, Muzaffarpur	Muzaffarpur	Tirhut East	21/08/17	20/11/18	1	1	1	1	1	1	1	1	0.5	completed	44.360	Substantially complete		
152	BRC Gaightat, Muzaffarpur	Muzaffarpur	Tirhut East	06/03/18	05/06/19	1	1	1	1	1	0.5				completed	15.952	Work in progress		
153	BRC Aurai, Muzaffarpur	Muzaffarpur	Tirhut East	03/05/17	02/08/18	1	1	1	1	1	1	1	1	0.5	completed	40.609	Work in progress		
154	BRC Bandra, Muzaffarpur	Muzaffarpur	Tirhut East	07/02/17	06/05/18	1	1	1	1	1	1	1	1	1	completed	59.170	Completed		
155	BRC Minapur, Muzaffarpur	Muzaffarpur	Tirhut East	03/05/17	02/08/18	1	1	1	1	1	1	1	1	0.5	completed	51.755	Substantially complete		
156	BRC Rega, Sitamarhi	Sitamarhi	Tirhut East	07/11/17	06/02/19	1	1	1	1	1	1	1	1	0.5	completed	47.404	Substantially complete		
157	BRC Majorgang, Sitamarhi	Sitamarhi	Tirhut East	30/01/18	29/04/19	1	1	1	1	1	1	1	1	0.5	completed	35.217	Work in progress		

Sl. No.	Name of Scheme	Name of District	BSEIDC Division	Date of Agreement / LOA Issued	Date of completion (as per agr.)	Physical Status											Establishment of ICT LAB	Up to date Exp.	Work Stage	Remarks
						Layout Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing	Complete					
				INDEX	Stage Completed	1	In Progress								0.5					
158	BRC Pupri, Sitamarhi	Sitamarhi	Tirhut East	16/05/17	15/08/18	1	1	1	1	1	1	1	1	1	1	0.5	completed	45.336	Substantially complete	
159	BRC Barhnaha, Sitamarhi	Sitamarhi	Tirhut East	14/05/18	13/08/19	1	0.5										completed		Work in progress	
160	BRC Runisaidpur, Sitamarhi	Sitamarhi	Tirhut East	03/05/17	02/08/18	1	1	1	1	1	1	1	1	1	1	1	completed	64.353	Completed	
161	BRC Suppi, Sitamarhi	Sitamarhi	Tirhut East	11/01/17	10/04/18	1	1	1	1	1	1	1	1	1	1	1	completed	70.237	Completed	
162	BRC Bhagwanpur, Vaishali	Vaishali	Tirhut East	13/04/17		0.5											completed		Not Started	
163	BRC Raghapur, Vaishali	Vaishali	Tirhut East	03/04/18	02/07/19	1	1	1	1	1	1	1	1	1	1	0.5	completed	29.856	Work in progress	
164	BRC Desari, Vaishali	Vaishali	Tirhut East	31/12/16	30/03/18	1	1	1	1	1	1	1	1	1	1	1	completed	64.268	Completed	
165	BRC Bidupur, Vaishali	Vaishali	Tirhut East	31/12/16	30/03/18	1	1	1	1	1	1	1	1	1	1	0.5	completed	65.774	Substantially complete	
166	BRC Jandaha, Vaishali	Vaishali	Tirhut East	22/05/17	21/08/18	1	1	1	1	1	1	1	1	1	1	0.5	completed	50.963	Substantially complete	
167	BRC Mahua, Vaishali	Vaishali	Tirhut East	13/02/17	12/05/18	1	1	1	1	1	1	1	1	1	1	1	completed	61.505	Completed	
168	BRC Garoul, Vaishali	Vaishali	Tirhut East	13/02/17	12/05/18	1	1	1	1	1	1	1	1	1	1	1	completed	64.825	Completed	
169	BRC Sangrampur, E. Champaran	East Champaran	Tirhut West	23/12/16	22/03/18	1	1	1	1	1	1	1	1	1	1	1	completed	66.060	Completed	
170	BRC Kalyanpur, E. Champaran	East Champaran	Tirhut West	12/12/17	11/03/19	1	1	1	1	1	1	1	1	1	0.5		completed	33.771	Work in progress	
171	BRC Chakia, E. Champaran	East Champaran	Tirhut West	08/05/17	07/08/18	1	1	1	1	1	1	1	1	1	1	1	completed	61.063	Completed	
172	BRC Sugauli, E. Champaran	East Champaran	Tirhut West	08/05/17	07/08/18	1	1	1	1	1	1	1	1	1	1	0.5	completed	51.845	Substantially complete	
173	BRC Madhuban, E. Champaran	East Champaran	Tirhut West	21/12/16	20/03/18	1	1	1	1	1	1	1	1	1	1	1	completed	67.457	Completed	

Sl. No.	Name of Scheme	Name of District	BSEIDC Division	Date of Agreement / LOA Issued	Date of completion (as per agr.)	Physical Status											Establishment of ICT LAB	Up to date Exp.	Work Stage	Remarks					
						Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing	Complete									
				INDEX	Stage Completed	1																			
174	BRC Patahi, E. Champaran	East Champaran	Tirhut West	30/01/17	29/04/18	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	completed	68.254	Completed		
175	BRC Raxaul, E. Champaran	East Champaran	Tirhut West	13/12/17	12/03/19	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	completed	48.190	Completed	
176	BRC Adapur, E. Champaran	East Champaran	Tirhut West	24/05/17	23/08/18	1	1	1	1	1	1	1	1	1	1	1	0.5					completed	62.216	Substantially complete	
177	BRC Bankatwa, E. Champaran	East Champaran	Tirhut West	29/06/17																		completed		Work in progress	
178	BRC Dhaka, E. Champaran	East Champaran	Tirhut West	11/12/17	10/03/19	1	1	1	1	1	1	1	1	1	1	0.5						completed	36.539	Work in progress	
179	BRC Bairia, W. Champaran	West Champaran	Tirhut West	26/12/17	25/03/19	1	1	1	1	1	1	1	1	1	1	0.5						completed	36.292	Work in progress	
180	BRC Narkatiaganj, W. Champaran	West Champaran	Tirhut West	28/04/17	27/07/18	1	1	1	1	1	1	1	1	1	1	0.5						completed	67.363	Substantially complete	
181	BRC Sikta, W. Champaran	West Champaran	Tirhut West	27/04/17	26/07/18	1	1	1	1	1	1	1	1	1	1	0.5						completed	56.734	Substantially complete	
182	BRC Bhithan, W. Champaran	West Champaran	Tirhut West	13/04/18	12/07/19	1	1	1	1	0.5												completed	12.628	Work in progress	
183	BRC Lauriya, W. Champaran	West Champaran	Tirhut West	18/01/17	17/04/18	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	completed	66.717	Completed	
184	BRC Piprasi, W. Champaran	West Champaran	Tirhut West	13/04/18	12/07/19	1	1	0.5														completed	12.372	Work in progress	
185	BRC Majhaulia, W. Champaran	West Champaran	Tirhut West	24/01/17	23/04/18	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	completed	65.644	Completed	
																						No. of BRC (structure) completed (including substantial complete) = 98 no. ; ICT Lab completed = 185 no.			