

**BIHAR STATE EDUCATIONAL INFRASTRUCTURE DEVELOPMENT CORPORATION LIMITED, PATNA (BIHAR).**

**SUMMARY OF PROJECTS**

**Date :- 30/09/2019**

S. N.	PROJECT	Total Sanctioned	Contract Awarded	Physical Status										Summary			Inaugurtated	Recieved Amount (in Lakh)	Fin. Exp. (30.09.2019) (Rs. in Lakhs)	Financial Achievement (%)
		No. of Schools	No. of School	Lay-out	Foundation	PL	Ground Floor		1 <sup>st</sup> Floor		2nd Floor		Finishing	Complete	In-Progress	Not start				
							LL	RL	LL	RL	LL	RL								
1	USS (Upgraded Secondary School) (2009-10) State	45	45	0	0	0	0	0	0	0	0	0	2	31	2	12	26	2134.20	1718.51	80.52%
2	USS (Upgraded Secondary School) (2009-10) central	323	323	0	1	2	2	6	2	4	0	0	12	264	29	30	252	24170.15	13229.59	54.74%
3	USS (Upgraded Secondary School) (2010-11) central	403	400	0	0	0	1	2	0	2	0	0	11	335	16	52	309	23947.24	17992.24	75.13%
	<b>Total :-</b>	<b>771</b>	<b>768</b>	<b>0</b>	<b>1</b>	<b>2</b>	<b>3</b>	<b>8</b>	<b>2</b>	<b>6</b>	<b>0</b>	<b>0</b>	<b>25</b>	<b>630</b>	<b>47</b>	<b>94</b>	<b>587</b>	<b>50251.59</b>	<b>32940.34</b>	<b>65.55%</b>
4	GH (Girl's Hostel) (2009-10)	80	77	0	0	0	1	0	0	3	0	0	8	48	12	20	47	11307.36	8110.80	71.73%
5	GH (Girl's Hostel) (2010-11)	113	109	0	0	0	0	0	0	0	0	0	2	84	2	27	81	5872.80	12248.72	208.57%
																		17704.87	0.00	
	<b>Total :-</b>	<b>193</b>	<b>186</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>1</b>	<b>0</b>	<b>0</b>	<b>3</b>	<b>0</b>	<b>0</b>	<b>10</b>	<b>132</b>	<b>14</b>	<b>47</b>	<b>128</b>	<b>34885.03</b>	<b>20359.52</b>	<b>58.36%</b>
6	MS (Model School) (2009-10)	98	98	0	1	0	0	3	0	2	0	0	5	75	11	12	57	15855.00	21335.03	134.56%
7	MS (Model School) (2010-11)	255	240	0	1	0	0	6	2	7	1	1	21	171	39	45	157	39714.17	51733.83	130.27%
																		18667.00		0.00%
	<b>Total :-</b>	<b>353</b>	<b>338</b>	<b>0</b>	<b>2</b>	<b>0</b>	<b>0</b>	<b>9</b>	<b>2</b>	<b>9</b>	<b>1</b>	<b>1</b>	<b>26</b>	<b>246</b>	<b>50</b>	<b>57</b>	<b>214</b>	<b>74236.17</b>	<b>73068.86</b>	<b>98.43%</b>
8	SSS (Senior Secondary School) (2013-14)	993	992	0	5	8	11	15	9	23	0	0	111	706	182	105	607	107000.00	97021.24	90.67%
9	HSS (Higher Secondary School) (2013-14)	226	222	1	0	0	1	1	1	1	0	0	31	162	36	28	147	27142.50	22146.09	81.59%
10	SSSM (Senior Secondary School Minority) (2014-15)	242	197	1	2	4	1	9	2	9	0	0	22	95	50	97	62	22946.61	15728.44	68.54%
11	USSS (Upgraded Senior Secondary School) 2011-12	156	150	2	4	1	3	8	2	12	2	1	32	49	67	40		8951.28	9968.66	111.37%

S. N.	PROJECT	Total Sanctioned	Contract Awarded	Physical Status										Summary			Inaugurtated	Recieved Amount (in Lakh)	Fin. Exp. (30.09.2019) (Rs. in Lakhs)	Financial Achievement (%)
		No. of Schools	No. of School	Lay-out	Foundation	PL	Ground Floor		1 <sup>st</sup> Floor		2nd Floor		Finishing	Complete	In-Progress	Not start				
							LL	RL	LL	RL	LL	RL								
12	USSS (Upgraded Senior Secondary School) 2013-14	201	197	1	2	4	4	3	3	5	0	0	29	130	51	20	134	7238.01	19487.20	269.23%
13	EXAM. HALL (2013-14)	26	26	0	0	0	0	0	0	1	0	0	0	25	1	0	19	7833.42	8733.27	111.49%
14	CT (College Toilet)	250	250	0	0	2	0	6	0	0	0	0	13	196	21	33		1012.00	760.89	75.19%
15	Shiksha Bhawan (2013-14)	9	9	0	0	0	0	0	0	0	0	0	1	7	1	1	4	1628.00	1610.77	98.94%
16	Deegree College	12	12	0	0	0	0	0	0	0	0	0	0	7	0	5	4	6000.00	3546.02	59.10%
17	Renovation Work/New Building (College Building)	115	89	0	0	0	0	0	0	0	0	0	0	70	17	28		24318.42	14106.52	58.01%
18	Revovation Work (Secondary/HSS Building)	57	27	0	0	0	0	0	0	0	0	0	0	21	6	30		7028.62	4912.08	69.89%
19	CDPO (Child Development Project Office co-housing)	33	33	0	0	0	0	0	0	0	0	0	4	24	4	5	15	3180.50	3079.82	96.83%
20	ICT@Shcools	1000	832	0	0	0	0	0	0	0	0	0	0	832	0	168		13515.00	11221.24	83.03%
21	ICT Projects - World Bank	250	250	0	0	0	0	0	0	0	0	0	0	250	0	0		4323.85	4323.85	100.00%
	<b>Total :-</b>	<b>4887</b>	<b>4578</b>	<b>5</b>	<b>16</b>	<b>21</b>	<b>24</b>	<b>59</b>	<b>21</b>	<b>69</b>	<b>3</b>	<b>2</b>	<b>304</b>	<b>3582</b>	<b>547</b>	<b>758</b>	<b>1921</b>	<b>401491.00</b>	<b>343014.81</b>	<b>85.44%</b>