

Sl. No.	Name of Scheme	Name of District	Year of Sanction	Administrative Approval (in Rs. Lac) & Date	Agreement Value (in Rs. Lac)	Name of Contractor / Agency	Date of work start	Date of Completion (as per agr)	Physical Status											Expenditure (in Rs. Lac)	Work Stage	Remarks							
									Building	Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing				Complete						
						INDEX		Stage Completed		In Progress																			
10	DIET Building at Pusa	Samastipur	2013-14	1002.000 dt. 16/09/13	980.820	Delco Infrastructure Project Ltd.	05/02/14	04/08/15	IB																585.421	Work in progress			
									BH																				
									GH																				
									PQ	x	x	x	x	x	x	x	x	x	x	x	x	x							
11	DIET Building at Madhepura	Madhepura	2013-14	1002.000 dt. 16/09/13	1017.862	Delco Infrastructure	05/02/14	04/08/15	IB																	826.492	Work in progress		
									BH																				
									GH																				
									PQ	x	x	x	x	x	x	x	x	x	x	x	x	x							
12	DIET Building at Siwan	Siwan	2013-14	1002.000 dt. 16/09/13	1004.674	Durga Pratap Singh 7781003700	30/11/13	29/05/15	IB																	1137.937	Completed		
									BH																				
									GH																				
									PQ	x	x	x	x	x	x	x	x	x	x	x	x	x							
13	DIET Building at Tarar	Aurangabad	2013-14	1002.000 dt. 16/09/13	1054.054	Satyendra Kumar Construction 9431130085	05/05/16	04/11/17	IB																	935.967	Completed		
									BH																				
									GH																				
									PQ																				
14	DIET Building at Teekapatti	Katihar	2013-14	1002.000 dt. 16/09/13	955.751	Topline Infrastructure	29/05/14	28/11/15	IB																		1084.007	Completed	
									BH																				
									GH																				
									PQ	x	x	x	x	x	x	x	x	x	x	x	x	x							
15	DIET Building at Noorsarai	Nalanda	2013-14	1002.000 dt. 16/09/13	961.519	Shristi Developer Pvt.Ltd 9334998030	31/07/14	30/01/16	IB																		655.262	Completed	
									BH																				
									GH																				
									PQ	x	x	x	x	x	x	x	x	x	x	x	x	x							
16	DIET Building at Chhatauni	East Champaran	2013-14	1002.000 dt. 16/09/13	982.096	Ramesh Kumar 8294249534	01/11/13	30/04/15	IB																		1065.959	Completed	
									BH																				
									GH																				
									PQ	x	x	x	x	x	x	x	x	x	x	x	x	x							
17	DIET Building at Vikram	Patna	2013-14	1131.000 dt. 02/12/13	982.123	Arvind Kumar 9431016249	17/11/14	16/05/16	IB																		1133.547	Completed	
									BH																				
									GH																				
									PQ	↑	↑	↑	↑	↑	↑	↑	↑	↑	↑	↑	↑	↑							
18	DIET Building at Shahpur	Begusarai	2013-14	1131.000 dt. 02/12/13	1001.124	M/S Vikash Construction	25/02/15	24/08/16	IB																		1007.208	Completed	
									BH																				
									GH																				
									PQ	↑	↑	↑	↑	↑	↑	↑	↑	↑	↑	↑	↑	↑							
19	DIET Building at Kilaghat	Darbhangha	2013-14	1131.000 dt. 02/12/13	981.538	M/s Babloo Kumar Bhagat 9931132402	19/06/17	18/12/18	IB																		854.076	Completed	
									BH																				
									GH																				
									PQ	↑	↑	↑	↑	↑	↑	↑	↑	↑	↑	↑	↑	↑							

