

# BIHAR STATE EDUCATIONAL INFRASTRUCTURE DEVELOPMENT CORPORATION LIMITED, PATNA (BIHAR).

## SUMMARY OF PROJECTS

Date :- 30/09/2020

S. N.	PROJECT	Total Sanctioned	Contract Awarded	Physical Status										Summary			Recieved Amount (in Lakh)	Fin. Exp. (30.09.2020) (in Lakhs)	Financial Achievement (%)	Remarks
		No. of Schools	No. of School	Lay-out	Foundation	PL	Ground Floor		1 <sup>st</sup> Floor		2nd Floor		Finishing	Complete	In-Progress	Not start				
							LL	RL	LL	RL	LL	RL								
1	USS (Upgraded Secondary School) (2009-10) State	45	45	-	-	-	-	-	-	-	-	-	1	32	1	12	2134.20	1732.88	81.20%	
2	USS (Upgraded Secondary School) (2009-10) central	323	323	-	1	2	1	4	2	1	-	-	6	276	17	30	24170.15	13559.10	56.10%	
3	USS (Upgraded Secondary School) (2010-11) central	403	400	-	-	-	1	1	-	1	-	-	6	342	9	52	23947.24	18247.08	76.20%	
	<b>Total :-</b>	<b>771</b>	<b>768</b>	-	<b>1</b>	<b>2</b>	<b>2</b>	<b>5</b>	<b>2</b>	<b>2</b>	-	-	<b>13</b>	<b>650</b>	<b>27</b>	<b>94</b>	<b>50251.59</b>	<b>33539.06</b>	<b>66.74%</b>	
4	GH (Girl's Hostel) (2009-10)	80	77	-	-	-	1	-	-	2	-	-	7	50	10	20	11307.36	8149.74	72.07%	
5	GH (Girl's Hostel) (2010-11)	113	109	-	-	-	-	-	-	-	-	-	1	85	1	27	5872.80	12290.77	209.28%	
																	17704.87	0.00		
	<b>Total :-</b>	<b>193</b>	<b>186</b>	-	-	-	<b>1</b>	-	-	<b>2</b>	-	-	<b>8</b>	<b>135</b>	<b>11</b>	<b>47</b>	<b>34885.03</b>	<b>20440.51</b>	<b>58.59%</b>	
6	MS (Model School) (2009-10)	98	86	-	-	1	-	2	-	2	-	-	4	77	9	12	15855.00	21513.14	135.69%	
7	MS (Model School) (2010-11)	255	211	-	-	-	-	4	-	7	2	-	18	179	31	45	39714.17	52702.16	132.70%	
																	18667.00		0.00%	
	<b>Total :-</b>	<b>353</b>	<b>297</b>	-	-	<b>1</b>	-	<b>6</b>	-	<b>9</b>	<b>2</b>	-	<b>22</b>	<b>256</b>	<b>40</b>	<b>57</b>	<b>74236.17</b>	<b>74215.30</b>	<b>99.97%</b>	
8	SSS (Senior Secondary School) (2013-14)	993	992	-	3	7	9	10	5	17	-	-	59	780	110	103	107000.00	99918.95	93.38%	
9	HSS (Higher Secondary School) (2013-14)	226	222	-	-	-	1	1	-	-	-	-	15	180	17	29	27142.50	22802.23	84.01%	
10	SSSM (Senior Secondary School Minority) (2014-15)	242	197	1	4	1	2	2	3	6	-	-	15	122	34	86	20603.73	17350.60	84.21%	
11	USSS (Upgraded Senior Secondary School) 2011-12	156	150	2	1	1	1	2	3	2	-	6	20	83	38	35	8951.28	11829.96	132.16%	
12	USSS (Upgraded Senior Secondary School) 2013-14	201	197	-	1	3	4	2	3	2	-	-	17	146	32	23	7238.01	20209.75	279.22%	
	<b>Total :-</b>	<b>1818</b>	<b>1758</b>	<b>3</b>	<b>9</b>	<b>12</b>	<b>17</b>	<b>17</b>	<b>14</b>	<b>27</b>	-	<b>6</b>	<b>126</b>	<b>1,311</b>	<b>231</b>	<b>276</b>	<b>170935.52</b>	<b>172111.49</b>	<b>100.69%</b>	

S. N.	PROJECT	Total Sanctioned	Contract Awarded	Physical Status										Summary			Recieved Amount (in Lakh)	Fin. Exp. (30.09.2020) (in Lakhs)	Financial Achievement (%)	Remarks
		No. of Schools	No. of School	Lay-out	Foundation	PL	Ground Floor		1 <sup>st</sup> Floor		2nd Floor		Finishing	Complete	In-Progress	Not start				
							LL	RL	LL	RL	LL	RL								
13	Examination Hall	23	23	-	-	-	-	-	-	-	-	1	-	22	1	-	7833.42	8938.65	114.11%	
14	Shiksha Bhawan	11	11	-	-	-	-	-	-	-	-	-	1	7	1	3	1628.00	1682.31	103.34%	In-progress 1 , LOA Issue 2, Land Problem 1
15	Deegree College	18	18	-	-	-	-	-	-	-	-	-	-	7	-	11	6000.00	3575.76	59.60%	LOA issue 5, Land Problem 6,
16	CDPO (Child Development Project Office co-housing)	28	28	-	-	-	-	-	-	-	-	-	-	28	-	-	3180.50	3167.67	99.60%	
17	ICT@Shcools	1000	832	-	-	-	-	-	-	-	-	-	-	832	-	168	13515.00	11221.24	83.03%	
18	ICT Projects - World Bank	250	250	-	-	-	-	-	-	-	-	-	-	250	-	-	4323.85	2139.73	49.49%	
19	Examination Hall (BSEB)	10	10	-	-	-	-	-	-	-	-	-	-	10	-	-	14893.16	13984.91	93.90%	
	<b>Total :-</b>	<b>4475</b>	<b>4181</b>	<b>3</b>	<b>10</b>	<b>15</b>	<b>20</b>	<b>28</b>	<b>16</b>	<b>40</b>	<b>2</b>	<b>7</b>	<b>170</b>	<b>3,508</b>	<b>311</b>	<b>656</b>	<b>381682.24</b>	<b>345016.63</b>	<b>90.39%</b>	