

BIHAR STATE EDUCATIONAL INFRASTRUCTURE DEVELOPMENT CORPORATION, PATNA (BIHAR).

SUMMARY OF PROJECTS

As On:- 30/04/2017

S. N.	PROJECT	Total Sanctioned	Contract Awarded	Physical Status										Summary			Recieved Amount (in Lakh)	Fin. Exp. (30.04.2017) (in Lakhs)	Financial Achievement (%)
		No. of Schools	No. of School	Lay-out	Foundation	PL	Ground floor		1 st Floor		2nd Floor		Finishing	Complete	In-Progress	Not start			
							LL	RL	LL	RL	LL	RL							
1	USS(Upgraded Secondary School) (2009-10) State	45	44	0	1	0	0	0	1	1	0	0	3	27	6	11	2134.20	1584.13	74.23%
2	USS(Upgraded Secondary School) (2009-10) central	323	323	0	1	3	6	13	4	6	0	0	9	251	42	30	13170.14	12773.60	96.99%
3	USS(Upgraded Secondary School) (2010-11) central	403	399	1	2	2	3	4	3	11	0	0	44	278	70	51	14947.24	16302.76	109.07%
	Total :-	771	766	1	4	5	9	17	8	18	0	0	56	556	118	92	30251.58	30660.49	101.35%
4	GH(Girl's Hostel) (2009-10)	81	77	1	0	0	1	2	0	1	0	0	20	36	25	16	11307.36	7360.24	65.09%
5	GH(Girl's Hostel) (2010-11)	113	109	0	0	0	0	0	0	1	0	0	12	75	13	21	5872.80	11629.50	198.02%
6	GH(Girl's Hostel) (2013-14)	7	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0.00	0.00	
	Total :-	201	186	1	0	0	1	2	0	2	0	0	32	111	38	37	17180.16	18989.74	110.53%
7	MS(Model School) (2009-10)	98	98	0	1	0	0	4	0	7	0	2	2	70	16	12	15855.00	19566.10	123.41%
8	MS(Model School) (2010-11)	255	240	0	1	1	0	13	1	14	0	6	29	146	65	29	39714.17	47677.55	120.05%
	Total :-	353	338	0	2	1	0	17	1	21	0	8	31	216	81	41	55569.17	67243.65	121.01%
9	SSS (Senior Secondary School) 2013-14	993	990	2	14	15	12	38	10	46	0	0	277	465	414	111	80000.00	83241.94	104.05%
10	HSS(Higher Secondary School) 2013-14	226	222	1	3	3	2	7	0	10	0	0	64	107	90	25	18797.16	19211.27	102.20%
11	SSSM (Senior Secondary School Minority) 2014-15	121	114	2	3	3	1	10	3	7	0	0	35	35	64	15	17692.36	9088.20	51.37%
12	USSS (Upgraded Senior Secondary School) 2011-12 & 2013-14	357	313	5	13	13	6	13	7	19	0	0	74	85	150	78	1404.00	19031.74	1355.54%
13	EXAMINATION HALL 2013-14	26	26	0	0	0	0	1	0	0	0	2	6	17	9	0	7333.42	7684.12	104.78%
14	CT (College Toilet)	9	9	0	0	0	0	0	1	1	0	0	3	2	5	2	1628.00	1228.07	75.43%
15	Shiksha Bhawan 2013-14	10	10	0	2	0	0	1	0	0	0	0	3	0	6	4	3500.00	2289.36	65.41%
16	Child Development Project Office co-housing (CDPO)	33	33	0	1	0	1	1	0	1	1	4	13	8	22	3	3180.50	2316.74	72.84%
17	ICT Projects - World Bank	250	0	0	0	0	0	0	0	0	0	0	0	0	0	0	4323.85	460.05	10.64%
18	Block Resource Centre (BRC)	185	135	8	18	6	8	11	10	5	1	1	1	0	69	66	8139.00	603.33	7.41%
	Total :-	3535	3142	20	60	46	40	118	40	130	2	15	595	1602	1066	474	248999.20	262048.70	105.24%