

Bihar State Educational Infrastructure Development Corporation Limited, Patna
Physical Status of Construction of sactioned 193 Girls Hostel (2009-10 & 2010-11)

Report Dated: 30/04/2019

S.N.	Group No.	Session	Name of District	Name of Block	Name of School	Completion Time	Physical Status								Remarks		
							Not Started	Layout	Foundation	Plinth	Ground floor		1st Floor			Finishing	Complete
											LL	RL	LL	RL			
1	GH-112-1	2010-11	Arwal	Karpi	High School, Karpi	12 Months											Inaugurated 16.07.2016. Handover
2	GH-112-2	2010-11	Arwal	Arwal	Balika High School, Arwal	12 Months											Inaugurated 16.07.2016. Handover
3	GH-09-1	2009-10	Aurangabad	Madanpur	Anugrah H.S., Madanpur	12 Months											Inaugurated. Handover
4	GH-09-2	2009-10	Aurangabad	Rafiganj	R.B.R. High School, Rafiganj	12 Months											Inaugurated. Handover
5	GH-148-1	2010-11	Banka	Rajaoun	R.H.S, Douni	12 Months											Inaugurated. Handover
6	GH-30-1	2009-10	Bhagalpur	Sanhoula	M.S., Arar,	12 Months											Inaugurated. Handover
7	GH-31-2	2009-10	Bhagalpur	Narayanpur	M.S., Manoharpur,	12 Months											Inaugurated 16.07.2016. Handover
8	GH-143-1	2010-11	Bhagalpur	Pirpaiti	M.S, Simanpur	12 Months											Inaugurated. Handover
9	GH-143-2	2010-11	Bhagalpur	Kahalgaoon	R. S. H.S, Rampur	12 Months											Inaugurated. Handover
10	GH-143-3	2010-11	Bhagalpur	Sabour	H.S, Mamalkha	12 Months											Inaugurated. Handover
11	GH-144-1	2010-11	Bhagalpur	Goradih	M.S, Goradih	12 Months											Inaugurated. Handover

S.N.	Group No.	Session	Name of District	Name of Block	Name of School	Completion Time	Physical Status								Remarks		
							No t Sta rte d	La yo ut	Fo un da tio n	Pli nt h	Groun d floor		1st Floor			Fin ish ing	Com plet e
											LL	RL	LL	RL			
12	GH-144-2	2010-11	Bhagalpur	Sultanganj	K.N.S.M.H.S, Sultanganj	12 Months										Inaugurated. Handover	
13	GH-145-1	2010-11	Bhagalpur	Bihpur	H.S, Jairampur	12 Months										Inaugurated. Handover	
14	GH-145-2	2010-11	Bhagalpur	Naugachhia	H.S, Sahu Parbatta	12 Months										Inaugurated. Handover	
15	GH-146-1	2010-11	Bhagalpur	Gopalpur	Proj. Girls H.S, Saidpur	12 Months										Inaugurated. Handover	
16	GH-147-1	2010-11	Bhagalpur	Shahkund	Proj. H.S, Shahkund	12 Months										Inaugurated. Handover	
17	GH-147-2	2010-11	Bhagalpur	Jagdishpur	Proj. Girls H.S, Jagdishpur	12 Months										Inaugurated. Handover	
18	GH-07-1	2009-10	Bhojpur	Agioan	D.N.H.S., Gorpa	12 Months										Handover	
19	GH-08-1	2009-10	Bhojpur	Jagdishpur	Janta H.S., Baligaw	12 Months										Handover	
20	GH-109-1	2010-11	Buxar	Rajpur	H.S.Rajpur Compound	12 Months										Inaugurated 16.07.2017. Handover	
21	GH-109-2	2010-11	Buxar	Itarhi	H.S.Itarhi	12 Months										Inaugurated 16.07.2017. Handover	
22	GH-109-3	2010-11	Buxar	Nawanagar	H.S. Nawanagar	12 Months										Inaugurated 16.07.2016. Handover	
23	GH-133-1	2010-11	Darbhanga	Keoti	R. S. H.S, Keoti	12 Months										Inaugurated. Handover	
24	GH-133-2	2010-11	Darbhanga	Ghanshyampur	H.S, Pohadidibela	12 Months										Inaugurated. Handover	

S.N.	Group No.	Session	Name of District	Name of Block	Name of School	Completion Time	Physical Status								Remarks		
							Not Started	Layout	Foundation	Plinth	Ground floor		1st Floor			Finishing	Complete
											LL	RL	LL	RL			
25	GH-134-1	2010-11	Darbhanga	Kusheswara	M.S, Kushe .Sthan	12 Months											Inaugurated. Handover
26	GH-134-2	2010-11	Darbhanga	Hanuman Nagar	G..H. S.Kolhanta Patori	12 Months											Inaugurated. Handover
27	GH-135-2	2010-11	Darbhanga	Manigachhi	H.S, Balour	12 Months											Inaugurated. Handover
28	GH-135-3	2010-11	Darbhanga	Tardih	H.S, Narainpur	12 Months											Inaugurated. Handover
29	GH-116-2	2010-11	East Champaran	Kalyanpur	K.G.B.N., Kalyanpur	12 Months											Inaugurated 16.07.2016
30	GH-117-1	2010-11	East Champaran	Dhaka	K.G.B.N., Dhaka	12 Months											Inaugurated 16.07.2016. Handover
31	GH-117-2	2010-11	East Champaran	Ghorasahan	K.G.B.N.,Ghorasahan	12 Months											Inaugurated 16.07.2016. Handover
32	GH-118-1	2010-11	East Champaran	Kesariya	K.G.B.N., Kesariya	12 Months											Inaugurated 16.07.2016. Handover
33	GH-118-2	2010-11	East Champaran	Kotwa	K.G.B.N., Kotwa	12 Months											Inaugurated 2017. Handover
34	GH-118-3	2010-11	East Champaran	Sangrampur	K.G.B.N., Sangrampur	12 Months											Inaugurated 2017
35	GH-129-1	2010-11	Gopalganj	Baikunthpur	H.S, Sirsa	12 Months											Inaugurated. Handover
36	GH-129-2	2010-11	Gopalganj	Sidhwaliya	H.S, Mahamadpur	12 Months											Inaugurated. Handover
37	GH-129-3	2010-11	Gopalganj	Manjha	H.S, Manjha(old) / H.S. Dharm Parsa (New)	12 Months											Location Changed on 27.08.15. Handover

S.N.	Group No.	Session	Name of District	Name of Block	Name of School	Completion Time	Physical Status								Remarks		
							No t Sta rte d	La yo ut	Fo un da tio n	Pli nt h	Groun d floor		1st Floor			Fin ish ing	Com plet e
											LL	RL	LL	RL			
38	GH-130-1	2010-11	Gopalganj	Panchdewari	H.S, Jamunaha Bazar	12 Months											Inaugurated. Handover
39	GH-132-1	2010-11	Gopalganj	Kuchaikote	H.S, Sonekola	12 Months											Inaugurated. Handover
40	GH-132-2	2010-11	Gopalganj	Gopalganj	S.S Girls Inter School, Gopalganj	12 Months											Inaugurated. Handover
41	GH-150-1	2010-11	Jamui	Khaira	Project G.H.S, Khaira	12 Months											Inaugurated. Handover
42	GH-150-2	2010-11	Jamui	Sono	Project H.S, Sona	12 Months											Inaugurated. Handover
43	GH-111-1	2010-11	Kaimur	Durgawati	K.G.B.V. Compound	12 Months											Inaugurated. Handover
44	GH-111-2	2010-11	Kaimur	Adhaura	H. S. Adhaura	12 Months											Inaugurated. Handover
45	GH-27-1	2009-10	Katihar	Kadwa	N. C. C. Smarak H. S Balia Belon	12 Months											Inaugurated
46	GH-27-2	2009-10	Katihar	Balrampur	S. S., High School, Telta	12 Months											Inaugurated
47	GH-27-3	2009-10	Katihar	Sameli	D. G. H. S., Krishna Nagar	12 Months											Inaugurated
48	GH-28-1	2009-10	Katihar	Manihari	B. P. S. P. H. S., Manihari	12 Months											Inaugurated
49	GH-28-2	2009-10	Katihar	Azamnagar	H. S., Salmari	12 Months											Inaugurated
50	GH-29-2	2009-10	Katihar	Kursela	Sampat Raj Devi Girl's H.S., Kursela	12 Months											

S.N.	Group No.	Session	Name of District	Name of Block	Name of School	Completion Time	Physical Status								Remarks		
							No t Sta rte d	La yo ut	Fo un da tio n	Pli n t h	Groun d floor		1st Floor			Fin ish ing	Com plet e
											LL	RL	LL	RL			
51	GH-34-2	2009-10	Lakhisarai	Pipariya	M.M.P. H.S., Walipur	12 Months										Inaugurated 16.07.2016. Handover	
52	GH-15-1	2009-10	Madhubani	Madhepur	H.S. Madhepur*	12 Months										Inaugurated 16.07.2016. Handover	
53	GH-15-2	2009-10	Madhubani	Lakhanaur	P Girl H.S. Lakhanaur*	12 Months										Inaugurated 16.07.2016. Handover	
54	GH-15-3	2009-10	Madhubani	Andarathari	M.S., Andarathari	12 Months										Inaugurated 16.07.2016	
55	GH-16-2	2009-10	Madhubani	Pandaul	Anup Lal Project Girls H.S. Barmotra Pandaul*	12 Months										Inaugurated 16.07.2016. Handover	
56	GH-16-3	2009-10	Madhubani	Babubarhi	M.S., Bhupatti	12 Months										Inaugurated 16.07.2016. Handover	
57	GH-17-2	2009-10	Madhubani	Jainagar	M.S., Dullipatti	12 Months										Inaugurated. Handover	
58	GH-18-1	2009-10	Madhubani	Basopatti	H.S. Basopatti *	12 Months										Handover	
59	GH-18-2	2009-10	Madhubani	Madhwapur	H.S. Madhwapur*	12 Months										Handover	
60	GH-18-3	2009-10	Madhubani	Ghoghardiha	H.S., Dewadh	12 Months										Handover	
61	GH-136-2	2010-11	Madhubani	Harlakhi	H.S, Umgau	12 Months										Inaugurated. Handover	
62	GH-33-1	2009-10	Munger	Haveli Kharagpur	Govt.+2 H.S., Haweli Kharagpur	12 Months										Inaugurated	
63	GH-33-3	2009-10	Munger	Tetiabamber	Jagannath H.S Tetia Bamber	12 Months										Inaugurated	

S.N.	Group No.	Session	Name of District	Name of Block	Name of School	Completion Time	Physical Status										Remarks	
							No t Sta rte d	La yo ut	Fo un da tio n	Pli nt h	Groun d floor		1st Floor		Fin ish ing	Com plet e		
											LL	RL	LL	RL				
64	GH-101-1	2010-11	Patna	Daniyawa	Rajkiyakrit H.S., Sigariyawa	12 Months												Inaugurated 16.07.2016. Handover
65	GH-101-2	2010-11	Patna	Khusrupur	Rajkiyakrit Mahadeo H.S., Fatuwa, Khusrupur	12 Months												Inaugurated. Handover
66	GH-102-2	2010-11	Patna	Belchi	Rajkiyakrit H.S., Saksohar	12 Months												Inaugurated 2017. Handover
67	GH-103-1	2010-11	Patna	Paliganj	Rajkiyakrit H.S., Paliganj	12 Months												Inaugurated 2017. Handover
68	GH-103-2	2010-11	Patna	Dulhin Bazar	Banshidhari H.S., Bharatpura	12 Months												Inaugurated 2017. Handover
69	GH-103-3	2010-11	Patna	Bikram	Parwati H.S., Bikram	12 Months												Inaugurated. Handover
70	GH-104-1	2010-11	Patna	Masaurih	Smt. Girija Kuwar H.S., Masaurih	12 Months												Inaugurated 2017. Handover
71	GH-104-2	2010-11	Patna	Punpun	Sahid Ramanand R. Govind H.S., Punpun	12 Months												Inaugurated 2017. Handover
72	GH-105-2	2010-11	Patna	Danapur	Baldeo Senior Secondary School, Danapur	12 Months												Inaugurated. Handover
73	GH-105-3	2010-11	Patna	Maner	Rajkiyakrit H/S, Maner	12 Months												Handover
74	GH-106-1	2010-11	Patna	Mokama	Railway Aided H.S., Mokama	12 Months												Inaugurated. Handover
75	GH-106-2	2010-11	Patna	Ghoswari	Rajkiyakrit H.S., Kumhra	12 Months												Inaugurated. Handover
76	GH-107-1	2010-11	Patna	Barh	Rajkiyakrit Anugrah Narayan Singh Senior Secondary School, Barh	12 Months												Inaugurated. Handover

S.N.	Group No.	Session	Name of District	Name of Block	Name of School	Completion Time	Physical Status								Remarks		
							No t Sta rte d	La yo ut	Fo un da tio n	Pli nt h	Groun d floor		1st Floor			Fin ish ing	Com plet e
											LL	RL	LL	RL			
90	GH-138-2	2010-11	Samastipur	Sarayranjan	H.S, Bathua Bujurg	12 Months										Inaugurated. Handover	
91	GH-138-3	2010-11	Samastipur	Samastipur	M. I. S. Samastipur	12 Months										Inaugurated. Handover	
92	GH-139-1	2010-11	Samastipur	Vidyapati Nagar	I.Sch.Vidyapati Nagar N	12 Months										Inaugurated. Handover	
93	GH-139-2	2010-11	Samastipur	Bibhutipur	M.S, Sirsi	12 Months										Inaugurated. Handover	
94	GH-139-3	2010-11	Samastipur	Dalsingh Sarai	C.H. I. S.Dalsingh Sarai	12 Months										Inaugurated. Handover	
95	GH-140-1	2010-11	Samastipur	Hasanpur	N.H.S, Hasanpur Road	12 Months										Inaugurated. Handover	
96	GH-140-2	2010-11	Samastipur	Sihivaji nagar	H.S, Shivaji Nagar	12 Months										Inaugurated. Handover	
97	GH-140-3	2010-11	Samastipur	Khanpur	I.Sch. Siropatti Khatu	12 Months										Inaugurated. Handover	
98	GH-13-1	2009-10	Saran	Parsa	M.S., Bishnupur, Parsa	12 Months										Inaugurated. Handover	
99	GH-126-1	2010-11	Saran	Garkha	MS Chainpur Bhaiswara	12 Months										Handover. Handover	
100	GH-126-2	2010-11	Saran	Maker	UMS Baghakol	12 Months										Inaugurated. Handover	
101	GH-01-1	2009-10	Sitamarhi	Parihar	S.G.H.S., Parihar	12 Months										Inaugurated. Handover	
102	GH-01-2	2009-10	Sitamarhi	Sonbarsa	H.S., Bhutahi	12 Months										Inaugurated. Handover	

S.N.	Group No.	Session	Name of District	Name of Block	Name of School	Completion Time	Physical Status								Remarks		
							No t Sta rte d	La yo ut	Fo un da tio n	Pli nt h	Groun d floor		1st Floor			Fin ish ing	Com plet e
											LL	RL	LL	RL			
103	GH-01-3	2009-10	Sitamarhi	Bathnaha	H.S., Yogibana Bazar	12 Months										Inaugurated. Handover	
104	GH-02-1	2009-10	Sitamarhi	Parsauni	H.S., Parsauni Chowk	12 Months										Inaugurated 16.07.2016. Handover	
105	GH-02-2	2009-10	Sitamarhi	Riga	H.S., Rewasi	12 Months										Inaugurated 16.07.2016. Handover	
106	GH-02-3	2009-10	Sitamarhi	Belsand	H.S., Belsand	12 Months										Inaugurated 16.07.2016. Handover	
107	GH-4-1	2009-10	Sitamarhi	Sursand	Saryu H.S., Sursand	12 Months										Handover	
108	GH-4-3	2009-10	Sitamarhi	Choraut	H.S., Choraut	12 Months										Inaugurated 2017. Handover	
109	GH-5-1	2009-10	Sitamarhi	Bajpatti	H.S., Bajpatti	12 Months										Inaugurated. Handover	
110	GH-5-2	2009-10	Sitamarhi	Nanpur	H.S., Janipur	12 Months										Inaugurated. Handover	
111	GH-5-3	2009-10	Sitamarhi	Bokhra	H.S., Kharka	12 Months										Inaugurated. Handover	
112	GH-6-1	2009-10	Sitamarhi	Dumra	K.G.H.S., Dumra	12 Months										Inaugurated 2017. Handover	
113	GH-6-2	2009-10	Sitamarhi	Runni saidpur	H.S., Morsand	12 Months										Inaugurated 2017. Handover	
114	GH-127-1	2010-11	Siwan	Maharajganj	H. S. Sikatiya	12 Months										Inaugurated. Handover	
115	GH-127-2	2010-11	Siwan	Barhariya	Sri Krishan H. S. Kailgarh	12 Months										Inaugurated. Handover	

S.N.	Group No.	Session	Name of District	Name of Block	Name of School	Completion Time	Physical Status								Remarks		
							No t Sta rte d	La yo ut	Fo un da tio n	Pli nt h	Groun d floor		1st Floor			Fin ish ing	Com plet e
											LL	RL	LL	RL			
129	GH-131-1	2010-11	Gopalganj	Uchakagaon	H.S, Uchakagaon	12 Months											
130	GH-12-1	2009-10	Saran	Marhourah	U.M.S., Awari, Marhourah	12 Months											Inaugurated
131	GH-130-2	2010-11	Gopalganj	Bhorey	H.S, Bhore	12 Months											
132	GH-29-1	2009-10	Katihar	Falka	B. S. M. High School, Pothiya	12 Months											
133	GH-35-1	2009-10	Lakhisarai	Halsi	High School, Halsi	12 Months											
134	GH-35-2	2009-10	Lakhisarai	Ramgarh Chowk	D.M H.S., Sharma	12 Months											
135	GH-14-1	2009-10	Madhubani	Benipatti	B.J.J.H.S. Adher*	12 Months											
136	GH-14-2	2009-10	Madhubani	Bisfi	H.S. Parsauni*	12 Months											
137	GH-149-1	2010-11	Munger	Tarapur	M.S, Tarapur	12 Months											
138	GH-22-2	2009-10	Purnea	Rupouli	Project Girl's H.S., Rupouli	12 Months											letter issued to contractor to start the work
139	GH-22-3	2009-10	Purnea	Bhawanipur	H. S., Bhawanipur	12 Months											letter issued to contractor to start the work
140	GH-23-1	2009-10	Purnea	Barharakothi	Shyama H.S., Bhatotar	12 Months											letter issued to contractor to start the work

S.N.	Group No.	Session	Name of District	Name of Block	Name of School	Completion Time	Physical Status										Remarks
							No t Sta rte d	La yo ut	Fo un da tio n	Pli nt h	Groun d floor		1st Floor		Fin ish ing	Com plet e	
											LL	RL	LL	RL			
141	GH-23-2	2009-10	Purnea	K. Nagar	H. S., Champanagar	12 Months											letter issued to contractor to start the work
142	GH-26-1	2009-10	Purnea	Baisa	H.S., Rauta	12 Months											
143	GH-26-2	2009-10	Purnea	Amour	Project Girl's School, Amour	12 Months											
144	GH-3-1	2009-10	Sitamarhi	Bairgania	Jaurimal H.S., Bairgania	12 Months											Work Stop (Letter given)/13/12/2014
145	GH-3-2	2009-10	Sitamarhi	Suppi	H.S., Suppi	12 Months											
146	GH-3-3	2009-10	Sitamarhi	Majarganj	H.S., Majarganj	12 Months											Shuttering Running
147	GH-10-1	2009-10	Aurangabad	Haspura	Haspura H.S., Haspura	12 Months											Land Disput, due to court-stay order. PROPOSED FOR DROP.- LETTER
148	GH-11-1	2009-10	Aurangabad	Kutumba	Govt. Middle School, Kutumba	12 Months											Insufficient land. Letter to CE. PROPOSED FOR DROP.- LETTER
149	GH-31-1	2009-10	Bhagalpur	Nathnagar	M.S., Kanjhiya,	12 Months											Land not available. (DROP OUT)
150	GH-32-1	2009-10	Bhagalpur	Rangra Chowk	M.S, Rangra Chowk	12 Months											Land not available.
151	GH-32-2	2009-10	Bhagalpur	Kharik Bazar	Basic Sch. Teldih*	12 Months											Land not available.
152	GH-32-3	2009-10	Bhagalpur	Ishmailpur	M.S.Parvatta*	12 Months											Land not available.

S.N.	Group No.	Session	Name of District	Name of Block	Name of School	Completion Time	Physical Status								Remarks		
							Not Started	Layout	Foundation	Ground floor		1st Floor		Finishing		Complete	
										LL	RL	LL	RL				
153	GH-116-1	2010-11	East Champaran	Chakiya	K.G.B.N., Chakiya	12 Months											Land not available
154	GH-131-2	2010-11	Gopalganj	Kateya	Kanya H.S, Kateya(old) G.A H/S Kateya	12 Months											Land Dispute
155	GH-113-1	2010-11	Jehanabad	Jehanabad	H.S., Jehanabad	12 Months											Not started. EMD to be returned
156	GH-113-2	2010-11	Jehanabad	Kako	H.S. Pali Bazar	12 Months											Not started. EMD to be returned
157	GH-113-3	2010-11	Jehanabad	Ghosi	H.S. Ghosi	12 Months											Not started. EMD to be returned
158	GH-114-1	2010-11	Jehanabad	Ratni Faridpur	H.S. Dayalbagh, Nehalpur	12 Months											Not started EMD to be returned
159	GH-114-2	2010-11	Jehanabad	Makhdumpur	S.S. Tehta	12 Months											Low land. EMD to be returned
160	GH-115-1	2010-11	Jehanabad	Hulashganj	H.S. Hulashganj	12 Months											Local problem. EMD to be returned
161	GH-115-2	2010-11	Jehanabad	Modanganj	D.N.H.S. Bandhuganj	12 Months											Not Started. EMD to be returned
162	GH-28-3	2009-10	Katihar	Pranpur	M. S., Bastol	12 Months											Land Dispute
163	GH-34-1	2009-10	Lakhisarai	Surajgarha	Project K. K.H., Surajgarha	12 Months											Land not available.
164	GH-151-1	2010-11	Lakhisarai	Lakhisarai	M.V.M H.S.Nayatola, Lakhisarai	12 Months											Dropped.
165	GH-151-2	2010-11	Lakhisarai	Barahiya	S.R.R.S Girls H.S, Barahiya	12 Months											Dropped. Land problem

S.N.	Group No.	Session	Name of District	Name of Block	Name of School	Completion Time	Physical Status								Remarks	
							Not Started	Layout	Foundation	Ground floor		1st Floor		Finishing		Complete
										LL	RL	LL	RL			
166	GH-16-1	2009-10	Madhubani	Rajnagar	R. H.S.Raj Nagar*	12 Months										Required land 125'x100' available land50'x25'
167	GH-17-1	2009-10	Madhubani	Ladania	M.S., Ladania Girl's	12 Months										Land not available. required land 125'x100' avlaible land25'x10'
168	GH-136-1	2010-11	Madhubani	Kaulahi	H.S, Kaulahi	12 Months										Land not available.
169	GH-33-2	2009-10	Munger	Dharahara	K.R.S.K.H H.S., Dharahra	12 Months										Land not available
170	GH-102-1	2010-11	Patna	Bakhtiyarpur	Rajkiyakrit H.S., Salimpur	12 Months										Land not available.
171	GH-105-1	2010-11	Patna	Patna Sadar (Gramin)	Rajkiyakrit Mahanth Hanuman Sharan H.S.School,Rajapur	12 Months										Land Dispute
172	GH-107-2	2010-11	Patna	Pandarak	Laxmi Narayan Rajbanshi H.S., Dhibar	12 Months										Sufficient land not available
173	GH-24-1	2009-10	Purnea	Purnia East	Proj. Girl's H.S., Ranipatra	12 Months										Land encroachment
174	GH-25-1	2009-10	Purnea	Dagarua	Abul Kalam H.S., Ichalo	12 Months										Not Started. Agreement pending
175	GH-25-2	2009-10	Purnea	Srinagar	Govt. S.S., Srinagar	12 Months										Not Started. Agreement pending
176	GH-25-3	2009-10	Purnea	Baisi	Proj. Girl's School Baisi	12 Months										Not Started. Agreement pending
177	GH-142-1	2010-11	Saharsa	Salkhua	H.S, Salkhua	12 Months										Land not available.
178	GH-19-1	2009-10	Samastipur	Singhia	K.G., Academy, Singhia	12 Months										Land not available (required land 125'x100' avlaible land22'x11')

S.N.	Group No.	Session	Name of District	Name of Block	Name of School	Completion Time	Physical Status								Remarks		
							No t Sta rte d	La yo ut	Fo un da tio n	Pli nt h	Groun d floor		1st Floor			Fin ish ing	Com plet e
											LL	RL	LL	RL			
179	GH-20-2	2009-10	Samastipur	Marwa	H.S., Morwa	12 Months										Land not available. (required land 125'x100' avlaible landx18'x13')	
180	GH-137-1	2010-11	Samastipur	Kalyanpur	K.G.B.V, Kalyanpur	12 Months										Land not available. required land 125'x100' avlaible land17'x15'	
181	GH-12-2	2009-10	Saran	Taraiyan	M.S., Gawandary, Taria	12 Months										Land not available.	
182	GH-13-2	2009-10	Saran	Ishuapur	U.M.S., Satasi, Ishuapur	12 Months										Land not available.	
183	GH-4-2	2009-10	Sitamarhi	Pupri	Proj. H.S., Pupri	12 Months										Insufficient Land	
184	GH-121-1	2010-11	Vaishali	Rajapakar	H.S.,Rajapakar	12 Months										Land Dispute	
185	GH-122-1	2010-11	Vaishali	Raghopur	B.S.J.S.H.S.Fatehpur, Vaishali	12 Months										Land problem	
186	GH-122-3	2010-11	Vaishali	Deshri	H.S. Bhataulla	12 Months										Land Problem. Mandir on land Old Building to be Dismantle	
187	GH-123-2	2010-11	Vaishali	Lalganj	G.A.H/S, Lalganj	12 Months										Land in Field Area Headmaster Objecting To Construct	
188	GH-123-3	2010-11	Vaishali	Goraul	H.S., Goraul	12 Months										Land in Field Area Headmaster Objecting To Construct	
189	GH-124-1	2010-11	Vaishali	Vaishali	S.M.T.H.S., Vaishali	12 Months										No apparoach road	
190	GH-119-1	2010-11	East Champaran	Madhuwan	K.G.B.N., Madhuwan	12 Months										To be Retender	

S.N.	Group No.	Session	Name of District	Name of Block	Name of School	Completion Time	Physical Status								Remarks		
							No t Sta rte d	La yo ut	Fo un da tio n	Pli nt h	Groun d floor		1st Floor			Fin ish ing	Com plet e
											LL	RL	LL	RL			
191	GH-119-2	2010-11	East Champaran	Mehsi	K.G.B.N., Mehsi	12 Months										To be Retender	
192	GH-119-3	2010-11	East Champaran	Tetariya	K.G.B.N., Tetariya	12 Months										To be Retender	
193	GH-125-1	2010-11	West Champaran	Bagha-1	R.S.H.S. Parsuniform	12 Months										To be Retender	
Total No. Of Girls Hostel (2009-10)					80		20	0	0	0	1	0	0	3	10	46	
Total No. Of Girls Hostel (2010-11)					113		27	0	0	0	0	0	1	1	84		
TOTAL					193		47	0	0	0	1	0	0	4	11	130	