

# BSEIDC, PATNA

## Physical Progress report of MSDP Schemes

**Name of Scheme :- High School Building**

**Empowered Committee-79**

Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Physical Status										Expected date of Completion	Remarks			
						Lay-out	Foundatio	PL	Groun d floor		1st Floor		Finishing	Complete	Not Started					
									LL	RL	LL	RL								
1	1	SSSM-1-1	कटिहार	अमदाबाद	उ०म०वि० चामा													1	13.05.16	Handed Over
2	2	SSSM-1-2	कटिहार	अमदाबाद	म०वि० जनतागोपालपुर													1	13.05.16	Handed Over
3	3	SSSM-1-3	कटिहार	अमदाबाद	म०वि० पारदियारा													1	13.05.16	Available land is on the bank of river Ganga which is dangerous for errosion. It is not suitable for construction
4	4	SSSM-2-1	कटिहार	आजमनगर	म०वि० सिकटिया													1	12.01.16	Handed Over
5	5	SSSM-2-2	कटिहार	आजमनगर	उ०म०वि० बेलराही													1	12.01.16	Handed Over
6	6	SSSM-2-3	कटिहार	आजमनगर	उ०म०वि० तेघड़ा													1		
7	7	SSSM-3(A)	कटिहार	बारसोई	म०वि० ग्वालटोली													1	16.11.16	Available land is 7 feet water logged. It is not suitable for construction
8	8	SSSM-3(B)	कटिहार	बारसोई	म०वि० खरुआ जमीरा													1		Handed Over
9	9	SSSM-3(C)	कटिहार	बारसोई	उ०म०वि० फुहागाँव													1	21.10.16	Available land is Insufficient for construction. (14'x80')
10	10	SSSM-4(A)	कटिहार	बलरामपुर	म०वि० मलिकपुर													1	28.11.16	Available land is encroched, letter has been issued to DEO to solve the problem.



Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Physical Status										Expected date of Completion	Remarks
						Lay-out	Foundatio	PL	Groun d floor		1st Floor		Finishing	Complete	Not Started		
									LL	RL	LL	RL					
27	27	SSSM-11(A)	कटिहार	मनिहारी	म०वि० सुरापारटाल										1		Handed Over
28	28	SSSM-11(B)	कटिहार	मनिहारी	म०वि० काँटाकोश										1		CONSTRUCTION UNDER DIFFERENT SCHEME (USSS-142)
29	29	SSSM-12(A)	कटिहार	कदवा	उ०म०वि० कचैड़ा पूर्व										1		Handed Over
30	30	SSSM-12(B)	कटिहार	कदवा	उ०म०वि० बैदा										1		Handed Over
31	31	SSSM-13(A)	पूर्णियाँ	अमौर	म०वि० लखनारे										1		Handed Over
32	32	SSSM-13(B)	पूर्णियाँ	अमौर	म०वि० बेलका										1		Handed Over
33	33	SSSM-13(C)	पूर्णियाँ	अमौर	म०वि० बालूटोला, इस्लामपुर										1		Handed Over
34	34	SSSM-14(A)	पूर्णियाँ	कसबा	म०वि० मजगामा										1		Handed Over
35	35	SSSM-14(B)	पूर्णियाँ	कसबा	म०वि० लछणपुर										1		Land not available
36	36	SSSM-14(C)	पूर्णियाँ	कसबा	म०वि० मोहनी										1		Handed Over
37	37	SSSM-15(A)	पूर्णियाँ	बैसी	म०वि० सानापुर										1		Handed Over
38	38	SSSM-15(B)	पूर्णियाँ	बैसी	म०वि० हरेरामपुर								1				
39	39	SSSM-15(C)	पूर्णियाँ	बैसी	म०वि० चरैया										1		Handed Over
40	40	SSSM-15(D)	पूर्णियाँ	बैसी	म०वि० शीशबाडी					1							
41	41	SSSM-15(E)	पूर्णियाँ	बैसी	म०वि० चँदवार										1		Land not available



Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Physical Status									Expected date of Completion	Remarks	
						Lay-out	Foundatio	PL	Groun d floor		1st Floor		Finishing	Complete			Not Started
									LL	RL	LL	RL					
57	57	SSSM-21(B)	पश्चिम चम्पारण	सिकटा	म०वि० झुमका उर्दू									1			
58	58	SSSM-21(C)	पश्चिम चम्पारण	सिकटा	उ०म०वि० भवानीपुर उर्दू									1			
59	59	SSSM-22(A)	पश्चिम चम्पारण	लौरीया	उ०म०वि० तेलपुर बालक										1	No land/ P. S. Refund	
60	60	SSSM-22(B)	पश्चिम चम्पारण	लौरीया	म०वि० देउरवा									1		Handed Over	
61	61	SSSM-22(C)	पश्चिम चम्पारण	लौरीया	उ०म०वि० मुसहरी									1		Handed Over	
62	62	SSSM-22(D)	पश्चिम चम्पारण	लौरीया	म०वि० मठिया									1		Handed Over	
63	63	SSSM-23(A)	पश्चिम चम्पारण	नरकटियागंज	उ०म०वि० चम्पारण									1		Handed Over	
64	64	SSSM-23(B)	पश्चिम चम्पारण	नरकटियागंज	म०वि० सिसवा बहुअरवा									1		Handed Over	
65	65	SSSM-23(C)	पश्चिम चम्पारण	नरकटियागंज	उ०म०वि० कोईरगावा										1	No land	
66	66	SSSM-24(A)	पश्चिम चम्पारण	मैनाताँड	म०वि० सौकट									1			
67	67	SSSM-24(B)	पश्चिम चम्पारण	मैनाताँड	उ०म०वि० पकुहवा पूर्वी									1			

Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Physical Status								Expected date of Completion	Remarks		
						Lay-out	Foundatio	PL	Groun d floor		1st Floor		Finishing			Complete	Not Started
									LL	RL	LL	RL					
68	68	SSSM-25-1	अररिया	नरपतगंज	एम०एस० गोखलापुर बी०एम०एस०								1		Handed Over		
69	69	SSSM-25-2	अररिया	नरपतगंज	एम०एस० बेला रिफूजी								1		Handed Over		
70	70	SSSM-25-3	अररिया	नरपतगंज	एम०एस० चन्दा								1		Handed Over		
71	71	SSSM-26(A)	अररिया	रानीगंज	एम०एस० हरीदाएपुर								1		Handed Over		
72	72	SSSM-26(B)	अररिया	रानीगंज	एम०एस० नारायणपुर								1		Handed Over		
73	73	SSSM-26(C)	अररिया	रानीगंज	यू०एम०एस० दुमारिया बालक							1					
74	74	SSSM-27(A)	अररिया	फारबिसगंज	एम०एस० अमौना								1		Handed Over		
75	75	SSSM-27(B)	अररिया	फारबिसगंज	एम०एस० पुर्णदाहा								1		Handed Over		
76	76	SSSM-28(A)	अररिया	सिकटी	एम०एस० गोरगच्छ								1		Handed Over		
77	77	SSSM-28(B)	अररिया	सिकटी	यू०एम०एस० दिमहिया								1		Handed Over		
78	78	SSSM-29	अररिया	पलासी	एम०एस० पेचेली								1		Handed Over		
79	79	SSSM-30-1	दरभंगा	दरभंगा सदर	म०वि० ठकुरनियाँ								1		Handed Over		
80	80	SSSM-30-2	दरभंगा	दरभंगा सदर	म०वि० कंशी								1		Handed Over		
81	81	SSSM-31	दरभंगा	मनीगाछी	म०वि० चकचिन्तामणिपुर								1		Handed Over		



Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Physical Status								Expected date of Completion	Remarks		
						Lay-out	Foundatio	PL	Groun d floor		1st Floor		Finishing			Complete	Not Started
									LL	RL	LL	RL					
<b>Physical Progress report of MSDP Schemes</b>																	
<b>Name of Scheme :- High School Building</b>						<b>Empowered Committee-86</b>											
92	1	SSSM-38	सीतामढ़ी	बाजपट्टी	एम0 एस0 बिलहिया								1		Handed Over		
93	2	SSSM-39A	मधुबनी	रहिका	एम0 एस0 मसनगिया									1	There is no any school in the name of High School Masanagiya in Rahika block.		
94	3	SSSM-39B		रहिका	एम0 एस0 मलनगिया									1	Handed Over		
95	4	SSSM-39C		रहिका	यू0एम0एस0 बाछटोल रामपुर									1	Handed Over		
96	5	SSSM-40	मधुबनी	कलुआही	एम0 एस0 मलमल									1	Handed Over		
97	6	SSSM-41	सुपौल	बसंतपुर	मध्य विद्यालय नरपतट्टी									1	Two school Up-graded in the same panchayat (Satanpatti). (1) M. S. Dhadha and (2) M. S. Narpatpatti. Scheme <b>SSS-313</b> completed in M. S. Dhadha. (Performance Secuirity Refund for this scheme)		
98	7	SSSM-42A	गोपालगंज	थावे	एम0 एस0 समरा									1	Handed Over		
99	8	SSSM-42B		थावे	यू0 एम0 एस0 नारायणपुर										1	No Land	
100	9	SSSM-43A		मांझा	यू0 एम0 एस0 संतपुर									1	No Land		



Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Physical Status								Expected date of Completion	Remarks		
						Lay-out	Foundatio	PL	Groun d floor		1st Floor		Finishing			Complete	Not Started
									LL	RL	LL	RL					
101	10	SSSM-43B	गोपालगंज	मांझा	यू० एम० एस० शेखपरसा									1		Handed Over	
102	11	SSSM-43C		मांझा	यू० एम० एस० कोलहुआ										1		Handed Over
103	12	SSSM-44A	गोपालगंज	उचका गांव	यू० एम० एस० हरपुर					1							
104	13	SSSM-44B		उचका गांव	यू० एम० एस० मूरामकसूदपुर										1		CONSTRUCTION UNDER DIFFERENT SCHEME (SSS-352 Complete)
105	14	SSSM-45A	बांका	धुरैया	उ० म० वि० चलना									1			
106	15	SSSM-45B		धुरैया	उ० म० वि० ताहिरपुरा कन्या				1								Debar
107	16	SSSM-45C		धुरैया	उ० म० वि० अहिरो										1		
108	17	SSSM-46	भागलपुर	सनहौला	म० वि० तेलवाड़ा									1			
109	18	SSSM-47A	किशनगंज	बहादुरगंज	म० वि० भीमटोला									1			
110	19	SSSM-47B		उ० म० वि० मंडलटोला डोहर											1		

Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Physical Status								Expected date of Completion	Remarks			
						Lay-out	Foundatio	PL	Groun d floor		1st Floor		Finishing			Complete	Not Started	
									LL	RL	LL	RL						
111	20	SSSM-48	किशनगंज	किशनगंज	म० वि० पानीसाल								1		CONSTRUCTION UNDER DIFFERENT SCHEME (SSS-95)			
112	21	SSSM-49A	किशनगंज	कोचाधामन	उ० म० वि० कन्हैयाबाड़ी								1		Hand over			
113	22	SSSM-49B		कोचाधामन	उ० म० वि० मोहरा			1										
114	23	SSSM-49C		कोचाधामन	उ० म० वि० हरिभाषा									1		Hand over		
115	24	SSSM-50A	किशनगंज	पोठिया	उ० म० वि० जालू चौक									1		CONSTRUCTION UNDER DIFFERENT SCHEME (SSS-96)		
116	25	SSSM-50B		पोठिया	उ० म० वि० सोनापूर									1				
117	26	SSSM-50C		पोठिया	उ० म० वि० भेलागाछी बीरपुर										1		CONSTRUCTION UNDER DIFFERENT SCHEME (SSS-96)	
118	27	SSSM-51	किशनगंज	टेरागाच्छ	उ० म० वि० आदिवासी टोला भोरहा									1		Hand over		
119	28	SSSM-52A	किशनगंज	ठाकुरगंज	उ० म० वि० पांचगाछी										1		CONSTRUCTION UNDER DIFFERENT SCHEME (SSS-92)	
120	29	SSSM-52B		ठाकुरगंज	उ० म० वि० लोधा											1		CONSTRUCTION UNDER DIFFERENT SCHEME (SSS-92)
121	30	SSSM-52C		ठाकुरगंज	म० वि० बेहुलडांगी											1		CONSTRUCTION UNDER DIFFERENT SCHEME (SSS-92)
			TOTAL		30	0	0	1	0	1	1	0	2	14	11			

Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Physical Status								Expected date of Completion	Remarks		
						Lay-out	Foundatio	PL	Groun d floor		1st Floor		Finishing			Complete	Not Started
									LL	RL	LL	RL					
<b>Physical Progress report of MSDP Schemes</b>																	
<b>Name of Scheme :- High School Building</b>						<b>Empowered Committee-96</b>											
122	1	SSSM-270	कटिहार	कोढ़ा	म० वि० परमानन्दपुर								1		Hand over		
123	2	SSSM-271	कटिहार	कोढ़ा	उत्क्र० म० वि० बौरा								1				
124	3	SSSM-272	कटिहार	कादवा	उत्क्र० म० वि० सागरथ								1		Hand over		
125	4	SSSM-273	कटिहार	बलरामपुर	उत्क्र० म० वि० सदीयन आदमपुर								1		LOA in process		
126	5	SSSM-274	कटिहार	बारसोई	म० वि० छोगड़ा								1				
127	6	SSSM-275	कटिहार	बारसोई	म० वि० मालापाड़ा								1		Hand over		
128	7	SSSM-276	कटिहार	बारसोई	म० वि० कर्णपुर								1		Hand over		
129	8	SSSM-277	कटिहार	बारसोई	उ० म० वि० हाट बलरामपुर								1		Hand over		
130	9	SSSM-278	कटिहार	आजमनगर	म० वि० बालूगंज								1		LOA in process		
131	10	SSSM-279	कटिहार	आजमनगर	म० वि० मुकुरिया								1		Work is completed under USSS-140(A)		
132	11	SSSM-280	कटिहार	आजमनगर	म० वि० सजना								1		LAND NOT LOCATED		
133	12	SSSM-281	कटिहार	बरारी	म० वि० बकिया								1				
134	13	SSSM-282	कटिहार	बरारी	उच्च विद्यालय मरखाहा, बालूघाट, दुर्गापुर								1		Hand Over		

Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Physical Status								Expected date of Completion	Remarks		
						Lay-out	Foundatio	PL	Groun d floor		1st Floor		Finishing			Complete	Not Started
									LL	RL	LL	RL					
135	14	SSSM-288	दरभंगा		Shafi Muslim High School, Benta, District - Darbhanga							1					
136	15	SSSM-289	दरभंगा		M.K.P. Vidyapati High School, Laheriasarai, District -Darbhanga								1		LOA in process		
137	16	SSSM-290	दरभंगा		Vasudev Mishra High School, Simri, District - Darbhanga								1		Hand Over		
138	17	SSSM-291	दरभंगा		(+2) M.A.R.M. High School , Lalbagh ,District –Darbhanga								1		Hand Over		
139	18	SSSM-292	दरभंगा		Ramanand Mishra Balika (+2) School, Laheriasarai District - Darbhanga								1		Old building to be dismantalled		
			TOTAL		18	0	0	0	0	0	0	1	2	9	6		

### Physical Progress report of MSDP Schemes

Name of Scheme :- High School Building						Empowered Committee-97									
140	1	SSSM-283	Vaishali		High school, Sherpur Jalal,Block Chakra kalan, district Vaisali.			1							Stay order by court
141	2	SSSM-284	Vaishali		High school,Taal, Sehan, Block Chakra kalan, district Vaisali.								1		Handed Over
142	3	SSSM-285	Gopalgaganj		High school Indrawan Bairan, Block Thawe district Gopalganj.								1		

Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Physical Status								Expected date of Completion	Remarks		
						Lay-out	Foundatio	PL	Groun d floor		1st Floor		Finishing			Complete	Not Started
									LL	RL	LL	RL					
143	4	SSSM-286	Gopalgaganj		High school Devapur Purdil, block manjha, Distt.- Gopalganj									1	Land available		
144	5	SSSM-287	Gopalgaganj		High school Pakri Srikant, block Uchka Gaon, district Gopalganj.									1	No land		
			TOTAL		5	0	0	1	0	0	0	0	1	1	2		

### Physical & Financial Progress report of MSDP Schemes

Name of Scheme :- High School Building						Empowered Committee-107										
145	1	SSSM-293	East Champanan	Ramgarhwa	High School Building at Murla								1		MATCH WITH, SSS-5	
146	2	SSSM-294		Dhaka		Upgraded High School Building at Bardhharwa Fateh Mohammad							1			
147	3	SSSM-295				Upgraded High School Building at Phulwaria								1		MATCH WITH, SSS-427
148	4	SSSM-296				High School Building at Kundwa Chainpur							1			
149	5	SSSM-297				Upgraded High School Building at Musoradha								1		Hand over
150	6	SSSM-298				Upgraded High School at saphi								1		Hand over
151	7	SSSM-299				Upgraded High School at Chandanwada (Urdu)								1		
152	8	SSSM-300			East Champanan	Banjaria	Upgraded High School Building at Ajarwa								1	

Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Physical Status								Expected date of Completion	Remarks		
						Lay-out	Foundatio	PL	Groun d floor		1st Floor		Finishing			Complete	Not Started
									LL	RL	LL	RL					
153	9	SSSM-301	East Champaran	Narkatiya/Ch odadano	High School Building at Pakariya(Urdu)								1		Land not available		
154	10	SSSM-302	East Champaran	Aadapur	High School at Nakardeye						1						
155	11	SSSM-303			High School at Dhabiya Dakshin								1			Hand over	
156	12	SSSM-304			High School at Laxmipur									1		<b>MATCH WITH, SSS-14</b>	
157	13	SSSM-305			High School at Bhawanipur Bazar									1		<b>MATCH WITH, SSS-14</b>	
158	14	SSSM-306			High Schhol at Boldarwa							1					
159	15	SSSM-307			High School at Jitbarpur (High School at Malangiya)								1			According to Office Order no.- 140, dated- 06.03.2018 H.S.Jitbarpur in place of H.S. Malangiya	
160	16	SSSM-308	Rahika	High School at Laxmipur								1		Hand Over			
161	17	SSSM-309		High School at Rampur									1		<b>Work is completed under SSSM-39(C)</b>		



Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Physical Status										Expected date of Completion	Remarks	
						Lay-out	Foundatio	PL	Groun d floor		1st Floor		Finishing	Complete	Not Started			
									LL	RL	LL	RL						
171	7	SSSM-319	Purnia	Amour	High School Building at Partiya												1	No bidder in Retender (NIT-34/18-19 dt-03.08.18. Again Retender in process (NIT-83/18-19 dt-06.12.18).
172	8	SSSM-320	Purnia	Amour	High School Building at Gangoli	1												
173	9	SSSM-321	Madhubani	Bisfi	High School Building at Shiyaul								1					G+2
174	10	SSSM-322	Madhubani	Bisfi	High School Building at Singiya									1				G+2
175	11	SSSM-323	Samastipur	Tajpur	High School Building at Rajwa									1				G+2
176	12	SSSM-324	Samastipur	Tajpur	High School Building at Udaypur		1											G+2
177	13	SSSM-325	Samastipur	Tajpur	High School Building at Fatehpur											1		G+2
178	14	SSSM-326	Samastipur	Tajpur	High School Building at Kothiya						1							G+2
179	15	SSSM-327	Samastipur	Tajpur	Jagdev Middle School Building at Adharbhut							1						G+2
180	16	SSSM-328	East Champaran	Adapur	High School Building at Koraiya								1					
181	17	SSSM-329	East Champaran	Adapur	High School Building at Bakhri Urdu					1								
182	18	SSSM-330	East Champaran	Banjariya	High School Building at Phulwar											1		Not Started due to N.O.C Awaited
183	19	SSSM-331	East Champaran	Banjariya	High School Building at Siswa Urdu											1		



Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Physical Status										Expected date of Completion	Remarks	
						Lay-out	Foundatio	PL	Groun d floor		1st Floor		Finishing	Complete	Not Started			
									LL	RL	LL	RL						
184	20	SSSM-332	East Champaran	Dhaka	High School Building at Karshiya												1	No bidder in Retender (NIT-34/18-19 dt-03.08.18. Again Retender in process (NIT-83/18-19 dt-06.12.18).
185	21	SSSM-333	East Champaran	Dhaka	High School Building at Barharwa Lakhana Sen												1	LAO Issued
186	22	SSSM-334	Katihar	Barsaoi	High School Building at Jalkumar												1	Letter issue To Contractor to Start the work
187	23	SSSM-335	Katihar	Barsaoi	High School Building at Lahgariya							1						
188	24	SSSM-336	Katihar	Barsaoi	High School Building at Kadamgachhi												1	Old Building Dismantaling
189	25	SSSM-337	Katihar	Kadwa	High School Building at Rauniya				1									
190	26	SSSM-338	Katihar	Kadwa	High School Building at Kadwa		1											
191	27	SSSM-339	Katihar	Kadwa	High School Building at Kurum	1											1	
192	28	SSSM-340	Katihar	Kadwa	High School Building at Kumaripur	1											1	
193	29	SSSM-341	Katihar	Kadwa	High School Building at Badhwa							1						
194	30	SSSM-342	Katihar	Kadwa	High School Building at Kasbatoli												1	Land Dispute
195	31	SSSM-343	Katihar	Azam Nagar	High School Building at Rahuiya												1	Letter issue To Contractor to Start the work
196	32	SSSM-344	Katihar	Azam Nagar	High School Building at Mangarpur												1	Letter issue To Contractor to Start the work

Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Physical Status								Expected date of Completion	Remarks		
						Lay-out	Foundatio	PL	Groun d floor		1st Floor		Finishing			Complete	Not Started
									LL	RL	LL	RL					
197	33	SSSM-345	Katihar	Azam Nagar	High School Building at Devganwa									1	Land Not Available		
			TOTAL		33	3	2	1	1	2	1	3	3	2	17	0.00	

### Physical Progress report of MSDP Schemes

Name of Scheme :- High School Building						Empowered Committee-122												
198	1	SSSM-346	Araria	Araria	High School Building at Chanderdei													School Not Upgraded, Letter Given To Minority Dept.
199	2	SSSM-347	Araria	Araria	High School Building at Balvat										1			Land Disput
200	3	SSSM-348	Araria	Araria	High School Building at Araria										1			Letter Issue to Contractir to Start the Work
201	4	SSSM-349	Araria	Jokihaat	High School Building at Jokihaat					1								
202	5	SSSM-350	Araria	Jokihaat	High School Building at Malheria					1								
203	6	SSSM-351	Araria	Jokihaat	High School Building at Udahat										1			
204	7	SSSM-352	Araria	Jokihaat	High School Building at Bagarhra	1												
205	8	SSSM-353	Araria	Jokihaat	High School Building at Bhansi										1			
206	9	SSSM-354	Araria	Forbesganj	High School Building at Purandaha										1			<b>MATCH WITH SSSM-27B</b>
207	10	SSSM-355	Araria	Narpatganj	High School Building at Basmatiya										1			<b>MATCH WITH USSS-105A</b>
208	11	SSSM-356	Darbhanga	Darbhanga Sadar	High School Building at Lovam										1			
209	12	SSSM-357	Darbhanga	Darbhanga Sadar	High School Building at Dularpur										1			
210	13	SSSM-358	Darbhanga	Kiratpur	High School Building at Jamalpur										1			

Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Physical Status							Expected date of Completion	Remarks			
						Lay-out	Foundatio	PL	Groun d floor		1st Floor				Finishing	Complete	Not Started
									LL	RL	LL	RL					
211	14	SSSM-359	Darbhanga	Hayaghat	New High School Building at Anadpur							1			G+2		
212	15	SSSM-360	Darbhanga	Manigachi	New High School Building at Mobehat			1									
213	16	SSSM-361	Darbhanga	Keotriranw y	High School Building at Khirma							1			Hand Over		
			TOTAL		16	1	0	1	1	1	0	0	1	1	9	0.00	

### Physical Progress report of MSDP Schemes

Name of Scheme :- High School Building						Empowered Committee-110										
214	1	SSSM-362	Sitamarhi	Bairgania	High School Building at Chakwa									1		
215	2	SSSM-363	Sitamarhi	Baharwa	High School Building at Hasanpur									1		School Not Located
216	3	SSSM-364	Sitamarhi	Sursand	High School Building at Kumbha			1								
			TOTAL		3	0	0	1	0	0	0	0	0	0	2	0.00

### Physical Progress report of MSDP Schemes

Name of Scheme :- High School Building						Empowered Committee-129										
217	1	SSSM-365	अररिया	फारबिसगंज	Construction of High School building in Jogbani									1		LOA in process
218	2	SSSM-366	अररिया	नरपतगंज	Construction of High School building in Narpatganj					1						
219	3	SSSM-367	अररिया	नरपतगंज	Construction of High School building in Pithora									1		Letter issue To contractor to Start The Work

Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Physical Status								Expected date of Completion	Remarks		
						Lay-out	Foundatio	PL	Groun d floor		1st Floor		Finishing			Complete	Not Started
									LL	RL	LL	RL					
220	4	SSSM-368	अररिया	रानीगंज	Construction of High School building in Hansa Kamalpur						1						
221	5	SSSM-369	किशनगंज	कोचाधामन	Construction of High School building at upgraded high school Kochadhaman			1									
222	6	SSSM-370	किशनगंज	कोचाधामन	Construction of High School building at upgraded high school Kuwarikairi								1		No bidder in Retender (NIT-34/18-19 dt-03.08.18. Again Retender in process (NIT-83/18-19 dt-06.12.18).		
223	7	SSSM-371	किशनगंज	कोचाधामन	Construction of High School building at upgraded high school Barijan								1		LOA in process		
224	8	SSSM-372	भागलपुर	सन्हौला	Construction of High School building in middle school Badinaki	1											
225	9	SSSM-373	गोपालगंज	थावे	Construction of High School building in Akderva								1		No bidder in Retender (NIT-34/18-19 dt-03.08.18. Again Retender in process (NIT-83/18-19 dt-06.12.18).		
			TOTAL		9	1	0	1	0	1	1	0	0	0	5	0.00	

Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Physical Status								Expected date of Completion	Remarks		
						Lay-out	Foundatio	PL	Groun d floor		1st Floor		Finishing			Complete	Not Started
									LL	RL	LL	RL					
<b>Physical Progress report of MSDP Schemes</b>																	
<b>Name of Scheme :- High School Building</b>						<b>Empowered Committee-135</b>											
226	1	SSSM-374	दरभंगा	सिंहवाड़ा	Construction of High School building in Singhwara					1					G+2		
227	2	SSSM-375	अररिया	रानीगंज	मध्य विद्यालय मझुआ								1		No bidder in Tender (NIT-45/18-19 dt-10.09.18. Again Retender in process (NIT-83/18-19 dt-06.12.18).		
228	3	SSSM-376	अररिया	रानीगंज	मध्य विद्यालय रामपुर								1		No bidder in Tender (NIT-45/18-19 dt-10.09.18. Again Retender in process (NIT-83/18-19 dt-06.12.18).		
229	4	SSSM-377	अररिया	अररिया	मध्य विद्यालय महिषाकोल								1		No bidder in Tender (NIT-45/18-19 dt-10.09.18. Again Retender in process (NIT-83/18-19 dt-06.12.18).		
230	5	SSSM-378	अररिया	अररिया	मध्य विद्यालय फराहसुत								1		No bidder in Tender (NIT-45/18-19 dt-10.09.18. Again Retender in process (NIT-83/18-19 dt-06.12.18).		

Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Physical Status								Expected date of Completion	Remarks		
						Lay-out	Foundatio	PL	Groun d floor		1st Floor		Finishing			Complete	Not Started
									LL	RL	LL	RL					
231	6	SSSM-379	अररिया	सिकटी	मध्य विद्यालय कचना										1	No bidder in Tender (NIT-45/18-19 dt-10.09.18. Again Retender in process (NIT-83/18-19 dt-06.12.18).	
232	7	SSSM-380	अररिया	जोकिहाट	मध्य विद्यालय बाजिदपुर		1										
233	8	SSSM-381	अररिया	फारबिसगंज	मध्य विद्यालय चौरा परवाहा										1	No bidder in Tender (NIT-45/18-19 dt-10.09.18. Again Retender in process (NIT-83/18-19 dt-06.12.18).	
			TOTAL		8	0	1	0	0	1	0	0	0	0	6	0	