

BIHAR STATE EDUCATIONAL INFRASTRUCTURE DEVELOPMENT CORPORATION LIMITED, PATNA (BIHAR).

SUMMARY OF PROJECTS

Date :- 31/08/2018

S. N.	PROJECT	Total Sanctio	Contract	Physical Status										Summary			Inaugurtated	Recieved Amount (in Lakh)	Fin. Exp. (31.08.2018) (in Lakhs)	Financial Achievement (%)
		ned	Awarded	Lay-out	Foundation	PL	Ground Floor		1 st Floor		2nd Floor		Finishing	Complete	In-Progress	Not start				
		No. of Schools	No. of School				LL	RL	LL	RL	LL	RL								
1	USS (Upgraded Secondary School) (2009-10) State	45	45	0	0	0	0	1	1	0	0	0	2	29	4	12	26	2134.20	1655.92	77.59%
2	USS (Upgraded Secondary School) (2009-10) central	323	323	0	2	3	3	9	5	5	0	0	11	255	38	30	248	24170.15	12933.34	53.51%
3	USS (Upgraded Secondary School) (2010-11) central	403	400	0	0	0	1	2	0	10	0	0	22	316	35	52	282	23947.24	17600.22	73.50%
Total :-		771	768	0	2	3	4	12	6	15	0	0	35	600	77	94	556	50251.59	32189.48	64.06%
4	GH (Girl's Hostel) (2009-10)	80	77	0	0	0	1	0	1	2	0	0	11	45	15	20	39	11307.36	7869.80	69.60%
5	GH (Girl's Hostel) (2010-11)	113	109	0	0	0	0	0	0	1	0	0	4	81	5	27	78	5872.80	12128.13	206.51%
Total :-		193	186	0	0	0	1	0	1	3	0	0	15	126	20	47	117	34885.03	19997.93	57.33%
7	MS (Model School) (2009-10)	98	98	0	1	0	1	3	0	4	0	1	11	65	21	12	52	15855.00	20644.48	130.21%
8	MS (Model School) (2010-11)	255	240	0	0	2	0	10	2	10	0	5	23	157	52	46	147	39714.17	49901.98	125.65%
Total :-		353	338	0	1	2	1	13	2	14	0	6	34	222	73	58	199	74236.17	70546.46	95.03%
9	SSS (Senior Secondary School) (2013-14)	993	992	1	9	8	11	24	9	28	0	0	162	638	252	103	469	107000.00	93510.28	87.39%

S. N.	PROJECT	Total Sanctioned	Contract Awarded	Physical Status										Summary			Inaugurtated	Recieved Amount (in Lakh)	Fin. Exp. (31.08.2018) (in Lakhs)	Financial Achievement (%)
		No. of Schools	No. of School	Lay-out	Foundation	PL	Ground Floor		1 st Floor		2nd Floor		Finishing	Complete	In-Progress	Not start				
							LL	RL	LL	RL	LL	RL								
10	HSS (Higher Secondary School) (2013-14)	226	222	1	2	0	0	4	1	4	0	0	54	133	66	27	126	27142.50	21064.72	77.61%
11	SSSM (Senior Secondary School Minority) (2014-15)	164	162	1	3	3	3	8	4	5	0	0	39	61	66	37	38	21799.70	12584.64	57.73%
12	USSS (Upgraded Senior Secondary School) 2011-12	156	150	3	10	10	3	14	6	9	0	0	34	23	89	44	93	8951.28	7179.40	80.21%
13	USSS (Upgraded Senior Secondary School) 2013-14	201	197	2	4	5	3	4	6	9	0	0	39	108	72	21		100.00	18255.50	18255.50%
14	EXAM. HALL (2013-14)	26	26	0	0	0	0	0	0	1	0	0	1	24	2	0	17	7833.42	8642.06	110.32%
15	CT (College Toilet)	250	250	0	0	2	0	6	0	0	0	0	13	196	21	33		1012.00	756.83	74.79%
16	Shiksha Bhawan (2013-14)	9	9	0	0	0	0	0	0	0	0	0	3	5	3	1	3	1628.00	1517.06	93.19%
17	Deegree College	12	12	0	0	0	0	0	0	0	0	0	4	3	4	5		4000.00	3325.39	83.13%
18	Renovation Work/New Building (College Building)	77	54	0	0	0	0	0	0	0	0	0	18	27	32		19006.79	11207.35	58.96%	
19	Revovation Work (Secondary/HSS Building)	57	27	0	0	0	0	0	0	0	0	0	21	6	30		7028.62	4637.09	65.97%	
20	CDPO (Child Development Project Office co-housing)	33	33	0	0	0	0	0	0	0	0	0	8	20	8	5	5	3180.50	2888.09	90.81%
21	ICT@Shcools	1000	832	0	0	0	0	0	0	0	0	0	832	0	168		13515.00	10747.93	79.53%	
22	ICT Projects - World Bank	250	250	0	0	0	0	0	0	0	0	0	0	0	0	0		4323.85	460.05	10.64%
23	BRC (Block Resource Centre)	185	184	2	4	3	5	7	3	12	8	8	35	68	87	30	1	8139.00	7738.20	95.08%
	Total :-	4956	4692	10	35	36	31	92	38	100	8	14	476	3098	873	735	1598	394033.45	327248.46	83.05%