

BSEIDC, PATNA

Physical Progress report of MSDP Schemes

Name of Scheme :- High School Building

REPORT DATED : 31/08/2019

Empowered Committee-79

Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Physical Status										Remarks
						Lay-out	Foundatio	PL	Groun d floor		1st Floor		Finishing	Complete	Not Started	
									LL	RL	LL	RL				
1	1	SSSM-1-1	कटिहार	अमदाबाद	उ०म०वि० चामा									1		Handed Over
2	2	SSSM-1-2	कटिहार	अमदाबाद	म०वि० जनतागोपालपुर									1		Handed Over
3	3	SSSM-2-1	कटिहार	आजमनगर	म०वि० सिकटिया									1		Handed Over
4	4	SSSM-2-2	कटिहार	आजमनगर	उ०म०वि० बेलराही									1		Handed Over
5	5	SSSM-2-3	कटिहार	आजमनगर	उ०म०वि० तेघड़ा					1						
6	6	SSSM-3(B)	कटिहार	बारसोई	म०वि० खरुआ जमीरा									1		Handed Over
7	7	SSSM-4(B)	कटिहार	बलरामपुर	म०वि० फतेहपुर									1		Handed Over
8	8	SSSM-4(C)	कटिहार	बलरामपुर	उ०म०वि० बालूगंज हिन्दी									1		Handed Over
9	9	SSSM-5-2	कटिहार	फलका	म०वि० भरसिया						1					
10	10	SSSM-6-1	कटिहार	कोढा	अभ्यास म०वि० मुसापुर								1			
11	11	SSSM-7-1	कटिहार	प्राणपुर	उ०म०वि० रामचन्द्रपुर									1		Handed Over
12	12	SSSM-7-2	कटिहार	प्राणपुर	म०वि० महादेवपुर									1		Handed Over
13	13	SSSM-7-3	कटिहार	प्राणपुर	म०वि० बुद्ध नगर									1		Handed Over
14	14	SSSM-8-1	कटिहार	कटिहार	उ०म०वि० मनिया									1		Handed Over
15	15	SSSM-8-2	कटिहार	कटिहार	म०वि० बठैली									1		Handed Over

Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Physical Status										Remarks
						Lay-out	Foundatio	PL	Groun d floor		1st Floor		Finishing	Complete	Not Started	
									LL	RL	LL	RL				
16	16	SSSM-9-1	कटिहार	मनसाही	रा०म०वि० मंरगी									1		Handed Over
17	17	SSSM-9-2	कटिहार	मनसाही	आ०म०वि० रानीपतरा सिंधया								1			
18	18	SSSM-10-1	कटिहार	बरारी	उ०म०वि० गिदरमारी									1		
19	19	SSSM-11(A)	कटिहार	मनिहारी	म०वि० सुरापारटाल										1	Handed Over
20	20	SSSM-12(A)	कटिहार	कदवा	उ०म०वि० कचैडा पूर्व										1	Handed Over
21	21	SSSM-12(B)	कटिहार	कदवा	उ०म०वि० बैदा										1	Handed Over
22	22	SSSM-13(A)	पूर्णियाँ	अमौर	म०वि० लखनारे										1	Handed Over
23	23	SSSM-13(B)	पूर्णियाँ	अमौर	म०वि० बेलका										1	Handed Over
24	24	SSSM-13(C)	पूर्णियाँ	अमौर	म०वि० बालूटोला, इस्लामपुर										1	Handed Over
25	25	SSSM-14(A)	पूर्णियाँ	कसबा	म०वि० मजगामा										1	Handed Over
26	26	SSSM-14(C)	पूर्णियाँ	कसबा	म०वि० मोहनी										1	Handed Over
27	27	SSSM-15(A)	पूर्णियाँ	बैसी	म०वि० सानापुर										1	Handed Over
28	28	SSSM-15(B)	पूर्णियाँ	बैसी	म०वि० हरेरामपुर									1		
29	29	SSSM-15(C)	पूर्णियाँ	बैसी	म०वि० चरैया										1	Handed Over
30	30	SSSM-15(D)	पूर्णियाँ	बैसी	म०वि० शीशबाडी										1	
31	31	SSSM-15(F)	पूर्णियाँ	बैसी	म०वि० नन्दनिया										1	

Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Physical Status									Remarks	
						Lay-out	Foundatio	PL	Groun d floor		1st Floor		Finishing	Complete		Not Started
									LL	RL	LL	RL				
32	32	SSSM-16(A)	पूर्णियाँ	डगरुआ	म०वि० डगरुआ									1		Handed Over
33	33	SSSM-16(B)	पूर्णियाँ	डगरुआ	म०वि० चैपडा बलुआ									1		Handed Over
34	34	SSSM-16(C)	पूर्णियाँ	डगरुआ	म०वि० सियारखम									1		Handed Over
35	35	SSSM-17-1	पूर्णियाँ	जलालगढ़	म०वि० मतियारपुर									1		Handed Over
36	36	SSSM-17-2	पूर्णियाँ	जलालगढ़	म०वि० कठैली									1		Handed Over
37	37	SSSM-17-3	पूर्णियाँ	जलालगढ़	म०वि० एकम्बा									1		Handed Over
38	38	SSSM-18-1	पूर्णियाँ	कृत्यानन्द नगर	म०वि० प्रखंड काँलनी							1				
39	39	SSSM-18-2	पूर्णियाँ	कृत्यानन्द नगर	म०वि० प्रसादपुर बेलदारी						1					
40	40	SSSM-18-3	पूर्णियाँ	कृत्यानन्द नगर	म०वि० काझा गणेशपुर						1					
41	41	SSSM-19-1	पूर्णियाँ	पूर्णियाँ इस्ट	म०वि० पिपरा									1		
42	42	SSSM-19-2	पूर्णियाँ	पूर्णियाँ इस्ट	म०वि० महाराजपुर									1		Handed Over
43	43	SSSM-20-1	पूर्णियाँ	श्रीनगर	म०वि० जगैली									1		Handed Over
44	44	SSSM-20-2	पूर्णियाँ	श्रीनगर	म०वि० गंगा भवन खोखा									1		Handed Over
45	45	SSSM-21(A)	पश्चिम चम्पारण	सिकटा	म०वि० सिरसिया								1			
46	46	SSSM-21(B)	पश्चिम चम्पारण	सिकटा	म०वि० झुमका उर्दू									1		
47	47	SSSM-21(C)	पश्चिम चम्पारण	सिकटा	उ०म०वि० भवानीपुर उर्दू								1			

Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Physical Status								Remarks		
						Lay-out	Foundatio	PL	Groun d floor		1st Floor		Finishing		Complete	Not Started
									LL	RL	LL	RL				
48	48	SSSM-22(B)	पश्चिम चम्पारण	लौरीया	म०वि० देउरवा								1			Handed Over
49	49	SSSM-22(C)	पश्चिम चम्पारण	लौरीया	उ०म०वि० मुसहरी								1			Handed Over
50	50	SSSM-22(D)	पश्चिम चम्पारण	लौरीया	म०वि० मठिया								1			Handed Over
51	51	SSSM-23(A)	पश्चिम चम्पारण	नरकटियागंज	उ०म०वि० चम्पारण								1			Handed Over
52	52	SSSM-23(B)	पश्चिम चम्पारण	नरकटियागंज	म०वि० सिसवा बहुअरवा								1			Handed Over
53	53	SSSM-24(A)	पश्चिम चम्पारण	मैनाताँड	म०वि० सौकट								1			
54	54	SSSM-24(B)	पश्चिम चम्पारण	मैनाताँड	उ०म०वि० पकुहवा पूर्वी								1			
55	55	SSSM-25-1	अररिया	नरपतगंज	एम०एस० गोखलापुर बी०एम०एस०								1			Handed Over
56	56	SSSM-25-2	अररिया	नरपतगंज	एम०एस० बेला रिफूजी								1			Handed Over
57	57	SSSM-25-3	अररिया	नरपतगंज	एम०एस० चन्दा								1			Handed Over
58	58	SSSM-26(A)	अररिया	रानीगंज	एम०एस० हरीदाएपुर								1			Handed Over
59	59	SSSM-26(B)	अररिया	रानीगंज	एम०एस० नारायणपुर								1			Handed Over

Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Physical Status										Remarks	
						Lay-out	Foundatio	PL	Groun d floor		1st Floor		Finishing	Complete	Not Started		
									LL	RL	LL	RL					
60	60	SSSM-26(C)	अररिया	रानीगंज	यू०एम०एस० दुमारिया बालक										1		
61	61	SSSM-27(A)	अररिया	फारबिसगंज	एम०एस० अमौना										1		Handed Over
62	62	SSSM-27(B)	अररिया	फारबिसगंज	एम०एस० पुर्णदाहा										1		Handed Over
63	63	SSSM-28(A)	अररिया	सिक्टी	एम०एस० गोरगच्छ										1		Handed Over
64	64	SSSM-28(B)	अररिया	सिक्टी	यू०एम०एस० दिमहिया										1		Handed Over
65	65	SSSM-29	अररिया	पलासी	एम०एस० पेचैली										1		Handed Over
66	66	SSSM-30-1	दरभंगा	दरभंगा सदर	म०वि० ठकुरनियाँ										1		Handed Over
67	67	SSSM-30-2	दरभंगा	दरभंगा सदर	म०वि० कंशी										1		Handed Over
68	68	SSSM-31	दरभंगा	मनीगाछी	म०वि० चकचिन्तामणिपुर										1		Handed Over
69	69	SSSM-32	दरभंगा	अलीनगर	उर्दू म०वि० अलीनगर									1			
70	70	SSSM-33-1	दरभंगा	जाले	म०वि० जहागीर टोल										1		Handed Over
71	71	SSSM-33-2	दरभंगा	जाले	म०वि० अहियारी गोट										1		
72	72	SSSM-34(A)	दरभंगा	सिंहवाड़ा	म०वि० राजो										1		Handed Over
73	73	SSSM-34(B)	दरभंगा	सिंहवाड़ा	उ०म०वि० बहुआरा										1		Handed Over

Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Physical Status											Remarks		
						Lay-out	Foundatio	PL	Groun		1st		Finishing	Complete	Not Started				
									d floor	floor	LL	RL							
74	74	SSSM-34(C)	दरभंगा	सिंहवाड़ा	उ०म०वि० गौरीनाथ ब्रह्मपुर												1		Handed Over
75	75	SSSM-35(A)	दरभंगा	केवटी	म०वि० बरही														land dispute
76	76	SSSM-35(B)	दरभंगा	केवटी	उ०म०वि० लालगंज														1
77	77	SSSM-36	दरभंगा	किरतपुर	म०वि० किरतपुर														1
78	78	SSSM-37	दरभंगा	गौराबौराम	म०वि० बौराम												1		G+2 (2nd.F.R.L)
				TOTAL	91	0	1	0	0	3	1	4	7	62	0				

Physical Progress report of MSDP Schemes

Name of Scheme :- High School Building						Empowered Committee-86															
79	1	SSSM-38	सीतामढ़ी	बाजपट्टी	एम० एस० बिलहिया														1		Handed Over
80	2	SSSM-39B		रहिका	एम० एस० मलनगिया														1		Handed Over
81	3	SSSM-39C		रहिका	यू०एम०एस० बाछटोल रामपुर														1		Handed Over
82	4	SSSM-40	मधुबनी	कलुआही	एम० एस० मलमल														1		Handed Over
83	5	SSSM-42A	गोपालगंज	थावे	एम० एस० समरा														1		Handed Over
84	6	SSSM-43B		मांझा	यू० एम० एस० शेखपरसा															1	

Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Physical Status										Remarks	
						Lay-out	Foundatio	PL	Groun d floor		1st Floor		Finishing	Complete	Not Started		
									LL	RL	LL	RL					
85	7	SSSM-43C		मांझा	यू0 एम0 एस0 कोलहुआ									1		Handed Over	
86	8	SSSM-44A	गोपालगंज	उचका गांव	यू0 एम0 एस0 हरपुर						1						
87	9	SSSM-45A	बांका	धुरैया	उ0 म0 वि0 चलना									1		Handed over	
88	10	SSSM-45B		धुरैया	उ0 म0 वि0 ताहिरपुरा कन्या				1								DEBAR (now work restarted)
89	11	SSSM-45C		धुरैया	उ0 म0 वि0 अहिरो										1		Handed over
90	12	SSSM-46	भागलपुर	सनहौला	म0 वि0 तेलवाड़ा									1		Handed over	
91	13	SSSM-47A	किशनगंज	बहादुरगंज	म0 वि0 भीमटोला								1				
92	14	SSSM-47B			उ० म० वि० मंडलटोला डोहर										1		
93	15	SSSM-49A	किशनगंज	कोचाधामन	उ0 म0 वि0 कन्हैयाबाड़ी									1		Hand over	
94	16	SSSM-49B		कोचाधामन	उ0 म0 वि0 मोहरा				1								
95	17	SSSM-49C		कोचाधामन	उ0 म0 वि0 हरिभाषा										1		Hand over
96	18	SSSM-50B		पोठिया	उ0 म0 वि0 सोनापूर									1			
97	19	SSSM-51	किशनगंज	टेरागाच्छ	उ0 म0 वि0 आदिवासी टोला भोरहा									1		Hand over	

Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Physical Status							Remarks			
						Lay-out	Foundatio	PL	Groun d floor		1st Floor			Finishing	Complete	Not Started
									LL	RL	LL	RL				
			TOTAL		30	0	0	0	1	1	1	0	2	14	0	

Physical Progress report of MSDP Schemes

Name of Scheme :- High School Building						Empowered Committee-96										
98	1	SSSM-270	कटिहार	कोढ़ा	म० वि० परमानन्दपुर									1		Hand over
99	2	SSSM-271	कटिहार	कोढ़ा	उत्क्र० म० वि० बौरा									1		
100	3	SSSM-272	कटिहार	कादवा	उत्क्र० म० वि० सागरथ									1		Hand over
101	4	SSSM-273	कटिहार	बलरामपुर	उत्क्र० म० वि० सदीयन आदमपुर									1		Re-Tender 34/2018-19 Cancel (01.07.2019) Again Re-Tender In Process (NIT-28/2019.20)
102	5	SSSM-274	कटिहार	बारसोई	म० वि० छोगड़ा									1		
103	6	SSSM-275	कटिहार	बारसोई	म० वि० मालापाड़ा									1		Hand over
104	7	SSSM-276	कटिहार	बारसोई	म० वि० कर्णपुर									1		Hand over
105	8	SSSM-277	कटिहार	बारसोई	उ० म० वि० हाट बलरामपुर									1		Hand over
106	9	SSSM-278	कटिहार	आजमनगर	म० वि० बालूगंज									1		Re-Tender 34/2018-19 Cancel (01.07.2019) Again Re-Tender In Process (NIT-28/2019.20)
107	10	SSSM-281	कटिहार	बरारी	म० वि० बकिया									1		
108	11	SSSM-282	कटिहार	बरारी	उच्च विद्यालय मरखाहा, बालूघाट, दुर्गापुर									1		Hand Over
109	12	SSSM-288	दरभंगा		Shafi Muslim High School, Benta, District - Darbhanga									1		

Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Physical Status										Remarks	
						Lay-out	Foundatio	PL	Groun d floor		1st Floor		Finishing	Complete	Not Started		
									LL	RL	LL	RL					
110	13	SSSM-289	दरभंगा		M.K.P. Vidyapati High School, Laheriasarai, District -Darbhanga											1	Re-Tender 34/2018-19 Cancel (01.07.2019) Again Re-Tender In Process (NIT-28/2019.20)
111	14	SSSM-290	दरभंगा		Vasudev Mishra High School, Simri, District - Darbhanga											1	Hand Over
112	15	SSSM-291	दरभंगा		(+2) M.A.R.M. High School , Lalbagh ,District –Darbhanga											1	Hand Over
			TOTAL		18	0	0	0	0	0	0	0	0	2	10	3	

BSEIDC, PATNA

Physical Progress report of MSDP Schemes

Name of Scheme :- High School Building						Empowered Committee-97											
113	1	SSSM-283	Vaishali		High school, Sherpur Jalal,Block Chakra kalan, district Vaisali.												Stay order by court
114	2	SSSM-284	Vaishali		High school,Taal, Sehan, Block Chakra kalan, district Vaisali.											1	Handed Over
115	3	SSSM-285	Gopalgaganj		High school Indrawan Bairan, Block Thawe district Gopalganj.											1	
			TOTAL		5	0	0	1	0	0	0	0	0	1	1	0	

Physical Progress report of MSDP Schemes

Name of Scheme :- High School Building						Empowered Committee-107					
----------------------------------------	--	--	--	--	--	-------------------------	--	--	--	--	--

Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Physical Status									Remarks			
						Lay-out	Foundatio	PL	Groun d floor		1st Floor		Finishing	Complete		Not Started		
									LL	RL	LL	RL						
116	1	SSSM-294	Dhaka		Upgraded High School Building at Bardhharwa Fateh Mohammad									1		Handed Over		
117	2	SSSM-296			High School Building at Kundwa Chainpur										1			
118	3	SSSM-297			Upgraded High School Building at Musoradha											1		Hand over
119	4	SSSM-298			Upgraded High School at saphi											1		Hand over
120	5	SSSM-299			Upgraded High School at Chandanwada (Urdu)											1		
121	6	SSSM-302	East Champaran	Aadapur	High School at Nakardeye										1			
122	7	SSSM-303			High School at Dhabiya Dakshin											1		Hand over
123	8	SSSM-306			High Schhol at Boldarwa											1		
124	9	SSSM-307	Madhubani	Rahika	High School at Jitbarpur (High School at Malangiya)										1		According to Office Order no.- 140, dated- 06.03.2018 H.S.Jitbarpur in place of H.S. Malangiya	
125	10	SSSM-308			High School at Laxmipur											1		Hand Over
126	11	SSSM-311			Kaluahi	High School at Madhopur											1	

Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Physical Status										Remarks
						Lay-out	Foundatio	PL	Groun d floor		1st Floor		Finishing	Complete	Not Started	
									LL	RL	LL	RL				
			TOTAL		20	0	0	0	0	0	0	0	5	6	0	

Physical Progress report of MSDP Schemes

Name of Scheme :- High School Building						Empowered Committee-127											
127	1	SSSM-313	Araria	Araria	High School Building at Gayari											1	Letter Issue to Contractor to Start the Work
128	2	SSSM-315	Banka	Dhoraiya	High School Building at Saguniya Urdu									1			
129	3	SSSM-316	Purnia	Baisi	High School Building at Malharia											1	Letter Issue to Contractir to Start the Work
130	4	SSSM-317	Purnia	Dagrua	High School Building at Sindhiya											1	Letter Issue to Contractir to Start the Work
131	5	SSSM-318	Purnia	Dagrua	High School Building at Lasanpur					1							
132	6	SSSM-319	Purnia	Amour	High School Building at Partiya											1	No bidder in Retender (NIT-34/18-19 dt-03.08.18. Again Retender in process (NIT-83/18-19 dt-06.12.18).
133	7	SSSM-320	Purnia	Amour	High School Building at Gangoli	1											Approach road not available.
134	8	SSSM-321	Madhubani	Bisfi	High School Building at Shiyaul											1	G+2
135	9	SSSM-322	Madhubani	Bisfi	High School Building at Singiya											1	G+2
136	10	SSSM-323	Samastipur	Tajpur	High School Building at Rajwa											1	G+2
137	11	SSSM-324	Samastipur	Tajpur	High School Building at Udaypur			1									G+2
138	12	SSSM-326	Samastipur	Tajpur	High School Building at Kothiya										1		G+2

Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Physical Status											Remarks
						Lay-out	Foundatio	PL	Groun d floor		1st Floor		Finishing	Complete	Not Started		
									LL	RL	LL	RL					
139	13	SSSM-327	Samastipur	Tajpur	Jagdev Middle School Building at Adharbhut										1		G+2
140	14	SSSM-328	East Champaran	Adapur	High School Building at Koraiya									1			
141	15	SSSM-329	East Champaran	Adapur	High School Building at Bakhri Urdu								1				
142	16	SSSM-330	East Champaran	Banjariya	High School Building at Phulwar											1	Not Started due to N.O.C Awaited
143	17	SSSM-331	East Champaran	Banjariya	High School Building at Siswa Urdu											1	
144	18	SSSM-332	East Champaran	Dhaka	High School Building at Karshiya											1	No bidder in Retender (NIT-34/18-19 dt-03.08.18. Again Retender in process (NIT-83/18-19 dt-06.12.18).
145	19	SSSM-333	East Champaran	Dhaka	High School Building at Barharwa Lakhan Sen											1	LAO Issued
146	20	SSSM-334	Katihar	Barsaoi	High School Building at Jalkumar											1	Re-Tender 34/2018-19 Cancel (01.07.2019) Again Re-Tender In Process (NIT-28/2019.20)
147	21	SSSM-335	Katihar	Barsaoi	High School Building at Lahgariya									1			
148	22	SSSM-337	Katihar	Kadwa	High School Building at Rauniya									1			
149	23	SSSM-338	Katihar	Kadwa	High School Building at Kadwa		1										
150	24	SSSM-339	Katihar	Kadwa	High School Building at Kurum	1											
151	25	SSSM-340	Katihar	Kadwa	High School Building at Kumaripur	1											

Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Physical Status										Remarks
						Lay-out	Foundatio	PL	Groun d floor		1st Floor		Finishing	Complete	Not Started	
									LL	RL	LL	RL				
152	26	SSSM-341	Katihar	Kadwa	High School Building at Badhwa							1				G+2 (2nd.F.R.L)
153	27	SSSM-343	Katihar	Azam Nagar	High School Building at Rahuiya										1	Re-Tender 34/2018-19 Cancel (01.07.2019) Again Re-Tender In Process (NIT-28/2019.20)
154	28	SSSM-344	Katihar	Azam Nagar	High School Building at Mangarpur										1	Re-Tender 34/2018-19 Cancel (01.07.2019) Again Re-Tender In Process (NIT-28/2019.20)
			TOTAL		33	3	1	1	0	1	0	5	2	4	11	

Physical Progress report of MSDP Schemes

Name of Scheme :- High School Building						Empowered Committee-122											
155	1	SSSM-348	Araria	Araria	High School Building at Araria											1	Letter Issue to Contractir to Start the Work
156	2	SSSM-349	Araria	Jokihaat	High School Building at Jokihaat							1					G+2 (2nd.F.R.L)
157	3	SSSM-350	Araria	Jokihaat	High School Building at Malheria					1							
158	4	SSSM-352	Araria	Jokihaat	High School Building at Bagarhra		1										
159	5	SSSM-353	Araria	Jokihaat	High School Building at Bhansi											1	Land Available, Work Not Done By Contractor.
160	6	SSSM-357	Darbhanga	Darbhanga Sadar	High School Building at Dularpur											1	Land Available, Work Not Started By Contractor.
161	7	SSSM-359	Darbhanga	Hayaghat	New High School Building at Anadpur								1				G+2
162	8	SSSM-360	Darbhanga	Manigachi	New High School Building at Mobehat				1								
163	9	SSSM-361	Darbhanga	Keotriranwa y	High School Building at Khirma											1	Hand Over

Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Physical Status							Remarks			
						Lay-out	Foundatio	PL	Groun d floor		1st Floor			Finishing	Complete	Not Started
									LL	RL	LL	RL				
			TOTAL		16	0	1	0	1	1	0	1	1	1	3	

Physical Progress report of MSDP Schemes

Name of Scheme :- High School Building						Empowered Committee-110											
164	1	SSSM-362	Sitamarhi	Bairgania	High School Building at Chakwa											1	land Donation Work in Progress
165	2	SSSM-364	Sitamarhi	Sursand	High School Building at Kumbha			1									
			TOTAL		3	0	0	1	0	0	0	0	0	0	0	1	

Physical Progress report of MSDP Schemes

Name of Scheme :- High School Building						Empowered Committee-129											
166	1	SSSM-365	अररिया	फारबिसगंज	Construction of High School building in Jogbani											1	Re-Tender 34/2018-19 Cancel (01.07.2019) Again Re-Tender In Process (NIT-28/2019.20)
167	2	SSSM-366	अररिया	नरपतगंज	Construction of High School building in Narpatganj				1								
168	3	SSSM-367	अररिया	नरपतगंज	Construction of High School building in Pithora											1	Letter issue To contractor to Start The Work
169	4	SSSM-368	अररिया	रानीगंज	Construction of High School building in Hansa Kamalpur							1					G+2 (2nd.F.L.L)
170	5	SSSM-369	किशनगंज	कोचाधामन	Construction of High School building at upgraded high school Kochadhaman							1					

Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Physical Status										Remarks	
						Lay-out	Foundatio	PL	Groun d floor		1st Floor		Finishing	Complete	Not Started		
									LL	RL	LL	RL					
171	6	SSSM-370	किशनगंज	कोचाधामन	Construction of High School building at upgraded high school Kuwarikairi											1	No bidder in Retender (NIT-34/18-19 dt-03.08.18. Again Retender in process (NIT-83/18-19 dt-06.12.18).
172	7	SSSM-371	किशनगंज	कोचाधामन	Construction of High School building at upgraded high school Barijan											1	Re-Tender 34/2018-19 Cancel (01.07.2019) Again Re-Tender In Process (NIT-28/2019.20)
173	8	SSSM-372	भागलपुर	सन्हौला	Construction of High School building in middle school Badinaki	1											
174	9	SSSM-373	गोपालगंज	थावे	Construction of High School building in Akderva											1	No bidder in Retender (NIT-34/18-19 dt-03.08.18. Again Retender in process (NIT-83/18-19 dt-06.12.18).
			TOTAL		9	1	0	0	0	1	0	2	0	0	5		

Physical Progress report of MSDP Schemes

Name of Scheme :- High School Building

Empowered Committee-135

175	1	SSSM-374	दरभंगा	सिंहवाड़ा	Construction of High School building in Singhwara									1			G+2
176	2	SSSM-375	अररिया	रानीगंज	मध्य विद्यालय मझुआ											1	No bidder in Tender (NIT-45/18-19 dt-10.09.18. Again Retender in process (NIT-83/18-19 dt-06.12.18).

Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Physical Status										Remarks		
						Lay-out	Foundatio	PL	Groun d floor		1st Floor		Finishing	Complete	Not Started			
									LL	RL	LL	RL						
177	3	SSSM-376	अररिया	रानीगंज	मध्य विद्यालय रामपुर												1	No bidder in Tender (NIT-45/18-19 dt-10.09.18. Again Retender in process (NIT-83/18-19 dt-06.12.18).
178	4	SSSM-377	अररिया	अररिया	मध्य विद्यालय महिषाकोल												1	No bidder in Tender (NIT-45/18-19 dt-10.09.18. Again Retender in process (NIT-83/18-19 dt-06.12.18).
179	5	SSSM-378	अररिया	अररिया	मध्य विद्यालय फराहसुत												1	No bidder in Tender (NIT-45/18-19 dt-10.09.18. Again Retender in process (NIT-83/18-19 dt-06.12.18).
180	6	SSSM-379	अररिया	सिकटी	मध्य विद्यालय कचना												1	No bidder in Tender (NIT-45/18-19 dt-10.09.18. Again Retender in process (NIT-83/18-19 dt-06.12.18).
181	7	SSSM-380	अररिया	जोकिहाट	मध्य विद्यालय बाजिदपुर			1										
182	8	SSSM-381	अररिया	फारबिसगंज	मध्य विद्यालय चौरा परवाहा												1	No bidder in Tender (NIT-45/18-19 dt-10.09.18. Again Retender in process (NIT-83/18-19 dt-06.12.18).
			TOTAL		8	0	0	1	0	0	0	1	0	0	0	6		