

Bihar State Educational Infrastructure Development Corporation Limited, Patna
Physical Status of Construction of Upgraded Senior Secondary School (USSS) 2013-14

Report Dated :31/12/2018

S.N.	Group No.	Name of District	Name of Block	Name of School	Name of Agency	Retr ende r	Tend er Proc ess	Physical Status										Remarks		
								Not Sta rt	Lay out	Fou nda tion	PL	Ground Floor		1st Floor		Fini shing	Comp lete			
												LL	RL	LL	RL					
1	USSS-104-1	ARARIA	Forbesganj	U.M.S. Subhankarpur	ASHA CONSTRUCTION, 9431412711															
2	USSS-103-1	ARARIA	Kurskata	U.M.S. Sonamani Godam	PRAKRITI CONTRACTORS PVT LTD, 9431440749															Inaugurated 16.7.2017
3	USSS-105(A)	ARARIA	Narpatganj	M.S. Basmatiya	AKHILESH SINGH, 9470048339															Inaugurated 16.7.2016. Handover
4	USSS-105(B)	ARARIA	Narpatganj	M.S. Khaira	MD ARFIN, 9006212706															Inaugurated 16.7.2016. Handover
5	USSS-105(C)	ARARIA	Narpatganj	M.S. Maheshpatti	RABINDRA SINGH, 9472524322															Inaugurated 16.7.2016. Handover
6	USSS-105(D)	ARARIA	Narpatganj	M.S. Tamganj	SHAILENDRA KUMAR, 9334855523															Inaugurated 16.7.2017
7	USSS-101-1	ARARIA	Raniganj	A. M. S. Kala Balua	PRAKASH KUMAR SAH, 9162909186															Inaugurated 16.7.2016. Handover
8	USSS-102-1	ARARIA	Sikati	M. S. Barmasiya	MD. Iftakhar Alam															Inaugurated 16.7.2017
9	USSS-111-1	BANKA	Banka	U.M.S Hasiya	KUNDAN KUMAR SINGH															Inaugurated 16.7.2017. Handover
10	USSS-108 (A)	BANKA	Baonsi	M.S Madari	Binod Kumar Singh															Inaugurated 16.7.2016. Handover
11	USSS-108 (B)	BANKA	Baonsi	U.M.S Phaga	NIWESH KUMAR, 9576272505															Inaugurated 16.7.2017. Handover
12	USSS-112 (A)	BANKA	Belhar	M.S Darshniya	Binod Kumar Singh															Inaugurated 16.7.2017. Handover
13	USSS-112 (B)	BANKA	Belhar	U.M.S, Bounka	Binod Kumar Singh															Inaugurated 16.7.2017. Handover
14	USSS-109-1	BANKA	Chandan	U.M.S Koriya	BINOD KUMAR SINGH, 9471749892															Inaugurated 16.7.2016. Handover
15	USSS-109-2	BANKA	Chandan	M.S. Kendwar	BINOD KUMAR SINGH, 9471749892															Inaugurated 16.7.2016. Handover
16	USSS-106 (A)	BANKA	Katoriya	U.M.S Kerwar	Marcominfra Pvt. Ltd., 9934361315															Inaugurated 16.7.2016. Handover
17	USSS-106 (B)	BANKA	Katoriya	U.M.S Burhawa Bathan	Marcominfra Pvt Ltd., 9934361315															Inaugurated 16.7.2017. Handover

S.N.	Group No.	Name of District	Name of Block	Name of School	Name of Agency	Retr ende r	Tend er Proc ess	Physical Status									Remarks		
								Not Sta rt	Lay out	Fou nda tion	PL	Ground Floor		1st Floor		Fini shin g		Comp lete	
												LL	RL	LL	RL				
18	USSS-106 (C)	BANKA	Katoriya	U.M.S Upar Chak Marhdiya	Marcominfra Pvt. Ltd.,9934361315														Inaugurated 16.7.2017. Handover
19	USSS-106 (D)	BANKA	Katoriya	M.S Jamdaha	Marcominfra Pvt. Ltd., 9934361315														Inaugurated 16.7.2016. Handover
20	USSS-106 (E)	BANKA	Katoriya	M.S Mochanma	Marcominfra Pvt. Ltd., 9934361315														Inaugurated 16.7.2016. Handover
21	USSS-106 (F)	BANKA	Katoriya	U.M.S Lila waran	BINOD KUMAR SINGH, 9471749892														Inaugurated 16.7.2016. Handover
22	USSS-106 (G)	BANKA	Katoriya	U.M.S Dhevermoh	Bricks Liner Infrastructure Pvt														Inaugurated 16.7.2017. Handover
23	USSS-107-1	BANKA	Rajaun	M.S Bhavan Kormama	Nimbark engineering pvt. Ltd.														Inaugurated 16.7.2017. Handover
24	USSS-116 (A)	DARBHANGA	Bahadurpur	M.S. Basatpur	Madhav Construction, Darbhanga														
25	USSS-116 (B)	DARBHANGA	Bahadurpur	M.S. Dagarsam	Sanjay Kumar														
26	USSS-119(A)	DARBHANGA	Biraul	M.S. Kahuaa	S K CONSTRUCTION AND COMPANY, 9471006199														
27	USSS-120-1	DARBHANGA	Hanuman nagar	U.M.S. Basuara	MALTI SINGH, 9471641892														Inaugurated 16.7.2016
28	USSS-114-1	DARBHANGA	Jale	U.M.S. Kaji Bahera	SANJAY KUMAR														Inaugurated 16.7.2016. Handover
29	USSS-114-2	DARBHANGA	Jale	M.S. Basant	SANJAY KUMAR														Inaugurated 16.7.2016. Handover
30	USSS-117-1	DARBHANGA	Manigachhi	M.S. Kankpur	City creation														Inaugurated 16.7.2017. Handover
31	USSS-121-1	DARBHANGA	Tardih	U.M.S. Kathra	City Creation														
32	USSS-175-1	EAST CHAMPARAN	Adapur	UMS Pokhariya	RADHIKA CONSTRUCTION CO7739855654,														Inaugurated 16.7.2016.
33	USSS-176-1	EAST CHAMPARAN	Banjariya	GMS Ajarwa	DESHBANDHU KUMAR SINGH, 7739855654														
34	USSS-179-1	EAST CHAMPARAN	Ghorasahan	GMS Tonwa	RADHIKA CONSTRUCTION CO7739855654,														Inaugurated 16.7.2016.
35	USSS-180-1	EAST CHAMPARAN	Harsidhi	GMS Murarpur	RAJNISH KUMAR SINGH														Inaugurated 16.7.2016.

S.N.	Group No.	Name of District	Name of Block	Name of School	Name of Agency	Retr ende r	Tend er Proc ess	Physical Status										Remarks
								Not Sta rt	Lay out	Fou nda tion	PL	Ground Floor		1st Floor		Fini shin g	Comp lete	
												LL	RL	LL	RL			
36	USSS-180-2	EAST CHAMPARAN	Harsidhi	GMS Bhada	RAJNISH KUMAR SINGH												Handover	
37	USSS-183-1	EAST CHAMPARAN	Tetriya	GMS Narha Panapur	DINESH GUPTA,												Inaugurated 16.7.2016. Handover	
38	USSS-130-1	JAHANABAD	Hulasganj	Middle School, Gangapur	M/S A K CHOUDHARY, 9470166345												Handover	
39	USSS-127 (A)	JAMUI	Gidhaur	M .S. Sewa	Ashok and Co Nivas												Inaugurated 16.7.2017	
40	USSS-127 (B)	JAMUI	Gidhuar	M. S. , KEWAL	ASHOK AND CO NIVAS PVT LTD,9006613016													
41	USSS-129 (A)	JAMUI	Laxmipur	U M S Hathiyawar Taljhari	ASHOK KUMAR SINGH, 8969398786													
42	USSS-129 (B)	JAMUI	Laxmipur	U M S Taliyadih	MANGLAM CONSTRUCTION, 7631507878													
43	USSS-129 (D)	JAMUI	Laxmipur	U M S Karra	Sunil Kumar, (Bricks Liner Infrastructure Pvt)													
44	USSS-126 (B)	JAMUI	Sono	M S Sarebad	Ashish Ranjan												Inaugurated 16.7.2017	
45	USSS-126 (C)	JAMUI	Sono	M S Agahra	Ashish Ranjan												Inaugurated 16.7.2017	
46	USSS-126 (D)	JAMUI	Sono	M.S Charkapathar	Ashish Ranjan												Inaugurated 16.7.2017. S.F.R.L.(G+2)	
47	USSS-140(A)	KATIHAR	Ajamnagar	M.S. Mukuria Dakshin Tola	RANA BIRESH PRATAP SINGH, 9430683578												Inaugurated 16.7.2017. Handover	
48	USSS-138(A)	KATIHAR	Balrampur	U M.S. Hajiyaar Palsa	MS EXCELLENT CONSTRUCTION, 9472021967												Inaugurated 16.7.2016.Handover	
49	USSS-138(B)	KATIHAR	Balrampur	U M.S. Chilha Para	MS EXCELLENT CONSTRUCTION, 9472021967												Inaugurated 16.7.2017. Handover	
50	USSS-137-4	KATIHAR	Falka	U M.S. Musapur Ranga Kol	BIRENDRA KUMAR SINGH, 9473440405												Handover	
51	USSS-137-5	KATIHAR	Falka	U M.S. Tapua Gobindpur	BIRENDRA KUMAR SINGH, 9473440405												Handover	
52	USSS-133-1	KATIHAR	Hasanganj	M.S. Padam Pur	PRAKASH KUMAR SAH,9162909186												Inaugurated 16.7.2016. Handover	
53	USSS-134-4	KATIHAR	Kodha	M.S. Rautara	BIRENDRA KUMAR SINGH, 9473440405												Inaugurated 16.7.2016.	

S.N.	Group No.	Name of District	Name of Block	Name of School	Name of Agency	Retr ende r	Tend er Proc ess	Physical Status										Remarks	
								Not Sta rt	Lay out	Fou nda tion	PL	Ground Floor		1st Floor		Fini shin g	Comp lete		
												LL	RL	LL	RL				
54	USSS-142-1	KATIHAR	Manihari	M.S. Kanta Kosh	PRAKASH KUMAR SAH,9162909186														Inaugurated 16.7.2016. Handover
55	USSS-139-1	KATIHAR	Kadwa	M.S. Parbheli	VATSALYA BUILDCON PRIVATE LIMITED 9430965119														Inaugurated 16.7.2016. Handover
56	USSS-136-1	KATIHAR	Sameli	M.S. Nawabganj	BIRENDRA KUMAR SINGH, 9473440405														
57	USSS-144-1	KISHANGANJ	Kishanganj	UMS Teusa	ASHOK KUMAR SINGH,9430467620														Inaugurated 16.7.2016.
58	USSS-153-1	MADHEPURA	Bihariganj	M.S. Rahi	VATSALYA BUILDCON PRIVATE LIMITED														Handover
59	USSS-155-1	MADHEPURA	Udakishunganj	M.S.Uda	VATSALYA BUILDCON PRIVATE LIMITED 9430965119														Inaugurated 16.7.2016 Handover
60	USSS-156-1	MADHUBANI	Benipatti	Middle School Nagwas	Malti Singh,														Inaugurated 16.7.2017
61	USSS-157-1	MADHUBANI	Bisfi	Middle School Gaudhol	KAMLESH KUMAR, 9334808205														Inaugurated 16.7.2017
62	USSS-158(B)	MADHUBANI	Ghoghradih	Middle School Amhi	AJAY KUMAR MANDAL														Inaugurated 16.7.2017
63	USSS-160(A)	MADHUBANI	Madhepur	Middle School Kurso	MAA VASUNDHARA CONSTRUCTION, 9006650591														
64	USSS-161(A)	MADHUBANI	Madhwapur	Middle School Basuki	SUBODH KUMAR, 9973164105														Handover
65	USSS-161(B)	MADHUBANI	Madhwapur	Middle School Sujatpur	SATISH KUMAR, 8294867362														Inaugurated 16.7.2016. Handover
66	USSS-161(C)	MADHUBANI	Madhwapur	Middle School Trimuhan	SHASHI KUMAR DEO, 9934640530														Inaugurated 16.7.2016. Handover
67	USSS-125 (A)	MUNGER	Chakai	M S Saron	SUDHIR KUMAR,9973392397														Inaugurated 16.7.2016
68	USSS-125 (B)	MUNGER	Chakai	M S Kiyajori	SUDHIR KUMAR,9973392397														Inaugurated 16.7.2016
69	USSS -124 (B)	MUNGER	Khaira	M.S Ghari Bishanpur	ASHOK AND CO NIVAS PVT LTD, 9006613016														
70	USSS-162 (A)	NAWADA	Kawakol	UPS Rupai	SHRI CHANDRA MOULESHWAR, 9931911023														Inaugurated 16.7.2017. Handover
71	USSS-162 (B)	NAWADA	Kawakol	UPS Lohgarwa	ASHIS RANJAN, 9931215326														Inaugurated 16.7.2016. Handover

S.N.	Group No.	Name of District	Name of Block	Name of School	Name of Agency	Retr ende r	Tend er Proc ess	Physical Status								Remarks		
								Not Sta rt	Lay out	Fou nda tion	PL	Ground Floor		1st Floor			Fini shin g	Comp lete
												LL	RL	LL	RL			
72	USSS-163 (A)	NAWADA	Sirdala	UPS Hemja Bhart	MD RAIS KHAN, 9973622799												Inaugurated 16.7.2017. Handover	
73	USSS-189 (B)	PURNEA	Banmankhi	M.S. Harimurhi	CS CONSTRUCTION													
74	USSS-187-1	PURNEA	Barhara Kothi	M.S. Laxmipur	VATSALYA BUILDCON PRIVATE LIMITED, 9430965119												Inaugurated 16.7.2016.. Handover	
75	USSS-194 (A)	PURNEA	Dagarua	M.S. Kodheli	KUMAR CHAMAN												Inaugurated 16.7.2017. Handover	
76	USSS-194 (B)	PURNEA	Dagarua	M.S. Belgchhi	HARIMOHAN BISHWAS, 9955713757												Inaugurated 16.7.2017. Handover	
77	USSS-192 (A)	PURNEA	Dhamdaha	M.S. Sanjha Ghat	MD MOJAMMIL HUSSAIN,9939824905												Inaugurated 16.7.2017	
78	USSS-192 (B)	PURNEA	Dhamdaha	M.S.Champawati	MD MOJAMMIL HUSSAIN, 9939824905													
79	USSS-190 (A)	PURNEA	Rupauli	M.S. Dumri	CS CONSTRUCTION												Inaugurated 16.7.2016.	
80	USSS-190 (B)	PURNEA	Rupauli	M.S. Goriar	ADITYA KUMAR SINGH,9546045749													
81	USSS-193-1	PURNEA	Sri nagar	I. M. S. Garhi Baluwa	MS SHINING MADHUSUDHAN CONSTRUCTION												Inaugurated 16.7.2017	
82	USSS-199-1	SHEOHAR	Dumri Katsari	M. S. Shyampur / M.S. Bathan	DIBYESHWAR PRASAD												Constructed at M.S. Bathan	
83	USSS-203(A)	SITAMARHI	Bokhada	M.S.Banaul	AMRESH KUMAR,9525120333												Inaugurated 16.7.2017. Handover	
84	USSS-203(B)	SITAMARHI	Bokhada	M.S.Mahisautha	AKHILESH KUMAR CHAUDHARI, 9431415700												Inaugurated 16.7.2017. Handover	
85	USSS-200-1	SITAMARHI	Dumara	M.S.Bishanpur	AMRESH KUMAR, 9525120333												Inaugurated 16.7.2017. Handover	
86	USSS-202 (A)	SITAMARHI	Parihar	M.S.Mahuawa	Sanjeev Sharma												Inaugurated 16.7.2017. Handover	
87	USSS-202 (B)	SITAMARHI	Parihar	M.S.Ghaghara Bazar	MANOJ KUMAR AZAD,9431636894												Inaugurated 16.7.2017. Handover	
88	USSS-201-1	SITAMARHI	Sonbarsa	M.S. Indarwa-1	RANJEETPUR CONSTRUCTIONS PRIVATE LIMITED_9334329734												Inaugurated 16.7.2017. Handover	
89	USSS-206(B)	SUPUAL	Kishanpur	MS sukhshan	PRIYA RANJAN,9931546525												Handover	

S.N.	Group No.	Name of District	Name of Block	Name of School	Name of Agency	Retr ende r	Tend er Proc ess	Physical Status								Remarks		
								Not Sta rt	Lay out	Fou nda tion	PL	Ground Floor		1st Floor			Fini shin g	Comp lete
												LL	RL	LL	RL			
90	USSS-207(C)	SUPUAL	Marauna	MS Hari	Adarsh Construction											Handover		
91	USSS-210-2	SUPUAL	Supual	MS kaliganj	Ashok Kumar, 9431091558											Handover		
92	USSS-211(B)	SUPUAL	Triveniganj	MS Parsa Garhi	Madan Kumar singh											Inaugurated 16.7.2017. Handover		
93	USSS-213-1	VAISHALI	Patepur	MS Ajijpur Chande	VIPIN KUMAR SAHNI											Inaugurated 16.7.2017. Handover		
94	USSS-168-1	WEST CHAMPARAN	Bagha-1	UMS Bathuwaria	SHARDA CHANDEL CONTRACT PVT, 8986283451													
95	USSS-166-1	WEST CHAMPARAN	Bairiya	MS Ojhwalia	IRFAN AKHTAR, 9162628011											Inaugurated 16.7.2017. Handover		
96	USSS-164 (A)	WEST CHAMPARAN	Chanpatia	UMS Laukaria	VIADHU ANAND CONSTRUCTION PVT LTD, 9006671588											Inaugurated 16.7.2017. Handover		
97	USSS-164 (B)	WEST CHAMPARAN	Chanpatia	MS Barharawa	Sanjay Kumar Jha													
98	USSS-173-1	WEST CHAMPARAN	Gaunaha	UMS Pipra Colony	MS C S CONSTRUCTION,													
99	USSS-173-2	WEST CHAMPARAN	Gaunaha	MS Semri Dumari	MS C S CONSTRUCTION,													
100	USSS-173-3	WEST CHAMPARAN	Gaunaha	UMS Turkaulia	MS C S CONSTRUCTION,													
101	USSS-169-1	WEST CHAMPARAN	Lauriya	MS Gonauli	AWADHESH SHUKLA, 9431203836											Inaugurated 16.7.2016. Handover		
102	USSS-169-2	WEST CHAMPARAN	Lauriya	UMS Jawaharpur	AWADHESH SHUKLA, 9431203836											Inaugurated 16.7.2016. Handover		
103	USSS-170-1	WEST CHAMPARAN	Madhubani	UMS Ghagwa Rupahi	SHARDA CHANDEL CONTRACT PVT, 8986283451											Inaugurated 16.7.2016. Handover		
104	USSS-167-1	WEST CHAMPARAN	Majhauriya	MS Birawa	SHAKAL DEO MISHRA, 9006385958											Inaugurated 16.7.2017		
105	USSS-174(A)	WEST CHAMPARAN	Piprasi	UMS Sujnahi Ghorahawa	DHANANJAY KUMAR PANDEY, 9955002717											Inaugurated 16.7.2017. Handover		
106	USSS-174(B)	WEST CHAMPARAN	Piprasi	UMS Parsauni	SHAKAL DEO MISHRA, 9006385958											Inaugurated 16.7.2017		
107	USSS-171-1	WEST CHAMPARAN	Ramnagar	UMS Madhubani	SHARDA CHANDEL CONTRACT PVT 8986283451											Inaugurated 16.7.2016. Handover		

S.N.	Group No.	Name of District	Name of Block	Name of School	Name of Agency	Retr ende r	Tend er Proc ess	Physical Status										Remarks
								Not Sta rt	Lay out	Fou nda tion	PL	Ground Floor		1st Floor		Fini shin g	Comp lete	
												LL	RL	LL	RL			
108	USSS-165-1	WEST CHAMPARAN	Yogapatti	UMS Kaulapur Bazar	MADHU ANAND CONSTRUCTION PVT LTD, 9006671588													Inaugurated 16.7.2017. Handover
109	USSS-129 (C)	JAMUI	Laxmipur	U M S Bela	MUKESH KUMAR, 9973462715													Handover
110	USSS-134-1	KATIHAR	Kodha	M.S. Makai Pur	BIRENDRA KUMAR SINGH, 9473440405													Handover
111	USSS-110-1	BANKA	Dhauraiya	U.M.S Amjora	Anand Kumar, S. K. Nagar, Patna													
112	USSS-207(B)	SUPUAL	Marauna	MS rasuaar	TRISHUL CONSTRUCTIONS,8252940 655													
113	USSS-113-1	BHAGALPUR	Sultanganj	U.M.S Asiachak	Rajendra Kumar													Letter for Debar
114	USSS-119(B)	DARBHANGA	Biraul	M.S. Tarbara Ganaura	S K CONSTRUCTION AND COMPANY, 9471006199													
115	USSS-122-1	DARBHANGA	Gaurbauram	M.S Kothram	Om Shree Construction													
116	USSS-118-1	DARBHANGA	Ghanshyampur	U.M.S. Ganaun	City creation													
117	USSS-120-2	DARBHANGA	Hanuman nagar	U.M.S. Godhiyari	MALTI SINGH, 9471641892													
118	USSS-120-3	DARBHANGA	Hanuman nagar	U.M.S. Narsara	MALTI SINGH, 9471641892													
119	USSS-115-1	DARBHANGA	Hayaghat	M.S. Ghosrama	Avinash kumar													
120	USSS-177-1	EAST CHAMPARAN	Bankatwa	GMS Bankatwa (Boys)	MS C S CONSTRUCTION,													2nd Floor Roof Level
121	USSS-177-2	EAST CHAMPARAN	Bankatwa	GMS Inarwa Phulwar	MS C S CONSTRUCTION,													
122	USSS-178-1	EAST CHAMPARAN	Chiraiya	UMS Dharharwa	ANANTA CONSTRUCTION COMPANY, 7739855654													
123	USSS-182-1	EAST CHAMPARAN	Keshriya	GMS Majhar	VIKASH KUMAR GUPTA, 8084876850													
124	USSS-123-1	GAYA	Gurua	Middle School, Mahadev Sthan	SANJAY KUMAR SINGH, 9973456006													Work Stopped.
125	USSS-128-1	JAMUI	Jhajha	M S Borwa	RAJENDRA KUMAR9939195777,													DISTURB AREA WORK STOPPED

S.N.	Group No.	Name of District	Name of Block	Name of School	Name of Agency	Retr ende r	Tend er Proc ess	Physical Status										Remarks			
								Not Sta rt	Lay out	Fou nda tion	PL	Ground Floor		1st Floor		Fini shin g	Comp lete				
												LL	RL	LL	RL						
126	USSS-128-2	JAMUI	Jhajha	U M S Chapa	RAJENDRA KUMAR9939195777,																
127	USSS-126 (A)	JAMUI	Sono	Uraktrohaniya	RAJENDRA KUMAR, 9939195777																
128	USSS-132-1	KATIHAR	Dandkhora	M.S. Dwasay	BIRENDRA KUMAR SINGH, 9473440405																Letter issued to contractor to speed up the work.
129	USSS-132-2	KATIHAR	Dandkhora	R M.S. Souriya	BIRENDRA KUMAR SINGH, 9473440405																Letter issued to contractor to speed up the work.
130	USSS-137-2	KATIHAR	Falka	M.S. Mohammad Nagar Rajdhani	BIRENDRA KUMAR SINGH, 9473440405																
131	USSS-137-3	KATIHAR	Falka	M.S. Dermahi	BIRENDRA KUMAR SINGH, 9473440405																
132	USSS-134-2	KATIHAR	Kodha	M.S. Kheria	BIRENDRA KUMAR SINGH, 9473440405																
133	USSS-134-3	KATIHAR	Kodha	M.S. Pawai	BIRENDRA KUMAR SINGH, 9473440405																
134	USSS-134-5	KATIHAR	Kodha	M.S. Dighree	BIRENDRA KUMAR SINGH, 9473440405																
135	USSS-134-6	KATIHAR	Kodha	M.S. Chandwa Rupaspur	BIRENDRA KUMAR SINGH, 9473440405																
136	USSS-136-2	KATIHAR	Sameli	M.S. Chakla Khaira	BIRENDRA KUMAR SINGH, 9473440405																
137	USSS-143-1	KHAGARIA	Alauli	MS Icharua	Lal Babu Prasad																
138	USSS-149-1	KISHANGANJ	Bahadurganj	U.M.S Masangoan	BIRENDRA KUMAR SINGH, 9473440405																
139	USSS-149-2	KISHANGANJ	Bahadurganj	M.S Shameswar	BIRENDRA KUMAR SINGH, 9473440405																
140	USSS-149-4	KISHANGANJ	Bahadurganj	M.S Khodaganj	BIRENDRA KUMAR SINGH, 9473440405																
141	USSS-149-5	KISHANGANJ	Bahadurganj	U.M.S Gopalpur Haat	BIRENDRA KUMAR SINGH, 9473440405																
142	USSS-148-1	KISHANGANJ	Dighal Bank	M.S Talgacch	BIRENDRA KUMAR SINGH, 9473440405																Work stopped
143	USSS-148-2	KISHANGANJ	Dighal Bank	M.S. Gandharvdanga	BIRENDRA KUMAR SINGH, 9473440405																Work stopped

S.N.	Group No.	Name of District	Name of Block	Name of School	Name of Agency	Retr ende r	Tend er Proc ess	Physical Status										Remarks
								Not Sta rt	Lay out	Fou nda tion	PL	Ground Floor		1st Floor		Fini shin g	Comp lete	
												LL	RL	LL	RL			
144	USSS-148-3	KISHANGANJ	Dighal Bank	U.M.S Talwarbandha	BIRENDRA KUMAR SINGH, 9473440405													Work stopped by contractor since long time, letter issued
145	USSS-150-1	KISHANGANJ	Kochadhaman	U.M.S Kochgarh Purndha	BIRENDRA KUMAR SINGH, 9473440405													
146	USSS-146-1	KISHANGANJ	Pothiya	M.S Gilhabari Kanya	BIRENDRA KUMAR SINGH, 9473440405													Work progress slow , contractor already debare , rescined notice also sent to contractor
147	USSS-146-2	KISHANGANJ	Pothiya	M.S Shitalpur	BIRENDRA KUMAR SINGH, 9473440405													work progress slow , contractor already debare , rescined notice also sent to contractor
148	USSS-146-3	KISHANGANJ	Pothiya	U. M.S Kusiari	BIRENDRA KUMAR SINGH, 9473440405													work progress slow , contractor already debare , rescined notice also sent to contractor
149	USSS-146-4	KISHANGANJ	Pothiya	U.M,S Nawnadi	BIRENDRA KUMAR SINGH, 9473440405													
150	USSS-147-1	KISHANGANJ	Takurganj	M.S Bourigacch	BIRENDRA KUMAR SINGH, 9473440405													Work progress slow , contractor already debare , rescined notice also sent to contractor
151	USSS-147-2	KISHANGANJ	Takurganj	M.S Ruidhasa	BIRENDRA KUMAR SINGH, 9473440405													work progress slow , contractor already debare , rescined notice also sent to contractor
152	USSS-147-3	KISHANGANJ	Takurganj	M.S Barchondi	BIRENDRA KUMAR SINGH, 9473440405													work progress slow , contractor already debare , rescined notice also sent to contractor
153	USSS-145-2	KISHANGANJ	Teda gachh	M.S Kuwari	BIRENDRA KUMAR SINGH, 9473440405													
154	USSS-154-1	MADHEPURA	Madhepura	M.S Bhelva	SUNITA DEVI, 9162524068													Work stopped
155	USSS-154-2	MADHEPURA	Madhepura	M.S.Gadhiya	SUNITA DEVI, 9162524068													Work stopped, Recommendation for Debar
156	USSS-152-1	MADHEPURA	Shankarpur	M.S Sonbarsha	MS ALAM CONSTRUCTION WORKS AND COMPANY													Work stopped
157	USSS-158(A)	MADHUBANI	Ghoghradih	Middle School Majhaura	AJAY KUMAR MANDAL													
158	USSS-159-1	MADHUBANI	Khajauli	Middle School Gobraura	PRAKRITI CONTRACTORS PVT LTD, 9431440749													
159	USSS-160(B)	MADHUBANI	Madhepur	UPS Middle School Basipatti	KAMLESH KUMAR, 9334808205													

S.N.	Group No.	Name of District	Name of Block	Name of School	Name of Agency	Retr ende r	Tend er Proc ess	Physical Status										Remarks			
								Not Sta rt	Lay out	Fou nda tion	PL	Ground Floor		1st Floor		Fini shin g	Comp lete				
												LL	RL	LL	RL						
160	USSS-125 (C)	MUNGER	Chakai	M S Bamdah	AGRAGAMI INDIA CONSTRUCTION PRIVATE LIMITED_9939029899																
161	USSS-125 (D)	MUNGER	Chakai	M S Kewal	AMIT KUMAR																
162	USSS -124 (A)	MUNGER	Khaira	M S Bujhayat	ASHOK AND CO NIVAS PVT LTD, 9006613016																
163	USSS -124 (C)	MUNGER	Khaira	M S Ghari	MAHNAR INFRATECH PVT LTD																G+2
164	USSS-163 (B)	NAWADA	Sirdala	M.S., Kharsari	SURENDRA KUMAR, 9934447377																
165	USSS-163 (C)	NAWADA	Sirdala	UPS Mahuliya Tanr	RAVI JALAN, 9546109122																Tie Beam Work is in Progress
166	USSS-184 (B)	PURNEA	Amaur	M.S. Talbari	Binod Yadav																Work is slow , Notice has sent to contractor to speed up the work.
167	USSS-189 (A)	PURNEA	Banmankhi	M.S.Chandpur Bhanha	SAMRAT BUILDTECH (INDIA) PRIVATE LIMITED_9973239801																
168	USSS-194 (C)	PURNEA	Dagarua	M.S. Babhni	HARIMOHAN BISHWAS, 9955713757																
169	USSS-191-1	PURNEA	Kasba	M.S.Bishanpur	MD JAVIR, 9955418718																
170	USSS-188 (A)	PURNEA	Krityanand Nagar	M.S. Sauraha	MS ALAM CONSTRUCTION WORKS AND 9939029899																work progress slow by contractor , 3rd debar notice sent to contractor.
171	USSS-188 (B)	PURNEA	Krityanand Nagar	M.S. Pranpatti	HARIMOHAN BISHWAS,9955713757																Debar
172	USSS-188 (C)	PURNEA	Krityanand Nagar	M.S. Kajha	MS ALAM CONSTRUCTION WORKS AND																Work stoped by the contractor , Letter issued to speed up the work
173	USSS-195-1	SAHARSA	Navhatta	MS Partaha Barhara	Sarveshwar Kumar Ojha, Gopalganj																work stop (RC) (Koshi river, water logging)
174	USSS-197-1	SAHARSA	Salkhua	MS Samhar	JEEVAN JYOTI CONTRACTORS PVT LTD_9431247387																Koshi river (water logging)
175	USSS-196-1	SAHARSA	Simri bakhtiyarpur	MS Dhanupra	JEEVAN JYOTI CONTRACTORS PVT LTD_9431247387																Koshi river (water logging)
176	USSS-198-1	SAMASTIPUR	Singhiya	Middle School Pulhara	VAISHALI CONSTRUCTION, 9430483150																
177	USSS-204-1	SUPUAL	Basantpur	MS Parmanandpur	Madan Kumar singh																Work stop

S.N.	Group No.	Name of District	Name of Block	Name of School	Name of Agency	Retr ende r	Tend er Proc ess	Physical Status										Remarks
								Not Sta rt	Lay out	Fou nda tion	PL	Ground Floor		1st Floor		Fini shin g	Comp lete	
												LL	RL	LL	RL			
178	USSS-205-1	SUPUAL	Chhatapur	MS Bhimpur	VATSALYA BUILDCON PRIVATE LIMITED 9430965119													Water Logging
179	USSS-206(A)	SUPUAL	Kishanpur	MS sisauni	AKASH KUMAR,9334362048													
180	USSS-211(C)	SUPUAL	Triveniganj	MS Mogla Ghat nandana	AKASH KUMAR, 9334362048													Shuttering work in progress

181	USSS-184 (A)	PURNEA	Amaur	M.S. Routi Basha	Retender													Retender process. Land available
182	USSS-112 (C)	BANKA	Belhar	U.M.S Chariya	Binod Kumar Singh													Land not available. Drop
183	USSS-181-1	EAST CHAMPARAN	Keshriya	UMS Dhekaha Math	SARASWATI COMPANY													Cancel. No Agreement
184	USSS-140(B)	KATIHAR	Ajamnagar	M.S. Sikitia	MS EXCELLENT CONSTRUCTION, 9472021967													Double scheme - SSSM-2
185	USSS-137-1	KATIHAR	Falka	M.S. Bharsia	BIRENDRA KUMAR SINGH, 9473440405													Double scheme -SSSM-5
186	USSS-131-1	KATIHAR	Katihar	M.S. Bathilli	Cancel													Double scheme work progress under SSSM-8-2
187	USSS-135-1	KATIHAR	Kursela	M.S. Kathria	BIRENDRA KUMAR SINGH, 9473440405													Double scheme - SSS 90
188	USSS-141-1	KATIHAR	Pranpur	M.S. Budhanagar	Tender Process													Double scheme - SSSM-7
189	USSS-149-3	KISHANGANJ	Bahadurganj	M.S Natuapara	BIRENDRA KUMAR SINGH, 9473440405													Land available recently ,letter issued to contractor for work start
190	USSS-145-1	KISHANGANJ	Teda gachh	M.S Farabari	BIRENDRA KUMAR SINGH, 9473440405													Land not available
191	USSS-151-1	LAKHISARAI	Suryagarha	U M S Singhaul Tetariaya	VIJAY KUMAR													Land dispute (Local Issue)
192	USSS-186-1	PURNEA	Bayasi	M.S. Amirganj	BINOD YAFDAV													LOA Issue. Land available in the bed of river.
193	USSS-185-1	PURNEA	Vaisa	M.S. Sirsi	MS ALAM CONSTRUCTION WORKS AND COMPANY													Old building to be demolished. Permission not given by H.M. till
194	USSS-204-2	SUPUAL	Basantpur	MS Bhawani pur	AKASH KUMAR,9334362048													Cancelled
195	USSS-207(A)	SUPUAL	Marauna	MS saroja Bela	Tender Process													Cancelled

S.N.	Group No.	Name of District	Name of Block	Name of School	Name of Agency	Retr ende r	Tend er Proc ess	Physical Status										Remarks
								Not Sta rt	Lay out	Fou nda tion	PL	Ground Floor		1st Floor		Fini shin g	Comp lete	
												LL	RL	LL	RL			
196	USSS-208-1	SUPUAL	Nirmali	MS Bela sringarmoti	YOGENDRA PRASAD YADAV, 9631856613												Cancelled	
197	USSS-209-1	SUPUAL	Saraigarh Bhaptiyahi	MS Lalganj	VATSALYA BUILDCON PRIVATE LIMITED, 9430965119												Cancelled	
198	USSS-210-1	SUPUAL	Supual	MS Basbitti	Ashok Kumar, 9431091558												Cancelled	
199	USSS-211(A)	SUPUAL	Triveniganj	Durga MS Laharnia	PRIYA RANJAN, 9931546525												Cancelled	
200	USSS-212-1	VAISHALI	Gauraul	Govt. M. S. Baksama	RANA CONSTRUCTION, 9334104328												Project Drop due to unavailability of land currently land available	
201	USSS-172-1	WEST CHAMPARAN	Sikta	UMS Sugha Bhawanipur	MS SARASWATI COMPANY, 9431491241												Land not available	
Total No. Of USSS (2013-14)			201			0	0	21	2	4	5	2	4	4	10	37	112	