

**Progress Report Related to Construction of DIET, CTE, PTEC & BIET Buildings**

**Bihar State Educational Infrastructure Development Corporation Ltd.**

**Report as on dated 31 / 12 / 19**

**(Amount in Rs. Lac)**

Sl. No.	Name of Scheme	Name of District	Year of Sanction	Administrative Approval (in Rs. Lac) & Date	Agreement Value (in Rs. Lac)	Name of Contractor / Agency	Date of work start	Date of Completion (as per agr)	Physical Status								Expenditure (in Rs. Lac)	Work Stage	Remarks					
									Building	Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL				2ndF LL	2ndF RL	Finishing	Complete	
						<b>INDEX</b>		<b>Stage Completed</b>		<b>In Progress</b>														
1	DIET Building at Babu Tola, Banka	Banka	2013-14	1002.000 dt. 16/09/13	945.408	Satyendra Kumar Construction 9431130085	15/11/14	14/05/16	IB							x	x	975.815	Completed					
									BH															
									GH															
									PQ	x	x	x	x	x	x	x	x	x	x	x				
2	DIET Building at Dumraon	Buxar	2013-14	1002.000 dt. 16/09/13	989.822	Recon Construction 9771496617	18/09/14	17/03/16	IB								x	x	474.085	Work in progress				
									BH															
									GH															
									PQ	x	x	x	x	x	x	x	x	x	x	x				
3	DIET Building at Mohania	Kaimur	2013-14	1002.000 dt. 16/09/13	968.238	Recon Construction 9771496617	18/09/14	17/03/16	IB									x	x	826.476	Work in progress			
									BH															
									GH															
									PQ	x	x	x	x	x	x	x	x	x	x	x				
4	DIET Building at Kishanganj	Kishanganj	2013-14	1002.000 dt. 16/09/13	922.894	Ashok Kumar 9431096238	29/08/15	28/02/17	IB									1	1	934.850	Completed			
									BH															
									GH															
									PQ	x	x	x	x	x	x	x	x	x	x	x				
5	DIET Building at Lakhsarai	Lakhsarai	2013-14	1002.000 dt. 16/09/13	1035.640	Sai Highway & Builder Pvt. Ltd	19/05/16	18/11/17	IB										x	x	923.468	Completed		
									BH															
									GH															
									PQ	1	1	1	1	1	x	x	x	x	1	1				
6	DIET Building at Forbesganj	Araria	2013-14	1002.000 dt. 16/09/13	979.245	Topline Infrastructure	24/02/14	23/08/15	IB											x	x	1123.762	Completed	
									BH															
									GH															
									PQ	x	x	x	x	x	x	x	x	x	x	x				
7	DIET Building at Thawe	Gopalganj	2013-14	1002.000 dt. 16/09/13	1011.052	C K Infrastructure	10/10/14	09/04/16	IB											1	1	869.008	Work in progress	
									BH															
									GH															
									PQ	x	x	x	x	x	x	x	x	x	x	x				
8	DIET Building at Narar	Madhubani	2013-14	1002.000 dt. 16/09/13	1036.761	Phular Construction Pvt. Ltd 9431813608	06/03/14	05/09/15	IB											x	x	1223.960	Completed	
									BH															
									GH															
									PQ	x	x	x	x	x	x	x	x	x	x	x				
9	DIET Building at Sonapur	Saran	2013-14	1002.000 dt. 16/09/13	941.946	Phular Construction Pvt. Ltd 9431813608	06/03/14	05/09/15	IB												1	1	684.482	Completed
									BH															
									GH															
									PQ	x	x	x	x	x	x	x	x	x	x	x				

Sl. No.	Name of Scheme	Name of District	Year of Sanction	Administrative Approval (in Rs. Lac) & Date	Agreement Value (in Rs. Lac)	Name of Contractor / Agency	Date of work start	Date of Completion (as per agr)	Physical Status										Expenditure (in Rs. Lac)	Work Stage	Remarks			
									Building	Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL				Finishing	Complete	
						<b>INDEX</b>		<b>Stage Completed</b>	<b>1</b>	<b>In Progress</b>														
10	DIET Building at Pusa	Samastipur	2013-14	1002.000 dt. 16/09/13	980.820	Delco Infrastructure Project Ltd.	05/02/14	04/08/15	IB													546.130	Work in progress	Work of IB not started due to existing old Bldg
									BH															
									GH															
									PQ	x	x	x	x	x	x	x	x	x	x	x	x			
11	DIET Building at Madhepura	Madhepura	2013-14	1002.000 dt. 16/09/13	1017.862	Delco Infrastructure	05/02/14	04/08/15	IB															
									BH															
									GH															
									PQ	x	x	x	x	x	x	x	x	x	x	x	x			
12	DIET Building at Siwan	Siwan	2013-14	1002.000 dt. 16/09/13	1004.674	Durga Pratap Singh 7781003700	30/11/13	29/05/15	IB															
									BH															
									GH															
									PQ	x	x	x	x	x	x	x	x	x	x	x	x			
13	DIET Building at Tarar	Aurangabad	2013-14	1002.000 dt. 16/09/13	978.771	Satyendra Kumar Construction 9431130085	05/05/16	04/11/17	IB															
									BH															
									GH															
									PQ					x	x	x	x							
14	DIET Building at Teekapatti	Katihar	2013-14	1002.000 dt. 16/09/13	955.751	Topline Infrastructure	29/05/14	28/11/15	IB															
									BH															
									GH															
									PQ	x	x	x	x	x	x	x	x	x	x	x	x			
15	DIET Building at Noorsarai	Nalanda	2013-14	1002.000 dt. 16/09/13	961.519	Shristi Developer Pvt.Ltd 9334998030	31/07/14	30/01/16	IB															
									BH															
									GH															
									PQ	x	x	x	x	x	x	x	x	x	x	x	x			
16	DIET Building at Chhatauni	East Champaran	2013-14	1002.000 dt. 16/09/13	982.096	Ramesh Kumar 8294249534	01/11/13	30/04/15	IB															
									BH															
									GH															
									PQ	x	x	x	x	x	x	x	x	x	x	x	x			
17	DIET Building at Vikram	Patna	2013-14	1131.000 dt. 02/12/13	982.123	Arvind Kumar 9431016249	17/11/14	16/05/16	IB															
									BH															
									GH															
									PQ	1	1	1	1	1	x	x	x	x	1	1				
18	DIET Building at Shahpur	Begusarai	2013-14	1131.000 dt. 02/12/13	1001.124	M/S Vikash Construction	25/02/15	24/08/16	IB															
									BH															
									GH															
									PQ	1	1	1	1	1	x	x	x	x	1	1				
19	DIET Building at Kilaghat	Darbhanga	2013-14	1131.000 dt. 02/12/13	981.538	M/s Babloo Kumar Bhagat 9931132402	19/06/17	18/12/18	IB															
									BH															
									GH															
									PQ	1	1	1	1	1	x	x	x	x	1	1				





Sl. No.	Name of Scheme	Name of District	Year of Sanction	Administrative Approval (in Rs. Lac) & Date	Agreement Value (in Rs. Lac)	Name of Contractor / Agency	Date of work start	Date of Completion (as per agr)	Physical Status												Expenditure (in Rs. Lac)	Work Stage	Remarks
									Building	Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing	Complete			
						<b>INDEX</b>	<b>Stage Completed</b>	<b>1</b>	<b>In Progress</b>			<b>0.5</b>											
40	PTEC building at Phulwaria	Bhagalpur	2012-13	1000.000 dt. 21/02/13	910.017	Lalan Kumar	13/10/14	12/04/16	IB							x	x			Included	Completed		
									BH														
									GH														
									PQ	1	1	1	1	1		x	x	x	x	1	1		
41	PTEC building at Nagarpara	Bhagalpur	2012-13	1000.000 dt. 21/02/13	934.438	Sai Highway & Builders Pvt. Ltd	02/09/15	01/03/17	IB									x	x				
									BH														
									GH														
									PQ	1	1	1	1	1		x	x	x	x	1	1		
42	PTEC building at Shahpur	Aurangabad	2012-13	1000.000 dt. 21/02/13	919.552	M/s Hariom Construction	06/06/14	05/12/15	IB										x	x			
									BH														
									GH														
									PQ	1	1	1	1	1		x	x	x	x	0.5			
43	PTEC building at Vishnupur	Begusarai	2012-13	1000.000 dt. 21/02/13	918.055	M/s Surendra Prasad Singh	20/10/14	19/04/16	IB											x	x		
									BH														
									GH														
									PQ	1	1	1	1	1		x	x	x	x	1	1		
44	PTEC building at Bangra	Saran	2012-13	1000.000 dt. 21/02/13	926.849	Indian Progressive Construction Pvt. Ltd	01/04/15	30/09/16	IB												x	x	
									BH														
									GH														
									PQ	1	1	1	1	1		x	x	x	x	1	1		
45	PTEC building at Sukhasan Manhara, Madhepura	Madhepura	2012-13	1000.000 dt. 21/02/13	988.182	Umakant Singh	23/12/14	22/06/16	IB												x	x	
									BH														
									GH														
									PQ	1	1	1	1	1		x	x	x	x	1	1		
46	PTEC building at Rampur Jalalpur	Samastipur	2012-13	1000.000 dt. 21/02/13	936.154	M/s Surendra Prasad Singh	28/11/14	27/05/16	IB												x	x	
									BH														
									GH														
									PQ	1	1	1	1	1		x	x	x	x	1	1		
47	PTEC building at Ghoghardiha	Madhubani	2012-13	1000.000 dt. 21/02/13	1032.615	Phular Construction	02/08/14	01/02/16	IB													x	x
									BH														
									GH														
									PQ	1	1	1	1	1		x	x	x	x	1	1		
48	PTEC building at Barh	Patna	2013-14	1000.000 dt. 02/12/13	1991.273	M/s S K Enterprises	24/02/15	23/08/16	IB													x	x
									BH														
									GH														
									PQ	1	1	1	1	1		x	x	x	x	1	1		
49	PTEC building at Sherghati	Gaya	2013-14	1000.000 dt. 02/12/13	934.310	Budha Infrastructure Pvt. Ltd	03/02/16	02/08/17	IB													x	x
									BH														
									GH														
									PQ	1	1	1	1	1		x	x	x	x	1	1		

Sl. No.	Name of Scheme	Name of District	Year of Sanction	Administrative Approval (in Rs. Lac) & Date	Agreement Value (in Rs. Lac)	Name of Contractor / Agency	Date of work start	Date of Completion (as per agr)	Physical Status										Expenditure (in Rs. Lac)	Work Stage	Remarks																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																								
									Building	Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL				Finishing	Complete																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																						
								INDEX	Stage Completed	In Progress																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																			
50	PTEC (BNRTC) building at Gulzarbagh	Patna	2013-14	1000.000 dt. 02/12/13		M/s S K Enterprises	13/08/18	12/02/20	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				51	PTEC building at Pokhrai	Muzaffarpur	2013-14	1000.000 dt. 02/12/13	1004.753	M/s C S Construction	30/03/16	29/09/17	IB																							BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				52	PTEC building at Haweli Kharagpur	Munger	2013-14	1000.000 dt. 02/12/13	971.945	Budha Infrastructure Pvt. Ltd, Hanuman Nagar, Kankarbagh, Patna	03/02/16	02/08/17	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				53	PTEC building at Siwan	Siwan	2013-14	1000.000 dt. 02/12/13	1063.116	M/S Durga pratap singh	17/02/16	16/08/17	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				54	PTEC building at Shahpur Patori	Samastipur	2013-14	1000.000 dt. 02/12/13	930.262	M/s Babloo Kumar Bhagat 9931132402	15/02/17	14/08/18	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				55	CTE building at Turki	Muzaffarpur	2013-14	1131.000 dt. 02/12/13	1077.448	M/S Sanjay Construction	14/08/15	13/02/17	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				56	CTE building at Bhagalpur	Bhagalpur	2013-14	1131.000 dt. 02/12/13	970.065	Sai Highway & Builders Pvt. Ltd	25/04/16	24/10/17	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				57	CTE building at Samastipur	Samastipur	2013-14	1131.000 dt. 02/12/13	952.520	M/s Babloo Kumar Bhagat 9931132402	15/02/17	14/08/18	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				58	CTE building at Saharsa	Saharsa	2013-14	1131.000 dt. 02/12/13	1023.939	R K Construction	11/08/17	10/02/19	IB																							BH																								GH																								PQ	1	1	1	1	0.5	x	x	x	x						59	CTE building at Chhapra	Saran	2013-14	1131.000 dt. 02/12/13	1005.620	UKS KPCPL (JV) 9431259756	01/07/16	31/12/17	IB												x	x											BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	0.5				
									BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				51	PTEC building at Pokhrai	Muzaffarpur	2013-14	1000.000 dt. 02/12/13	1004.753	M/s C S Construction	30/03/16	29/09/17	IB																							BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				52	PTEC building at Haweli Kharagpur	Munger	2013-14	1000.000 dt. 02/12/13	971.945	Budha Infrastructure Pvt. Ltd, Hanuman Nagar, Kankarbagh, Patna	03/02/16	02/08/17	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				53	PTEC building at Siwan	Siwan	2013-14	1000.000 dt. 02/12/13	1063.116	M/S Durga pratap singh	17/02/16	16/08/17	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				54	PTEC building at Shahpur Patori	Samastipur	2013-14	1000.000 dt. 02/12/13	930.262	M/s Babloo Kumar Bhagat 9931132402	15/02/17	14/08/18	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				55	CTE building at Turki	Muzaffarpur	2013-14	1131.000 dt. 02/12/13	1077.448	M/S Sanjay Construction	14/08/15	13/02/17	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				56	CTE building at Bhagalpur	Bhagalpur	2013-14	1131.000 dt. 02/12/13	970.065	Sai Highway & Builders Pvt. Ltd	25/04/16	24/10/17	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				57	CTE building at Samastipur	Samastipur	2013-14	1131.000 dt. 02/12/13	952.520	M/s Babloo Kumar Bhagat 9931132402	15/02/17	14/08/18	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				58	CTE building at Saharsa	Saharsa	2013-14	1131.000 dt. 02/12/13	1023.939	R K Construction	11/08/17	10/02/19	IB																							BH																								GH																								PQ	1	1	1	1	0.5	x	x	x	x						59	CTE building at Chhapra	Saran	2013-14	1131.000 dt. 02/12/13	1005.620	UKS KPCPL (JV) 9431259756	01/07/16	31/12/17	IB												x	x											BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	0.5																												
									GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				51	PTEC building at Pokhrai	Muzaffarpur	2013-14	1000.000 dt. 02/12/13	1004.753	M/s C S Construction	30/03/16	29/09/17	IB																							BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				52	PTEC building at Haweli Kharagpur	Munger	2013-14	1000.000 dt. 02/12/13	971.945	Budha Infrastructure Pvt. Ltd, Hanuman Nagar, Kankarbagh, Patna	03/02/16	02/08/17	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				53	PTEC building at Siwan	Siwan	2013-14	1000.000 dt. 02/12/13	1063.116	M/S Durga pratap singh	17/02/16	16/08/17	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				54	PTEC building at Shahpur Patori	Samastipur	2013-14	1000.000 dt. 02/12/13	930.262	M/s Babloo Kumar Bhagat 9931132402	15/02/17	14/08/18	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				55	CTE building at Turki	Muzaffarpur	2013-14	1131.000 dt. 02/12/13	1077.448	M/S Sanjay Construction	14/08/15	13/02/17	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				56	CTE building at Bhagalpur	Bhagalpur	2013-14	1131.000 dt. 02/12/13	970.065	Sai Highway & Builders Pvt. Ltd	25/04/16	24/10/17	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				57	CTE building at Samastipur	Samastipur	2013-14	1131.000 dt. 02/12/13	952.520	M/s Babloo Kumar Bhagat 9931132402	15/02/17	14/08/18	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				58	CTE building at Saharsa	Saharsa	2013-14	1131.000 dt. 02/12/13	1023.939	R K Construction	11/08/17	10/02/19	IB																							BH																								GH																								PQ	1	1	1	1	0.5	x	x	x	x						59	CTE building at Chhapra	Saran	2013-14	1131.000 dt. 02/12/13	1005.620	UKS KPCPL (JV) 9431259756	01/07/16	31/12/17	IB												x	x											BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	0.5																																																				
									PQ	1	1	1	1	1	x	x	x	x	1	1				51	PTEC building at Pokhrai	Muzaffarpur	2013-14	1000.000 dt. 02/12/13	1004.753	M/s C S Construction	30/03/16	29/09/17	IB																							BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				52	PTEC building at Haweli Kharagpur	Munger	2013-14	1000.000 dt. 02/12/13	971.945	Budha Infrastructure Pvt. Ltd, Hanuman Nagar, Kankarbagh, Patna	03/02/16	02/08/17	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				53	PTEC building at Siwan	Siwan	2013-14	1000.000 dt. 02/12/13	1063.116	M/S Durga pratap singh	17/02/16	16/08/17	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				54	PTEC building at Shahpur Patori	Samastipur	2013-14	1000.000 dt. 02/12/13	930.262	M/s Babloo Kumar Bhagat 9931132402	15/02/17	14/08/18	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				55	CTE building at Turki	Muzaffarpur	2013-14	1131.000 dt. 02/12/13	1077.448	M/S Sanjay Construction	14/08/15	13/02/17	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				56	CTE building at Bhagalpur	Bhagalpur	2013-14	1131.000 dt. 02/12/13	970.065	Sai Highway & Builders Pvt. Ltd	25/04/16	24/10/17	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				57	CTE building at Samastipur	Samastipur	2013-14	1131.000 dt. 02/12/13	952.520	M/s Babloo Kumar Bhagat 9931132402	15/02/17	14/08/18	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				58	CTE building at Saharsa	Saharsa	2013-14	1131.000 dt. 02/12/13	1023.939	R K Construction	11/08/17	10/02/19	IB																							BH																								GH																								PQ	1	1	1	1	0.5	x	x	x	x						59	CTE building at Chhapra	Saran	2013-14	1131.000 dt. 02/12/13	1005.620	UKS KPCPL (JV) 9431259756	01/07/16	31/12/17	IB												x	x											BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	0.5																																																																												
51	PTEC building at Pokhrai	Muzaffarpur	2013-14	1000.000 dt. 02/12/13	1004.753	M/s C S Construction	30/03/16	29/09/17	IB																							BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				52	PTEC building at Haweli Kharagpur	Munger	2013-14	1000.000 dt. 02/12/13	971.945	Budha Infrastructure Pvt. Ltd, Hanuman Nagar, Kankarbagh, Patna	03/02/16	02/08/17	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				53	PTEC building at Siwan	Siwan	2013-14	1000.000 dt. 02/12/13	1063.116	M/S Durga pratap singh	17/02/16	16/08/17	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				54	PTEC building at Shahpur Patori	Samastipur	2013-14	1000.000 dt. 02/12/13	930.262	M/s Babloo Kumar Bhagat 9931132402	15/02/17	14/08/18	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				55	CTE building at Turki	Muzaffarpur	2013-14	1131.000 dt. 02/12/13	1077.448	M/S Sanjay Construction	14/08/15	13/02/17	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				56	CTE building at Bhagalpur	Bhagalpur	2013-14	1131.000 dt. 02/12/13	970.065	Sai Highway & Builders Pvt. Ltd	25/04/16	24/10/17	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				57	CTE building at Samastipur	Samastipur	2013-14	1131.000 dt. 02/12/13	952.520	M/s Babloo Kumar Bhagat 9931132402	15/02/17	14/08/18	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				58	CTE building at Saharsa	Saharsa	2013-14	1131.000 dt. 02/12/13	1023.939	R K Construction	11/08/17	10/02/19	IB																							BH																								GH																								PQ	1	1	1	1	0.5	x	x	x	x						59	CTE building at Chhapra	Saran	2013-14	1131.000 dt. 02/12/13	1005.620	UKS KPCPL (JV) 9431259756	01/07/16	31/12/17	IB												x	x											BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	0.5																																																																																																				
									BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				52	PTEC building at Haweli Kharagpur	Munger	2013-14	1000.000 dt. 02/12/13	971.945	Budha Infrastructure Pvt. Ltd, Hanuman Nagar, Kankarbagh, Patna	03/02/16	02/08/17	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				53	PTEC building at Siwan	Siwan	2013-14	1000.000 dt. 02/12/13	1063.116	M/S Durga pratap singh	17/02/16	16/08/17	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				54	PTEC building at Shahpur Patori	Samastipur	2013-14	1000.000 dt. 02/12/13	930.262	M/s Babloo Kumar Bhagat 9931132402	15/02/17	14/08/18	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				55	CTE building at Turki	Muzaffarpur	2013-14	1131.000 dt. 02/12/13	1077.448	M/S Sanjay Construction	14/08/15	13/02/17	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				56	CTE building at Bhagalpur	Bhagalpur	2013-14	1131.000 dt. 02/12/13	970.065	Sai Highway & Builders Pvt. Ltd	25/04/16	24/10/17	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				57	CTE building at Samastipur	Samastipur	2013-14	1131.000 dt. 02/12/13	952.520	M/s Babloo Kumar Bhagat 9931132402	15/02/17	14/08/18	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				58	CTE building at Saharsa	Saharsa	2013-14	1131.000 dt. 02/12/13	1023.939	R K Construction	11/08/17	10/02/19	IB																							BH																								GH																								PQ	1	1	1	1	0.5	x	x	x	x						59	CTE building at Chhapra	Saran	2013-14	1131.000 dt. 02/12/13	1005.620	UKS KPCPL (JV) 9431259756	01/07/16	31/12/17	IB												x	x											BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	0.5																																																																																																																											
									GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				52	PTEC building at Haweli Kharagpur	Munger	2013-14	1000.000 dt. 02/12/13	971.945	Budha Infrastructure Pvt. Ltd, Hanuman Nagar, Kankarbagh, Patna	03/02/16	02/08/17	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				53	PTEC building at Siwan	Siwan	2013-14	1000.000 dt. 02/12/13	1063.116	M/S Durga pratap singh	17/02/16	16/08/17	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				54	PTEC building at Shahpur Patori	Samastipur	2013-14	1000.000 dt. 02/12/13	930.262	M/s Babloo Kumar Bhagat 9931132402	15/02/17	14/08/18	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				55	CTE building at Turki	Muzaffarpur	2013-14	1131.000 dt. 02/12/13	1077.448	M/S Sanjay Construction	14/08/15	13/02/17	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				56	CTE building at Bhagalpur	Bhagalpur	2013-14	1131.000 dt. 02/12/13	970.065	Sai Highway & Builders Pvt. Ltd	25/04/16	24/10/17	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				57	CTE building at Samastipur	Samastipur	2013-14	1131.000 dt. 02/12/13	952.520	M/s Babloo Kumar Bhagat 9931132402	15/02/17	14/08/18	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				58	CTE building at Saharsa	Saharsa	2013-14	1131.000 dt. 02/12/13	1023.939	R K Construction	11/08/17	10/02/19	IB																							BH																								GH																								PQ	1	1	1	1	0.5	x	x	x	x						59	CTE building at Chhapra	Saran	2013-14	1131.000 dt. 02/12/13	1005.620	UKS KPCPL (JV) 9431259756	01/07/16	31/12/17	IB												x	x											BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	0.5																																																																																																																																																			
									PQ	1	1	1	1	1	x	x	x	x	1	1				52	PTEC building at Haweli Kharagpur	Munger	2013-14	1000.000 dt. 02/12/13	971.945	Budha Infrastructure Pvt. Ltd, Hanuman Nagar, Kankarbagh, Patna	03/02/16	02/08/17	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				53	PTEC building at Siwan	Siwan	2013-14	1000.000 dt. 02/12/13	1063.116	M/S Durga pratap singh	17/02/16	16/08/17	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				54	PTEC building at Shahpur Patori	Samastipur	2013-14	1000.000 dt. 02/12/13	930.262	M/s Babloo Kumar Bhagat 9931132402	15/02/17	14/08/18	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				55	CTE building at Turki	Muzaffarpur	2013-14	1131.000 dt. 02/12/13	1077.448	M/S Sanjay Construction	14/08/15	13/02/17	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				56	CTE building at Bhagalpur	Bhagalpur	2013-14	1131.000 dt. 02/12/13	970.065	Sai Highway & Builders Pvt. Ltd	25/04/16	24/10/17	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				57	CTE building at Samastipur	Samastipur	2013-14	1131.000 dt. 02/12/13	952.520	M/s Babloo Kumar Bhagat 9931132402	15/02/17	14/08/18	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				58	CTE building at Saharsa	Saharsa	2013-14	1131.000 dt. 02/12/13	1023.939	R K Construction	11/08/17	10/02/19	IB																							BH																								GH																								PQ	1	1	1	1	0.5	x	x	x	x						59	CTE building at Chhapra	Saran	2013-14	1131.000 dt. 02/12/13	1005.620	UKS KPCPL (JV) 9431259756	01/07/16	31/12/17	IB												x	x											BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	0.5																																																																																																																																																																											
52	PTEC building at Haweli Kharagpur	Munger	2013-14	1000.000 dt. 02/12/13	971.945	Budha Infrastructure Pvt. Ltd, Hanuman Nagar, Kankarbagh, Patna	03/02/16	02/08/17	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				53	PTEC building at Siwan	Siwan	2013-14	1000.000 dt. 02/12/13	1063.116	M/S Durga pratap singh	17/02/16	16/08/17	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				54	PTEC building at Shahpur Patori	Samastipur	2013-14	1000.000 dt. 02/12/13	930.262	M/s Babloo Kumar Bhagat 9931132402	15/02/17	14/08/18	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				55	CTE building at Turki	Muzaffarpur	2013-14	1131.000 dt. 02/12/13	1077.448	M/S Sanjay Construction	14/08/15	13/02/17	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				56	CTE building at Bhagalpur	Bhagalpur	2013-14	1131.000 dt. 02/12/13	970.065	Sai Highway & Builders Pvt. Ltd	25/04/16	24/10/17	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				57	CTE building at Samastipur	Samastipur	2013-14	1131.000 dt. 02/12/13	952.520	M/s Babloo Kumar Bhagat 9931132402	15/02/17	14/08/18	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				58	CTE building at Saharsa	Saharsa	2013-14	1131.000 dt. 02/12/13	1023.939	R K Construction	11/08/17	10/02/19	IB																							BH																								GH																								PQ	1	1	1	1	0.5	x	x	x	x						59	CTE building at Chhapra	Saran	2013-14	1131.000 dt. 02/12/13	1005.620	UKS KPCPL (JV) 9431259756	01/07/16	31/12/17	IB												x	x											BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	0.5																																																																																																																																																																																																			
									BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				53	PTEC building at Siwan	Siwan	2013-14	1000.000 dt. 02/12/13	1063.116	M/S Durga pratap singh	17/02/16	16/08/17	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				54	PTEC building at Shahpur Patori	Samastipur	2013-14	1000.000 dt. 02/12/13	930.262	M/s Babloo Kumar Bhagat 9931132402	15/02/17	14/08/18	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				55	CTE building at Turki	Muzaffarpur	2013-14	1131.000 dt. 02/12/13	1077.448	M/S Sanjay Construction	14/08/15	13/02/17	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				56	CTE building at Bhagalpur	Bhagalpur	2013-14	1131.000 dt. 02/12/13	970.065	Sai Highway & Builders Pvt. Ltd	25/04/16	24/10/17	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				57	CTE building at Samastipur	Samastipur	2013-14	1131.000 dt. 02/12/13	952.520	M/s Babloo Kumar Bhagat 9931132402	15/02/17	14/08/18	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				58	CTE building at Saharsa	Saharsa	2013-14	1131.000 dt. 02/12/13	1023.939	R K Construction	11/08/17	10/02/19	IB																							BH																								GH																								PQ	1	1	1	1	0.5	x	x	x	x						59	CTE building at Chhapra	Saran	2013-14	1131.000 dt. 02/12/13	1005.620	UKS KPCPL (JV) 9431259756	01/07/16	31/12/17	IB												x	x											BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	0.5																																																																																																																																																																																																																											
									GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				53	PTEC building at Siwan	Siwan	2013-14	1000.000 dt. 02/12/13	1063.116	M/S Durga pratap singh	17/02/16	16/08/17	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				54	PTEC building at Shahpur Patori	Samastipur	2013-14	1000.000 dt. 02/12/13	930.262	M/s Babloo Kumar Bhagat 9931132402	15/02/17	14/08/18	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				55	CTE building at Turki	Muzaffarpur	2013-14	1131.000 dt. 02/12/13	1077.448	M/S Sanjay Construction	14/08/15	13/02/17	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				56	CTE building at Bhagalpur	Bhagalpur	2013-14	1131.000 dt. 02/12/13	970.065	Sai Highway & Builders Pvt. Ltd	25/04/16	24/10/17	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				57	CTE building at Samastipur	Samastipur	2013-14	1131.000 dt. 02/12/13	952.520	M/s Babloo Kumar Bhagat 9931132402	15/02/17	14/08/18	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				58	CTE building at Saharsa	Saharsa	2013-14	1131.000 dt. 02/12/13	1023.939	R K Construction	11/08/17	10/02/19	IB																							BH																								GH																								PQ	1	1	1	1	0.5	x	x	x	x						59	CTE building at Chhapra	Saran	2013-14	1131.000 dt. 02/12/13	1005.620	UKS KPCPL (JV) 9431259756	01/07/16	31/12/17	IB												x	x											BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	0.5																																																																																																																																																																																																																																																			
									PQ	1	1	1	1	1	x	x	x	x	1	1				53	PTEC building at Siwan	Siwan	2013-14	1000.000 dt. 02/12/13	1063.116	M/S Durga pratap singh	17/02/16	16/08/17	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				54	PTEC building at Shahpur Patori	Samastipur	2013-14	1000.000 dt. 02/12/13	930.262	M/s Babloo Kumar Bhagat 9931132402	15/02/17	14/08/18	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				55	CTE building at Turki	Muzaffarpur	2013-14	1131.000 dt. 02/12/13	1077.448	M/S Sanjay Construction	14/08/15	13/02/17	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				56	CTE building at Bhagalpur	Bhagalpur	2013-14	1131.000 dt. 02/12/13	970.065	Sai Highway & Builders Pvt. Ltd	25/04/16	24/10/17	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				57	CTE building at Samastipur	Samastipur	2013-14	1131.000 dt. 02/12/13	952.520	M/s Babloo Kumar Bhagat 9931132402	15/02/17	14/08/18	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				58	CTE building at Saharsa	Saharsa	2013-14	1131.000 dt. 02/12/13	1023.939	R K Construction	11/08/17	10/02/19	IB																							BH																								GH																								PQ	1	1	1	1	0.5	x	x	x	x						59	CTE building at Chhapra	Saran	2013-14	1131.000 dt. 02/12/13	1005.620	UKS KPCPL (JV) 9431259756	01/07/16	31/12/17	IB												x	x											BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	0.5																																																																																																																																																																																																																																																																											
53	PTEC building at Siwan	Siwan	2013-14	1000.000 dt. 02/12/13	1063.116	M/S Durga pratap singh	17/02/16	16/08/17	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				54	PTEC building at Shahpur Patori	Samastipur	2013-14	1000.000 dt. 02/12/13	930.262	M/s Babloo Kumar Bhagat 9931132402	15/02/17	14/08/18	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				55	CTE building at Turki	Muzaffarpur	2013-14	1131.000 dt. 02/12/13	1077.448	M/S Sanjay Construction	14/08/15	13/02/17	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				56	CTE building at Bhagalpur	Bhagalpur	2013-14	1131.000 dt. 02/12/13	970.065	Sai Highway & Builders Pvt. Ltd	25/04/16	24/10/17	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				57	CTE building at Samastipur	Samastipur	2013-14	1131.000 dt. 02/12/13	952.520	M/s Babloo Kumar Bhagat 9931132402	15/02/17	14/08/18	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				58	CTE building at Saharsa	Saharsa	2013-14	1131.000 dt. 02/12/13	1023.939	R K Construction	11/08/17	10/02/19	IB																							BH																								GH																								PQ	1	1	1	1	0.5	x	x	x	x						59	CTE building at Chhapra	Saran	2013-14	1131.000 dt. 02/12/13	1005.620	UKS KPCPL (JV) 9431259756	01/07/16	31/12/17	IB												x	x											BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	0.5																																																																																																																																																																																																																																																																																																			
									BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				54	PTEC building at Shahpur Patori	Samastipur	2013-14	1000.000 dt. 02/12/13	930.262	M/s Babloo Kumar Bhagat 9931132402	15/02/17	14/08/18	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				55	CTE building at Turki	Muzaffarpur	2013-14	1131.000 dt. 02/12/13	1077.448	M/S Sanjay Construction	14/08/15	13/02/17	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				56	CTE building at Bhagalpur	Bhagalpur	2013-14	1131.000 dt. 02/12/13	970.065	Sai Highway & Builders Pvt. Ltd	25/04/16	24/10/17	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				57	CTE building at Samastipur	Samastipur	2013-14	1131.000 dt. 02/12/13	952.520	M/s Babloo Kumar Bhagat 9931132402	15/02/17	14/08/18	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				58	CTE building at Saharsa	Saharsa	2013-14	1131.000 dt. 02/12/13	1023.939	R K Construction	11/08/17	10/02/19	IB																							BH																								GH																								PQ	1	1	1	1	0.5	x	x	x	x						59	CTE building at Chhapra	Saran	2013-14	1131.000 dt. 02/12/13	1005.620	UKS KPCPL (JV) 9431259756	01/07/16	31/12/17	IB												x	x											BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	0.5																																																																																																																																																																																																																																																																																																																											
									GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				54	PTEC building at Shahpur Patori	Samastipur	2013-14	1000.000 dt. 02/12/13	930.262	M/s Babloo Kumar Bhagat 9931132402	15/02/17	14/08/18	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				55	CTE building at Turki	Muzaffarpur	2013-14	1131.000 dt. 02/12/13	1077.448	M/S Sanjay Construction	14/08/15	13/02/17	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				56	CTE building at Bhagalpur	Bhagalpur	2013-14	1131.000 dt. 02/12/13	970.065	Sai Highway & Builders Pvt. Ltd	25/04/16	24/10/17	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				57	CTE building at Samastipur	Samastipur	2013-14	1131.000 dt. 02/12/13	952.520	M/s Babloo Kumar Bhagat 9931132402	15/02/17	14/08/18	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				58	CTE building at Saharsa	Saharsa	2013-14	1131.000 dt. 02/12/13	1023.939	R K Construction	11/08/17	10/02/19	IB																							BH																								GH																								PQ	1	1	1	1	0.5	x	x	x	x						59	CTE building at Chhapra	Saran	2013-14	1131.000 dt. 02/12/13	1005.620	UKS KPCPL (JV) 9431259756	01/07/16	31/12/17	IB												x	x											BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	0.5																																																																																																																																																																																																																																																																																																																																																			
									PQ	1	1	1	1	1	x	x	x	x	1	1				54	PTEC building at Shahpur Patori	Samastipur	2013-14	1000.000 dt. 02/12/13	930.262	M/s Babloo Kumar Bhagat 9931132402	15/02/17	14/08/18	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				55	CTE building at Turki	Muzaffarpur	2013-14	1131.000 dt. 02/12/13	1077.448	M/S Sanjay Construction	14/08/15	13/02/17	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				56	CTE building at Bhagalpur	Bhagalpur	2013-14	1131.000 dt. 02/12/13	970.065	Sai Highway & Builders Pvt. Ltd	25/04/16	24/10/17	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				57	CTE building at Samastipur	Samastipur	2013-14	1131.000 dt. 02/12/13	952.520	M/s Babloo Kumar Bhagat 9931132402	15/02/17	14/08/18	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				58	CTE building at Saharsa	Saharsa	2013-14	1131.000 dt. 02/12/13	1023.939	R K Construction	11/08/17	10/02/19	IB																							BH																								GH																								PQ	1	1	1	1	0.5	x	x	x	x						59	CTE building at Chhapra	Saran	2013-14	1131.000 dt. 02/12/13	1005.620	UKS KPCPL (JV) 9431259756	01/07/16	31/12/17	IB												x	x											BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	0.5																																																																																																																																																																																																																																																																																																																																																																											
54	PTEC building at Shahpur Patori	Samastipur	2013-14	1000.000 dt. 02/12/13	930.262	M/s Babloo Kumar Bhagat 9931132402	15/02/17	14/08/18	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				55	CTE building at Turki	Muzaffarpur	2013-14	1131.000 dt. 02/12/13	1077.448	M/S Sanjay Construction	14/08/15	13/02/17	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				56	CTE building at Bhagalpur	Bhagalpur	2013-14	1131.000 dt. 02/12/13	970.065	Sai Highway & Builders Pvt. Ltd	25/04/16	24/10/17	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				57	CTE building at Samastipur	Samastipur	2013-14	1131.000 dt. 02/12/13	952.520	M/s Babloo Kumar Bhagat 9931132402	15/02/17	14/08/18	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				58	CTE building at Saharsa	Saharsa	2013-14	1131.000 dt. 02/12/13	1023.939	R K Construction	11/08/17	10/02/19	IB																							BH																								GH																								PQ	1	1	1	1	0.5	x	x	x	x						59	CTE building at Chhapra	Saran	2013-14	1131.000 dt. 02/12/13	1005.620	UKS KPCPL (JV) 9431259756	01/07/16	31/12/17	IB												x	x											BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	0.5																																																																																																																																																																																																																																																																																																																																																																																																			
									BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				55	CTE building at Turki	Muzaffarpur	2013-14	1131.000 dt. 02/12/13	1077.448	M/S Sanjay Construction	14/08/15	13/02/17	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				56	CTE building at Bhagalpur	Bhagalpur	2013-14	1131.000 dt. 02/12/13	970.065	Sai Highway & Builders Pvt. Ltd	25/04/16	24/10/17	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				57	CTE building at Samastipur	Samastipur	2013-14	1131.000 dt. 02/12/13	952.520	M/s Babloo Kumar Bhagat 9931132402	15/02/17	14/08/18	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				58	CTE building at Saharsa	Saharsa	2013-14	1131.000 dt. 02/12/13	1023.939	R K Construction	11/08/17	10/02/19	IB																							BH																								GH																								PQ	1	1	1	1	0.5	x	x	x	x						59	CTE building at Chhapra	Saran	2013-14	1131.000 dt. 02/12/13	1005.620	UKS KPCPL (JV) 9431259756	01/07/16	31/12/17	IB												x	x											BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	0.5																																																																																																																																																																																																																																																																																																																																																																																																																											
									GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				55	CTE building at Turki	Muzaffarpur	2013-14	1131.000 dt. 02/12/13	1077.448	M/S Sanjay Construction	14/08/15	13/02/17	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				56	CTE building at Bhagalpur	Bhagalpur	2013-14	1131.000 dt. 02/12/13	970.065	Sai Highway & Builders Pvt. Ltd	25/04/16	24/10/17	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				57	CTE building at Samastipur	Samastipur	2013-14	1131.000 dt. 02/12/13	952.520	M/s Babloo Kumar Bhagat 9931132402	15/02/17	14/08/18	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				58	CTE building at Saharsa	Saharsa	2013-14	1131.000 dt. 02/12/13	1023.939	R K Construction	11/08/17	10/02/19	IB																							BH																								GH																								PQ	1	1	1	1	0.5	x	x	x	x						59	CTE building at Chhapra	Saran	2013-14	1131.000 dt. 02/12/13	1005.620	UKS KPCPL (JV) 9431259756	01/07/16	31/12/17	IB												x	x											BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	0.5																																																																																																																																																																																																																																																																																																																																																																																																																																																			
									PQ	1	1	1	1	1	x	x	x	x	1	1				55	CTE building at Turki	Muzaffarpur	2013-14	1131.000 dt. 02/12/13	1077.448	M/S Sanjay Construction	14/08/15	13/02/17	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				56	CTE building at Bhagalpur	Bhagalpur	2013-14	1131.000 dt. 02/12/13	970.065	Sai Highway & Builders Pvt. Ltd	25/04/16	24/10/17	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				57	CTE building at Samastipur	Samastipur	2013-14	1131.000 dt. 02/12/13	952.520	M/s Babloo Kumar Bhagat 9931132402	15/02/17	14/08/18	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				58	CTE building at Saharsa	Saharsa	2013-14	1131.000 dt. 02/12/13	1023.939	R K Construction	11/08/17	10/02/19	IB																							BH																								GH																								PQ	1	1	1	1	0.5	x	x	x	x						59	CTE building at Chhapra	Saran	2013-14	1131.000 dt. 02/12/13	1005.620	UKS KPCPL (JV) 9431259756	01/07/16	31/12/17	IB												x	x											BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	0.5																																																																																																																																																																																																																																																																																																																																																																																																																																																																											
55	CTE building at Turki	Muzaffarpur	2013-14	1131.000 dt. 02/12/13	1077.448	M/S Sanjay Construction	14/08/15	13/02/17	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				56	CTE building at Bhagalpur	Bhagalpur	2013-14	1131.000 dt. 02/12/13	970.065	Sai Highway & Builders Pvt. Ltd	25/04/16	24/10/17	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				57	CTE building at Samastipur	Samastipur	2013-14	1131.000 dt. 02/12/13	952.520	M/s Babloo Kumar Bhagat 9931132402	15/02/17	14/08/18	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				58	CTE building at Saharsa	Saharsa	2013-14	1131.000 dt. 02/12/13	1023.939	R K Construction	11/08/17	10/02/19	IB																							BH																								GH																								PQ	1	1	1	1	0.5	x	x	x	x						59	CTE building at Chhapra	Saran	2013-14	1131.000 dt. 02/12/13	1005.620	UKS KPCPL (JV) 9431259756	01/07/16	31/12/17	IB												x	x											BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	0.5																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																			
									BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				56	CTE building at Bhagalpur	Bhagalpur	2013-14	1131.000 dt. 02/12/13	970.065	Sai Highway & Builders Pvt. Ltd	25/04/16	24/10/17	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				57	CTE building at Samastipur	Samastipur	2013-14	1131.000 dt. 02/12/13	952.520	M/s Babloo Kumar Bhagat 9931132402	15/02/17	14/08/18	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				58	CTE building at Saharsa	Saharsa	2013-14	1131.000 dt. 02/12/13	1023.939	R K Construction	11/08/17	10/02/19	IB																							BH																								GH																								PQ	1	1	1	1	0.5	x	x	x	x						59	CTE building at Chhapra	Saran	2013-14	1131.000 dt. 02/12/13	1005.620	UKS KPCPL (JV) 9431259756	01/07/16	31/12/17	IB												x	x											BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	0.5																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																											
									GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				56	CTE building at Bhagalpur	Bhagalpur	2013-14	1131.000 dt. 02/12/13	970.065	Sai Highway & Builders Pvt. Ltd	25/04/16	24/10/17	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				57	CTE building at Samastipur	Samastipur	2013-14	1131.000 dt. 02/12/13	952.520	M/s Babloo Kumar Bhagat 9931132402	15/02/17	14/08/18	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				58	CTE building at Saharsa	Saharsa	2013-14	1131.000 dt. 02/12/13	1023.939	R K Construction	11/08/17	10/02/19	IB																							BH																								GH																								PQ	1	1	1	1	0.5	x	x	x	x						59	CTE building at Chhapra	Saran	2013-14	1131.000 dt. 02/12/13	1005.620	UKS KPCPL (JV) 9431259756	01/07/16	31/12/17	IB												x	x											BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	0.5																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																			
									PQ	1	1	1	1	1	x	x	x	x	1	1				56	CTE building at Bhagalpur	Bhagalpur	2013-14	1131.000 dt. 02/12/13	970.065	Sai Highway & Builders Pvt. Ltd	25/04/16	24/10/17	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				57	CTE building at Samastipur	Samastipur	2013-14	1131.000 dt. 02/12/13	952.520	M/s Babloo Kumar Bhagat 9931132402	15/02/17	14/08/18	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				58	CTE building at Saharsa	Saharsa	2013-14	1131.000 dt. 02/12/13	1023.939	R K Construction	11/08/17	10/02/19	IB																							BH																								GH																								PQ	1	1	1	1	0.5	x	x	x	x						59	CTE building at Chhapra	Saran	2013-14	1131.000 dt. 02/12/13	1005.620	UKS KPCPL (JV) 9431259756	01/07/16	31/12/17	IB												x	x											BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	0.5																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																											
56	CTE building at Bhagalpur	Bhagalpur	2013-14	1131.000 dt. 02/12/13	970.065	Sai Highway & Builders Pvt. Ltd	25/04/16	24/10/17	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				57	CTE building at Samastipur	Samastipur	2013-14	1131.000 dt. 02/12/13	952.520	M/s Babloo Kumar Bhagat 9931132402	15/02/17	14/08/18	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				58	CTE building at Saharsa	Saharsa	2013-14	1131.000 dt. 02/12/13	1023.939	R K Construction	11/08/17	10/02/19	IB																							BH																								GH																								PQ	1	1	1	1	0.5	x	x	x	x						59	CTE building at Chhapra	Saran	2013-14	1131.000 dt. 02/12/13	1005.620	UKS KPCPL (JV) 9431259756	01/07/16	31/12/17	IB												x	x											BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	0.5																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																			
									BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				57	CTE building at Samastipur	Samastipur	2013-14	1131.000 dt. 02/12/13	952.520	M/s Babloo Kumar Bhagat 9931132402	15/02/17	14/08/18	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				58	CTE building at Saharsa	Saharsa	2013-14	1131.000 dt. 02/12/13	1023.939	R K Construction	11/08/17	10/02/19	IB																							BH																								GH																								PQ	1	1	1	1	0.5	x	x	x	x						59	CTE building at Chhapra	Saran	2013-14	1131.000 dt. 02/12/13	1005.620	UKS KPCPL (JV) 9431259756	01/07/16	31/12/17	IB												x	x											BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	0.5																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																											
									GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				57	CTE building at Samastipur	Samastipur	2013-14	1131.000 dt. 02/12/13	952.520	M/s Babloo Kumar Bhagat 9931132402	15/02/17	14/08/18	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				58	CTE building at Saharsa	Saharsa	2013-14	1131.000 dt. 02/12/13	1023.939	R K Construction	11/08/17	10/02/19	IB																							BH																								GH																								PQ	1	1	1	1	0.5	x	x	x	x						59	CTE building at Chhapra	Saran	2013-14	1131.000 dt. 02/12/13	1005.620	UKS KPCPL (JV) 9431259756	01/07/16	31/12/17	IB												x	x											BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	0.5																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																			
									PQ	1	1	1	1	1	x	x	x	x	1	1				57	CTE building at Samastipur	Samastipur	2013-14	1131.000 dt. 02/12/13	952.520	M/s Babloo Kumar Bhagat 9931132402	15/02/17	14/08/18	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				58	CTE building at Saharsa	Saharsa	2013-14	1131.000 dt. 02/12/13	1023.939	R K Construction	11/08/17	10/02/19	IB																							BH																								GH																								PQ	1	1	1	1	0.5	x	x	x	x						59	CTE building at Chhapra	Saran	2013-14	1131.000 dt. 02/12/13	1005.620	UKS KPCPL (JV) 9431259756	01/07/16	31/12/17	IB												x	x											BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	0.5																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																											
57	CTE building at Samastipur	Samastipur	2013-14	1131.000 dt. 02/12/13	952.520	M/s Babloo Kumar Bhagat 9931132402	15/02/17	14/08/18	IB											x	x												BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				58	CTE building at Saharsa	Saharsa	2013-14	1131.000 dt. 02/12/13	1023.939	R K Construction	11/08/17	10/02/19	IB																							BH																								GH																								PQ	1	1	1	1	0.5	x	x	x	x						59	CTE building at Chhapra	Saran	2013-14	1131.000 dt. 02/12/13	1005.620	UKS KPCPL (JV) 9431259756	01/07/16	31/12/17	IB												x	x											BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	0.5																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																			
									BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				58	CTE building at Saharsa	Saharsa	2013-14	1131.000 dt. 02/12/13	1023.939	R K Construction	11/08/17	10/02/19	IB																							BH																								GH																								PQ	1	1	1	1	0.5	x	x	x	x						59	CTE building at Chhapra	Saran	2013-14	1131.000 dt. 02/12/13	1005.620	UKS KPCPL (JV) 9431259756	01/07/16	31/12/17	IB												x	x											BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	0.5																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																											
									GH																								PQ	1	1	1	1	1	x	x	x	x	1	1				58	CTE building at Saharsa	Saharsa	2013-14	1131.000 dt. 02/12/13	1023.939	R K Construction	11/08/17	10/02/19	IB																							BH																								GH																								PQ	1	1	1	1	0.5	x	x	x	x						59	CTE building at Chhapra	Saran	2013-14	1131.000 dt. 02/12/13	1005.620	UKS KPCPL (JV) 9431259756	01/07/16	31/12/17	IB												x	x											BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	0.5																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																			
									PQ	1	1	1	1	1	x	x	x	x	1	1				58	CTE building at Saharsa	Saharsa	2013-14	1131.000 dt. 02/12/13	1023.939	R K Construction	11/08/17	10/02/19	IB																							BH																								GH																								PQ	1	1	1	1	0.5	x	x	x	x						59	CTE building at Chhapra	Saran	2013-14	1131.000 dt. 02/12/13	1005.620	UKS KPCPL (JV) 9431259756	01/07/16	31/12/17	IB												x	x											BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	0.5																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																											
58	CTE building at Saharsa	Saharsa	2013-14	1131.000 dt. 02/12/13	1023.939	R K Construction	11/08/17	10/02/19	IB																							BH																								GH																								PQ	1	1	1	1	0.5	x	x	x	x						59	CTE building at Chhapra	Saran	2013-14	1131.000 dt. 02/12/13	1005.620	UKS KPCPL (JV) 9431259756	01/07/16	31/12/17	IB												x	x											BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	0.5																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																			
									BH																								GH																								PQ	1	1	1	1	0.5	x	x	x	x						59	CTE building at Chhapra	Saran	2013-14	1131.000 dt. 02/12/13	1005.620	UKS KPCPL (JV) 9431259756	01/07/16	31/12/17	IB												x	x											BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	0.5																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																										
									GH																								PQ	1	1	1	1	0.5	x	x	x	x						59	CTE building at Chhapra	Saran	2013-14	1131.000 dt. 02/12/13	1005.620	UKS KPCPL (JV) 9431259756	01/07/16	31/12/17	IB												x	x											BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	0.5																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																		
									PQ	1	1	1	1	0.5	x	x	x	x						59	CTE building at Chhapra	Saran	2013-14	1131.000 dt. 02/12/13	1005.620	UKS KPCPL (JV) 9431259756	01/07/16	31/12/17	IB												x	x											BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	0.5																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																										
59	CTE building at Chhapra	Saran	2013-14	1131.000 dt. 02/12/13	1005.620	UKS KPCPL (JV) 9431259756	01/07/16	31/12/17	IB												x	x											BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	0.5																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																		
									BH																								GH																								PQ	1	1	1	1	1	x	x	x	x	0.5																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																										
									GH																								PQ	1	1	1	1	1	x	x	x	x	0.5																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																		
									PQ	1	1	1	1	1	x	x	x	x	0.5																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																										

Sl. No.	Name of Scheme	Name of District	Year of Sanction	Administrative Approval (in Rs. Lac) & Date	Agreement Value (in Rs. Lac)	Name of Contractor / Agency	Date of work start	Date of Completion (as per agr)	Physical Status										Expenditure (in Rs. Lac)	Work Stage	Remarks
									Building	Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL			
						<b>INDEX</b>	<b>Stage Completed</b>							<b>In Progress</b>	0.5						
60	CTE building at Gaya	Gaya	2013-14	1131.000 dt. 02/12/13	1019.392	Ramakant Singh	23/02/15	22/08/16	IB									516.031	Work in progress		
									BH												
									GH												
									PQ	1	1	1	1	1	x	x	x	0.5			
61	CTE building at Barh	Patna	2016-17	1391.707 dt. 23/08/16	1130.841	Vimlesh Prasad Singh, 302, Abadh Kunj Appt. 9431267511	24/11/17	23/05/19	IB									401.180	Work in progress		
									BH												
									GH												
									PQ	1	1	1	1	1	x	x	x	0.5			
62	CTE building at Haweli Kharagpur	Munger	2016-17	1359.379 dt. 23/08/16	1117.089	Rajendra Pd Yadav, Shastrinagar, Munger 8409097566	20/01/18	19/07/19	IB									359.331	Work in progress		
									BH												
									GH												
									PQ	1	1	1	1	0.5	x	x	x	x			
63	CTE building at Purnea	Purnea	2016-17	1378.948 dt. 23/08/16	1131.669	Rajendra Prasad Poddar MANGAL BAZAR, KATIHAR), 0121881230	29/06/17	28/12/18	IB									1074.409	Completed		
									BH												
									GH												
									PQ	1	1	1	1	1	x	x	x	1	1		
64	CTE building at Dumraon	Buxar	2016-17	1451.553 dt. 23/08/16	1154.370	Prasad Associates	20/07/17	19/01/19	IB									606.293	Work in progress		
									BH												
									GH												
									PQ	1	1	1	1	1	x	x	x	0.5			
65	CTE building at Tarar	Aurangabad	2016-17	1351.401 dt. 23/08/16	1094.031	Prasad Associates	20/07/17	19/01/19	IB									269.121	Work in progress		
									BH												
									GH												
									PQ	1	1	1	1	1	x	x	x	0.5			
66	CTE building at Kumarbagh	West Champaran	2016-17	1417.448 dt. 23/08/16		Baba Bateshwar	05/03/19	04/09/20	IB												
									BH												
									GH												
									PQ	1	1	0.5			x	x	x	x			
67	CTE building at Siwan	Siwan	2016-17	1350.238 dt. 23/08/16	1166.058	G.M. Construction Siwan	17/05/18	16/11/19	IB									192.576	Work in progress		
									BH												
									GH												
									PQ	1	0.5				x	x	x	x			
68	CTE building at Forbesganj	Araria	2016-17	1445.093 dt. 23/08/16	1181.268	M/s J. Corp, Dariyapur Gola, Patna	29/06/17	28/12/18	IB									925.742	Completed		
									BH												
									GH												
									PQ	1	1	1	1	0.5	x	x	x	x			
69	BITE Building at Dariyapur	East Champaran	2013-14	1080.000 dt. 16/09/13	1061.920	M/S C C Construction	30/03/16	29/09/17	IB									950.090	Completed		
									BH												
									GH												
									PQ	1	1	1	1	1	x	x	x	1	1		

