

BIHAR STATE EDUCATIONAL INFRASTRUCTURE DEVELOPMENT CORPORATION LIMITED, PATNA
PHYSICAL STATUS OF CONSTRUCTION OF SHIKSHA BHAWAN (2013-14)

Report Dated : 28/02/2018

S.No.	NAME OF DISTRICT	Group No.	NAME OF BUILDING	Retender	Tender Process	Physical Status										Remarks		
						No t Start	Lay out	Fou nda tion	PL	Ground floor		1st floor		2nd Floor			Fini shing	Co mpl ete
										LL	RL	LL	RL	LL	RL			
1	Bhagalpur	SB-9	Shiksha Bhawan Bhagalpur			1											Land Dispute	
2	Darbhanga	SB-1	Shiksha Bhawan Darbhanga														Complete Dated-30.10.2015. Handover	
3	Gaya	SB-2	Shiksha Bhawan Gaya														Inaugurated 16.7.2016. Handover	
4	Jehanabad	SB-7	Shiksha Bhawan Jehanabad															
5	Kaimur	SB-5	Shiksha Bhawan Kaimur															
6	Patna	SB-6	Shiksha Bhawan Patna														Inaugurated 16.7.2017	
7	Saharsa	SB-4	Shiksha Bhawan Saharsa															
8	Samastipur	SB-8	Shiksha Bhawan Samastipur														Handover	
9	Vaishali	SB-3	Shiksha Bhawan Vaishali														Centering Reinforcement Running	
Total Number of Shiksha Bhawan		9		0	0	1	0	0	0	0	0	1	0	0	0	3	4	