

## Progress Report of BRC (Block Resources Center) Project

**Bihar State Educational Infrastructure Development Corporation Ltd.**

**Report as on dated 28 / 02 / 19**

| Sl. No. | Name of Scheme                 | Name of District | Date of Agreement / LOA Issued | Name of contractor                               | Date of completion (as per agr.) | Date of work start | Physical Status    |         |    |        |        |         |         |         |         |           | Up to date Exp. (in Rs. Lac) | Work Stage |          |                  |
|---------|--------------------------------|------------------|--------------------------------|--|----------------------------------|--------------------|--------------------|---------|----|--------|--------|---------|---------|---------|---------|-----------|------------------------------|------------|----------|------------------|
|         |                                |                  |                                |  |                                  |                    | Layout             | Foundn. | PL | GrF LL | GrF RL | 1stF LL | 1stF RL | 2ndF LL | 2ndF RL | Finishing |                              |            | Complete |                  |
|         |                                |                  |                                | <b>INDEX</b>                                     | <b>Stage Completed</b>           |                    | <b>In Progress</b> |         |    |        |        |         |         |         |         |           |                              |            |          |                  |
| 1       | BRC Naugachhia, Bhagalpur      | Bhagalpur        | 09-03-2018                     | Lal Babu Prasad, 9334311436                      | 08-06-2019                       | 29-09-2018         |                    |         |    |        |        |         |         |         |         |           |                              |            | 17.815   | Work in progress |
| 2       | BRC Pirpainti, Bhagalpur       | Bhagalpur        | 05-12-2017                     | Amit Kumar 8050100000                            | 04-03-2019                       |                    |                    |         |    |        |        |         |         |         |         |           |                              |            | 60.755   | Completed        |
| 3       | BRC Shahkund, Bhagalpur        | Bhagalpur        | 29-06-2017                     | Rakesh Kumar Singh 9431422504                    | 28-09-2018                       | 12-07-2018         |                    |         |    |        |        |         |         |         |         |           |                              |            | 67.227   | Completed        |
| 4       | BRC Katoria, Banka             | Banka            | 16-01-2017                     | MK Enterprises 7301740211                        | 15-04-2018                       | 28-01-2018         |                    |         |    |        |        |         |         |         |         |           |                              |            | 53.885   | Completed        |
| 5       | BRC Rajaun, Banka              | Banka            | 17-05-2017                     | Shyam Sunder Yadav 9934769886                    | 16-08-2018                       | 28-01-2018         |                    |         |    |        |        |         |         |         |         |           |                              |            | 61.060   | Completed        |
| 6       | BRC Barahat, Banka             | Banka            | 28-02-2017                     | Niwesh Kumar 9576272505                          | 27-05-2018                       | 28-01-2018         |                    |         |    |        |        |         |         |         |         |           |                              |            | 60.700   | Completed        |
| 7       | BRC Belhar, Banka              | Banka            | 28-02-2017                     | Niwesh Kumar 9576272505                          | 27-05-2018                       | 28-01-2018         |                    |         |    |        |        |         |         |         |         |           |                              |            | 56.936   | Completed        |
| 8       | BRC Manigachhi, Darbhanga      | Darbhangha       | 14-03-2018                     | Ajay Kumar Mandal, Durgipatti, Hudpa, 9334934135 | 13-06-2019                       | 28-09-2018         |                    |         |    |        |        |         |         |         |         |           |                              |            | 21.755   | Work in progress |
| 9       | BRC Keoti, Darbhanga           | Darbhangha       | 30-01-2017                     | Girdhari Lal Poddar 9334934135                   | 29-04-2018                       | 15-12-2017         |                    |         |    |        |        |         |         |         |         |           |                              |            | 71.237   | Completed        |
| 10      | BRC Kusheshwarsthan, Darbhanga | Darbhangha       | 18-01-2017                     | Ramesh Chandra Yadav 9472800478                  | 17-04-2018                       | 02-01-2018         |                    |         |    |        |        |         |         |         |         |           |                              |            | 62.602   | Completed        |
| 11      | BRC Ghanshyampur, Darbhanga    | Darbhangha       | 28-12-2017                     | Niraj Kumar Jha 7004513693                       | 27-03-2019                       | 28-09-2018         |                    |         |    |        |        |         |         |         |         |           |                              |            | 20.472   | Work in progress |
| 12      | BRC Kiratpur, Darbhanga        | Darbhangha       | 29-06-2017                     | Sitesh Kumar Singh Bhabhanagar, 9334934135       |                                  | 28-09-2018         |                    |         |    |        |        |         |         |         |         |           |                              |            |          | Not Started      |
| 13      | BRC Baheri, Darbhanga          | Darbhangha       | 18-01-2017                     | Ramesh Chandra Yadav 9472800478                  | 17-04-2018                       | 15-12-2017         |                    |         |    |        |        |         |         |         |         |           |                              |            | 37.140   | Work in progress |
| 14      | BRC Hanumannagar, Darbhanga    | Darbhangha       | 14-12-2017                     | M/s Omshree Enterprises, 9334934135              | 13-03-2019                       | 28-09-2018         |                    |         |    |        |        |         |         |         |         |           |                              |            | 28.004   | Work in progress |
| 15      | BRC Lakhsaur, Madhubani        | Madhubani        | 13-12-2017                     | M/S Kumar Trading Co. 9431276100                 | 12-03-2019                       | 28-09-2018         |                    |         |    |        |        |         |         |         |         |           |                              |            | 58.009   | Work in progress |
| 16      | BRC Jhanjharpur, Madhubani     | Madhubani        | 23-12-2016                     | Jugnoo Kumar 8083370525                          | 22-03-2018                       | 15-12-2017         |                    |         |    |        |        |         |         |         |         |           |                              |            | 71.718   | Completed        |

| Sl. No. | Name of Scheme               | Name of District | Date of Agreement / LOA Issued | Name of contractor                                      | Date of completion (as per agr.) | Date of work start | Physical Status |         |    |        |        |         |         |         |         | Up to date Exp. (in Rs. Lac) | Work Stage |           |                  |
|---------|------------------------------|------------------|--------------------------------|---|----------------------------------|--------------------|-----------------|---------|----|--------|--------|---------|---------|---------|---------|------------------------------|------------|-----------|------------------|
|         |                              |                  |                                |   |                                  |                    | Layout          | Foundn. | PL | GrF LL | GrF RL | 1stF LL | 1stF RL | 2ndF LL | 2ndF RL |                              |            | Finishing | Complete         |
| INDEX   |                              |                  |                                |   |                                  | Stage Completed    | In Progress     |         |    |        |        |         |         |         |         |                              |            |           |                  |
| 17      | BRC Phulparas, Madhubani     | Madhubani        | 11-12-2017                     | Akash Kumar<br>9334362048                               | 10-03-2019                       | 02-01-2018         |                 |         |    |        |        |         |         |         |         |                              |            | 12.871    | Work in progress |
| 18      | BRC Khutauna, Madhubani      | Madhubani        | 23-12-2016                     | Jugnoo Kumar<br>8083370525                              | 22-03-2018                       | 02-01-2018         |                 |         |    |        |        |         |         |         |         |                              |            | 77.552    | Completed        |
| 19      | BRC Khajouli, Madhubani      | Madhubani        | 25-01-2017                     | Bhawani Shankar<br>Construction Pvt. Ltd.<br>9420084619 | 24-04-2018                       | 15-12-2017         |                 |         |    |        |        |         |         |         |         |                              |            | 67.199    | Completed        |
| 20      | BRC Bisfi, Madhubani         | Madhubani        | 06-08-2018                     | Ajay Kumar Mandal<br>9199499618                         | 05-11-2019                       | 28-09-2018         |                 |         |    |        |        |         |         |         |         |                              |            | 17.566    | Work in progress |
| 21      | BRC Rahika, Madhubani        | Madhubani        | 14-03-2018                     | Ajay Kumar Mandal,<br>Durgipatti, Hudpa,<br>Madhubani   | 13-06-2019                       | 28-09-2018         |                 |         |    |        |        |         |         |         |         |                              |            | 43.126    | Work in progress |
| 22      | BRC Harlakhi, Madhubani      | Madhubani        | 22-08-2017                     | Kanhaiya Kumar<br>Mehta 9934949629                      | 21-11-2018                       | 15-12-2017         |                 |         |    |        |        |         |         |         |         |                              |            | 50.607    | Work in progress |
| 23      | BRC Babubarhi, Madhubani     | Madhubani        | 30-01-2017                     | Girdhari Lal Poddar<br>9334934135                       | 29-04-2018                       | 02-01-2018         |                 |         |    |        |        |         |         |         |         |                              |            | 72.832    | Completed        |
| 24      | BRC Rosera, Samastipur       | Samastipur       | 13-01-2017                     | Jeewan Kishore Singh<br>9934795831                      | 12-04-2018                       | 02-01-2018         |                 |         |    |        |        |         |         |         |         |                              |            | 64.488    | Completed        |
| 25      | BRC Samastipur               | Samastipur       | 06-01-2018                     | M/s Khan Brothers<br>And Co. 9431406004                 | 05-04-2019                       | 28-09-2018         |                 |         |    |        |        |         |         |         |         |                              |            | 43.330    | Work in progress |
| 26      | BRC Khanpur, Samastipur      | Samastipur       | 27-09-2018                     | Anjani Kumar<br>9430577566                              | 26-12-2019                       |                    |                 |         |    |        |        |         |         |         |         |                              |            | 12.613    | Work in progress |
| 27      | BRC Hasanpur, Samastipur     | Samastipur       | 25-08-2017                     | Nitish Kumar<br>9473452853                              | 24-11-2018                       | 02-01-2018         |                 |         |    |        |        |         |         |         |         |                              |            | 39.394    | Completed        |
| 28      | BRC Mohanpur, Samastipur     | Samastipur       | 11-05-2017                     | Vipin Kumar Sahni<br>9931468694                         | 10-08-2018                       | 02-01-2018         |                 |         |    |        |        |         |         |         |         |                              |            | 66.781    | Completed        |
| 29      | BRC Patori, Samastipur       | Samastipur       | 31-12-2016                     | Kaushlendra Kumar<br>Singh 9939646103,<br>9934002454    | 30-03-2018                       | 02-01-2018         |                 |         |    |        |        |         |         |         |         |                              |            | 67.689    | Completed        |
| 30      | BRC Shivajinagar, Samastipur | Samastipur       | 18-03-2017                     | Abhay Kumar Singh<br>9934279823                         | 17-06-2018                       | 02-01-2018         |                 |         |    |        |        |         |         |         |         |                              |            | 65.164    | Completed        |
| 31      | BRC Saurbazar, Saharsa       | Saharsa          | 28-08-2017                     | Ajay Kumar<br>9472208858                                | 27-11-2018                       | 17-01-2018         |                 |         |    |        |        |         |         |         |         |                              |            | 46.557    | Work in progress |
| 32      | BRC Nauhatta, Saharsa        | Saharsa          | 24-05-2017                     | Madan Kumar Singh<br>9521267060                         | 23-08-2018                       | 17-01-2018         |                 |         |    |        |        |         |         |         |         |                              |            | 67.615    | Completed        |
| 33      | BRC Mahesi, Saharsa          | Saharsa          | 28-08-2017                     | Ajay Kumar<br>9472208858                                | 27-11-2018                       | 17-01-2018         |                 |         |    |        |        |         |         |         |         |                              |            | 32.477    | Work in progress |
| 34      | BRC Sonbarsa, Saharsa        | Saharsa          | 18-10-2016                     | Bambam Kumar Singh<br>9934071093                        |                                  | 17-01-2018         |                 |         |    |        |        |         |         |         |         |                              |            |           | Not Started      |

| Sl. No. | Name of Scheme                  | Name of District | Date of Agreement / LOA Issued | Name of contractor                     | Date of completion (as per agr.) | Date of work start | Physical Status    |         |    |        |        |         |         |         |         |           | Up to date Exp. (in Rs. Lac) | Work Stage |          |                  |
|---------|---------------------------------|------------------|--------------------------------|--|----------------------------------|--------------------|--------------------|---------|----|--------|--------|---------|---------|---------|---------|-----------|------------------------------|------------|----------|------------------|
|         |                                 |                  |                                |  |                                  |                    | Layout             | Foundn. | PL | GrF LL | GrF RL | 1stF LL | 1stF RL | 2ndF LL | 2ndF RL | Finishing |                              |            | Complete |                  |
|         |                                 |                  |                                | <b>INDEX</b>                           | <b>Stage Completed</b>           |                    | <b>In Progress</b> |         |    |        |        |         |         |         |         |           |                              |            |          |                  |
| 35      | BRC Simri Bakhtiyarpur, Saharsa | Saharsa          | 16-01-2017                     | MK Enterprises<br>7301740211           | 15-04-2018                       | 17-01-2018         |                    |         |    |        |        |         |         |         |         |           |                              |            | 61.880   | Completed        |
| 36      | BRC Puraini, Madhepura          | Madhepura        | 22-02-2017                     | Shiv Chandra Kumar<br>9431046145       | 21-05-2018                       | 17-01-2018         |                    |         |    |        |        |         |         |         |         |           |                              |            | 58.656   | Completed        |
| 37      | BRC Gwalpada, Madhepura         | Madhepura        | 01-12-2017                     | Shiv Chandra Kumar<br>9431046145       | 28-02-2019                       | 28-01-2018         |                    |         |    |        |        |         |         |         |         |           |                              |            | 36.200   | Work in progress |
| 38      | BRC Kumarkhand, Madhepura       | Madhepura        | 11-12-2017                     | Akash Kumar<br>9334362048              | 10-03-2019                       | 28-01-2018         |                    |         |    |        |        |         |         |         |         |           |                              |            | 38.545   | Work in progress |
| 39      | BRC Gailarh, Madhepura          | Madhepura        | 16-05-2017                     | Ajay Kumar<br>9472208858               | 15-08-2018                       | 28-01-2018         |                    |         |    |        |        |         |         |         |         |           |                              |            | 63.325   | Completed        |
| 40      | BRC Supaul                      | Supaul           | 16-02-2017                     | Dhiraj Kumar Agrawal<br>9771645678     | 15-05-2018                       | 17-01-2018         |                    |         |    |        |        |         |         |         |         |           |                              |            | 65.043   | Completed        |
| 41      | BRC Pipra, Supaul               | Supaul           | 14-11-2017                     | Bambam Kumar Singh<br>9934071093       | 13-02-2019                       | 17-01-2018         |                    |         |    |        |        |         |         |         |         |           |                              |            | 39.514   | Completed        |
| 42      | BRC Pratapganj, Supaul          | Supaul           | 13-02-2017                     | Madan Kumar Singh<br>9521267060        | 12-05-2018                       | 17-01-2018         |                    |         |    |        |        |         |         |         |         |           |                              |            | 69.723   | Completed        |
| 43      | BRC Nirmali, Supaul             | Supaul           | 13-03-2018                     | Balram Singh, Patori,<br>Panchgachhia, | 12-06-2019                       | 17-01-2018         |                    |         |    |        |        |         |         |         |         |           |                              |            | 31.500   | Work in progress |
| 44      | BRC Raghapur, Supaul            | Supaul           | 23-12-2016                     | Sachindra Kumar<br>9955032820          | 22-03-2018                       | 17-01-2018         |                    |         |    |        |        |         |         |         |         |           |                              |            | 57.863   | Completed        |
| 45      | BRC Atari, Gaya                 | Gaya             | 14-06-2017                     | Mithlesh Kumar Singh<br>9931471924     | 13-09-2018                       | 17-01-2018         |                    |         |    |        |        |         |         |         |         |           |                              |            | 55.409   | Completed        |
| 46      | BRC Neemchak, Gaya              | Gaya             | 20-03-2017                     | Guddu Kumar<br>9386927378              | 19-06-2018                       | 18-01-2018         |                    |         |    |        |        |         |         |         |         |           |                              |            | 52.629   | Completed        |
| 47      | BRC Wazirganj, Gaya             | Gaya             | 12-12-2017                     | Mithlesh Kumar Singh<br>9931471924     | 11-03-2019                       | 12-07-2018         |                    |         |    |        |        |         |         |         |         |           |                              |            | 51.250   | Completed        |
| 48      | BRC Mohanpur, Gaya              | Gaya             | 05-12-2017                     | Keola Construction<br>9931222534       | 04-03-2019                       | 17-01-2018         |                    |         |    |        |        |         |         |         |         |           |                              |            | 21.738   | Work in progress |
| 49      | BRC Imamganj, Gaya              | Gaya             | 27-11-2017                     | Mritunjay Kumar Singh                  | 26-02-2019                       | 12-07-2018         |                    |         |    |        |        |         |         |         |         |           |                              |            | 17.562   | Work in progress |
| 50      | BRC Amas, Gaya                  | Gaya             | 09-03-2017                     | Jai Kumar<br>9835202464                | 08-06-2018                       | 28-01-2018         |                    |         |    |        |        |         |         |         |         |           |                              |            | 59.093   | Completed        |
| 51      | BRC Koch, Gaya                  | Gaya             | 26-10-2018                     | Surendra Kumar<br>9431085035           | 25-01-2020                       | 17-01-2018         |                    |         |    |        |        |         |         |         |         |           |                              |            |          | Work in progress |
| 52      | BRC Arwal                       | Arwal            | 15-09-2017                     | Brajesh Kumar<br>9939124848            | 14-12-2018                       | 17-01-2018         |                    |         |    |        |        |         |         |         |         |           |                              |            | 51.124   | Work in progress |

| Sl. No. | Name of Scheme             | Name of District | Date of Agreement / LOA Issued | Name of contractor                                  | Date of completion (as per agr.) | Date of work start | Physical Status    |         |    |        |        |         |         |         |         |           | Up to date Exp. (in Rs. Lac) | Work Stage |          |                  |
|---------|----------------------------|------------------|--------------------------------|---|----------------------------------|--------------------|--------------------|---------|----|--------|--------|---------|---------|---------|---------|-----------|------------------------------|------------|----------|------------------|
|         |                            |                  |                                |   |                                  |                    | Layout             | Foundn. | PL | GrF LL | GrF RL | 1stF LL | 1stF RL | 2ndF LL | 2ndF RL | Finishing |                              |            | Complete |                  |
|         |                            |                  |                                | <b>INDEX</b>  | <b>Stage Completed</b>           |                    | <b>In Progress</b> |         |    |        |        |         |         |         |         |           |                              |            |          |                  |
| 53      | BRC Karpi, Arwal           | Arwal            | 14-07-2017                     | Kaushlendra Kumar Singh 9939646103,<br>9934693454   | 13-10-2018                       | 17-01-2018         |                    |         |    |        |        |         |         |         |         |           |                              |            | 55.587   | Completed        |
| 54      | BRC Obra, Aurangabad       | Aurangabad       | 03-04-2017                     | Digital Construction Pvt. Ltd. 9430569021           | 02-07-2018                       | 17-01-2018         |                    |         |    |        |        |         |         |         |         |           |                              |            | 61.119   | Completed        |
| 55      | BRC Deo, Aurangabad        | Aurangabad       | 09-03-2017                     | Satish Kumar Singh 9430044277                       | 08-06-2018                       | 17-01-2018         |                    |         |    |        |        |         |         |         |         |           |                              |            | 60.571   | Completed        |
| 56      | BRC Madanpur, Aurangabad   | Aurangabad       | 14-02-2017                     | Dhananjay Kumar Singh 9931128631                    | 13-05-2018                       | 17-01-2018         |                    |         |    |        |        |         |         |         |         |           |                              |            | 34.372   | Work in progress |
| 57      | BRC Kutumba, Aurangabad    | Aurangabad       | 14-02-2017                     | Dhananjay Kumar Singh 9931128631                    | 13-05-2018                       | 17-01-2018         |                    |         |    |        |        |         |         |         |         |           |                              |            | 50.212   | Completed        |
| 58      | BRC Jehanabad              | Jehanabad        | 13-01-2017                     | Satish Kumar 9973881398                             | 12-04-2018                       | 17-01-2018         |                    |         |    |        |        |         |         |         |         |           |                              |            | 60.725   | Completed        |
| 59      | BRC Kako, Jehanabad        | Jehanabad        | 14-06-2017                     | Mithlesh Kumar Singh 9931471924                     | 13-09-2018                       | 17-01-2018         |                    |         |    |        |        |         |         |         |         |           |                              |            | 21.310   | Work in progress |
| 60      | BRC Ghosi, Jehanabad       | Jehanabad        | 08-05-2018                     | Progressive Engicon Pvt. Ltd. 930419639             | 07-08-2019                       | 17-01-2018         |                    |         |    |        |        |         |         |         |         |           |                              |            | 22.663   | Work in progress |
| 61      | BRC Pakribarawan, Nawada   | Nawada           | 18-01-2017                     | Ashish Ranjan 9931215326                            | 17-04-2018                       | 17-01-2018         |                    |         |    |        |        |         |         |         |         |           |                              |            | 58.269   | Completed        |
| 62      | BRC Warisaliganj, Nawada   | Nawada           | 01-12-2017                     | Saroj Kumar 9934641068                              | 28-02-2019                       | 29-09-2018         |                    |         |    |        |        |         |         |         |         |           |                              |            | 31.679   | Work in progress |
| 63      | BRC Akabarpur, Nawada      | Nawada           | 24-01-2017                     | Keeran Devi 9931271533                              | 23-04-2018                       | 17-01-2018         |                    |         |    |        |        |         |         |         |         |           |                              |            | 62.831   | Completed        |
| 64      | BRC Narhat, Nawada         | Nawada           | 08-11-2017                     | Sanjay Kumar Technocrate Pvt. Ltd. 9430033000       | 07-02-2019                       | 29-09-2018         |                    |         |    |        |        |         |         |         |         |           |                              |            | 56.382   | Completed        |
| 65      | BRC Asarganj, Munger       | Munger           | 27-01-2017                     | M/s Kuhu Construction Co. 9431431148,<br>9430033000 | 26-04-2018                       | 28-01-2018         |                    |         |    |        |        |         |         |         |         |           |                              |            | 60.373   | Completed        |
| 66      | BRC Begusarai              | Begusarai        | 27-02-2018                     | Sai Highway And Builders Pvt Ltd 9734455007         | 26-05-2019                       | 18-01-2018         |                    |         |    |        |        |         |         |         |         |           |                              |            |          | Not Started      |
| 67      | BRC Matihani, Begusarai    | Begusarai        | 15-02-2017                     | Nitish Kumar 9473452853                             | 14-05-2018                       | 25-01-2018         |                    |         |    |        |        |         |         |         |         |           |                              |            | 69.530   | Completed        |
| 68      | BRC Bhagwanpur, Begusarai  | Begusarai        | 28-02-2017                     | Nitish Kumar 9473452853                             | 27-05-2018                       | 18-01-2018         |                    |         |    |        |        |         |         |         |         |           |                              |            | 51.771   | Completed        |
| 69      | BRC Bakhari, Begusarai     | Begusarai        | 30-01-2018                     | M/s Binod Kumar 9431287763                          | 29-04-2019                       | 18-01-2018         |                    |         |    |        |        |         |         |         |         |           |                              |            | 11.240   | Work in progress |
| 70      | BRC Mansoorchak, Begusarai | Begusarai        | 26-10-2016                     | M/s B P Singh And Co. 9431834042                    |                                  | 25-01-2018         |                    |         |    |        |        |         |         |         |         |           |                              |            |          | Work in progress |

| Sl. No. | Name of Scheme                          | Name of District | Date of Agreement / LOA Issued | Name of contractor                                      | Date of completion (as per agr.) | Date of work start | Physical Status |         |    |        |        |         |         |         |         | Up to date Exp. (in Rs. Lac) | Work Stage |                  |
|---------|---|------------------|--------------------------------|---|----------------------------------|--------------------|-----------------|---------|----|--------|--------|---------|---------|---------|---------|------------------------------|------------|------------------|
|         |   |                  |                                |   |                                  |                    | Layout          | Foundn. | PL | GrF LL | GrF RL | 1stF LL | 1stF RL | 2ndF LL | 2ndF RL |                              |            | Finishing        |
|         |   |                  |                                | <b>INDEX</b>  | <b>Stage Completed</b>           |                    |                 |         |    |        |        |         |         |         |         |                              |            |                  |
|         |   |                  |                                |   |                                  |                    |                 |         |    |        |        |         |         |         |         |                              |            |                  |
| 71      | BRC Cheria Bariyarpur, Begusarai        | Begusarai        | 19-10-2016                     | Nitish Kumar<br>9473452853                              |                                  | 18-01-2018         |                 |         |    |        |        |         |         |         |         |                              |            | Work in progress |
| 72      | BRC Chuatham, Khagaria                  | Khagaria         | 06-08-2017                     | Rana Construction<br>9334104328                         | 05-11-2018                       | 05-01-2018         |                 |         |    |        |        |         |         |         |         |                              | 35.768     | Work in progress |
| 73      | BRC Gogari, Khagaria                    | Khagaria         | 23-05-2017                     | M/s Binod Kumar<br>9431287763                           | 22-08-2018                       | 17-01-2018         |                 |         |    |        |        |         |         |         |         |                              | 66.676     | <b>Completed</b> |
| 74      | BRC Beldour, Khagaria                   | Khagaria         | 06-08-2017                     | M/s Dhanpat Kumar<br>Jain 9470016700                    | 05-11-2018                       | 15-03-2018         |                 |         |    |        |        |         |         |         |         |                              | 63.307     | <b>Completed</b> |
| 75      | BRC Parbatta, Khagaria                  | Khagaria         | 23-02-2017                     | Sanjay Kumar<br>9430003830                              | 22-05-2018                       | 17-01-2018         |                 |         |    |        |        |         |         |         |         |                              | 65.154     | <b>Completed</b> |
| 76      | BRC Jamui                               | Jamui            | 08-03-2018                     | Prabhat Kumar Singh<br>9471615433                       | 07-06-2019                       | 28-01-2018         |                 |         |    |        |        |         |         |         |         |                              | 35.537     | Work in progress |
| 77      | BRC Barhat, Jamui                       | Jamui            | 13-04-2018                     | Sanjay Kumar<br>Technocrate Pvt. Ltd.<br>9430003830     | 12-07-2019                       |                    |                 |         |    |        |        |         |         |         |         |                              |            | Work in progress |
| 78      | BRC Chakai, Jamui                       | Jamui            | 09-08-2017                     | Brajesh Kumar Singh<br>8521839685                       | 08-11-2018                       | 28-01-2018         |                 |         |    |        |        |         |         |         |         |                              | 38.219     | Work in progress |
| 79      | BRC Gidhour, Jamui                      | Jamui            | 27-02-2018                     | Sai Highway And<br>Builders Pvt Ltd<br>9374455007       | 26-05-2019                       | 28-01-2018         |                 |         |    |        |        |         |         |         |         |                              |            | Not Started      |
| 80      | BRC Sikandra, Jamui                     | Jamui            | 18-01-2017                     | Ashish Ranjan<br>9931215326                             | 17-04-2018                       | 17-01-2018         |                 |         |    |        |        |         |         |         |         |                              | 59.070     | <b>Completed</b> |
| 81      | BRC Barhiya, Lakhisarai                 | Lakhisarai       | 27-02-2018                     | Sai Highway And<br>Builders Pvt Ltd<br>9374455007       | 26-05-2019                       | 17-01-2018         |                 |         |    |        |        |         |         |         |         |                              | 40.848     | Work in progress |
| 82      | BRC Alinagar, Suryagarha,<br>Lakhisarai | Lakhisarai       | 27-02-2018                     | Sai Highway And<br>Builders Pvt Ltd<br>9374455007       | 26-05-2019                       | 17-01-2018         |                 |         |    |        |        |         |         |         |         |                              | 36.109     | Work in progress |
| 83      | BRC Chewda, Shekhpura                   | Shekhpura        | 09-02-2017                     | Sanjay Kumar<br>Technocrat Pvt Ltd<br>9430003830        | 08-05-2018                       | 25-01-2018         |                 |         |    |        |        |         |         |         |         |                              | 67.730     | <b>Completed</b> |
| 84      | BRC Fatuhan, Patna                      | Patna            | 18-05-2018                     | Arvind Kumar<br>9431016249                              | 17-08-2019                       | 17-01-2018         |                 |         |    |        |        |         |         |         |         |                              | 27.302     | Work in progress |
| 85      | BRC Bakhtiyarpur, Patna                 | Patna            | 29-10-2016                     | Umakant Singh<br>9431096239                             |                                  | 28-01-2018         |                 |         |    |        |        |         |         |         |         |                              |            | Not Started      |
| 86      | BRC Naubatpur, Patna                    | Patna            | 18-01-2017                     | Shaurya Premier<br>Infrastructure Pvt Ltd<br>9430003830 | 17-04-2018                       | 17-01-2018         |                 |         |    |        |        |         |         |         |         |                              | 66.030     | <b>Completed</b> |
| 87      | BRC Maner, Patna                        | Patna            | 18-10-2016                     | Ashok Kumar Yadav<br>9386050569                         |                                  | 17-01-2018         |                 |         |    |        |        |         |         |         |         |                              |            | Not Started      |
| 88      | BRC Jagdishpur, Bhojpur                 | Bhojpur          | 24-01-2017                     | Triveni Prasad Singh<br>9835427570                      | 23-04-2018                       | 28-01-2018         |                 |         |    |        |        |         |         |         |         |                              | 43.512     | <b>Completed</b> |

| Sl. No. | Name of Scheme             | Name of District | Date of Agreement / LOA Issued | Name of contractor                                      | Date of completion (as per agr.) | Date of work start | Physical Status    |         |    |        |        |         |         |         |         | Up to date Exp. (in Rs. Lac) | Work Stage |           |                  |
|---------|----------------------------|------------------|--------------------------------|---|----------------------------------|--------------------|--------------------|---------|----|--------|--------|---------|---------|---------|---------|------------------------------|------------|-----------|------------------|
|         |                            |                  |                                |   |                                  |                    | Layout             | Foundn. | PL | GrF LL | GrF RL | 1stF LL | 1stF RL | 2ndF LL | 2ndF RL |                              |            | Finishing | Complete         |
|         |                            |                  |                                | <b>INDEX</b>  | <b>Stage Completed</b>           |                    | <b>In Progress</b> |         |    |        |        |         |         |         |         |                              |            |           |                  |
| 89      | BRC Charpokhri, Bhojpur    | Bhojpur          | 03-05-2017                     | Ramsinghasan Singh                                      | 02-08-2018                       | 25-01-2018         |                    |         |    |        |        |         |         |         |         |                              |            | 39.060    | Work in progress |
| 90      | BRC Udwantnagar, Bhojpur   | Bhojpur          | 15-05-2017                     | Manoj Kumar Singh<br>9473358591                         | 14-08-2018                       | 28-01-2018         |                    |         |    |        |        |         |         |         |         |                              |            | 49.354    | <b>Completed</b> |
| 91      | BRC Garhani, Bhojpur       | Bhojpur          | 24-01-2017                     | Triveni Prasad Singh<br>9835427570                      | 23-04-2018                       | 28-01-2018         |                    |         |    |        |        |         |         |         |         |                              |            | 66.101    | <b>Completed</b> |
| 92      | BRC Koilwar, Bhojpur       | Bhojpur          | 19-08-2017                     | JKS Construction<br>9939871932,<br>9939871932           | 18-11-2018                       | 08-02-2018         |                    |         |    |        |        |         |         |         |         |                              |            | 60.388    | Work in progress |
| 93      | BRC Chandi, Nalanda        | Nalanda          | 23-03-2017                     | Shaurya Premier<br>Infrastructure Pvt Ltd<br>9956000000 | 22-06-2018                       | 17-01-2018         |                    |         |    |        |        |         |         |         |         |                              |            | 54.639    | <b>Completed</b> |
| 94      | BRC Austhawan, Nalanda     | Nalanda          | 04-02-2017                     | M/s Nikhil Sri<br>Enterprises<br>9130000000             | 03-05-2018                       | 17-01-2018         |                    |         |    |        |        |         |         |         |         |                              |            | 63.149    | <b>Completed</b> |
| 95      | BRC Rahui, Nalanda         | Nalanda          | 13-04-2017                     | Arbind Prasad<br>9431258802                             | 12-07-2018                       | 17-01-2018         |                    |         |    |        |        |         |         |         |         |                              |            | 62.534    | <b>Completed</b> |
| 96      | BRC Ekangarsarai, Nalanda  | Nalanda          | 06-12-2016                     | M/s Narayani Buildcon<br>& Construction<br>7694005474   | 05-03-2018                       | 25-01-2018         |                    |         |    |        |        |         |         |         |         |                              |            | 63.563    | <b>Completed</b> |
| 97      | BRC Silaw, Nalanda         | Nalanda          | 17-01-2017                     | Bhola Singh<br>9631995365                               | 16-04-2018                       | 17-01-2018         |                    |         |    |        |        |         |         |         |         |                              |            | 41.650    | <b>Completed</b> |
| 98      | BRC Katrisarai, Nalanda    | Nalanda          | 03-03-2017                     | Ashok Kumar<br>9431258621                               | 02-06-2018                       | 25-01-2018         |                    |         |    |        |        |         |         |         |         |                              |            | 62.911    | <b>Completed</b> |
| 99      | BRC Karaiparsurai, Nalanda | Nalanda          |                                |   |                                  | 28-01-2018         |                    |         |    |        |        |         |         |         |         |                              |            |           | Not Started      |
| 100     | BRC Chakki, Buxar          | Buxar            | 30-06-2017                     | Laxmi Constructions<br>9931299615                       |                                  | 29-09-2018         |                    |         |    |        |        |         |         |         |         |                              |            |           | Not Started      |
| 101     | BRC Buxar                  | Buxar            | 09-04-2018                     | M/s Shri Krishana<br>Construction<br>9170000000         | 08-07-2019                       | 29-09-2018         |                    |         |    |        |        |         |         |         |         |                              |            | 28.997    | Work in progress |
| 102     | BRC Chausa, Buxar          | Buxar            | 09-04-2018                     | Govind Kumar Singh<br>9507064013                        | 08-07-2019                       | 28-01-2018         |                    |         |    |        |        |         |         |         |         |                              |            | 41.013    | Work in progress |
| 103     | BRC Ramgarh, Kaimur        | Kaimur           | 05-05-2017                     | Vijay Vardhan<br>9430895791,<br>9100007770              | 04-08-2018                       | 28-01-2018         |                    |         |    |        |        |         |         |         |         |                              |            | 40.854    | Work in progress |
| 104     | BRC Chainpur, Kaimur       | Kaimur           | 05-05-2017                     | Vijay Vardhan<br>9430895791,<br>9100007770              | 04-08-2018                       | 28-01-2018         |                    |         |    |        |        |         |         |         |         |                              |            | 47.580    | <b>Completed</b> |
| 105     | BRC Bhagwanpur, Kaimur     | Kaimur           | 26-04-2017                     | Ram Lal Paswan<br>9934203317                            | 25-07-2018                       | 28-01-2018         |                    |         |    |        |        |         |         |         |         |                              |            | 69.176    | <b>Completed</b> |
| 106     | BRC Dinara, Rohtas         | Rohtas           | 22-02-2017                     | M/s S A B<br>Construction<br>7655000000                 | 21-05-2018                       | 08-02-2018         |                    |         |    |        |        |         |         |         |         |                              |            | 66.332    | <b>Completed</b> |

| Sl. No. | Name of Scheme        | Name of District | Date of Agreement / LOA Issued | Name of contractor                    | Date of completion (as per agr.) | Date of work start | Physical Status |         |    |        |        |         |         |         |         |           | Up to date Exp. (in Rs. Lac) | Work Stage |          |  |        |                  |
|---------|-----------------------|------------------|--------------------------------|---------------------------------------|----------------------------------|--------------------|-----------------|---------|----|--------|--------|---------|---------|---------|---------|-----------|------------------------------|------------|----------|--|--------|------------------|
|         |                       |                  |                                |                                       |                                  |                    | Layout          | Foundn. | PL | GrF LL | GrF RL | 1stF LL | 1stF RL | 2ndF LL | 2ndF RL | Finishing |                              |            | Complete |  |        |                  |
| INDEX   |                       |                  |                                |                                       |                                  | Stage Completed    | In Progress     |         |    |        |        |         |         |         |         |           |                              |            |          |  |        |                  |
| 107     | BRC Karahgar, Rohtas  | Rohtas           | 15-04-2017                     | Smriti Technocrat Pvt Ltd 9135716060  | 14-07-2018                       | 28-01-2018         |                 |         |    |        |        |         |         |         |         |           |                              |            |          |  | 65.144 | Completed        |
| 108     | BRC Kochas, Rohtas    | Rohtas           | 15-09-2017                     | Sanjay Singh 9431434130               | 14-12-2018                       | 28-01-2018         |                 |         |    |        |        |         |         |         |         |           |                              |            |          |  | 51.020 | Work in progress |
| 109     | BRC Tilauthu, Rohtas  | Rohtas           | 16-12-2016                     | Ishika Construction 9955514472        | 15-03-2018                       | 28-01-2018         |                 |         |    |        |        |         |         |         |         |           |                              |            |          |  | 69.837 | Completed        |
| 110     | BRC Karakat, Rohtas   | Rohtas           | 23-08-2017                     | Lav Kumar Singh 9939663487, 999744489 | 22-11-2018                       | 12-07-2018         |                 |         |    |        |        |         |         |         |         |           |                              |            |          |  | 46.601 | Work in progress |
| 111     | BRC Dawat, Rohtas     | Rohtas           | 13-06-2017                     | Shalendra Kumar 9431679615            | 12-09-2018                       | 12-07-2018         |                 |         |    |        |        |         |         |         |         |           |                              |            |          |  | 67.211 | Completed        |
| 112     | BRC Purnea East       | Purnea           | 31-01-2017                     | Rajesh Kumar 8405012179               | 30-04-2018                       | 28-01-2018         |                 |         |    |        |        |         |         |         |         |           |                              |            |          |  | 63.773 | Completed        |
| 113     | BRC Baisi, Purnea     | Purnea           | 03-02-2017                     | Parasnath Construction 9431679615     | 02-05-2018                       | 28-01-2018         |                 |         |    |        |        |         |         |         |         |           |                              |            |          |  | 67.861 | Completed        |
| 114     | BRC Amour, Purnea     | Purnea           | 03-02-2017                     | Parasnath Construction 9431679615     | 02-05-2018                       | 28-01-2018         |                 |         |    |        |        |         |         |         |         |           |                              |            |          |  | 73.017 | Completed        |
| 115     | BRC Dhamdaha, Purnea  | Purnea           | 20-03-2017                     | Kumar Chaman 7352999201               | 19-06-2018                       | 28-01-2018         |                 |         |    |        |        |         |         |         |         |           |                              |            |          |  | 65.384 | Completed        |
| 116     | BRC Banmankhi, Purnea | Purnea           | 03-02-2017                     | Parasnath Construction 9431679615     | 02-05-2018                       | 28-01-2018         |                 |         |    |        |        |         |         |         |         |           |                              |            |          |  | 67.678 | Completed        |
| 117     | BRC Narpaganj, Araria | Araria           | 29-10-2018                     | Binod Yadav 9534413473                | 28-01-2020                       | 18-01-2018         |                 |         |    |        |        |         |         |         |         |           |                              |            |          |  | 18.760 | Work in progress |
| 118     | BRC Araria            | Araria           | 10-05-2018                     | Shashi Ranjan 7488173962              | 09-08-2019                       | 12-07-2018         |                 |         |    |        |        |         |         |         |         |           |                              |            |          |  | 11.408 | Work in progress |
| 119     | BRC Jokihat, Araria   | Araria           | 30-06-2017                     | Anwar Hussain 9472021202              |                                  | 29-09-2018         |                 |         |    |        |        |         |         |         |         |           |                              |            |          |  |        | Work in progress |
| 120     | BRC Bhargama, Araria  | Araria           | 22-02-2017                     | Kunal Kush 9431284182                 | 21-05-2018                       | 25-03-2018         |                 |         |    |        |        |         |         |         |         |           |                              |            |          |  | 71.913 | Completed        |
| 121     | BRC Kursakata, Araria | Araria           | 13-03-2018                     | Anwar Hussain, Officers Colony,       | 12-06-2019                       | 29-09-2018         |                 |         |    |        |        |         |         |         |         |           |                              |            |          |  | 33.809 | Work in progress |
| 122     | BRC Mansahi, Katihar  | Katihar          | 10-08-2017                     | M/s Moti Lal Agarwal 919431229375     | 09-11-2018                       | 28-01-2018         |                 |         |    |        |        |         |         |         |         |           |                              |            |          |  | 71.232 | Completed        |
| 123     | BRC Manihari, Katihar | Katihar          | 05-02-2018                     | Mahmad Jafiruddin 8051267203          | 04-05-2019                       | 28-01-2018         |                 |         |    |        |        |         |         |         |         |           |                              |            |          |  | 68.176 | Completed        |
| 124     | BRC Pranpur, Katihar  | Katihar          | 10-08-2017                     | M/s Moti Lal Agarwal 919431229375     | 09-11-2018                       | 28-01-2018         |                 |         |    |        |        |         |         |         |         |           |                              |            |          |  | 71.816 | Completed        |

| Sl. No. | Name of Scheme             | Name of District | Date of Agreement / LOA Issued | Name of contractor                                | Date of completion (as per agr.) | Date of work start | Physical Status    |         |    |        |        |         |         |         |         | Up to date Exp. (in Rs. Lac) | Work Stage |           |                  |
|---------|----------------------------|------------------|--------------------------------|---|----------------------------------|--------------------|--------------------|---------|----|--------|--------|---------|---------|---------|---------|------------------------------|------------|-----------|------------------|
|         |                            |                  |                                |   |                                  |                    | Layout             | Foundn. | PL | GrF LL | GrF RL | 1stF LL | 1stF RL | 2ndF LL | 2ndF RL |                              |            | Finishing | Complete         |
|         |                            |                  |                                | <b>INDEX</b>                                      | <b>Stage Completed</b>           |                    | <b>In Progress</b> |         |    |        |        |         |         |         |         |                              |            |           |                  |
| 125     | BRC Kadwa, Katihar         | Katihar          | 08-09-2017                     | Prakash Kumar Sah<br>9162909186                   | 07-12-2018                       | 28-01-2018         |                    |         |    |        |        |         |         |         |         |                              |            | 66.667    | Completed        |
| 126     | BRC Barsoi, Katihar        | Katihar          | 30-11-2017                     | M/s Motilal Agarwal<br>9431229375                 | 01-03-2019                       | 12-07-2018         |                    |         |    |        |        |         |         |         |         |                              |            | 72.466    | Completed        |
| 127     | BRC Azamnagar, Katihar     | Katihar          | 22-11-2017                     | Pankaj Kumar Singh<br>9431229327                  | 21-02-2019                       | 12-07-2018         |                    |         |    |        |        |         |         |         |         |                              |            | 63.416    | Completed        |
| 128     | BRC Terhagach, Kishanganj  | Kishanganj       | 24-01-2017                     | Navnit Kumar<br>8541818406                        | 23-04-2018                       | 28-01-2018         |                    |         |    |        |        |         |         |         |         |                              |            | 70.337    | Completed        |
| 129     | BRC Thakurganj, Kishanganj | Kishanganj       | 21-12-2017                     | M/s Excellent<br>Construction<br>9431229375       | 20-03-2019                       | 29-09-2018         |                    |         |    |        |        |         |         |         |         |                              |            | 65.870    | Completed        |
| 130     | BRC Pothia, Kishanganj     | Kishanganj       | 21-12-2017                     | M/s Excellent<br>Construction<br>9431229375       | 20-03-2019                       | 29-09-2018         |                    |         |    |        |        |         |         |         |         |                              |            | 46.730    | Work in progress |
| 131     | BRC Ekma, Saran            | Saran            | 21-03-2017                     | Asiana Construction<br>Pvt. Ltd. 9431088485       | 20-06-2018                       | 15-12-2017         |                    |         |    |        |        |         |         |         |         |                              |            | 60.719    | Completed        |
| 132     | BRC Baniyapur, Saran       | Saran            | 29-06-2017                     | Samrandra Kumar<br>Singh, 9570290401              |                                  | 28-09-2018         |                    |         |    |        |        |         |         |         |         |                              |            |           | Work in progress |
| 133     | BRC Masrak, Saran          | Saran            | 14-06-2017                     | Vijay Narayan Singh<br>9470059120                 | 13-09-2018                       | 15-12-2017         |                    |         |    |        |        |         |         |         |         |                              |            | 53.226    | Work in progress |
| 134     | BRC Marhowrah, Saran       | Saran            | 29-06-2017                     | Samrandra Kumar<br>Singh 9570290401               |                                  | 28-09-2018         |                    |         |    |        |        |         |         |         |         |                              |            |           | Not Started      |
| 135     | BRC Amnour, Saran          | Saran            | 08-05-2017                     | Mohan Prasad<br>Developers & Const.<br>9431229375 | 07-08-2018                       | 15-12-2017         |                    |         |    |        |        |         |         |         |         |                              |            | 63.787    | Completed        |
| 136     | BRC Dariyapur, Saran       | Saran            | 19-01-2017                     | Chandra Bhushan<br>Prasad 9939325343              | 18-04-2018                       | 15-12-2017         |                    |         |    |        |        |         |         |         |         |                              |            | 63.568    | Completed        |
| 137     | BRC Garkha, Saran          | Saran            | 14-06-2017                     | Vijay Narayan Singh<br>9470059120                 | 13-09-2018                       | 02-01-2018         |                    |         |    |        |        |         |         |         |         |                              |            | 37.528    | Work in progress |
| 138     | BRC Darauli, Siwan         | Siwan            | 16-05-2017                     | M/s Pratap<br>Construction<br>9431229375          | 15-08-2018                       | 15-12-2017         |                    |         |    |        |        |         |         |         |         |                              |            | 65.367    | Completed        |
| 139     | BRC Hussainganj, Siwan     | Siwan            | 09-08-2017                     | Balindra Chaudhary<br>8804119555                  | 08-11-2018                       | 15-12-2017         |                    |         |    |        |        |         |         |         |         |                              |            | 50.464    | Work in progress |
| 140     | BRC Mairwa, Siwan          | Siwan            | 09-08-2017                     | Balindra Chaudhary<br>8804119555                  | 08-11-2018                       | 15-12-2017         |                    |         |    |        |        |         |         |         |         |                              |            | 63.255    | Work in progress |
| 141     | BRC Basantpur, Siwan       | Siwan            | 28-04-2017                     | Asiana Construction<br>Pvt. Ltd. 9431088485       | 27-07-2018                       | 24-04-2018         |                    |         |    |        |        |         |         |         |         |                              |            | 63.005    | Completed        |
| 142     | BRC Maharajganj, Siwan     | Siwan            | 25-09-2017                     | Renu Devi<br>9931003551                           | 24-12-2018                       | 28-01-2018         |                    |         |    |        |        |         |         |         |         |                              |            | 56.605    | Completed        |





| Sl. No. | Name of Scheme               | Name of District | Date of Agreement / LOA Issued | Name of contractor                           | Date of completion (as per agr.) | Date of work start | Physical Status |         |    |        |        |         |         |         |         | Up to date Exp. (in Rs. Lac) | Work Stage |           |                  |
|---------|------------------------------|------------------|--------------------------------|--|----------------------------------|--------------------|-----------------|---------|----|--------|--------|---------|---------|---------|---------|------------------------------|------------|-----------|------------------|
|         |                              |                  |                                |  |                                  |                    | Layout          | Foundn. | PL | GrF LL | GrF RL | 1stF LL | 1stF RL | 2ndF LL | 2ndF RL |                              |            | Finishing | Complete         |
| INDEX   |                              |                  |                                |  |                                  |                    | Stage Completed |         |    |        |        |         |         |         |         |                              |            |           |                  |
|         |                              |                  |                                |  |                                  |                    | In Progress     |         |    |        |        |         |         |         |         |                              |            |           |                  |
| 161     | BRC Suppi, Sitamarhi         | Sitamarhi        | 11-01-2017                     | Amresh Kumar<br>9525120333                   | 10-04-2018                       | 28-01-2018         |                 |         |    |        |        |         |         |         |         |                              |            | 70.237    | Completed        |
| 162     | BRC Bhagwanpur, Vaishali     | Vaishali         | 13-04-2017                     | Akash Kumar<br>9334362048                    |                                  | 12-07-2018         |                 |         |    |        |        |         |         |         |         |                              |            |           | Work in progress |
| 163     | BRC Raghobpur, Vaishali      | Vaishali         | 03-04-2018                     | Shristi Developers<br>9334310004             | 02-07-2019                       |                    |                 |         |    |        |        |         |         |         |         |                              |            | 38.097    | Work in progress |
| 164     | BRC Desari, Vaishali         | Vaishali         | 31-12-2016                     | Rohit Raj Construction<br>Pvt Ltd 9931059796 | 30-03-2018                       | 28-01-2018         |                 |         |    |        |        |         |         |         |         |                              |            | 64.268    | Completed        |
| 165     | BRC Bidupur, Vaishali        | Vaishali         | 31-12-2016                     | Rohit Raj Construction<br>Pvt Ltd 9931059796 | 30-03-2018                       | 18-01-2018         |                 |         |    |        |        |         |         |         |         |                              |            | 65.774    | Completed        |
| 166     | BRC Jandaha, Vaishali        | Vaishali         | 22-05-2017                     | Ranjan Gayatri Const.<br>Pvt. Ltd.           | 21-08-2018                       | 12-07-2018         |                 |         |    |        |        |         |         |         |         |                              |            | 55.235    | Completed        |
| 167     | BRC Mahua, Vaishali          | Vaishali         | 13-02-2017                     | Rohit Raj Construction<br>Pvt Ltd 9931059796 | 12-05-2018                       | 25-01-2018         |                 |         |    |        |        |         |         |         |         |                              |            | 61.505    | Completed        |
| 168     | BRC Garoul, Vaishali         | Vaishali         | 13-02-2017                     | Rohit Raj Construction<br>Pvt Ltd 9931059796 | 12-05-2018                       | 25-01-2018         |                 |         |    |        |        |         |         |         |         |                              |            | 64.825    | Completed        |
| 169     | BRC Sangrampur, E. Champaran | East Champaran   | 23-12-2016                     | Arun Kumar<br>9470421603                     | 22-03-2018                       | 15-12-2017         |                 |         |    |        |        |         |         |         |         |                              |            | 66.060    | Completed        |
| 170     | BRC Kalyanpur, E. Champaran  | East Champaran   | 12-12-2017                     | Arun Kumar<br>9470847145                     | 11-03-2019                       |                    |                 |         |    |        |        |         |         |         |         |                              |            | 46.253    | Work in progress |
| 171     | BRC Chakia, E. Champaran     | East Champaran   | 08-05-2017                     | Keshav Kumar Keshri<br>9430096435            | 07-08-2018                       | 02-01-2018         |                 |         |    |        |        |         |         |         |         |                              |            | 69.057    | Completed        |
| 172     | BRC Sugauli, E. Champaran    | East Champaran   | 08-05-2017                     | Keshav Kumar Keshri<br>9430096435            | 07-08-2018                       | 02-01-2018         |                 |         |    |        |        |         |         |         |         |                              |            | 63.284    | Completed        |
| 173     | BRC Madhuban, E.Champaran    | East Champaran   | 21-12-2016                     | Dhiraj Kumar Pandey<br>9430214702            | 20-03-2018                       | 02-01-2018         |                 |         |    |        |        |         |         |         |         |                              |            | 71.957    | Completed        |
| 174     | BRC Patahi, E. Champaran     | East Champaran   | 30-01-2017                     | Satish Narayan Singh                         | 29-04-2018                       | 02-01-2018         |                 |         |    |        |        |         |         |         |         |                              |            | 74.030    | Completed        |
| 175     | BRC Raxaul, E. Champaran     | East Champaran   | 13-12-2017                     | Rohan Construction<br>Pvt. Ltd.              | 12-03-2019                       |                    |                 |         |    |        |        |         |         |         |         |                              |            | 63.832    | Completed        |
| 176     | BRC Adapur, E. Champaran     | East Champaran   | 24-05-2017                     | M/s Maa Vaishno<br>Construction              | 23-08-2018                       | 24-04-2018         |                 |         |    |        |        |         |         |         |         |                              |            | 70.212    | Completed        |
| 177     | BRC Bankatwa, E. Champaran   | East Champaran   | 23-10-2018                     | Harikishore Prasad<br>Gupta 9955485652       | 22-01-2020                       | 28-09-2018         |                 |         |    |        |        |         |         |         |         |                              |            |           | Work in progress |
| 178     | BRC Dhaka, E. Champaran      | East Champaran   | 11-12-2017                     | Ms Efti Construction<br>9523998000           | 10-03-2019                       |                    |                 |         |    |        |        |         |         |         |         |                              |            | 58.501    | Work in progress |

| Sl. No. | Name of Scheme                 | Name of District | Date of Agreement / LOA Issued | Name of contractor                 | Date of completion (as per agr.) | Date of work start | Physical Status    |         |    |        |        |         |         |         |         | Up to date Exp. (in Rs. Lac) | Work Stage       |
|---------|--------------------------------|------------------|--------------------------------|------------------------------------|----------------------------------|--------------------|--------------------|---------|----|--------|--------|---------|---------|---------|---------|------------------------------|------------------|
|         |                                |                  |                                |                                    |                                  |                    | Layout             | Foundn. | PL | GrF LL | GrF RL | 1stF LL | 1stF RL | 2ndF LL | 2ndF RL |                              |                  |
|         |                                |                  |                                | <b>INDEX</b>                       | <b>Stage Completed</b>           |                    | <b>In Progress</b> |         |    |        |        |         |         |         |         |                              |                  |
| 179     | BRC Bairia, W. Champaran       | West Champaran   | 26-12-2017                     | Suraj Kumar Kushvaha<br>9955010601 | 25-03-2019                       | 28-09-2018         |                    |         |    |        |        |         |         |         |         | 60.726                       | Work in progress |
| 180     | BRC Narkatiaganj, W. Champaran | West Champaran   | 28-04-2017                     | Khurshid Alam<br>9955971081        | 27-07-2018                       | 02-01-2018         |                    |         |    |        |        |         |         |         |         | 67.363                       | <b>Completed</b> |
| 181     | BRC Sikta, W. Champaran        | West Champaran   | 27-04-2017                     | Santosh Bhagat                     | 26-07-2018                       | 24-04-2018         |                    |         |    |        |        |         |         |         |         | 56.734                       | <b>Completed</b> |
| 182     | BRC Bhithan, W. Champaran      | West Champaran   | 13-04-2018                     | Mata Vaisno &<br>Chandel           | 12-07-2019                       |                    |                    |         |    |        |        |         |         |         |         | 40.245                       | Work in progress |
| 183     | BRC Lauriya, W. Champaran      | West Champaran   | 18-01-2017                     | Awadhesh Shukla<br>9431203836      | 17-04-2018                       | 02-01-2018         |                    |         |    |        |        |         |         |         |         | 66.717                       | <b>Completed</b> |
| 184     | BRC Piprasi, W. Champaran      | West Champaran   | 13-04-2018                     | Sharda Chandel<br>Contract         | 12-07-2019                       |                    |                    |         |    |        |        |         |         |         |         | 35.994                       | Work in progress |
| 185     | BRC Majhaulia, W. Champaran    | West Champaran   | 24-01-2017                     | Raj Kishore Akela<br>9507118626    | 23-04-2018                       | 02-01-2018         |                    |         |    |        |        |         |         |         |         | 65.644                       | <b>Completed</b> |