

BIHAR STATE EDUCATIONAL INFRASTRUTURE DEVELOPMENT CORPORATION, PATNA.

SUMMARY OF PROJECTS

As On:- 31/01/2017

S. N.	PROJECT	Total Sanctioned	Contract Awarded	Physical Status										Summary			Inaugurtated	Recieved Amount (in Lakh)	Fin. Exp. (in Lakhs) as on 31.01.2017	Financial Achievem ent (%)
				Lay-out	Foundation	PL	Ground floor		1 st Floor		2nd Floor		Finishing	Complete	In-Progress	Not start				
							LL	RL	LL	RL	LL	RL								
1	DIET Institutional-	26	26	1	1	2	0	0	1	3	0	0	6	10	14	2	4	43492.84	35369.17	81.32%
	DIET Boys Hostel-	26	26	0	0	2	0	3	1	2	0	2	4	9	14	3				
	DIET Girls Hostel-	26	26	1	1	1	0	3	1	2	0	1	4	8	14	4				
	DIET Principal Quarter-	11	11	0	0	0	1	1	0	0	0	0	4	3	6	2				
2	PTEC Institutional-	22	22	0	1	1	0	2	0	2	0	0	10	5	16	1	3			
	PTEC Boys Hostel-	22	22	1	1	0	0	0	0	2	0	5	5	7	14	1				
	PTEC Girls Hostel-	22	22	0	2	0	0	1	0	3	0	1	7	7	14	1				
	PTEC Principal Quarter-	22	22	0	1	1	0	1	0	0	0	0	10	9	13	0				
3	CTE Institutional-	6	6	0	1	0	0	0	0	1	0	0	1	0	3	3	0			
	CTE Boys Hostel-	6	6	0	0	0	0	1	0	0	0	0	2	0	3	3				
	CTE Girls Hostel-	6	6	0	2	0	0	0	0	0	0	1	2	0	5	1				
	CTE Principal Quarter-	6	6	0	0	0	0	1	0	0	0	0	2	0	3	3				
4	BITE Institutional-	4	4	0	0	1	0	0	0	2	0	0	1	0	4	0	0			
	BITE Boys Hostel-	4	4	0	0	0	0	0	0	1	1	0	2	0	4	0				
	BITE Girls Hostel-	4	4	0	0	0	0	0	0	2	0	0	2	0	4	0				
	BITE Principal Quarter-	4	4	0	1	1	0	0	0	0	0	0	2	0	4	0				