

BIHAR STATE EDUCATIONAL INFRASTRUCTURE DEVELOPMENT CORPORATION LIMITED, PATNA (BIHAR).

SUMMARY OF PROJECTS

Date :- 31/01/2020

S. N.	PROJECT	Total Sanctioned	Contract Awarded	Physical Status										Summary			Inaugurtated	Recieved Amount (in Lakh)	Fin. Exp. (31.01.2020) (in Lakhs)	Financial Achievement (%)
		No. of Schools	No. of School	Lay-out	Foundation	PL	Ground Floor		1 st Floor		2nd Floor		Finishing	Complete	In-Progress	Not start				
							LL	RL	LL	RL	LL	RL								
1	USS (Upgraded Secondary School) (2009-10) State	45	45	0	0	0	0	0	0	0	0	0	1	32	1	12	26	2134.20	1726.94	80.92%
2	USS (Upgraded Secondary School) (2009-10) central	323	323	0	1	2	0	5	2	2	0	0	12	269	24	30	252	24170.15	13394.02	55.42%
3	USS (Upgraded Secondary School) (2010-11) central	403	400	0	0	0	1	1	1	2	0	0	7	339	12	52	309	23947.24	18115.36	75.65%
Total :-		771	768	0	1	2	1	6	3	4	0	0	20	640	37	94	587	50251.59	33236.32	66.14%
4	GH (Girl's Hostel) (2009-10)	80	77	0	0	0	1	0	0	3	0	0	8	48	12	20	47	11307.36	8110.80	71.73%
5	GH (Girl's Hostel) (2010-11)	113	109	0	0	0	0	0	0	0	0	0	1	85	1	27	81	5872.80	12282.21	209.14%
																		17704.87	0.00	
Total :-		193	186	0	0	0	1	0	0	3	0	0	9	133	13	47	128	34885.03	20393.01	58.46%
6	MS (Model School) (2009-10)	98	86	0	0	1	0	3	0	2	0	0	4	76	10	12	57	15855.00	21466.86	135.39%
7	MS (Model School) (2010-11)	255	211	0	1	0	0	6	1	6	0	0	19	177	33	45	157	39714.17	52386.81	131.91%
																		18667.00		0.00%
Total :-		353	297	0	1	1	0	9	1	8	0	0	23	253	43	57	214	74236.17	73853.67	99.48%
8	SSS (Senior Secondary School) (2013-14)	993	992	0	3	9	9	12	7	18	0	1	103	729	162	102	607	107000.00	98425.54	91.99%
9	HSS (Higher Secondary School) (2013-14)	226	222	1	0	0	1	1	0	1	0	0	19	176	23	27	147	27142.50	22463.60	82.76%
10	SSSM (Senior Secondary School Minority) (2014-15)	242	197	1	2	2	0	6	4	6	0	0	18	110	39	93	62	22946.61	16527.04	72.02%

S. N.	PROJECT	Total Sanctioned	Contract Awarded	Physical Status										Summary			Inaugurtated	Recieved Amount (in Lakh)	Fin. Exp. (31.01.2020) (in Lakhs)	Financial Achievement (%)
		No. of Schools	No. of School	Lay-out	Foundation	PL	Ground Floor		1 st Floor		2nd Floor		Finishing	Complete	In-Progress	Not start				
							LL	RL	LL	RL	LL	RL								
11	USSS (Upgraded Senior Secondary School) 2011-12	156	150	2	2	3	2	4	4	4	2	5	31	62	59	35	134	8951.28	10790.52	120.55%
12	USSS (Upgraded Senior Secondary School) 2013-14	201	197	1	1	3	4	4	2	3	0	0	24	137	42	22		7238.01	19921.67	275.24%
13	EXAM. HALL (2013-14) RUSA	23	23	0	0	0	0	0	0	1	0	0	0	22	1	0	19	7833.42	8906.00	113.69%
14	CT (College Toilet) (2012-13)	250	250	0	0	1	0	6	0	0	0	0	14	196	21	33		1012.00	763.01	75.40%
15	Shiksha Bhawan (2013-14)	9	9	0	0	0	0	0	0	0	0	0	1	7	1	1	4	1628.00	1646.43	101.13%
16	Deegree College	12	12	0	0	0	0	0	0	0	0	0	0	7	0	5	4	6000.00	3553.85	59.23%
17	Renovation Work/New Building (College Building)	115	89	0	0	0	0	0	0	0	0	0	0	70	17	28		24318.42	14884.58	61.21%
18	Renovation Work (Secondary/HSS Building)	57	27	0	0	0	0	0	0	0	0	0	0	21	6	30		7028.62	4950.67	70.44%
19	CDPO (Child Development Project Office co-housing)	33	33	0	0	0	0	0	0	0	0	0	2	26	2	5	15	3180.50	3159.79	99.35%
20	ICT@Shcools	1000	832	0	0	0	0	0	0	0	0	0	0	832	0	168		13515.00	11221.24	83.03%
21	ICT Projects - World Bank	250	250	0	0	0	0	0	0	0	0	0	0	250	0	0		4323.85	1818.14	42.05%
	Total :-	4884	4534	5	10	21	18	48	21	48	2	6	264	3671	466	747	1921	401491.00	346515.08	86.31%