

BIHAR STATE EDUCATIONAL INFRASTRUCTURE DEVELOPMENT CORPORATION LIMITED, PATNA (BIHAR).

SUMMARY OF PROJECTS

Date :- 31/07/2019

| S. N. | PROJECT | Total Sanctioned | Contract Awarded | Physical Status | | | | | | | | | | Summary | | | Inaugurtated | Recieved Amount (in Lakh) | Fin. Exp. (31.07.2019) (in Lakhs) | Financial Achievement (%) |
|-----------------|---|------------------|------------------|-----------------|------------|----------|--------------|----------|-----------------------|-----------|-----------|----------|-----------|------------|-------------|-----------|--------------|---------------------------|-----------------------------------|---------------------------|
| | | No. of Schools | No. of School | Lay-out | Foundation | PL | Ground Floor | | 1 st Floor | | 2nd Floor | | Finishing | Complete | In-Progress | Not start | | | | |
| | | | | | | | LL | RL | LL | RL | LL | RL | | | | | | | | |
| 1 | USS (Upgraded Secondary School) (2009-10) State | 45 | 45 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 2 | 31 | 2 | 12 | 26 | 2134.20 | 1718.51 | 80.52% |
| 2 | USS (Upgraded Secondary School) (2009-10) central | 323 | 323 | 0 | 1 | 2 | 2 | 6 | 3 | 3 | 0 | 0 | 14 | 262 | 31 | 30 | 252 | 24170.15 | 13196.73 | 54.60% |
| 3 | USS (Upgraded Secondary School) (2010-11) central | 403 | 400 | 0 | 0 | 0 | 1 | 2 | 0 | 3 | 0 | 0 | 11 | 334 | 17 | 52 | 309 | 23947.24 | 17939.91 | 74.91% |
| Total :- | | 771 | 768 | 0 | 1 | 2 | 3 | 8 | 3 | 6 | 0 | 0 | 27 | 627 | 50 | 94 | 587 | 50251.59 | 32855.15 | 65.38% |
| 4 | GH (Girl's Hostel) (2009-10) | 80 | 77 | 0 | 0 | 0 | 1 | 0 | 0 | 3 | 0 | 0 | 8 | 48 | 12 | 20 | 47 | 11307.36 | 8047.93 | 71.17% |
| 5 | GH (Girl's Hostel) (2010-11) | 113 | 109 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 2 | 84 | 2 | 27 | 81 | 5872.80 | 12222.94 | 208.13% |
| Total :- | | 193 | 186 | 0 | 0 | 0 | 1 | 0 | 0 | 3 | 0 | 0 | 10 | 132 | 14 | 47 | 128 | 34885.03 | 20270.87 | 58.11% |
| 6 | MS (Model School) (2009-10) | 98 | 98 | 0 | 1 | 0 | 0 | 3 | 0 | 2 | 0 | 0 | 5 | 75 | 11 | 12 | 57 | 15855.00 | 21186.78 | 133.63% |
| 7 | MS (Model School) (2010-11) | 255 | 240 | 0 | 1 | 0 | 0 | 6 | 2 | 8 | 1 | 1 | 24 | 167 | 43 | 45 | 157 | 39714.17 | 51438.29 | 129.52% |
| Total :- | | 353 | 338 | 0 | 2 | 0 | 0 | 9 | 2 | 10 | 1 | 1 | 29 | 242 | 54 | 57 | 214 | 74236.17 | 72625.07 | 97.83% |
| 8 | SSS (Senior Secondary School) (2013-14) | 993 | 992 | 0 | 5 | 9 | 10 | 17 | 7 | 26 | 0 | 0 | 117 | 697 | 191 | 105 | 607 | 107000.00 | 96454.74 | 90.14% |
| 9 | HSS (Higher Secondary School) (2013-14) | 226 | 222 | 1 | 0 | 0 | 1 | 1 | 1 | 2 | 0 | 0 | 31 | 161 | 37 | 28 | 147 | 27142.50 | 22020.54 | 81.13% |
| 10 | SSSM (Senior Secondary School Minority) (2014-15) | 242 | 197 | 1 | 2 | 4 | 1 | 10 | 2 | 9 | 0 | 0 | 23 | 94 | 52 | 96 | 62 | 22946.61 | 15454.27 | 67.35% |

| S. N. | PROJECT | Total Sanctioned | Contract Awarded | Physical Status | | | | | | | | | | Summary | | | Inaugurated | Recieved Amount (in Lakh) | Fin. Exp. (31.07.2019) (in Lakhs) | Financial Achievement (%) |
|-------|--|------------------|------------------|-----------------|------------|-----------|--------------|-----------|-----------------------|-----------|-----------|----------|------------|-------------|-------------|------------|-------------|---------------------------|-----------------------------------|---------------------------|
| | | No. of Schools | No. of School | Lay-out | Foundation | PL | Ground Floor | | 1 st Floor | | 2nd Floor | | Finishing | Complete | In-Progress | Not start | | | | |
| | | | | | | | LL | RL | LL | RL | LL | RL | | | | | | | | |
| 11 | USSS (Upgraded Senior Secondary School) 2011-12 | 156 | 150 | 2 | 4 | 1 | 5 | 7 | 6 | 8 | 4 | 2 | 32 | 47 | 71 | 38 | 134 | 8951.28 | 9456.94 | 105.65% |
| 12 | USSS (Upgraded Senior Secondary School) 2013-14 | 201 | 197 | 1 | 2 | 4 | 4 | 4 | 2 | 6 | 0 | 0 | 31 | 127 | 54 | 20 | | 7238.01 | 19314.01 | 266.84% |
| 13 | EXAM. HALL (2013-14) | 26 | 26 | 0 | 0 | 0 | 0 | 0 | 0 | 1 | 0 | 0 | 0 | 25 | 1 | 0 | 19 | 7833.42 | 8733.27 | 111.49% |
| 14 | CT (College Toilet) | 250 | 250 | 0 | 0 | 2 | 0 | 6 | 0 | 0 | 0 | 0 | 13 | 196 | 21 | 33 | | 1012.00 | 758.87 | 74.99% |
| 15 | Shiksha Bhawan (2013-14) | 9 | 9 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 1 | 7 | 1 | 1 | 4 | 1628.00 | 1610.77 | 98.94% |
| 16 | Deegree College | 12 | 12 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 7 | 0 | 5 | 4 | 6000.00 | 3546.02 | 59.10% |
| 17 | Renovation Work/New Building (College Building) | 115 | 89 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 70 | 17 | 28 | | 22641.22 | 13311.59 | 58.79% |
| 18 | Revovation Work (Secondary/HSS Building) | 57 | 27 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 21 | 6 | 30 | | 7028.62 | 4874.55 | 69.35% |
| 19 | CDPO (Child Development Project Office co-housing) | 33 | 33 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 4 | 24 | 4 | 5 | 15 | 3180.50 | 3071.15 | 96.56% |
| 20 | ICT@Shcools | 1000 | 832 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 832 | 0 | 168 | | 13515.00 | 10747.93 | 79.53% |
| 21 | ICT Projects - World Bank | 250 | 250 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 250 | 0 | 0 | | 4323.85 | 4323.85 | 100.00% |
| | Total :- | 4887 | 4578 | 5 | 16 | 22 | 25 | 62 | 23 | 71 | 5 | 3 | 318 | 3559 | 573 | 755 | 1921 | 399813.80 | 339429.59 | 84.90% |