

BIHAR STATE EDUCATIONAL INFRASTRUCTURE DEVELOPMENT CORPORATION LIMITED, PATNA (BIHAR).

SUMMARY OF PROJECTS

As On:- 30/06/2016

S. N.	PROJECT	Total Sanctioned	Contract Awarded	Physical Status										Summary			Recieved Amount (in Lakh)	Fin. Exp. (30.06.2016) (in Lakhs)	Financial Achievement (%)
		No. of Schools	No. of School	Lay-out	Foundation	PL	Ground floor		1 st Floor		2nd Floor		Finishing	Complete	In-Progress	Not start			
							LL	RL	LL	RL	LL	RL							
1	USS(Upgraded Secondary School) (2009-10) State	45	44	0	1	1	0	0	0	3	0	0	1	26	6	12	2134.20	1534.76	71.91%
2	USS(Upgraded Secondary School) (2009-10) central	323	323	0	1	3	7	14	5	3	0	0	13	247	46	30	13170.14	12510.99	95.00%
3	USS(Upgraded Secondary School) (2010-11) central	403	396	1	3	6	4	19	5	15	0	0	84	203	137	56	14947.24	14525.88	97.18%
	Total :-	771	763	1	5	10	11	33	10	21	0	0	98	476	189	98	30251.58	28571.63	
4	GH(Girl's Hostel) (2009-10)	81	80	1	1	0	1	4	1	2	0	0	20	32	30	18	11307.36	6853.03	60.61%
5	GH(Girl's Hostel) (2010-11)	113	113	1	0	0	1	2	1	0	0	0	15	67	20	26	5872.80	10971.24	186.81%
6	GH(Girl's Hostel) (2013-14)	7	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0.00	0.00	
	Total :-	201	193	2	1	0	2	6	2	2	0	0	35	99	50	44	17180.16	17824.27	
7	MS(Model School) (2009-10)	98	98	0	1	0	0	4	0	9	1	0	1	70	16	12	15855.00	19412.66	122.44%
8	MS(Model School) (2010-11)	255	247	0	2	1	0	14	1	21	1	8	16	146	64	37	39714.17	46324.55	116.64%
	Total :-	353	345	0	3	1	0	18	1	30	2	8	17	216	80	49	55569.17	65737.21	
9	SSS (Senior Secondary School) 2013-14	993	978	9	40	27	19	72	21	111	0	0	187	366	486	126	80000.00	67803.10	84.75%
10	HSS(Higher Secondary School) 2013-14	226	220	1	8	4	2	3	5	18	0	0	87	68	128	24	10451.81	17503.41	167.47%

S. N.	PROJECT	Total Sanctioned	Contract Awarded	Physical Status										Summary			Recieved Amount (in Lakh)	Fin. Exp. (30.06.2016) (in Lakhs)	Financial Achievement (%)
		No. of Schools	No. of School	Lay-out	Foundation	PL	Ground floor		1 st Floor		2nd Floor		Finishing	Complete	In-Progress	Not start			
							LL	RL	LL	RL	LL	RL							
11	SSSM (Senior Secondary School Minority) 2014-15	121	113	3	9	4	5	8	5	10	0	0	35	10	79	24	11921.07	5802.30	48.67%
12	USSS (Upgraded Senior Secondary School) 2011-12 & 2013-14	357	260	5	9	13	13	24	15	23	0	0	65	36	167	57	1404.00	14158.92	1008.47%
13	EXAMINATION HALL 2013-14	26	26	0	0	0	0	2	0	2	0	4	9	9	17	0	7333.42	6986.88	95.27%
14	CT (College Toilet)	253	251	1	0	3	0	6	0	0	0	0	15	192	25	34	1012.00	725.35	71.67%
15	Shiksha Bhawan 2013-14	9	9	1	0	0	2	0	0	0	0	2	1	1	6	2	1138.00	751.32	66.02%
16	Deegree College	10	10	0	1	0	0	0	0	1	0	1	0	0	3	7	3500.00	932.38	26.64%
17	Renovation Work/New Building (College Building)	77	54	0	0	0	0	0	0	0	0	0	0	18	27	9	10107.70	5233.36	51.78%
18	Renovation Work (Secondary/HSS Building)	57	26	0	0	0	0	0	0	0	0	0	0	5	21	0	2842.56	4049.86	142.47%
19	CDPO	33	33	2	2	1	3	5	1	3	0	4	4	0	25	8	3745.50	1023.05	27.31%
20	ICT Shools	1000	832	0	0	0	0	0	0	0	0	0	0	0	832	0	6947.00	7417.58	106.77%
21	ICT Projects - World Bank	1000	0	0	0	0	0	0	0	0	0	0	0	0	0	0	4323.85	460.05	10.64%
	Total :-	5487	4113	25	78	63	57	177	60	221	2	19	553	1496	2135	482	247727.8	244980.67	2658.54%

