

BIHAR STATE EDUCATIONAL INFRASTRUTURE DEVELOPMENT CORPORATION, PATNA.

SUMMARY OF PROJECTS

As On:- 30/06/2016

S. N.	PROJECT	Total Sanctioned	Contract Awarded	Physical Status										Summary			Inaugurtated	Recieved Amount (in Lakh)	Fin. Exp. (in Lakhs) as on 30.06.2016	Financial Achievement (%)						
				Lay-out	Foundation	PL	Ground floor		1 st Floor		2nd Floor		Finishing	Complete	In-Progress	Not start										
							LL	RL	LL	RL	LL	RL														
1	DIET Institutional-	26	25	1	6	2	1	1	0	3	0	1	4	6	19	0	0	38944.59	24688.35	63.39%						
	DIET Boys Hostel-	26	25	1	3	3	2	1	0	2	0	3	4	5	19	1	0									
	DIET Girls Hostel-	26	25	1	2	5	2	0	0	0	0	0	6	4	16	5	0									
	DIET Principal Quarter-	26	25	0	1	2	1	0	1	0	0	0	3	1	8	16	0									
2	PTEC Institutional-	22	21	1	3	1	0	3	0	5	0	1	5	1	19	1	0				38944.59	24688.35	63.39%			
	PTEC Boys Hostel-	22	21	1	1	2	0	3	0	1	0	2	9	1	19	1	0									
	PTEC Girls Hostel-	22	21	1	3	2	0	1	1	0	0	1	8	2	17	2	0									
	PTEC Principal Quarter-	22	21	0	1	1	0	8	0	0	0	0	7	3	17	1	0									
3	CTE Institutional-	6	5	0	1	1	0	0	0	0	0	0	0	0	2	3	0							38944.59	24688.35	63.39%
	CTE Boys Hostel-	6	5	0	1	0	0	1	0	1	0	0	0	0	3	2	0									
	CTE Girls Hostel-	6	5	0	0	0	0	1	0	2	0	0	0	0	3	2	0									
	CTE Principal Quarter-	6	5	0	1	0	1	0	0	0	0	0	1	0	3	2	0									
4	BITE Institutional-	4	4	0	0	1	0	2	0	1	0	0	0	0	4	0	0	38944.59	24688.35	63.39%						
	BITE Boys Hostel-	4	4	0	0	0	1	2	0	0	0	0	0	0	3	1	0									
	BITE Girls Hostel-	4	4	0	1	0	0	2	0	1	0	0	0	0	4	0	0									
	BITE Principal Quarter-	4	4	0	1	1	0	0	0	0	0	0	0	0	2	2	0									