

BIHAR STATE EDUCATIONAL INFRASTRUTURE DEVELOPMENT CORPORATION, PATNA (BIHAR).

SUMMARY OF PROJECTS

As On:- 30/06/2017

S. N.	PROJECT	Total Sanctioned	Contract Awarded	Physical Status										Summary			Inaugurtated	Recieved Amount (in Lakh)	Fin. Exp. (30.06.2017) (in Lakhs)	Financial Achievem ent (%)
		No. of Schools	No. of School	Lay-out	Foundation	PL	Ground floor		1 st Floor		2nd Floor		Finishing	Complete	In-Progress	Not start				
							LL	RL	LL	RL	LL	RL								
1	USS(Upgraded Secondary School) (2009-10) State	45	44	0	1	0	0	0	1	1	0	0	2	28	5	11	507	2134.20	1584.13	74.23%
2	USS(Upgraded Secondary School) (2009-10) central	323	323	0	1	2	6	13	3	8	0	0	9	251	42	30		13170.14	12773.60	96.99%
3	USS(Upgraded Secondary School) (2010-11) central	403	399	0	1	2	2	6	2	10	0	0	37	288	60	51		14947.24	16302.76	109.07%
	Total :-	771	766	0	3	4	8	19	6	19	0	0	48	567	107	92	507	30251.58	30660.49	101.35%
4	GH(Girl's Hostel) (2009-10)	81	77	0	0	0	1	2	0	1	0	0	14	42	18	17	36	11307.36	7360.24	65.09%
5	GH(Girl's Hostel) (2010-11)	113	109	0	0	0	0	0	0	1	0	0	9	78	10	21	66	5872.80	11667.70	198.67%
6	GH(Girl's Hostel) (2013-14)	7	0	0	0	0	0	0	0	0	0	0	0	0	0	0		0.00	0.00	
	Total :-	201	186	0	0	0	1	2	0	2	0	0	23	120	28	38	102	17180.16	19027.94	110.76%
7	MS(Model School) (2009-10)	98	98	0	1	0	0	4	0	7	0	1	3	70	16	12	48	15855.00	19566.10	123.41%
8	MS(Model School) (2010-11)	255	240	0	1	1	0	12	1	14	0	2	29	146	60	34	116	39714.17	47762.54	120.27%
	Total :-	353	338	0	2	1	0	16	1	21	0	3	32	216	76	46	164	55569.17	67328.64	121.16%
9	SSS (Senior Secondary School)	993	990	2	13	13	9	42	9	46	0	0	239	510	373	107	299	90000.00	83241.94	92.49%
10	HSS(Higher Secondary School)	226	222	1	2	2	3	8	1	8	0	0	55	117	80	25	80	23904.88	19210.76	80.36%
11	SSSM (Senior Secondary School Minority)	121	114	2	8	5	1	10	5	7	0	0	33	39	71	4	25	20933.56	9230.93	44.10%
12	USSS (Upgraded Senior Secondary School)	357	313	7	15	16	7	15	6	17	0	0	67	99	150	64	45	1404.00	19031.74	1355.54%
13	EXAM. HALL	26	26	0	0	0	0	1	0	0	0	0	4	21	5	0	10	7333.42	7684.12	104.78%
14	Shiksha Bhawan	9	9	0	0	0	0	1	0	1	0	0	3	3	5	1	2	1628.00	1228.07	75.43%
15	Deegree College	12	12	0	2	1	0	1	0	0	0	1	2	1	7	4		3500.00	2287.97	65.37%
16	CDPO	33	33	0	1	0	0	2	0	0	0	3	14	10	20	3		3180.50	2327.05	73.17%
17	ICT Maintenance	1000	0	0	0	0	0	0	0	0	0	0	0	0	0	0		4323.85	460.05	10.64%
18	BRC	185	135	6	16	11	16	21	8	14	2	3	7	0	104	31		8139.00	793.63	9.75%
	Total :-	4287	3144	18	62	53	45	138	36	135	2	10	527	1703	1026	415	1234	267348.12	262513.33	98.19%