

Bihar State Educational Infrastructure Development Corporation Limited, Patna
Progress Status of Construction of Institution Buildings for CTE, BITE, DIET & PTEC (World Bank Projects)

Report Dated: 30/06/2018

Building wise S. NO.	Institution wise SL. No.	Group No.	District Name	Name Of Institution	S. No.	Name Of Building	Retender	Tender Processes	Physical Status										Remarks					
									Not Start	La yout	Foun dation	Plin th	Ground Floor		1st Floor		2nd Floor			Finis hing	Com plete			
													LL	RL	LL	RL	LL	RL						
1	1	C-14	ARARIA	CTE, FORBESGANJ	1	Institutional Building																		
2		C-14	ARARIA	CTE, FORBESGANJ	2	Boys Hostel																		
3		C-14	ARARIA	CTE, FORBESGANJ	3	Girls Hostel																		
4		C-14	ARARIA	CTE, FORBESGANJ	4	Principal Quarter																		
5	2	D-6	ARARIA	DIET FORBESGANJ	1	Institutional Building											x	x				Inaugurated 16.07.2016. Handover		
6		D-6	ARARIA	DIET FORBESGANJ	2	Boys Hostel																	Inaugurated 16.07.2016. Handover	
7		D-6	ARARIA	DIET FORBESGANJ	3	Girls Hostel																	Inaugurated 16.07.2016. Handover	
8	3	D-27	ARWAL	DIET HAIBATPUR	1	Institutional Building																	TIE BEAM LEVEL	
9		D-27	ARWAL	DIET HAIBATPUR	2	Boys Hostel																		P.C.C IS IN PROGRESS
10		D-27	ARWAL	DIET HAIBATPUR	3	Girls Hostel																		P.C.C IS IN PROGRESS
11		D-27	ARWAL	DIET HAIBATPUR	4	Principal Quarter											x	x	x	x				REINFORCEMENT WORK OF PLINTH BEAM IN PROGRESS
12	4	C-11	AURANGABAD	CTE, TARAR, DAUDNAGAR	1	Institutional Building																	Work stop due to IPC 144 imposed by SDO, Daudnagar., Letter given to principle by AE/EE for availability of other lands.	
13		C-11	AURANGABAD	CTE, TARAR, DAUDNAGAR	2	Boys Hostel																		
14		C-11	AURANGABAD	CTE, TARAR, DAUDNAGAR	3	Girls Hostel																		
15		C-11	AURANGABAD	CTE, TARAR, DAUDNAGAR	4	Principal Quarter											x	x	x	x				

Building wise S. No.	Institution wise SL. No.	Group No.	District Name	Name Of Institution	S. No.	Name Of Building	Retender	Tender Process	Physical Status										Remarks			
									Not Start	La yout	Foun dation	Plin th	Ground Floor		1st Floor		2nd Floor			Finis hing	Com plete	
													LL	RL	LL	RL	LL	RL				
47	13	C-10	BUXAR	CTE, DUMRAON	1	Institutional Building																
48		C-10	BUXAR	CTE, DUMRAON	2	Boys Hostel																
49		C-10	BUXAR	CTE, DUMRAON	3	Girls Hostel																
50		C-10	BUXAR	CTE, DUMRAON	4	Principal Quarter			1												Not Started	
51	14	D-2	BUXAR	DIET DUMRAON	1	Institutional Building																
52		D-2	BUXAR	DIET DUMRAON	2	Boys Hostel																
53		D-2	BUXAR	DIET DUMRAON	3	Girls Hostel																
54	15	C-5	CHHAPRA	CTE CHHAPRA	1	Institutional Building																
55		C-5	CHHAPRA	CTE CHHAPRA	2	Boys Hostel																
56		C-5	CHHAPRA	CTE CHHAPRA	3	Girls Hostel																
57		C-5	CHHAPRA	CTE CHHAPRA	4	Principal Quarter									x	x	x	x				
58	16	B-4	DARBHANGA	BITE MADHOPATTI	1	Institutional Building															Inaugurated 16.07.2017 Handover	
59		B-4	DARBHANGA	BITE MADHOPATTI	2	Boys Hostel																Inaugurated 16.07.2017 Handover
60		B-4	DARBHANGA	BITE MADHOPATTI	3	Girls Hostel																Inaugurated 16.07.2017 Handover
61		B-4	DARBHANGA	BITE MADHOPATTI	4	Principal Quarter									x	x	x	x				Inaugurated 16.07.2017 Handover

Building wise S. No.	Institution wise SL. No.	Group No.	District Name	Name Of Institution	S. No.	Name Of Building	Retender	Tender Process	Physical Status										Remarks						
									Not Start	La yout	Foun dation	Plin th	Ground Floor		1st Floor		2nd Floor			Finis hing	Com plete				
													LL	RL	LL	RL	LL	RL							
62	17	D-19	DARBHANGA	DIET KILAGHAT	1	Institutional Building																			
63		D-19	DARBHANGA	DIET KILAGHAT	2	Boys Hostel																			
64		D-19	DARBHANGA	DIET KILAGHAT	3	Girls Hostel									x	x									
65		D-19	DARBHANGA	DIET KILAGHAT	4	Principal Quarter									x	x	x	x							
66	18	B-1	EAST CHAMPARAN	BITE DARIYAPUR	1	Institutional Building																			
67		B-1	EAST CHAMPARAN	BITE DARIYAPUR	2	Boys Hostel																			
68		B-1	EAST CHAMPARAN	BITE DARIYAPUR	3	Girls Hostel																			
69		B-1	EAST CHAMPARAN	BITE DARIYAPUR	4	Principal Quarter									x	x	x	x							
70	19	C-12	EAST CHAMPARAN	CTE , KUMARBAGH	1	Institutional Building																		Not Started	
71		C-12	EAST CHAMPARAN	CTE , KUMARBAGH	2	Boys Hostel																			Not Started
72		C-12	EAST CHAMPARAN	CTE , KUMARBAGH	3	Girls Hostel																			Not Started
73		C-12	EAST CHAMPARAN	CTE , KUMARBAGH	4	Principal Quarter																			Not Started
74	20	D-16	EAST CHAMPARAN	DIET CHHATAUNI, MOTIHARI	1	Institutional Building																		Inaugurated 16.07.2017. Handover	
75		D-16	EAST CHAMPARAN	DIET CHHATAUNI, MOTIHARI	2	Boys Hostel																			Inaugurated 16.07.2017. Handover
76		D-16	EAST CHAMPARAN	DIET CHHATAUNI, MOTIHARI	3	Girls Hostel																			Inaugurated 16.07.2017. Handover

Building wise S. No.	Institution wise SL. No.	Group No.	District Name	Name Of Institution	S. No.	Name Of Building	Retender	Tender Process	Physical Status										Remarks		
									Not Start	La yout	Foun dation	Plin th	Ground Floor		1st Floor		2nd Floor			Finis hing	Com plete
													LL	RL	LL	RL	LL	RL			
77	21	C-6	GAYA	CTE GAYA	1	Institutional Building												After demolition of old Staff Quarter, Multi-Purpose Hall not started			
78		C-6	GAYA	CTE GAYA	2	Boys Hostel															
79		C-6	GAYA	CTE GAYA	3	Girls Hostel													Handover		
80		C-6	GAYA	CTE GAYA	4	Principal Quarter							x	x	x	x					
81	22	P-17	GAYA	PTEC SHERGHATI	1	Institutional Building									x	x					
82		P-17	GAYA	PTEC SHERGHATI	2	Boys Hostel															
83		P-17	GAYA	PTEC SHERGHATI	3	Girls Hostel															
84		P-17	GAYA	PTEC SHERGHATI	4	Principal Quarter							x	x	x	x					
85	23	D-7	GOPALGANJ	DIET THAWA	1	Institutional Building															
86		D-7	GOPALGANJ	DIET THAWA	2	Boys Hostel															
87		D-7	GOPALGANJ	DIET THAWA	3	Girls Hostel															
88	24	D-28	JAMUI	DIET , GIDDHOUR	1	Institutional Building															
89		D-28	JAMUI	DIET , GIDDHOUR	2	Boys Hostel															
90		D-28	JAMUI	DIET , GIDDHOUR	3	Girls Hostel															
91		D-28	JAMUI	DIET , GIDDHOUR	4	Principal Quarter															

Building wise S. No.	Institution wise SL. No.	Group No.	District Name	Name Of Institution	S. No.	Name Of Building	Retender	Tender Process	Physical Status										Remarks		
									Not Start	Layout	Foundation	Plinth	Ground Floor		1st Floor		2nd Floor			Finishing	Complete
													LL	RL	LL	RL	LL	RL			
92	25	D-29	JEHANABAD	DIET DOGRA, HULASGANJ	1	Institutional Building			1										Not Started		
93		D-29	JEHANABAD	DIET DOGRA, HULASGANJ	2	Boys Hostel			1											Not Started	
94		D-29	JEHANABAD	DIET DOGRA, HULASGANJ	3	Girls Hostel			1											Not Started	
95		D-29	JEHANABAD	DIET DOGRA, HULASGANJ	4	Principal Quarter			1				x	x	x	x				Not Started	
96	26	D-3	KAIMUR	DIET MOHANIYA	1	Institutional Building															
97		D-3	KAIMUR	DIET MOHANIYA	2	Boys Hostel														2nd Floor roof slab casted.	
98		D-3	KAIMUR	DIET MOHANIYA	3	Girls Hostel														2nd Floor roof slab casted.	
99	27	B-3	KATIHAR	BITE MUSAPUR KATIHAR	1	Institutional Building									x	x					
100		B-3	KATIHAR	BITE MUSAPUR KATIHAR	2	Boys Hostel														Completed. Handover in process, solar panel wiring work left.	
101		B-3	KATIHAR	BITE MUSAPUR KATIHAR	3	Girls Hostel															
102		B-3	KATIHAR	BITE MUSAPUR KATIHAR	4	Principal Quarter							x	x	x	x					
103	28	D-14	KATIHAR	DIET TIKKAPATTI	1	Institutional Building									x	x			Inaugurated 16.07.2017. Handover		
104		D-14	KATIHAR	DIET TIKKAPATTI	2	Boys Hostel														Inaugurated 16.07.2017. Handover	
105		D-14	KATIHAR	DIET TIKKAPATTI	3	Girls Hostel														Inaugurated 16.07.2017. Handover	

Building wise S. No.	Institution wise SL. No.	Group No.	District Name	Name Of Institution	S. No.	Name Of Building	Retender	Tender Process	Physical Status										Remarks				
									Not Start	Layout	Foundation	Plinth	Ground Floor		1st Floor		2nd Floor			Finishing	Complete		
													LL	RL	LL	RL	LL	RL					
120	33	P-13	MADHEPURA	PTEC SUKHSAN MANHARA MADHEPURA	1	Institutional Building															Inaugurated 16.07.2017. Handover		
121		P-13	MADHEPURA	PTEC SUKHSAN MANHARA MADHEPURA	2	Boys Hostel																Inaugurated 16.07.2017. Handover	
122		P-13	MADHEPURA	PTEC SUKHSAN MANHARA MADHEPURA	3	Girls Hostel																Inaugurated 16.07.2017. Handover	
123		P-13	MADHEPURA	PTEC SUKHSAN MANHARA MADHEPURA	4	Principal Quarter							x	x	x	x						Inaugurated 16.07.2017. Handover	
124	34	D-8	MADHUBANI	DIET NARAR	1	Institutional Building																Handover	
125		D-8	MADHUBANI	DIET NARAR	2	Boys Hostel																Handover	
126		D-8	MADHUBANI	DIET NARAR	3	Girls Hostel																Handover	
127	35	P-15	MADHUBANI	PTEC GHOGHARDIHA	1	Institutional Building																Inaugurated 16.07.2017	
128		P-15	MADHUBANI	PTEC GHOGHARDIHA	2	Boys Hostel																Inaugurated 16.07.2017	
129		P-15	MADHUBANI	PTEC GHOGHARDIHA	3	Girls Hostel																Inaugurated 16.07.2017	
130		P-15	MADHUBANI	PTEC GHOGHARDIHA	4	Principal Quarter							x	x	x	x						Inaugurated 16.07.2017	
131	36	C-8	MUNGER	CTE, HAWELI KHARAGPUR	1	Institutional Building																	
132		C-8	MUNGER	CTE, HAWELI KHARAGPUR	2	Boys Hostel																	COLUMN UPTO RL
133		C-8	MUNGER	CTE, HAWELI KHARAGPUR	3	Girls Hostel																	
134		C-8	MUNGER	CTE, HAWELI KHARAGPUR	4	Principal Quarter							1										Not Started

Building wise S. No.	Institution wise SL. No.	Group No.	District Name	Name Of Institution	S. No.	Name Of Building	Retender	Tender Processes	Physical Status										Remarks		
									Not Start	La yout	Foun dation	Plin th	Ground Floor		1st Floor		2nd Floor			Finis hing	Com plete
													LL	RL	LL	RL	LL	RL			
166	45	C-7	PATNA	CTE, BARH	1	Institutional Building															
167		C-7	PATNA	CTE, BARH	2	Boys Hostel			1										Required old building demolision		
168		C-7	PATNA	CTE, BARH	3	Girls Hostel			1											Required old building demolision	
169		C-7	PATNA	CTE, BARH	4	Principal Quarter															
170	46	D-17	PATNA	DIET VIKRAM	1	Institutional Building									x	x			Inaugurated 16.07.2017. Handover		
171		D-17	PATNA	DIET VIKRAM	2	Boys Hostel														Inaugurated 16.07.2017. Handover	
172		D-17	PATNA	DIET VIKRAM	3	Girls Hostel														Inaugurated 16.07.2017. Handover	
173		D-17	PATNA	DIET VIKRAM	4	Principal Quarter							x	x	x	x				Inaugurated 16.07.2017. Handover	
174	47	P-2	PATNA	PTEC MAHENDRU	1	Institutional Building															
175		P-2	PATNA	PTEC MAHENDRU	2	Boys Hostel															
176		P-2	PATNA	PTEC MAHENDRU	3	Girls Hostel														Remaining Work-Painting, Electrical,	
177		P-2	PATNA	PTEC MAHENDRU	4	Principal Quarter			1				x	x	x	x				Land not available.	
178	48	P-3	PATNA	PTEC MASOURHI	1	Institutional Building									x	x			Inaugurated 16.07.2017. Handover		
179		P-3	PATNA	PTEC MASOURHI	2	Boys Hostel														Inaugurated 16.07.2017. Handover	
180		P-3	PATNA	PTEC MASOURHI	3	Girls Hostel														Inaugurated 16.07.2017. Handover	
181		P-3	PATNA	PTEC MASOURHI	4	Principal Quarter							x	x	x	x				Inaugurated 16.07.2017. Handover	

Building wise S. No.	Institution wise SL. No.	Group No.	District Name	Name Of Institution	S. No.	Name Of Building	Retender	Tender Process	Physical Status										Remarks		
									Not Start	La yout	Foun dation	Plin th	Ground Floor		1st Floor		2nd Floor			Finis hing	Com plete
													LL	RL	LL	RL	LL	RL			
182	49	P-16	PATNA	PTEC BARH	1	Institutional Building												Internal Plaster Work in progress			
183		P-16	PATNA	PTEC BARH	2	Boys Hostel												Painting Work in progress, Remaining Work- Plumbing, Electrical, Flush			
184		P-16	PATNA	PTEC BARH	3	Girls Hostel												Remaining Work- Plumbing, Electrical, Painting, Flush Door etc			
185		P-16	PATNA	PTEC BARH	4	Principal Quarter							x	x	x	x		Remaining Work- Plumbing, Electrical, Painting, Flush Door etc			
186	50	P-18	PATNA	PTEC TRAINING COLLEGE GULJARBAG	1	Institutional Building									x	x		Handover			
187		P-18	PATNA	PTEC TRAINING COLLEGE GULJARBAG	2	Boys Hostel												Remaining Work- Final painting, Electrical,			
188		P-18	PATNA	PTEC TRAINING COLLEGE GULJARBAG	3	Girls Hostel												Painting Work in progress			
189		P-18	PATNA	PTEC TRAINING COLLEGE GULJARBAG	4	Principal Quarter							x	x	x	x					
190	51	C-9	PURNEA	CTE, SRINAGAR, PURNEA	1	Institutional Building															
191		C-9	PURNEA	CTE, SRINAGAR, PURNEA	2	Boys Hostel															
192		C-9	PURNEA	CTE, SRINAGAR, PURNEA	3	Girls Hostel												SF roof casted			
193		C-9	PURNEA	CTE, SRINAGAR, PURNEA	4	Principal Quarter							x	x	x	x					
194	55	D-24	PURNEA	DIET PURNEA	1	Institutional Building									x	x		Inaugurated 16.07.2017. Handover			
195		D-24	PURNEA	DIET PURNEA	2	Boys Hostel												Inaugurated 16.07.2017. Handover			
196		D-24	PURNEA	DIET PURNEA	3	Girls Hostel												Inaugurated 16.07.2017. Handover			
197		D-24	PURNEA	DIET PURNEA	4	Principal Quarter							x	x	x	x		Inaugurated 16.07.2017. Handover			

Building wise S. No.	Institution wise SL. No.	Group No.	District Name	Name Of Institution	S. No.	Name Of Building	Retender	Tender Process	Physical Status										Remarks		
									Not Start	Layout	Foundation	Plinth	Ground Floor		1st Floor		2nd Floor			Finishing	Complete
													LL	RL	LL	RL	LL	RL			
198	53	P-4	ROHTAS	PTEC SASARAM	1	Institutional Building			1									Not started due to Archeological area (Tomb of Shershah Suri)			
199		P-4	ROHTAS	PTEC SASARAM	2	Boys Hostel			1												
200		P-4	ROHTAS	PTEC SASARAM	3	Girls Hostel			1												
201		P-4	ROHTAS	PTEC SASARAM	4	Principal Quarter			1				x	x	x	x					
202	54	C-4	SAHARSA	CTE SAHARSA	1	Institutional Building															
203		C-4	SAHARSA	CTE SAHARSA	2	Boys Hostel															
204		C-4	SAHARSA	CTE SAHARSA	3	Girls Hostel															
205		C-4	SAHARSA	CTE SAHARSA	4	Principal Quarter							x	x	x	x					
206	55	D-30	SAHARSA	DIET SAHARSA (SOHAT)	1	Institutional Building			1									LOA Issue			
207		D-30	SAHARSA	DIET SAHARSA (SOHAT)	2	Boys Hostel			1									LOA Issue			
208		D-30	SAHARSA	DIET SAHARSA (SOHAT)	3	Girls Hostel			1									LOA Issue			
209		D-30	SAHARSA	DIET SAHARSA (SOHAT)	4	Principal Quarter			1									LOA Issue			
210	56	C-3	SAMASTIPUR	CTE SAMASTIPUR	1	Institutional Building															
211		C-3	SAMASTIPUR	CTE SAMASTIPUR	2	Boys Hostel															
212		C-3	SAMASTIPUR	CTE SAMASTIPUR	3	Girls Hostel															
213		C-3	SAMASTIPUR	CTE SAMASTIPUR	4	Principal Quarter							x	x	x	x					

Building wise S. No.	Institution wise SL. No.	Group No.	District Name	Name Of Institution	S. No.	Name Of Building	Retender	Tender Processes	Physical Status										Remarks		
									Not Start	La yout	Foun dation	Plin th	Ground Floor		1st Floor		2nd Floor			Finis hing	Com plete
													LL	RL	LL	RL	LL	RL			
214	57	D-10	SAMASTIPUR	DIET PUSA	1	Institutional Building			1										Old building dismaltng		
215		D-10	SAMASTIPUR	DIET PUSA	2	Boys Hostel															
216		D-10	SAMASTIPUR	DIET PUSA	3	Girls Hostel															
217	58	P-14	SAMASTIPUR	PTEC RAMPUR JALALPUR	1	Institutional Building													Inaugurated 16.07.2016		
218		P-14	SAMASTIPUR	PTEC RAMPUR JALALPUR	2	Boys Hostel													Inaugurated 16.07.2016		
219		P-14	SAMASTIPUR	PTEC RAMPUR JALALPUR	3	Girls Hostel													Inaugurated 16.07.2016		
220		P-14	SAMASTIPUR	PTEC RAMPUR JALALPUR	4	Principal Quarter													Inaugurated 16.07.2016		
221	59	P-22	SAMASTIPUR	PTEC SHAHPUR PATORI	1	Institutional Building															
222		P-22	SAMASTIPUR	PTEC SHAHPUR PATORI	2	Boys Hostel															
223		P-22	SAMASTIPUR	PTEC SHAHPUR PATORI	3	Girls Hostel															
224		P-22	SAMASTIPUR	PTEC SHAHPUR PATORI	4	Principal Quarter							x	x	x	x					
225	60	D-9	SARAN	DIET SONPUR	1	Institutional Building													Inaugurated 16.07.2016		
226		D-9	SARAN	DIET SONPUR	2	Boys Hostel			1										Land problem		
227		D-9	SARAN	DIET SONPUR	3	Girls Hostel													Inaugurated 16.07.2016		

Building wise S. No.	Institution wise SL. No.	Group No.	District Name	Name Of Institution	S. No.	Name Of Building	Retender	Tender Processes	Physical Status										Remarks		
									Not Start	La yout	Foun dation	Plin th	Ground Floor		1st Floor		2nd Floor			Finis hing	Com plete
													LL	RL	LL	RL	LL	RL			
244	65	C-13	SIWAN	CTE , SIWAN	1	Institutional Building			1										LOA Issue		
245		C-13	SIWAN	CTE , SIWAN	2	Boys Hostel			1										LOA Issue		
246		C-13	SIWAN	CTE , SIWAN	3	Girls Hostel															
247		C-13	SIWAN	CTE , SIWAN	4	Principal Quarter			1										LOA Issue		
248	66	D-12	SIWAN	DIET SIWAN	1	Institutional Building									x	x			Inaugurated 16.07.2016		
249		D-12	SIWAN	DIET SIWAN	2	Boys Hostel													Inaugurated 16.07.2016		
250		D-12	SIWAN	DIET SIWAN	3	Girls Hostel													Inaugurated 16.07.2016		
251	67	P-21	SIWAN	PTEC SIWAN	1	Institutional Building															
252		P-21	SIWAN	PTEC SIWAN	2	Boys Hostel															
253		P-21	SIWAN	PTEC SIWAN	3	Girls Hostel															
254		P-21	SIWAN	PTEC SIWAN	4	Principal Quarter									x	x	x	x			
255	68	D-31	SUPUAL	DIET , BASAHO , SUPUAL	1	Institutional Building															
256		D-31	SUPUAL	DIET , BASAHO , SUPUAL	2	Boys Hostel															
257		D-31	SUPUAL	DIET , BASAHO , SUPUAL	3	Girls Hostel															
258		D-31	SUPUAL	DIET , BASAHO , SUPUAL	4	Principal Quarter															
259	69	P-7	VAISHALI	PTEC SORHATTHA	1	Institutional Building													Inaugurated 16.07.2017		
260		P-7	VAISHALI	PTEC SORHATTHA	2	Boys Hostel													Inaugurated 16.07.2017		
261		P-7	VAISHALI	PTEC SORHATTHA	3	Girls Hostel													Inaugurated 16.07.2017		
262		P-7	VAISHALI	PTEC SORHATTHA	4	Principal Quarter									x	x	x	x		Inaugurated 16.07.2017	

Building wise S. NO. Institution wise SL. No.	Group No.	District Name	Name Of Institution	S. No.	Name Of Building	Ret end er	Ten der Pro ces s	Physical Status										Remarks		
								Not Start	La yo ut	Foun datio n	Plin th	Ground Floor		1st Floor		2nd Floor			Finis hing	Com plete
												LL	RL	LL	RL	LL	RL			
SUMMARY OF PROJECTS OF DIET, PTEC, CTE & BITE																				
Total No. of Institution	Name of Institution	Name of Institutional Buildings	Total No. of Buildings	Ret end er	Ten der Pro ces s	Not Start	La yo ut	Foun datio n	PL	Ground Floor		1st Floor		2nd Floor		Finis hing	Com plete	Remarks		
31	District Institute of Education and Training (DIET)	Institutional Building	31	0	0	3	0	2	1	0	2	0	3	0	0	5	16			
		Boys Hostel	31	0	0	3	0	2	1	0	1	0	1	0	3	3	17			
		Girls Hostel	31	0	0	2	1	2	1	0	0	0	1	0	1	6	17			
		Principal Quarter	17	0	0	2	0	1	1	0	3	0	0	0	0	1	9			
	Total No. of Institutional Buildings :-		110	0	0	10	1	7	4	0	6	0	5	0	4	15	59			
22	Primary Teacher Education College (PTEC)	Institutional Building	22	0	0	1	0	0	0	0	0	0	2	0	0	3	16			
		Boys Hostel	22	0	0	1	0	0	1	0	0	0	0	0	0	6	14			
		Girls Hostel	22	0	0	1	0	0	0	0	0	0	0	0	4	4	13			
		Principal Quarter	22	0	0	2	0	0	0	0	1	0	0	0	0	4	15			
	Total No. of Institutional Buildings :-		88	0	0	5	0	0	1	0	1	0	2	0	4	17	58			
14	College of Teacher Education (CTE)	Institutional Building	14	0	0	2	0	1	3	0	3	0	1	0	0	1	2			
		Boys Hostel	14	0	0	3	0	2	2	1	0	0	0	0	1	2	2			
		Girls Hostel	14	0	0	2	0	2	1	0	0	0	1	0	3	2	3			
		Principal Quarter	14	0	0	4	0	2	2	0	1	0	0	0	0	3	2			
	Total No. of Institutional Buildings :-		56	0	0	11	0	7	8	1	4	0	2	0	4	8	9			
4	Block Institutes of Teacher Education (BITE)	Institutional Building	4	0	0	0	0	0	0	0	0	0	0	0	0	0	4			
		Boys Hostel	4	0	0	0	0	0	0	0	0	0	0	0	0	0	4			
		Girls Hostel	4	0	0	0	0	0	0	0	0	0	0	0	0	0	4			
		Principal Quarter	4	0	0	0	0	0	0	0	0	0	0	0	0	0	4			
	Total No. of Institutional Buildings :-		16	0	0	0	0	0	0	0	0	0	0	0	0	0	16			