

**Bihar State Educational Infrastructure Development Corporation Limited, Patna**  
**Physical Status of Construction of Upgraded Senior Secondary School (USSS) 2011-12**

Report Dated :31/05/2018

S.N.	Session	Group No.	Name of District	Name of Block	Name of School	Retender	Tender Process	Physical Status										Remarks
								Not Start	Layout	Foundation	PL	Ground Floor		1st Floor		Finishing	Complete	
												LL	RL	LL	RL			
1	2011-12	USSS-6 (A)	Araria	Bhargama	Middle School Mangalwar Chariya													
2	2011-12	USSS-6 (B)	Araria	Palasi	Middle School Maldwar East			1										Land available , letter issued to contractor for start the work.
3	2011-12	USSS-37 (A)	Aurangabad	Kutumba	Middle School, Kusumbasdiha													
4	2011-12	USSS-37 (B)	Aurangabad	Navin nagar	Middle School, Pandu			1										LOA Issue. Land not available
5	2011-12	USSS-38-1	Aurangabad	Rafiganj	Middle School, Gamharia			1										Insufficient Land.
6	2011-12	USSS-38-2	Aurangabad	Madanpur	Middle School,Sondiha													G+1
7	2011-12	USSS-38-3	Aurangabad	Madanpur	Middle School, Rasalpur			1										Land available.
8	2011-12	USSS-39-1	Aurangabad	Haspura	Middle School, Chourahi			1										Insufficient Land
9	2011-12	USSS-39-2	Aurangabad	Haspura	Middle School, Sonbarsa			1										Insufficient Land
10	2011-12	USSS-39-3	Aurangabad	Goh	Middle School, Dandwan			1										Insufficient Land
11	2011-12	USSS-40 (A)	Aurangabad	Barun	Middle School, Meh			1										LOA Issue.
12	2011-12	USSS-40 (B)	Aurangabad	Barun	Middle School, Tamoli													
13	2011-12	USSS-20 (A)	Banka	Bansi	Middle School kairi													Second Floor Roof Casted
14	2011-12	USSS-20 (B)	Banka	Chandan	Middle School Bank													
15	2011-12	USSS-20 (C)	Banka	Phulidumar	Middle School Pathdda													
16	2011-12	USSS-32-1	Bhabhua Kaimur	Chainpur	Middle School, Dhardihan													
17	2011-12	USSS-32-2	Bhabhua Kaimur	Chand	Upgraded Middle School, Chouri													
18	2011-12	USSS-32-3	Bhabhua Kaimur	Bhagwan	Middle School, Dadar													Inaugurated 16.7.2016. Handover

S.N.	Session	Group No.	Name of District	Name of Block	Name of School	Retender	Tender Process	Physical Status								Remarks		
								Not Start	Layout	Foundation	PL	Ground Floor		1st Floor			Finishing	Complete
												LL	RL	LL	RL			
19	2011-12	USSS-32-4	Bhabhua Kaimur	Rampur	Middle School, Lohandi													
20	2011-12	USSS-32-5	Bhabhua Kaimur	Mohniya	Middle School, Badhani													
21	2011-12	USSS-17 (A)	Bhagalpur	Brahmpur	Middle School Kishanpur													Second Floor Roof Level
22	2011-12	USSS-17 (B)	Bhagalpur	Brahmpur	Middle School Tarchha													
23	2011-12	USSS-18-1	Bhagalpur	Dawat	Middle School Ghanshyamchak													
24	2011-12	USSS-19-1	Bhagalpur	Naokha	Middle School Kalgiganj													Inaugurated 16.7.2016. Handover
25	2011-12	USSS-19-2	Bhagalpur	Karakat	Middle School Dayalpur													Inaugurated 16.7.2016. Handover
26	2011-12	USSS-19-3	Bhagalpur	Kahalgoan	Middle School Siya													Inaugurated 16.7.2016. Handover
27	2011-12	USSS-19-4	Bhagalpur	Dihari	Middle School Kishunichak													Inaugurated 16.7.2016. Handover
28	2011-12	USSS-29-1	Bhojpur	Karakat	Govt. Middle School, Kudariya Parshurampur													Foundation PCC
29	2011-12	USSS-29-2	Bhojpur	Karhagar	Upgraded Middle School, Paiga													Foundation PCC
30	2011-12	USSS-29-3	Bhojpur	Rohtas	Upgraded Middle School, Barouli													Foundation PCC
31	2011-12	USSS-29-4	Bhojpur	Rohtas	Middle School, Barka Dumra			1										Land not available, DEO से पत्रांक 661 दिनांक 24.12.16 से भूमि उपलब्ध कराने का अनुरोध किया गया
32	2011-12	USSS-29-5	Bhojpur	Garahni	Upgraded Middle School, Dadiyabag			1										School not locate
33	2011-12	USSS-29-6	Bhojpur	Koielwar	Upgraded Middle School, Bhoparpur			1										School not locate
34	2011-12	USSS-30-1	Bhojpur	Tarari	Middle School, Sara													
35	2011-12	USSS-30-2	Bhojpur	Tarari	Middle School, Bhakura													Foundation RCC
36	2011-12	USSS-30-3	Bhojpur	Pero	Middle School, Dhanpura													Tie Beam

S.N.	Session	Group No.	Name of District	Name of Block	Name of School	Ret ren der	Tend er Proc ess	Physical Status								Remarks		
								Not Sta rt	Lay out	Fou nda tion	PL	Ground Floor		1st Floor			Fini shin g	Comp lete
												LL	RL	LL	RL			
37	2011-12	USSS-30-4	Bhojpur	Sahar	Middle School, Perhap			1								DEO से पत्रांक 661 दिनांक 24.12.16 से भूमि उपलब्ध कराने का अनुरोध किया गया		
38	2011-12	USSS-30-5	Bhojpur	Sahar	Middle School, Nonuar			1								स्थल उपलब्ध कराने हेतु HM से L.No.-580/20.11.16 तथा DEO से पत्रांक 661 दिनांक 24.12.16 द्वारा अनुरोध किया गया है		
39	2011-12	USSS-30-6	Bhojpur	Sahar	Middle School, Purhara											Brick Work upto PL		
40	2011-12	USSS-31 (A)	Buxar	Brahmpur	Middle School, Bhadwar													
41	2011-12	USSS-31 (B)	Buxar	Brahmpur	Girl Middle School, Akrasi													
42	2011-12	USSS-11 (A)	Darbhangha	Tardih	Upgraded Middle School Raj kharwar													
43	2011-12	USSS-11 (B)	Darbhangha	Kusheswarstahn East	Upgraded Middle School Tilkeswar Sthan													
44	2011-12	USSS-11 (C)	Darbhangha	Kusheswarstahn East	Upgraded Middle School Raipur													
45	2011-12	USSS-2-1	East Champaran	Sugauli	Middle School Mali			1								Land not available		
46	2011-12	USSS-2-2	East Champaran	Sugauli	Middle School Chand parsar													
47	2011-12	USSS-2-3	East Champaran	Sugauli	Middle School Sitalpur													
48	2011-12	USSS-41 (A)	Gaya	Aamas	Middle School, Shyamnagar Nima													
49	2011-12	USSS-41 (B)	Gaya	Banke Bazar	Middle School, Khajuria											G+1		
50	2011-12	USSS-41 (C)	Gaya	Banke Bazar	Middle School, Parsawan Khurd											G+2		
51	2011-12	USSS-41 (D)	Gaya	Guruaa	Middle School, Belauti											G+1		
52	2011-12	USSS-41 (E)	Gaya	Emamganj	Middle School, Bindhua											LOA Issue. Land not available		
53	2011-12	USSS-42 (A)	Gaya	Guraru	Middle School, Sondiha											G+2		
54	2011-12	USSS-42 (B)	Gaya	Konch	Middle School, Angara											G+2		
55	2011-12	USSS-42 (C)	Gaya	Paraiya	Middle School, Punakalan			1								Not Started.		

S.N.	Session	Group No.	Name of District	Name of Block	Name of School	Retender	Tender Process	Physical Status										Remarks		
								Not Start	Layout	Foundation	PL	Ground Floor		1st Floor		Finishing	Complete			
												LL	RL	LL	RL					
56	2011-12	USSS-42 (D)	Gaya	Tekari	Middle School, Noni															
57	2011-12	USSS-43-1	Gaya	Bajirganj	Upgraded Middle School, Pater															Inaugurated 16.7.2017. Handover
58	2011-12	USSS-43-2	Gaya	Gaya Sadar	Middle School, Bitho			1												Local Dispute
59	2011-12	USSS-36 (A)	Jehanabad	Ghoshi	Middle School, Ahiyasa															G+1
60	2011-12	USSS-36 (B)	Jehanabad	Jehanabad	Middle School, Sewnon		1													NIT-46 (2015-16). Land not available
61	2011-12	USSS-36 (C)	Jehanabad	Modanganj	Middle School, Dewra															G+1
62	2011-12	USSS-45 (A)	Jamaui	Jamaui	Upgraded Middle School, Harla															
63	2011-12	USSS-45 (B)	Jamaui	Khaira	Middle School, Kairakado			1												Double Scheme. Match to SSS 184
64	2011-12	USSS-45 (C)	Jamaui	Khaira	Middle School, Shobhakhana															
65	2011-12	USSS-45 (D)	Jamaui	E. Aliganj	Middle School, Abgila Chourasa															
66	2011-12	USSS-9-1	katihar	Katihar	Middle School Belwa															Inaugurated 16.7.2017. Handover
67	2011-12	USSS-9-2	katihar	Ajamnagar	Middle School Kharsauta															
68	2011-12	USSS-9-3	katihar	Balrampur	Middle School Kalyan Gaon															
69	2011-12	USSS-9-4	katihar	Kodha	Middle School Rampur															
70	2011-12	USSS-7-1	Kishanganj	Kishanganj	Middle School Daula			1												H.M. not giving permission to construct the building
71	2011-12	USSS-23-1	Lakhisarai	Halsi	Middle School, Bahachha															Handover
72	2011-12	USSS-23-2	Lakhisarai	Halsi	Middle School Tarhari															
73	2011-12	USSS-23-3	Lakhisarai	Ramgarh	Middle School Nongarh															
74	2011-12	USSS-23-4	Lakhisarai	Ramgarh	Upgraded Middle School Surari															
75	2011-12	USSS-24 (A)	Lakhisarai	Lakhisarai	Upgraded Middle School Bihaura															B/w upto off sill

S.N.	Session	Group No.	Name of District	Name of Block	Name of School	Retender	Tender Process	Physical Status								Remarks		
								Not Start	Layout	Foundation	PL	Ground Floor		1st Floor			Finishing	Complete
												LL	RL	LL	RL			
76	2011-12	USSS-24 (B)	Lakhisarai	Suryagarha	Middle School Pokhrama													
77	2011-12	USSS-24 (C)	Lakhisarai	Chanan	Upgraded Middle School Dhoni Kundi													
78	2011-12	USSS-5-1	Madhubani	Andhrathari	Govt. Middle School Rudrapur													Inaugurated
79	2011-12	USSS-5-2	Madhubani	Bisfi	Govt. Middle School Bhatra Ghat													
80	2011-12	USSS-21 (A)	Munger	Bariyarpur	Middle School Harinmar Bishunpur			1										LOA Issue. Dismantling require
81	2011-12	USSS-21 (B)	Munger	Bariyarpur	Middle School Manik Mandal Tola			1										LOA Issue. Dismantling require
82	2011-12	USSS-21 (C)	Munger	Bariyarpur	Middle School Kalyanpur			1										Insufficient Land
83	2011-12	USSS-21 (D)	Munger	Haveli Kharagpur	Middle School Teghara			1										LOA Issue. Dismantling require
84	2011-12	USSS-21 (E)	Munger	Haveli Kharagpur	Middle School Dhudhaladih			1										LOA Issue
85	2011-12	USSS-22 (A)	Munger	Tateyabamber	Middle School Ramcharit Maidan													Upto Tie beam
86	2011-12	USSS-22 (B)	Munger	Tarapur	Middle School Madhura / Katiyari			1										LOA Issue
87	2011-12	USSS-22 (C)	Munger	Tarapur	Middle School, Dhobai			1										LOA issue. Land not available
88	2011-12	USSS-22 (D)	Munger	Sangrampur	Middle School Nabgoi			1										Not Started. Land available
89	2011-12	USSS-47 (A)	Munger	Birpur	Middle School Parra													
90	2011-12	USSS-47 (B)	Munger	Bakhari	Middle School Lauchhe		1											NIT-46 (2015-16). Retender
91	2011-12	USSS-47 (C)	Munger	Birpur	Middle School Kharmauli													2nd Floor Sill
92	2011-12	USSS-47 (D)	Munger	Sahebpur Kamal	Middle School Hira Tol			1										LOA Issue
93	2011-12	USSS-47 (E)	Munger	Mansurchak	Middle School Makdhampur			1										LOA Issue
94	2011-12	USSS-48 (A)	Munger	Begusarai	Middle School Akaha													
95	2011-12	USSS-48 (B)	Munger	Begusarai	Middle School Bhitsari		1											Retender

S.N.	Session	Group No.	Name of District	Name of Block	Name of School	Retender	Tender Process	Physical Status								Remarks		
								Not Start	Layout	Foundation	PL	Ground Floor		1st Floor			Finishing	Complete
												LL	RL	LL	RL			
96	2011-12	USSS-12-1	Muzaffarpur	Bandra	Middle School Bariyarpur											Inaugurated 16.7.2017		
97	2011-12	USSS-12-2	Muzaffarpur	Gai ghat	Middle School Dhabauli			1								Land Dispute		
98	2011-12	USSS-12-3	Muzaffarpur	Katra	Middle School Lakhanpur			1								Land Dispute		
99	2011-12	USSS-13 (A)	Muzaffarpur	Madwan	Middle School Bhatauna											Brickwork above sill band Running		
100	2011-12	USSS-13 (B)	Muzaffarpur	Saraiya	Middle School Sirkohiya											Shuttering Running		
101	2011-12	USSS-26 (A)	Nalanda	Rajgir	Middle School, Basuan													
102	2011-12	USSS-26 (B)	Nalanda	Silao	Middle School, Malikpur											2nd Floor Sill Level		
103	2011-12	USSS-26 (C)	Nalanda	Bihar Sharif	Middle School, Mohaddinpur											G.F. Brick work upto Roof Level		
104	2011-12	USSS-26 (D)	Nalanda	Noorsarai	Middle School, Jagdishpur Tayari											1st Floor Shuttering		
105	2011-12	USSS-26 (E)	Nalanda	Giriyak	Middle School, Puraini			1								Required old building demolition		
106	2011-12	USSS-26 (F)	Nalanda	Rajgir	Middle School, Lodipur											Foundation Work in Progress		
107	2011-12	USSS-44 (A)	Nawada	Hisuaa	Middle School, Bardhauna											LOA Issue. Agreement Process.		
108	2011-12	USSS-44 (B)	Nawada	Govindpur	Upgraded Middle School, Puraini			1								LOA Issue. Land available		
109	2011-12	USSS-44 (C)	Nawada	Akbarpur	Middle School, Kalound											G+1		
110	2011-12	USSS-44 (D)	Nawada	Varshaliganj	Middle School, Paingari													
111	2011-12	USSS-44 (E)	Nawada	Roh	Upgraded Middle School, Bhatta													
112	2011-12	USSS-27 (A)	Patna	Fatuha	Middle School, Diwra											Remainig Work- Window glass		
113	2011-12	USSS-27 (B)	Patna	Paliganj	Middle School, Samstichak													

S.N.	Session	Group No.	Name of District	Name of Block	Name of School	Retender	Tender Process	Physical Status								Remarks		
								Not Start	Layout	Foundation	PL	Ground Floor		1st Floor			Finishing	Complete
												LL	RL	LL	RL			
114	2011-12	USSS-27 (C)	Patna	Bakhtiyarpur	Middle School, Pirbarhouna			1								LOA Issue. Available Land 40'-0" x 120'-0"		
115	2011-12	USSS-27 (D)	Patna	Masaurhi	Middle School, Gangachak			1								NIT-46 (2015-16)		
116	2011-12	USSS-28-1	Patna	Naubatpur	Middle School, Karai			1								स्थल उपलब्ध कराने हेतु HM से L.No.-582/20.11.16 द्वारा अनुरोध किया गया है		
117	2011-12	USSS-8 (A)	Purnea	Banmankhi	Middle School Rupauli			1								LOA Issue. Land not registered in the name of school		
118	2011-12	USSS-8 (B)	Purnea	Banmankhi	Middle School Rampur Tilak East			1								Double Scheme		
119	2011-12	USSS-8 (C)	Purnea	Dhamdaha	Middle School ,Mahendra Nagar Diyara			1								LOA issue		
120	2011-12	USSS-33 (A)	Rohtas	Dawat	Middle School, Parmdiha													
121	2011-12	USSS-33 (B)	Rohtas	Naokha	Middle School, Hathini													
122	2011-12	USSS-33 (C)	Rohtas	Karakat	Middle School, Itdhiyan											Handover		
123	2011-12	USSS-34-1	Rohtas	Akodhigola	Middle School, Gobardhanpur											Inaugurated 16.7.2017. Handover		
124	2011-12	USSS-34-2	Rohtas	Dihari	Middle School, Tandwa											Inaugurated 16.7.2017. Handover		
125	2011-12	USSS-34-3	Rohtas	Karakat	Middle School, Danwar											Inaugurated 16.7.2017. Handover		
126	2011-12	USSS-35 (A)	Rohtas	Karhagar	Upgraded Middle School, Rehari													
127	2011-12	USSS-35 (B)	Rohtas	Rohtas	Middle School, Majhiyawan											G+2, Second Floor Linter Level		
128	2011-12	USSS-35-3	Rohtas	Rohtas	Middle School, Ghordih													
129	2011-12	USSS-10 (A)	Saharsa	Saur Bazar	Middle School Dhamsaina													
130	2011-12	USSS-16-1	Samastipur	Vibhutipur	Middle School Isar Tola													
131	2011-12	USSS-25-1	Sheikhpura	Chewara	Middle School, Akrama													
132	2011-12	USSS-25-2	Sheikhpura	Ariyari	Upgraded Middle School, Diha											Work Stop by District Admin (upto FF sill level)		

S.N.	Session	Group No.	Name of District	Name of Block	Name of School	Retender	Tender Process	Physical Status										Remarks
								Not Start	Layout	Foundation	PL	Ground Floor		1st Floor		Finishing	Complete	
												LL	RL	LL	RL			
133	2011-12	USSS-25-3	Sheikhpura	Barbigaha	Middle School, Kutout													Inaugurated 16.7.2017. Handover
134	2011-12	USSS-3 (A)	Sheohar	Piprahi	Middle School Dhankaul													
135	2011-12	USSS-3 (B)	Sheohar	Piprahi	Middle School Narayanpur			1										LOA Issue
136	2011-12	USSS-3 (C)	Sheohar	Sheohar	Middle School Khairadarp			1										LOA Issue
137	2011-12	USSS-4 (B)	Sitamarhi	Parihar	Middle School Sutihara			1										Land Dispute
138	2011-12	USSS-4 (C)	Sitamarhi	Choraut	Middle School Bhantawari													Brick work upto lintel in progress
139	2011-12	USSS-4 (D)	Sitamarhi	Sonbarsa	Middle School Rajwara													
140	2011-12	USSS-14-1	Siwan	Hussainganj	Middle School Sahadulpur													
141	2011-12	USSS-14-2	Siwan	Raghunathpur	Middle School Gamiyar													
142	2011-12	USSS-14-3	Siwan	Daraundha	Middle School Daraunda													Inaugurated on 16.07.2016. Handed Over
143	2011-12	USSS-14-4	Siwan	Baniyapur	Middle School, Baluya													Inaugurated 16.7.2017
144	2011-12	USSS-14-5	Siwan	Mairwa	Middle School Barka Manjha													Inaugurated 16.7.2017
145	2011-12	USSS-46-1	Siwan	Nautan	Middle School Sikatiya			1										Land not available
146	2011-12	USSS-46-2	Siwan	Nautan	Middle School Kilpur													
147	2011-12	USSS-46-3	Siwan	Nautan	Middle School Pratapur													
148	2011-12	USSS-46-4	Siwan	Jeeradei	Middle School Shivpur Sakra			1										Land not available
149	2011-12	USSS-46-5	Siwan	Jeeradei	Middle School Balaipur													
150	2011-12	USSS-15 (A)	Vaishali	Jandaha	Upgraded Middle School Panapur Silaut													Shuttering Running
151	2011-12	USSS-15 (B)	Vaishali	Lalganj	Upgraded Middle School Totha													Brickwork above Tie Beam Running



S.N.	Session	Group No.	Name of District	Name of Block	Name of School	Retender	Tender Process	Physical Status										Remarks
								Not Start	Layout	Foundation	PL	Ground Floor		1st Floor		Finishing	Complete	
												LL	RL	LL	RL			
152	2011-12	USSS-15 (C)	Vaishali	Lalganj	Middle School Shital Bhakurhar													Layout Done
153	2011-12	USSS-1 (A)	West Champaran	Bagha	Govt. Middle School Kumhiya													LOA Issue
154	2011-12	USSS-1 (B)	West Champaran	Bagha	Middle School Panchgawa													LOA Issue
155	2011-12	USSS-1 (C)	West Champaran	Yogapatti	Middle School Donwar													
156	2011-12	USSS-1 (D)	West Champaran	Thakaraha	Ugraded middle school malahi tola			1										LOA Issue
<b>Total No. of Construction of USSS 2011-12</b>				<b>156</b>		<b>2</b>	<b>3</b>	<b>42</b>	<b>11</b>	<b>12</b>	<b>9</b>	<b>2</b>	<b>8</b>	<b>5</b>	<b>14</b>	<b>25</b>	<b>23</b>	