

BIHAR STATE EDUCATIONAL INFRASTRUCTURE DEVELOPMENT CORPORATION LIMITED, PATNA

PHYSICAL STATUS OF CONSTRUCTION OF ACR (ADDITIONAL CLASS ROOM)

Sl.No.	Division	Empower Committee No.	Name of District	Name of Block	Name of School	Unit	Retender	Tender Process	Not Start	Physical Report								Report Dated : 31.10.2017	Remarks	
										Lay out	Fou nda tion	PL	Ground floor		1st Floor		Fini shing			Co mplete
													LL	RL	LL	RL				
1	Tirhut West	86	East Champaran	BANJARIYA	Sunderman High School	4														
2	Tirhut East	86	Vaishali	Cherakala	Ababkarpur Madarsa	4														
3	Tirhut East	86	Vaishali	Cherakala	Chehrakala Madarsa	4	1											Retender		
4	Tirhut East	86	Sitamarhi	Bajpatti	Babulal Laxman Chaudhary School	2														
5	Tirhut East	86	Sitamarhi	Bajpatti	Project Girls High Schoool, Bahera, jahidpur	2														
6	Tirhut East	86	Sitamarhi	Bajpatti	Rajkiye middle School Bela Santi kutir	2														
7	Saran	86	Gopalganj	Thawe	Ramchandrapur High School,Thawe	6														
8	Patna East	86	Nalanda	Biharsharif	Sahokhar High School	24												RC		
9	Patna East	86	Nalanda	Biharsharif	Sarvodaya High School,Sohsarai	1			1									Required old building demolision		
10	Patna East	86	Nalanda	Biharsharif	Govt. Town High School At ManiramAkhara	3												1st Floor B/W upto Lintel Level		
11	Patna East	86	Nalanda	Biharsharif	Rajkiyakrit Kanya High School Sohsarai	1			1									Design Changed		
12	Bhagalpur	86	Bhagalpur	Sanhaulula	Madarsa-Kasimul Uloom ,Beldhia	2			1									Agreement not done		
13	Bhagalpur	86	Bhagalpur	Sanhaulula	Madarsa-Islahul Muslimeen , Bhorakhap	2														
14	Bhagalpur	86	Bhagalpur	Sanhaulula	Madarsa-Islamia yaqub Nagar, Devkunda	2			1									Land not available		
15	Bhagalpur	86	Bhagalpur	Sanhaulula	Madarsa-Jamena Uloom,Chaknaththu	2			1									Land Dispute		
16	Bhagalpur	86	Bhagalpur	Sanhaulula	Madarsa-Islamia Anwarul Hoda , Chhoti Naki	2														
17	Bhagalpur	86	Bhagalpur	Jagdispur	Madarsa-Anisool Husna	2			1									Agreement Pending		

Sl.No.	Division	Empower Committee No.	Name of District	Name of Block	Name of School	Unit	Retender	Tender Process	Not Start	Physical Report								Report Dated : 31.10.2017	
										Lay out	Fou nda tion	PL	Ground floor		1st Floor		Fini shing	Co mplete	Remarks
													LL	RL	LL	RL			
18	Bhagalpur	86	Bhagalpur	Jagdispur	Madarsa-maksudul Uloom	2			1								Agreement Pending		
19	Darbhanga	97	Samastipur	Tajpur	High School, Tajpur	6													
20	Darbhanga	97	Samastipur	Tajpur	Primary School , Kasba Tola	6			1								Not Started		
21	Darbhanga	97	Samastipur	Tajpur	Upgraded Middle School , Sarsauna	3		1									NIT-70 (2016-17)		
22	Darbhanga	97	Samastipur	Tajpur	Upgraded Middle School , Purbi Balak	4													
23	Darbhanga	97	Samastipur	Tajpur	Primary School , Bherokhera Urdu Tatertol	4		1									NIT-70 (2016-17)		
24	Darbhanga	97	Samastipur	Tajpur	Middle School , Tajpur	4			1								Not Started		
25	Saran	97	Gopalganj	Uchhka goan	Middle School , Mahencha	6		1									NIT-70 (2016-17)		
26	Saran	97	Siwan	Siwan Sadar	Z. A. Islamia College	10													
27	Saran	97	Siwan	Siwan Sadar	B.M. High School , Mahadeva	8			1								Not Started		
28	Saran	97	Siwan	Siwan Sadar	Islamia High School, Siwan	5		1									NIT-70 (2016-17)		
29	Saran	97	Siwan	Siwan Sadar	Nagarpalika Middle Shool	4		1									NIT-70 (2016-17)		
30	Saran	97	Siwan	Siwan Sadar	Primary School , Sheikh Mohalla , Telhatta Bazar	5		1									NIT-70 (2016-17)		
31	Saran	97	Siwan	Hasanpura	Public High School, Saholi	15													
32	Saran	97	Siwan	Hasanpura	Gandhi Smarak High School, Laheji	10													
33	Saran	97	Siwan	Hasanpura	Girls High School , Hasanpura	5		1									NIT-70 (2016-17)		
34	Saran	97	Siwan	Barharia	G. M. High School, Barharia	15													
35	Saran	97	Siwan	Barharia	Dindyalpur High School	10													

Sl.No.	Division	Empower Committee No.	Name of District	Name of Block	Name of School	Unit	Retender	Tender Process	Not Start	Physical Report								Report Dated : 31.10.2017	Remarks	
										Layout	Foundation	PL	Ground floor		1st Floor		Finishing			Complete
													LL	RL	LL	RL				
36	Saran	97	Siwan	Husainganj	Upgraded Urdu Middle School, Jamalhata	4		1										NIT-70 (2016-17)		
37	Saran	97	Siwan	Husainganj	Upgraded Urdu Middle School, Gopalpur	5		1										NIT-70 (2016-17)		
38	Saran	97	Siwan	Husainganj	Upgraded Urdu Middle School, Tetaria	5		1										NIT-70 (2016-17)		
39	Darbhangha	107	Madhubani	Madhubani (Town)	Suri High School at Madhubani.(6)	6														
40	Darbhangha	107	Madhubani	Bisfi	(i) High School at Parsauni (5)	5														
41	Darbhangha	107	Madhubani		(ii) High School at Nahas Khangraitha(5)	5			1										Not Started	
42	Darbhangha	107	Madhubani		(iii) High School at Simiri (5)	5			1										Not Started	
43	Darbhangha	107	Madhubani		(iv) Upgraded School at Noorchak (12)	12			1										Not Started	
44	Darbhangha	107	Madhubani		(v) Middle School at AunsiBhabhangawa (18)	18			1										Not Started	
45	Darbhangha	107	Madhubani		(vi) Upgraded School at Bhairwa(11)	11			1										Not Started	
46	Darbhangha	107	Madhubani		(vii) Upgraded School at Shivaul (12)	12			1										Not Started	
47	Darbhangha	107	Madhubani		(viii) Upgraded School at Bardha (7)	7			1										Not Started	
48	Bhagalpur	107	Bhagalpur	Sanhaura	Bari Adarsh High School(8)	8			1									Not Started		

SL.N o.	Division	Empower Committee No.	Name of District	Name of Block	Name of School	Unit	Ret ender	Ten der Pro cess	Not Star t	Physical Report							Report Dated : 31.10.2017		
										Lay out	Fou nda tion	PL	Ground floor		1st Floor			Fini shing	Co mpl ete
													LL	RL	LL	RL			
Remarks																			
49	Koshi	107	Supual	Basantpur	(i) Upgraded middle school, Balbhadrapur(4)	4		1									NIT-70 (2016-17)		
50	Koshi	107	Supual		(ii) Middle school at Narpatpatti(6)	6		1										NIT-70 (2016-17)	
51	Koshi	107	Supual		(iii) Upgarded middle school at Deenbandhi(6)	6		1										NIT-70 (2016-17)	
52	Koshi	107	Supual		(iv) Urdu middle school at Kamalpur (4)	4		1										NIT-70 (2016-17)	
53	Koshi	107	Supual		(v) Upgarded middle school at Parmanandpur (6)	6		1										NIT-70 (2016-17)	
54	Koshi	107	Supual		(vi) Middle school at Parsa Urdu(6)	6		1										NIT-70 (2016-17)	
55	Koshi	107	Supual		(vii) Middle school at Baria Kamal (2)	2		1										NIT-70 (2016-17)	
56	Koshi	107	Supual		(viii) Primary School at Kataiya(3)	3		1										NIT-70 (2016-17)	
57	Koshi	107	Supual		(ix)Upgarded middle school at Mohanpur (6)	6		1										NIT-70 (2016-17)	
58	Koshi	107	Supual		(x) Upgraded middle school at Shankarpur(6)	6		1										NIT-70 (2016-17)	
59	Koshi	107	Supual	Supaul Town	(i) Upgraded middle school at Jhakrahi, New muslimTola(12)	12			1								Land Available but NOC not given by School H.M.		
60	Koshi	107	Supual		(ii) Hazari Higher Secondary School at Supaul (12)	12											Layout Done but work can not be started due to water logging after excavation		
61	Koshi	107	Supual		(iii) Babujan vishveshwar Balika High School at Supaul (6)	6			1								Land Not Available		
62	Koshi	107	Supual		(iv) Higher Secondary School at Supaul (12)	12			1								Land Not Available		
63	Tirhut East	107	Sitamarhi	Parihar Block	Shri Gandhi High School (ACR with Stair room & Verandah) (1)	1											Pannel Work running		

Sl.No.	Division	Empower Committee No.	Name of District	Name of Block	Name of School	Unit	Retender	Tender Process	Not Start	Physical Report								Report Dated : 31.10.2017	Remarks	
										Lay out	Fou ndation	PL	Ground floor		1st Floor		Fini shing			Co mplete
													LL	RL	LL	RL				
64	Tirhut West	107	East Champaran	Ramgarhwa	(i) Govt. High School at G.M. high school, Ramgarhwa (4)	4														
65	Tirhut West	107	East Champaran		(ii) High school at Adhkaparia (4)	4														
66	Tirhut West	107	East Champaran		(iii) S.S. High School at Raghunathpur (4)	4			1										Not Started	
67	Tirhut West	107	East Champaran		(iv) High School at Sukhi Semra (6)	6														
68	Tirhut West	107	East Champaran		(v) R. D. P. girls high school at Ramgarhwa (6)	6														
69	Tirhut West	107	East Champaran	Dhaka	(i) Govt. High School at High School Dhaka (6)	6														
70	Tirhut West	107	East Champaran		(ii) Sarjeet high school at Bhandar (6)	6														
71	Tirhut West	107	East Champaran		(iii) Shri H.M. Balika High school at Kamarwa (6)	6			1										Land Not Available	
72	Tirhut West	107	East Champaran		(iv) High School at Jataulia (6)	6														
73	Tirhut West	107	East Champaran	Banjaria	(i) Govt. High School at High School Semra (8)	8														
74	Tirhut West	107	East Champaran		(ii) Dr. ZakirHussain high school at Mohmmadpur (4)	4														
75	Tirhut West	107	East Champaran	Narkatiaganj/ Chodadano	Govt. high school at JeetpurVishnupurwa (4)	4		1										NIT-70 (2016-17)		
76	Tirhut West	107	East Champaran	Adanpur	(i) Bansidhar high school (6)	6			1									Not Started		
77	Tirhut West	107	East Champaran		(ii) Project girls high school (4)	4			1									Not Started		
TOTAL NUMBER OF ACR (ADDITIONAL CLASS ROOMS)						77	456	1	21	25	3	3	2	2	9	3	2	4	2	