

## Bihar State Educational Infrastructure Development Corporation Limited, Patna

### Physical Status of Construction of USSS (Upgraded Senior Secondary School) (2011-12)

Report Dated : 31.10.2017

S.N.	Session	Group No.	Division	Name of District	Name of School	Retender	Tender Process	Physical Status										Remarks
								Not Start	Lay out	Fou nda tion	PL	Ground floor		1st Floor		Fini shing	Comp lete	
												LL	RL	LL	RL			
1	2011-12	USSS-6 (A)	Purnea	Araria	Middle School Mangalwar Chariya				1									
2	2011-12	USSS-6 (B)	Purnea	Araria	Middle School Maldwar East			1										NIT-46 (2015-16). Land clearance in progress
3	2011-12	USSS-37 (A)	Magadh	Aurangabad	Middle School, Kusumbasdiha					1								Land available
4	2011-12	USSS-37 (B)	Magadh	Aurangabad	Middle School, Pandu			1										LOA Issue. Land not available
5	2011-12	USSS-38-1	Magadh	Aurangabad	Middle School, Gamharia			1										Insufficient Land.
6	2011-12	USSS-38-2	Magadh	Aurangabad	Middle School,Sondiha							1						G+1
7	2011-12	USSS-38-3	Magadh	Aurangabad	Middle School, Raslpur			1										Insufficient Land
8	2011-12	USSS-39-1	Magadh	Aurangabad	Middle School, Chourahi			1										Insufficient Land
9	2011-12	USSS-39-2	Magadh	Aurangabad	Middle School, Sonbarsa			1										Insufficient Land
10	2011-12	USSS-39-3	Magadh	Aurangabad	Middle School, Dandwan			1										Insufficient Land
11	2011-12	USSS-40 (A)	Magadh	Aurangabad	Middle School, Meh			1										LOA Issue

S.N.	Session	Group No.	Division	Name of District	Name of School	Retender	Tender Process	Physical Status								Remarks		
								Not Start	Layout	Foundation	PL	Ground floor		1st Floor			Finishing	Complete
												LL	RL	LL	RL			
12	2011-12	USSS-40 (B)	Magadh	Aurangabad	Middle School, Tamoli								1					
13	2011-12	USSS-20 (A)	Bhagalpur	Banka	Middle School kairi									1				
14	2011-12	USSS-20 (B)	Bhagalpur	Banka	Middle School Bank		1										NIT-46 (2015-16)	
15	2011-12	USSS-20 (C)	Bhagalpur	Banka	Middle School Pathdda			1									LOA Issue	
16	2011-12	USSS-32-1	Patna West	Bhabhua Kaimur	Middle School, Dhardihan									1				
17	2011-12	USSS-32-2	Patna West	Bhabhua Kaimur	Upgraded Middle School, Chouri					1							Encroachment	
18	2011-12	USSS-32-3	Patna West	Bhabhua Kaimur	Middle School, Dadar										1		Inaugurated 16.7.2016. Handover	
19	2011-12	USSS-32-4	Patna West	Bhabhua Kaimur	Middle School, Lohandi									1				
20	2011-12	USSS-32-5	Patna West	Bhabhua Kaimur	Middle School, Badhani									1				
21	2011-12	USSS-17 (A)	Bhagalpur	Bhagalpur	Middle School Kishanpur								1					
22	2011-12	USSS-17 (B)	Bhagalpur	Bhagalpur	Middle School Tarchha			1									Not Strated	
23	2011-12	USSS-18-1	Bhagalpur	Bhagalpur	Middle School Ghanshyamchak			1									LOA Issue	
24	2011-12	USSS-19-1	Bhagalpur	Bhagalpur	Middle School Kalgiganj										1		Inaugurated 16.7.2016. Handover	
25	2011-12	USSS-19-2	Bhagalpur	Bhagalpur	Middle School Dayalpur										1		Inaugurated 16.7.2016. Handover	

S.N.	Session	Group No.	Division	Name of District	Name of School	Retender	Tender Process	Physical Status										Remarks
								Not Start	Lay out	Fou nda tion	PL	Ground floor		1st Floor		Fini shing	Comp lete	
												LL	RL	LL	RL			
26	2011-12	USSS-19-3	Bhagalpur	Bhagalpur	Middle School Siya												1	Inaugurated 16.7.2016. Handover
27	2011-12	USSS-19-4	Bhagalpur	Bhagalpur	Middle School Kishunichak												1	Inaugurated 16.7.2016. Handover
28	2011-12	USSS-29-1	Patna East	Bhojpur	Govt. Middle School, Kudariya Parshurampur			1										Not Start. 46/2013-14 (DEO से पत्रांक 661 दिनांक 24.12.16)
29	2011-12	USSS-29-2	Patna East	Bhojpur	Upgraded Middle School, Paiga			1										Not Start. 46/2013-14 (DEO से पत्रांक 661 दिनांक 24.12.16)
30	2011-12	USSS-29-3	Patna East	Bhojpur	Upgraded Middle School, Barouli			1										Not Start. 46/2013-14 (DEO से पत्रांक 661 दिनांक 24.12.16)
31	2011-12	USSS-29-4	Patna East	Bhojpur	Middle School, Barka Dumra			1										Not Start. 46/2013-14 (DEO से पत्रांक 661 दिनांक 24.12.16)
32	2011-12	USSS-29-5	Patna East	Bhojpur	Upgraded Middle School, Dadiyabag			1										Not Start. 46/2013-14 (DEO से पत्रांक 661 दिनांक 24.12.16)
33	2011-12	USSS-29-6	Patna East	Bhojpur	Upgraded Middle School, Bhoparapur			1										स्थल उपलब्ध कराने हेतु HM से L.No.-584 /20.11.16 द्वारा
34	2011-12	USSS-30-1	Patna East	Bhojpur	Middle School, Sara					1								GL
35	2011-12	USSS-30-2	Patna East	Bhojpur	Middle School, Bhakura					1								Foundation RCC
36	2011-12	USSS-30-3	Patna East	Bhojpur	Middle School, Dhanpura					1								Foundation RCC
37	2011-12	USSS-30-4	Patna East	Bhojpur	Middle School, Perhap			1										DEO से पत्रांक 661 दिनांक 24.12.16
38	2011-12	USSS-30-5	Patna East	Bhojpur	Middle School, Nonuar			1										स्थल उपलब्ध कराने हेतु HM से L.No.-580 /20.11.16 तथा DEO से
39	2011-12	USSS-30-6	Patna East	Bhojpur	Middle School, Purhara					1								Foundation RCC
40	2011-12	USSS-31 (A)	Patna West	Buxar	Middle School, Bhadwar					1								

S.N.	Session	Group No.	Division	Name of District	Name of School	Retender	Tender Process	Physical Status								Remarks		
								Not Start	Layout	Foundation	PL	Ground floor		1st Floor			Finishing	Complete
												LL	RL	LL	RL			
41	2011-12	USSS-31 (B)	Patna West	Buxar	Girl Middle School, Akrasi								1					
42	2011-12	USSS-11 (A)	Darbhanga	Darbhanga	Upgraded Middle School Rajkharwar				1									
43	2011-12	USSS-11 (B)	Darbhanga	Darbhanga	Upgraded Middle School Tilleshwar Sthan				1									
44	2011-12	USSS-11 (C)	Darbhanga	Darbhanga	Upgraded Middle School Raipur					1								
45	2011-12	USSS-2-1	Tirhut West	East Champaran	Middle School Mali			1										Not Started
46	2011-12	USSS-2-2	Tirhut West	East Champaran	Middle School Chandparsi											1		
47	2011-12	USSS-2-3	Tirhut West	East Champaran	Middle School Sitalpur											1		
48	2011-12	USSS-41 (A)	Magadh	Gaya	Middle School, Shyamnagar Nima			1										Not Started. NOC not available
49	2011-12	USSS-41 (B)	Magadh	Gaya	Middle School, Khajuria								1					G+1
50	2011-12	USSS-41 (C)	Magadh	Gaya	Middle School, Parsawan Khurd								1					G+2
51	2011-12	USSS-41 (D)	Magadh	Gaya	Middle School, Belauti								1					G+1
52	2011-12	USSS-41 (E)	Magadh	Gaya	Middle School, Bindhua			1										LOA Issue. Land not available
53	2011-12	USSS-42 (A)	Magadh	Gaya	Middle School, Sondiha					1								G+2
54	2011-12	USSS-42 (B)	Magadh	Gaya	Middle School, Angara					1								G+2
55	2011-12	USSS-42 (C)	Magadh	Gaya	Middle School, Punakalan			1										N.O.C. not available

S.N.	Session	Group No.	Division	Name of District	Name of School	Retender	Tender Process	Physical Status										Remarks		
								Not Start	Layout	Foundation	PL	Ground floor		1st Floor		Finishing	Complete			
												LL	RL	LL	RL					
56	2011-12	USSS-42 (D)	Magadh	Gaya	Middle School, Noni									1						
57	2011-12	USSS-43-1	Magadh	Gaya	Upgraded Middle School, Pater														1	Inaugurated 16.7.2017
58	2011-12	USSS-43-2	Magadh	Gaya	Middle School, Bitho			1												Local Dispute
59	2011-12	USSS-36 (A)	Magadh	Jahanabad	Middle School, Ahiyasa										1					G+1
60	2011-12	USSS-36 (B)	Magadh	Jahanabad	Middle School, Sewnon		1													NIT-46 (2015-16). Land not available
61	2011-12	USSS-36 (C)	Magadh	Jahanabad	Middle School, Dewra										1					G+1
62	2011-12	USSS-45 (A)	Munger	Jamaui	Upgraded Middle School, Harla										1					
63	2011-12	USSS-45 (B)	Munger	Jamaui	Middle School, Kairakado			1												Double Scheme. Match to SSS 184
64	2011-12	USSS-45 (C)	Munger	Jamaui	Middle School, Shobhakhana								1							
65	2011-12	USSS-45 (D)	Munger	Jamaui	Middle School, Abgila Chourasa			1												LOA Issue
66	2011-12	USSS-9-1	Purnea	katihar	Middle School Belwa														1	Inaugurated 16.7.2017
67	2011-12	USSS-9-2	Purnea	katihar	Middle School Kharsauta								1							FF sill level
68	2011-12	USSS-9-3	Purnea	katihar	Middle School Kalyan Gaon													1		
69	2011-12	USSS-9-4	Purnea	katihar	Middle School Rampur										1					
70	2011-12	USSS-7-1	Purnea	Kishanganj	Middle School Daula			1												H.M. not giving permission to construct the building

S.N.	Session	Group No.	Division	Name of District	Name of School	Retender	Tender Process	Physical Status								Remarks		
								Not Start	Layout	Foundation	PL	Ground floor		1st Floor			Finishing	Complete
												LL	RL	LL	RL			
71	2011-12	USSS-25-1	Munger	ks[kiqjk	Middle School, Akrama									1				
72	2011-12	USSS-23-1	Munger	Lakhisarai	Middle School, Bahachha									1				
73	2011-12	USSS-23-2	Munger	Lakhisarai	Middle School Tarhari									1				
74	2011-12	USSS-23-3	Munger	Lakhisarai	Middle School Nongarh									1				
75	2011-12	USSS-23-4	Munger	Lakhisarai	Upgraded Middle School Surari						1							
76	2011-12	USSS-24 (A)	Munger	Lakhisarai	Upgraded Middle School Bihraura				1									
77	2011-12	USSS-24 (B)	Munger	Lakhisarai	Middle School Pokhrama					1								
78	2011-12	USSS-24 (C)	Munger	Lakhisarai	Upgraded Middle School Dhoni Kundi									1				
79	2011-12	USSS-5-1	Darbhanga	Madhubani	Govt. Middle School Rudrapur										1	inugurated		
80	2011-12	USSS-5-2	Darbhanga	Madhubani	Govt. Middle School Bhatra Ghat									1				
81	2011-12	USSS-21 (A)	Munger	Munger	Middle School Harinmar Bishunpur		1									NIT-46 (2015-16)		
82	2011-12	USSS-21 (B)	Munger	Munger	Middle School Manik Mandal Tola		1									NIT-46 (2015-16)		
83	2011-12	USSS-21 (C)	Munger	Munger	Middle School Kalyanpur			1								Insufficient Land		
84	2011-12	USSS-21 (D)	Munger	Munger	Middle School Teghara		1									NIT-46 (2015-16)		
85	2011-12	USSS-21 (E)	Munger	Munger	Middle School Dhudhaladih	1										No Bidder. NIT-46 (2015-16)		

S.N.	Session	Group No.	Division	Name of District	Name of School	Retender	Tender Process	Physical Status								Remarks		
								Not Start	Layout	Foundation	PL	Ground floor		1st Floor			Finishing	Complete
												LL	RL	LL	RL			
86	2011-12	USSS-22 (A)	Munger	Munger	Middle School Ramcharit Maidan						1						UPTO TIE BEAM	
87	2011-12	USSS-22 (B)	Munger	Munger	Middle School Madhura / Katiyari		1										NIT-46 (2015-16)	
88	2011-12	USSS-22 (C)	Munger	Munger	Middle School, Dhobai	1											Retender. Land not available	
89	2011-12	USSS-22 (D)	Munger	Munger	Middle School Nabgoi			1									Not Started. Land available	
90	2011-12	USSS-47 (A)	Munger	Munger	Middle School Parra								1					
91	2011-12	USSS-47 (B)	Munger	Munger	Middle School Lauchhe	1											NIT-46 (2015-16). Retender	
92	2011-12	USSS-47 (C)	Munger	Munger	Middle School Kharmauli							1						
93	2011-12	USSS-47 (D)	Munger	Munger	Middle School Hira Tol			1									LOA Issue	
94	2011-12	USSS-47 (E)	Munger	Munger	Middle School Makdhampur	1											No Bidder. NIT-46 (2015-16)	
95	2011-12	USSS-48-1	Munger	Munger	Middle School Akaha					1								
96	2011-12	USSS-48-2	Munger	Munger	Middle School Bhitsari	1											Tender Process	
97	2011-12	USSS-12-1	Tirhut East	Muzaffarpur	Middle School Bariyarpur										1		Inaugurated 16.7.2017	
98	2011-12	USSS-12-2	Tirhut East	Muzaffarpur	Middle School Dhabauli			1									Insufficient land	
99	2011-12	USSS-12-3	Tirhut East	Muzaffarpur	Middle School Lakhanpur			1									Insufficient land	
100	2011-12	USSS-13 (A)	Tirhut East	Muzaffarpur	Middle School Bhatauna					1							PCC Done	

S.N.	Session	Group No.	Division	Name of District	Name of School	Retender	Tender Process	Physical Status								Remarks		
								Not Start	Layout	Foundation	PL	Ground floor		1st Floor			Finishing	Complete
												LL	RL	LL	RL			
101	2011-12	USSS-13 (B)	Tirhut East	Muzaffarpur	Middle School Sirkohiya					1							Tie beam level.	
102	2011-12	USSS-26 (A)	Patna East	Nalanda	Middle School, Basuan	1											Land Available DEO से पत्रांक 660 दिनांक 24.12.16 द्वारा अनुरोध	
103	2011-12	USSS-26 (B)	Patna East	Nalanda	Middle School, Malikpur						1						B/W upto RL, बालू के कारण कार्य बंद	
104	2011-12	USSS-26 (C)	Patna East	Nalanda	Middle School, Mohaddinpur			1									LOA Issue. Land Available DEO से पत्रांक 660 दिनांक 24.12.16	
105	2011-12	USSS-26 (D)	Patna East	Nalanda	Middle School, Jagdishpur Tayari						1							
106	2011-12	USSS-26 (E)	Patna East	Nalanda	Middle School, Puraini			1									LOA Issue. Land not available, स्थल उपलब्ध कराने हेतु HM से	
107	2011-12	USSS-26 (F)	Patna East	Nalanda	Middle School, Lodipur			1									Land not available, स्थल उपलब्ध कराने हेतु HM से L.No.-	
108	2011-12	USSS-44 (A)	Magadh	Nawada	Middle School, Bardhauna			1									LOA Issue. Land available	
109	2011-12	USSS-44 (B)	Magadh	Nawada	Upgraded Middle School, Puraini			1									LOA Issue. Land available	
110	2011-12	USSS-44 (C)	Magadh	Nawada	Middle School, Kalound								1				G+1	
111	2011-12	USSS-44 (D)	Magadh	Nawada	Middle School, Paingari			1									Not Started. Land available	
112	2011-12	USSS-44 (E)	Magadh	Nawada	Upgraded Middle School, Bhatta			1									Not Started. Land available	
113	2011-12	USSS-27 (A)	Patna East	Patna	Middle School, Diwra								1				Shuttering & steel binding, बालू के कारण कार्य बंद	
114	2011-12	USSS-27 (B)	Patna East	Patna	Middle School, Samstichak						1						Shuttering & steel binding, बालू के कारण कार्य बंद	
115	2011-12	USSS-27 (C)	Patna East	Patna	Middle School, Pirbarhouna			1									LOA Issue. Available Land 40'-0" x 120'-0"	



S.N.	Session	Group No.	Division	Name of District	Name of School	Retender	Tender Process	Physical Status								Remarks		
								Not Start	Layout	Foundation	PL	Ground floor		1st Floor			Finishing	Complete
												LL	RL	LL	RL			
116	2011-12	USSS-27 (D)	Patna East	Patna	Middle School, Gangachak		1										NIT-46 (2015-16)	
117	2011-12	USSS-28-1	Patna East	Patna	Middle School, Karai			1									स्थल उपलब्ध कराने हेतु HM से L.No.-582 /20.11.16 द्वारा	
118	2011-12	USSS-8 (A)	Purnea	Purnea	Middle School Rupauli			1									LOA Issue. Land not registered in the name of school	
119	2011-12	USSS-8 (B)	Purnea	Purnea	Middle School Rampur Tilak East		1										Double Scheme	
120	2011-12	USSS-8 (C)	Purnea	Purnea	Middle School ,Mahendra Nagar Diyara	1											Retender. No Bidder	
121	2011-12	USSS-33 (A)	Patna West	Rohtas	Middle School, Parmdiha							1						
122	2011-12	USSS-33 (B)	Patna West	Rohtas	Middle School, Hathini					1								
123	2011-12	USSS-33 (C)	Patna West	Rohtas	Middle School, Itdhiyan									1				
124	2011-12	USSS-34-1	Patna West	Rohtas	Middle School, Gobardhanpur											1	Inaugurated 16.7.2017	
125	2011-12	USSS-34-2	Patna West	Rohtas	Middle School, Tandwa											1	Inaugurated 16.7.2017	
126	2011-12	USSS-34-3	Patna West	Rohtas	Middle School, Danwar											1	Inaugurated 16.7.2017	
127	2011-12	USSS-35 (A)	Patna West	Rohtas	Upgraded Middle School, Rehari									1				
128	2011-12	USSS-35 (B)	Patna West	Rohtas	Middle School, Majhiyawan									1			G+2, Second Floor Linter Level	
129	2011-12	USSS-35-3	Patna West	Rohtas	Middle School, Ghordihi			1										
130	2011-12	USSS-10 (A)	Kosi	Saharsa	Middle School Dhamsaina			1									LOA Issue	

S.N.	Session	Group No.	Division	Name of District	Name of School	Retender	Tender Process	Physical Status								Remarks		
								Not Start	Lay out	Fou nda tion	PL	Ground floor		1st Floor			Fini shing	Comp lete
												LL	RL	LL	RL			
131	2011-12	USSS-16-1	Darbhanga	Samastipur	Middle School Isar Tola				1									
132	2011-12	USSS-25-2	Munger	Sheikhpura	Upgraded Middle School, Diha							1					WORK STOPPED BY DIST ADMN (upto FF sill lv)	
133	2011-12	USSS-25-3	Munger	Sheikhpura	Middle School, Kutout										1		Inaugurated 16.7.2017. Handover	
134	2011-12	USSS-3 (A)	Tirhut West	Sheohar	Middle School Dhankaul					1								
135	2011-12	USSS-3 (B)	Tirhut West	Sheohar	Middle School Narayanpur			1									LOA Issue	
136	2011-12	USSS-3 (C)	Tirhut West	Sheohar	Middle School Khairadarp			1									LOA Issue	
137	2011-12	USSS-4 (A)	Tirhut East	Sitamarhi	Middle School Sutihara			1									LOA Issue. Land Dispute	
138	2011-12	USSS-4 (B)	Tirhut East	Sitamarhi	Middle School Bhantawari						1						Brick work above lintel is running	
139	2011-12	USSS-4 (C)	Tirhut East	Sitamarhi	Middle School Rajwara							1					SHUTTERING OF GF IN PROGRESS	
140	2011-12	USSS-14-1	Saran	Siwan	Middle School Sahadulpur										1			
141	2011-12	USSS-14-2	Saran	Siwan	Middle School Gamiyar			1										
142	2011-12	USSS-14-3	Saran	Siwan	Middle School Daraunda										1		Inaugurated on 16.07.2016. Handed Over	
143	2011-12	USSS-14-4	Saran	Siwan	Middle School, Baluya										1		Inaugurated 16.7.2017	
144	2011-12	USSS-14-5	Saran	Siwan	Middle School Barka Manjha										1		Inaugurated 16.7.2017	
145	2011-12	USSS-46-1	Saran	Siwan	Middle School Sikatiya			1									Land not available	

S.N.	Session	Group No.	Division	Name of District	Name of School	Retender	Tender Process	Physical Status										Remarks
								Not Start	Layout	Foundation	PL	Ground floor		1st Floor		Finishing	Complete	
												LL	RL	LL	RL			
146	2011-12	USSS-46-2	Saran	Siwan	Middle School Kilpur										1			
147	2011-12	USSS-46-3	Saran	Siwan	Middle School Pratapur												1	
148	2011-12	USSS-46-4	Saran	Siwan	Middle School Shivpur Sakra			1									Land Problem. No Self Land of School.	
149	2011-12	USSS-46-5	Saran	Siwan	Middle School Balaipur										1			
150	2011-12	USSS-15 (A)	Tirhut East	Vaishali	Upgraded Middle School Panapur Silaut					1							Brick work up to tie band	
151	2011-12	USSS-15 (B)	Tirhut East	Vaishali	Upgraded Middle School Totha					1								
152	2011-12	USSS-15 (C)	Tirhut East	Vaishali	Middle School Shital Bhakurhar					1								
153	2011-12	USSS-1 (A)	Tirhut West	West Champaran	Govt. Middle School Kumhiya			1									LOA Issue	
154	2011-12	USSS-1 (B)	Tirhut West	West Champaran	Middle School Panchgawa			1									LOA Issue	
155	2011-12	USSS-1 (C)	Tirhut West	West Champaran	Middle School Donwar							1						
156	2011-12	USSS-1 (D)	Tirhut West	West Champaran	Ugraded middle school malahi tola			1									LOA Issue	
<b>Total No. of Construction of USSS (Upgraded Senior Secondary School) (2011-12)</b>						<b>7</b>	<b>8</b>	<b>51</b>	<b>8</b>	<b>12</b>	<b>6</b>	<b>3</b>	<b>15</b>	<b>3</b>	<b>11</b>	<b>15</b>	<b>17</b>	