

बिहार राज्य शैक्षणिक आधारभूत संरचना विकास निगम लिमिटेड BIHAR STATE EDUCATIONAL INFRASTRUCTURE DEVELOPMENT CORPORATION LTD.

(A Govt. of Bihar Undertaking) ISO 9001:14001;OHSAS 18001

Shiksha Bhawan, Bihar Rashtrabhasa, Parishad Campus, Acharya Shivpujan Sahay Path, Saidpur, Patna-800004

Tel. No: 0612 - 2660850 *Fax No: 0612 - 2660256 E-mail: bseidc@gmail.com * Website: http://www.bseidc.in * CIN: U80301BR2010SGC015859

निविदा आमंत्रण सूचना संख्या -27 वर्ष 2023-24 SBD/ F2 आधारित प्रतिशत दर निविदा

(केवल ई-टेन्डरिंग पद्धति के अनुसार वेबसाइट www.eproc2.bihar.gov.in पर)

बिहार राज्य अंतर्गत विभिन्न कार्यो हेतु निविदा आमंत्रित की जाती है। कोई भी संवेदक जो केन्द्रीय/राज्य सरकार/सार्वजनिक क्षेत्रों में निबंधित हो, निविदा में भाग ले सकते हैं परन्तु इस निगम का रजिस्ट्रेशन कार्य के आवंटन के बाद कराना अनिवार्य होगा।

| SI No. | Name of Work | BOQ Amount (In Lacs) | EMD (In Lacs) | Cost of BOQ (In Rs.) | Beltron Bid Processing Fee | Period of Completion |
|-----------|------------------------------------------------------------------------------------------------------------|-------------------------|------------------|----------------------------|------------------------------------------|-------------------------|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 |
| 1 | Construction of Additional Pre-Fab Structure in Boys & Girls Hostels at PTEC B.N.R Guljarbag Patna | 258.54 | 5.18 | 10,000/ | As appeared on e-tendering website | 06 Month |
| 2 | Construction of Additional Pre-Fab Structure in Boys & Girls Hostels at PTEC Barh Patna | 258.54 | 5.18 | 10,000/ | As appeared on e-tendering website | 06 Month |
| 3 | Construction of Additional Pre-Fab Structure in Boys & Girls Hostels at PTEC Mahandru Patna | 415.6 | 8.32 | 10,000/ | As appeared on e-tendering website | 06 Month |
| 4 | Construction of Additional Pre-Fab Structure in Boys & Girls Hostels at PTEC Masaudhi Patna | 415.6 | 8.32 | 10,000/ | As appeared on e-tendering website | 06 Month |
| 5 | Construction of Additional Pre-Fab Structure in Boys & Girls Hostels at DIET Vikram Patna | 415.6 | 8.32 | 10,000/ | As appeared on e-tendering website | 06 Month |
| 6 | Construction of Additional Pre-Fab Structure in Boys Hostel at CTE Building at Barh | 207.8 | 4.16 | 10,000/ | As appeared on e-tendering website | 06 Month |
| 7 | Construction of Additional Pre-Fab Structure in Boys & Girls Hostels at DIET Noorsarai Nalanda | 258.54 | 5.18 | 10,000/ | As appeared on e-tendering website | 06 Month |
| 8 | Construction of Additional Pre-Fab Structure in Boys & Girls Hostels at PTEC Bihiya Bhojpur | 415.6 | 8.32 | 10,000/ | As appeared on e-tendering website | 06 Month |
| 9 | Construction of Additional Pre-Fab Structure in Boys & Girls Hostels at PTEC Sasaram Rohtas | 415.6 | 8.32 | 10,000/ | As appeared on e-tendering website | 06 Month |
| 10 | Construction of Additional Pre-Fab Structure in Boys & Girls Hostels at DIET Rohtas Sasaram | 415.6 | 8.32 | 10,000/ | As appeared on e-tendering website | 06 Month |
| 11 | Construction of Additional Pre-Fab Structure in Boys & Girls Hostels at DIET Mohania Kaimur | 415.6 | 8.32 | 10,000/ | As appeared on e-tendering website | 06 Month |
| 12 | Construction of Additional Pre-Fab Structure in Boys & Girls Hostels at DIET Dumrao Buxar | 415.6 | 8.32 | 10,000/ | As appeared on e-tendering website | 06 Month |
| 13 | Construction of Additional Pre-Fab Structure in Boys & Girls Hostels at CTE Building at Dumrao,Buxar | 415.6 | 8.32 | 10,000/ | As appeared on e-tendering website | 06 Month |



| 14 | Construction of Additional Pre-Fab Structure in Boys & Girls Hostels at CTE Gaya | 258.54 | 5.18 | 10,000/ | As appeared on e-tendering website | 06 Month |
|-----|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------|------|---------|------------------------------------------|----------|
| 15 | Construction of Additional Pre-Fab Structure in Boys & Girls Hostels at Construction of Additional Pre-Fab Structure in Boys & Girls Hostels at PTEC Sherghati Gaya | 258.54 | 5.18 | 10,000/ | As appeared on e-tendering website | 06 Month |
| 16 | Construction of Additional Pre-Fab Structure in Boys & Girls Hostels at PTEC Shahpur Aurangabad | 258.54 | 5.18 | 10,000/ | As appeared on e-tendering website | 06 Month |
| 17 | Construction of Additional Pre-Fab Structure in Boys & Girls Hostels at DIET Tarar Daudnagar Aurangabad | 258.54 | 5.18 | 10,000/ | As appeared on e-tendering website | 06 Month |
| 18 | Construction of Additional Pre-Fab Structure in Boys Hostels at CTE Building Tarar, Daudnagar Aurangabad | 129.27 | 2.59 | 10,000/ | As appeared on e-tendering website | 06 Month |
| 19 | Construction of Additional Pre-Fab Structure in Boys & Girls Hostels at DIET Nawada | 258,54 | 5.18 | 10,000/ | As appeared on e-tendering website | 06 Month |
| 20 | Construction of Additional Pre-Fab Structure in Boys & Girls Hostels at DIET Building at Dogra, Hulasganj, jehanabad | 415.60 | 8.32 | 10,000/ | As appeared on e-tendering website | 06 Month |
| 21 | Construction of Additional Pre-Fab Structure in Boys & Girls Hostels DIET Building at Haibatpur,Arwal | 415.6 | 8.32 | 10,000/ | As appeared on e-tendering website | 06 Month |
| 22 | Construction of Additional Pre-Fab Structure in Boys & Girls Hostels PTEC Haveli Kharagpur Munger | 415.6 | 8.32 | 10,000/ | As appeared on e-tendering website | 06 Month |
| 23 | Construction of Additional Pre-Fab Structure in Boys & Girls Hostels DIET Purabsarai Munger | 415.6 | 8.32 | 10,000/ | As appeared on e-tendering website | 06 Month |
| 24 | Construction of Additional Pre-Fab Structure in Boys & Girls Hostels CTE Building at Haveli, Kharagpur | 415.6 | 8.32 | 10,000/ | As appeared on e-tendering website | 06 Month |
| 25 | Construction of Additional Pre-Fab Structure in Boys & Girls Hostels DIET Ramganj, Khagaria | 415.6 | 8.32 | 10,000/ | As appeared on e-tendering website | 06 Month |
| 26 | Construction of Additional Pre-Fab Structure in Boys & Girls Hostels DIET Lakhisarai | 258.54 | 5.18 | 10,000/ | As appeared on e-tendering website | 06 Month |
| 27 | Construction of Additional Pre-Fab Structure in Boys & Girls Hostels DIET Building at Giddhaur,Jamui | 415.6 | 8.32 | 10,000/ | As appeared on e-tendering website | 06 Month |
| ,28 | Construction of Additional Pre-Fab Structure in Boys & Girls Hostels DIET Sheikhpura | 415.6 | 8.32 | 10,000/ | As appeared on e-tendering website | 06 Month |
| 29 | Construction of Additional Pre-Fab Structure in Boys & Girls Hostels PTEC Vishnupur Begusarai | 415.6 | 8.32 | 10,000/ | As appeared on e-tendering website | 06 Month |
| 30 | Construction of Additional Pre-Fab Structure in Boys & Girls Hostels DIET Shahpur Begusarai | 258.54 | 5.18 | 10,000/ | As appeared on e-tendering website | 06 Month |



| | Construction of Additional Pre-Fab | | | | As appeared on | |
|----|-------------------------------------------|--------|----------|---------|-------------------------------|--------------|
| 31 | Structure in Boys & Girls Hostels CTE | 415.6 | 8.32 | 10,000/ | e-tendering | 06 Month |
| 31 | Bhagalpur | | | | website | |
| | Construction of Additional Pre-Fab | | | | As appeared on | |
| 32 | Structure in Boys & Girls Hostels PTEC | 258.54 | 5.18 | 10,000/ | e-tendering website | 06 Month |
| 32 | Nagarpara Bhagalpur | | | | Website | |
| | Construction of Additional Pre-Fab | | | | As appeared on | |
| 33 | Structure in Boys & Girls Hostels PTEC | 415.6 | 8.32 | 10,000/ | e-tendering website | 06 Month |
| | Phulwaria Bhagalpur | | | | | |
| | Construction of Additional Pre-Fab | | | | As appeared on | |
| 34 | Structure in Boys & Girls Hostels DIET | 415.6 | 8.32 | 10,000/ | e-tendering website | 06 Month |
| | Banka | | | | | |
| | Construction of Additional Pre-Fab | | | | As appeared on | 06 Manah |
| 35 | Structure in Boys & Girls Hostels DIET | 415.6 | 8.32 | 10,000/ | e-tendering website | 06 Month |
| | Shree Nagar, Purnia | | | | | |
| | Construction of Additional Pre-Fab | : | | 10.0001 | As appeared on | O.C. Manth |
| 36 | Structure in Boys & Girls Hostels CTE | 415.6 | 8.32 | 10,000/ | e-tendering website | .06 Month |
| | Building at Purnia | | | | | |
| | Construction of Additional Pre-Fab | | | 10.000/ | As appeared on | 06 Month |
| 37 | Structure in Boys & Girls Hostels BIET | 258.54 | 5.18 | 10,000/ | e-tendering website | OO MOHUI |
| | Musapur Katihar | | | | | |
| | Construction of Additional Pre-Fab | | | 10.000/ | As appeared on | 06 Month |
| 38 | Structure in Boys & Girls Hostels DIET | 415.6 | 8.32 | 10,000/ | e-tendering website | 00 Month |
| | Tikapatti Katihar | | <u> </u> | | - | |
| | Construction of Additional Pre-Fab | | | 10.000/ | As appeared on | 06 Month |
| 39 | Structure in Boys & Girls Hostels DIET | 415.6 | 8.32 | 10,000/ | e-tendering website | 00 Month |
| | Forbesganj Araria | | | | | |
| | Construction of Additional Pre-Fab | | F 40 | 10.000/ | As appeared on e-tendering | 06 Month |
| 40 | Structure in Boys & Girls Hostels CTE | 258.54 | 5.18 | 10,000/ | website | 00 Mondi |
| | Building at Forbesganj Araria | | | | | |
| | Construction of Additional Pre-Fab | 250.54 | F 10 | 10,000/ | As appeared on e-tendering | 06 Month |
| 41 | Structure in Boys & Girls Hostels at DIET | 258.54 | 5.18 | 10,000/ | website | 0077074 |
| | Kishanganj | | | | | |
| | Construction of Additional Pre-Fab | 41F.C | 0 22 | 10,000/ | As appeared on e-tendering | 06 Month |
| 42 | Structure in Boys & Girls Hostels at CTE | 415.6 | 8.32 | 10,000/ | website | 00.710.11.11 |
| | Saharsa | | | | | |
| 43 | Construction of Additional Pre-Fab | 250.54 | 5.18 | 10,000/ | As appeared on e-tendering | 06 Month |
| 43 | Structure in Boys & Girls Hostels at PTEC | 258.54 | 5.10 | 10,000/ | website | |
| | Sukhasan Manhara Madhepura | | | | | |
| | Construction of Additional Pre-Fab | 415.6 | 8.32 | 10,000/ | As appeared on e-tendering | 06 Month |
| 44 | · | 415.0 | 0.52 | 10,000 | website | |
| | Madhepura | | - | | | |
| | Construction of Additional Pre-Fab | 415.6 | 8.32 | 10,000/ | As appeared on e-tendering | 06 Month |
| 45 | | 413.0 | 0.52 | 10,000 | website | |
| | Building at Basaha, Supaul | | | | | |
| | Construction of Additional Pre-Fab | 258.54 | 5.18 | 10.000/ | As appeared on e-tendering | 06 Month |
| 46 | • | 230.34 | 3.10 | 1.0,000 | website | |
| | Madhopati Darbhanga | | | | | |
| | Construction of Additional Pre-Fab | 258.54 | 5.18 | 10,000/ | As appeared or e-tendering | 06 Month |
| 47 | , | 250.54 | 3.10 | .0,000 | website | |
| | Quilaghat Darbhanga | | | | | |
| | Construction of Additional Pre-Fab | 415.6 | 8.32 | 10,000/ | As appeared or e-tendering | 06 Month |
| 48 | · · | 413.0 | 0.32 | 10,000 | website | |
| | Ghoghardiha Madhubani | | | | | |



| 49 | Construction of Additional Pre-Fab Structure in Boys & Girls Hostels at DIET Narar Madhubani | 415.6 | 8.32 | 10,000/ | As appeared on e-tendering website | 06 Month |
|----|---------------------------------------------------------------------------------------------------------------|--------|------|---------|------------------------------------------|----------|
| 50 | Construction of Additional Pre-Fab Structure in Boys & Girls Hostels at CTE Samastipur | 258.54 | 5.18 | 10,000/ | As appeared on e-tendering website | 06 Month |
| 51 | Construction of Additional Pre-Fab Structure in Boys & Girls Hostels at PTEC Shahpur Patori Samastipur | 258.54 | 5.18 | 10,000/ | As appeared on e-tendering website | 06 Month |
| 52 | Construction of Additional Pre-Fab Structure in Boys & Girls Hostels at PTEC Rampur Jalalpur Samastipur | 415.6 | 8.32 | 10,000/ | As appeared on e-tendering website | 06 Month |
| 53 | Construction of Additional Pre-Fab Structure in Boys & Girls Hostels at DIET Pusa Samastipur | 415.6 | 8.32 | 10,000/ | As appeared on e-tendering website | 06 Month |
| 54 | Construction of Additional Pre-Fab Structure in Boys & Girls Hostels at CTE Turki Muzaffarpur | 258.54 | 5.18 | 10,000/ | As appeared on e-tendering website | 06 Month |
| 55 | Construction of Additional Pre-Fab Structure in Boys & Girls Hostels at PTEC Patahi Muzaffarpur | 415.6 | 8.32 | 10,000/ | As appeared on e-tendering website | 06 Month |
| 56 | Construction of Additional Pre-Fab Structure in Boys & Girls Hostels at PTEC Chandwara Muzaffarpur | 415.6 | 8.32 | 10,000/ | As appeared on e-tendering website | 06 Month |
| 57 | Construction of Additional Pre-Fab Structure in Boys & Girls Hostels at PTEC Pokhraira Muzaffarpur | 258.54 | 5.18 | 10,000/ | As appeared on e-tendering website | 06 Month |
| 58 | Construction of Additional Pre-Fab Structure in Boys & Girls Hostels at PTEC Surhattha Vaishali | 415.6 | 8.32 | 10,000/ | As appeared on e-tendering website | 06 Month |
| 59 | Construction of Additional Pre-Fab Structure in Boys & Girls Hostels at BIET Dariyapur East Champaran | 258.54 | 5.18 | 10,000/ | As appeared on e-tendering website | 06 Month |
| 60 | Construction of Additional Pre-Fab Structure in Boys & Girls Hostels at DIET Motihari East Champaran | 415.6 | 8.32 | 10,000/ | As appeared on e-tendering website | 06 Month |
| 61 | Construction of Additional Pre-Fab Structure in Boys & Girls Hostels at BIET Valmikinagar W. Champaran | 258.54 | 5.18 | 10,000/ | As appeared on e-tendering website | 06 Month |
| 62 | Construction of Additional Pre-Fab Structure in Boys & Girls Hostels at DIET Kumarbag W.Champaran | 415.6 | 8.32 | 10,000/ | As appeared on e-tendering website | 06 Month |
| 63 | Construction of Additional Pre-Fab Structure in Boys & Girls Hostels at CTE Building at Kumarbag | 415.6 | 8.32 | 10,000/ | As appeared on e-tendering website | 06 Month |
| 64 | Construction of Additional Pre-Fab Structure in Boys & Girls Hostels at DIET Sheohar | 258.54 | 5.18 | 10,000/ | As appeared on e-tendering website | 06 Month |
| 65 | Construction of Additional Pre-Fab Structure in Boys & Girls Hostels at CTE Chapra | 258.54 | 5.18 | 10,000/ | As appeared on e-tendering website | 06 Month |
| 66 | Construction of Additional Pre-Fab Structure in Boys & Girls Hostels at PTEC Bangra Saran | 258.54 | 5.18 | 10,000/ | As appeared on e-tendering website | 06 Month |



| 67 | Construction of Additional Pre-Fab Structure in Boys Hostel at DIET Sonpur Saran | 207.8 | 4.16 | 10,000/ | As appeared on e-tendering website | 06 Month |
|----|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------|------|---------|------------------------------------------|----------|
| 68 | Construction of Additional Pre-Fab Structure in Boys & Girls Hostels at DIET Thawe Gopalganj | 415.6 | 8.32 | 10,000/ | As appeared on e-tendering website | 06 Month |
| 69 | Construction of Additional Pre-Fab Structure in Boys & Girls Hostels at PTEC Siwan | 415.6 | 8.32 | 10,000/ | As appeared on e-tendering website | 06 Month |
| 70 | Construction of Additional Pre-Fab Structure in Boys & Girls Hostels at DIET Siwan | 415.6 | 8.32 | 10,000/ | As appeared on e-tendering website | 06 Month |
| 71 | Construction of Additional Pre-Fab Structure in Boys Hostels at CTE Building at Siwan | 207.8 | 4.16 | 10,000/ | As appeared on e-tendering website | 06 Month |
| 72 | Construction of School Building (G+1) at Taramani Bhagwan Saw High School Koilwar, Bhojpur. | 465.00 | 9.30 | 10,000/ | As appeared on e-tendering website | 15 Month |
| 73 | Upgradation and Renovation of Existing School Building at Bankipur Girls High School, Patna. | 465.00 | 9.30 | 10,000/ | As appeared on e-tendering website | 6 Month |
| 74 | Upgradation and Renovation of Existing School Building at Patna Collegiate High School Patna. | 465.00 | 9.30 | 10,000/ | As appeared on e-tendering website | 6 Month |
| 75 | Construction of Boundary Wall (300 m) at Primary School Bela Bigha Block Belaganj Dist- Gaya. | 37.28 | 0.74 | 5,000/ | As appeared on e-tendering website | 3 Month |
| 76 | Construction of Boundary Wall (380 m) at Middle School Pia Bigha Block Belaganj Dist- Gaya & Boundary Wall (90 m) at Middle School Amar Singh Bigha Block Belaganj Dist- Gaya | 58.38 | 1.16 | 10,000/ | As appeared on e-tendering website | 3 Month |

नोट:-(i) प्राक्कलित राशि घट या बढ़ सकती है एवं तद्नुसार अग्रधन की राशि घट या बढ़ सकती है।

(ii) वेबसाईट:www.eproc2.bihar.gov.in पर अंकित प्राक्कलित राशि, अग्रधन की राशि एवं परिमाण विपन्न की राशि अंतिम रूप से मान्य होगा।

(iii) प्राक्कलित राशि 2.0 करोड से अधिक की निविदा SBD एवं 2.0 करोड से कम की निविदा F2 आधारित होगा ।

(1) परिमाण विपत्र प्राप्त करने(डाउनलोड / अपलोड) की अवधि एवं समय:— दिनांक—10.10.2023 से 16.10.2023, 15:00 बजे तक।

(2) प्री बिड मीटिंग का समय, स्थान एवं तिथि

:--दिनांक:--12.10.2023, 15:00 घंटा तक, मुख्य अभियंता का कार्यालय, बिहार राज्य शैक्षणिक आधारभूत संरचना विकास निगम, पटना।

(3) शपथ-पत्र एवं अग्रधन की मूल प्रति जमा करने की अंतिम तिथि,समय एवं स्थान

:- दिनांक-17.10.2023 (अवकाश घोषित होने पर अगला कार्य दिवस), समय- 15:00 बजे तक, बिहार राज्य शैक्षणिक आधारभूत संरचना विकास निगम,

पटना ।

- (4) टेक्निकल बिड खोलने की तिथि एवं समय
- (5) दर खोलने की तिथि एवं समय
- (6) निविदा खोलने का स्थान
- (7) निविदा की वैधता की अवधि

- :- दिनांक 17.10.2023 समय- 15:30 बजे
- :- तकनीकी मूल्यांकन के बाद।
- :— वेबसाईट—www.eproc2.bihar.gov.in पर
- :- 120 दिन

(8) ई—टेन्डरिंग की प्रकिया में भाग लेने हेतु संवेदकों को पंजीकृत होना होगा, जिससे कि उन्हें उपयोगकर्ता का नाम (user ID) पासवर्ड (Password) अंकीय हस्ताक्षर (Digital Signature) निर्गत की जायेगी। यह उन्हें वेबसाईट www.eproc2.bihar.gov.in से डाउनलोड करने/टेन्डर की प्रक्रिया में भाग लेने की योग्यता प्रदान करेगा।

(9) ई—निविदा पत्र बेवसाईट www.eproc2.bihar.gov.in से प्राप्त किया जा सकता है। संवेदक द्वारा सिर्फ उपर्युक्त वेबसाईट से ही परिमाण विपत्र प्राप्त करने के उपरांत वेबसाईट पर ही इलेक्ट्रानिक निविदा पत्र को भरकर भेजना है। अन्य सभी महत्वपूर्ण कागजात / बैंक ड्राफ्ट / अग्रधन की राशि / सभी प्रमाण पत्र जो निविदा के लिए आवश्यक है को स्कैंन कर ई—निविदा के साथ संलग्न करना अनिवार्य है।

- (10) (西) Beltron Bid Processing Fee as appeared on the e-tendering website:- www.eproc2.bihar.gov.in & BOQ cost as mentioned is mandatory to be paid through e-payment mode i.e. Internet payment gateway, (Credit/Debit card), Net Banking, NEFT/RTGS" (Bids along with necessary online payments must be submitted through e-procurement portal www.eproc2.bihar.gov.in before the date and time specific in the NIT/Corrigendum. The department doesn't take any responsibility for the delay/Non submission of Tender/ Non Reconciliation of Online payment caused due to Non-availability of Internet Connection, Network Traffic/ Holidays or any other
- (ख) EMD Can be paid through e-Payment mode i.e. "Internet payment gateway (Credit/Debit Card), Net banking, NEFT/RTGS" या Bank Guarntee (एक करोड़ रु० से अधिक के कार्यों के लिये, Valid for 45 days beyond Bid Validity Period) के रूप में प्रबंध निदेशक का कार्यालय, बिहार राज्य शैक्षणिक आधारभूत संरचना विकास निगम लिमिटेड, पटना में दिनांक:-17.10. 2023 के 15:00 बजे तक स्वयं/निबंधित डाक/स्पीड पोस्ट द्वारा निश्चित रुप से जमा किया जाना आवश्यक है ऐसा नहीं करने पर निविदा मान्य नहीं होगा।

(ग) अग्रधन की राशि के रूप में Bank Demand Draft मान्य नही होगा।

- (11) Bidders are required to submit their valid Character Certificate issued by the Superintendent of Police (S.P.) as per direction of Additional Chief Secretary, Home Department of Bihar 01अ०म्०रा०को० / 2021 / 29 / अ०म्०रा० को०., पटना, दिनांक-25 जनवरी,2021.
- (12) सफल निविदाकार को परिमाण विपत्र की दर से कम दर उद्धत करने पर पथ निर्माण विभाग के अधिसूचना संख्या-447(S) दिनांक-16.01.2020 सहपठित ज्ञापांक-प्र•-6/द•बि• नियम-03-08/2006(अंश)-448(S)/पटना, दिनांक-16.01.2020 के आलोक में Additional Performance Guarantee जमा करना अनिवार्य होगा।

(13) Bidder should have valid registration with Employees Provident Fund Organization under EPF and Miscellaneous Provision Act,

1952 after award of the work

(14) निविदाकारों द्वारा इस्तेमाल किये जा रहे इन्टरनेट सर्विस में किसी प्रकार का व्यवधान उत्पन्न होने पर कोई भी दावा मान्य नहीं होगा। निविदाकारों को सलाह दी जाती है कि अपने निविदा को समय रहते उपर्युक्त वेबसाइट पर अपलोड कर लें। ताकि अंतिम समय में होनेवाले किसी प्रकार के व्यवधान से बच सकें।

(15) निविदाकार निविदा डालने से पहले अपने स्तर से भी प्रस्तावित कार्य स्थल पर भूमि उपलब्धता के संबंध में आश्वरत हो लेगे।

(16) Even though the bidders meet the qualifying criteria, they are subject to be disqualified if they have record of poor performance such as abandoning the works, not properly completing the contract, inordinate delays in completion, litigation history or financial failure in the work of this Corporation.

(17) बिहार राज्य शैक्षणिक आधारभूत संरचना विकास निगम (BSEIDC) के निदेशक पार्षद की 41वीं बैठक में प्रख्यापित ठीकेदारी निबंधन नियमावली 2012 एवं कार्यालय आदेश संख्या—73 सह—पठित ज्ञापांक—BSEIDC/TECH/997/2022-4178, दिनांक—02.06. 2022 द्वारा दंड प्रावधान लागू होगा।

(18) किसी भी प्रकार की जानकारी अथवा शुद्धि पत्र को वेबसाईट www.eproc2.bihar.gov.in/www.bseidc.in पर प्रकाशित किया जायेगा। बिना कारण बताये निविदा या उसके अंश को अस्वीकृत करने / रदद करने का अधिकार सक्षम पदाधिकारी को

(ja) विशेष जानकारी हेतु अधोहस्ताक्षरी के कार्यालय में कार्य अवधि में सम्पर्क किया जा सकता है। ई—टेन्डरिंग की प्रक्रिया से संबंधित किसी भी प्रकार की जानकारी/सूचना हेतु eProc 2.0 Help Desk Address: mjunction services limited RJ complex, 2nd Floor, Canara Bank Campus, Khajpura, Ashiana Road, P.S. - Shastri Nagar, Patna 800014, Bihar Toll Wee Number: 18005726571.

🚜 मुख्य अभियंता