

BIHAR STATE EDUCATIONAL INFRASTRUCTURE DEVELOPMENT CORPORATION LIMITED, PATNA.

SUMMARY OF PROJECTS

As On:- 30/04/2016

S. N.	PROJECT	Total Sanctioned	Contract Awarded	Physical Status										Summary			Inaugurtated	Recieved Amount (in Lakh)	Fin. Exp. (in Lakhs) as on 30.04.2016	Financial Achievement (%)
				Lay-out	Foundation	PL	Ground floor		1 st Floor		2nd Floor		Finishing	Complete	In-Progress	Not start				
							LL	RL	LL	RL	LL	RL								
	DIET Institutional-	26	25	3	4	1	0	2	1	1	0	1	8	2	21	2	0	38944.59	22296.06	57.25%
1	DIET Boys Hostel-	26	25	2	4	1	1	2	0	2	0	3	7	2	22	1	0			
	DIET Girls Hostel-	26	25	3	2	3	1	0	0	0	0	0	9	1	18	6	0			
	DIET Principal Quarter-	26	25	1	1	0	1	0	0	0	0	0	4	0	7	18	0			
	PTEC Institutional-	22	21	0	5	1	0	3	0	3	0	1	4	1	17	3	0			
2	PTEC Boys Hostel-	22	21	2	3	2	0	0	0	2	0	0	9	1	18	2	0			
	PTEC Girls Hostel-	22	21	1	5	0	0	1	0	0	0	2	8	1	17	3	0			
	PTEC Principal Quarter-	22	21	0	4	0	2	4	0	0	0	0	8	0	18	3	0			
	CTE Institutional-	6	5	1	0	1	0	0	0	0	0	0	0	0	2	3	0			
3	CTE Boys Hostel-	6	5	0	2	0	0	0	0	1	0	0	0	0	3	2	0			
	CTE Girls Hostel-	6	5	0	1	0	0	2	0	0	0	0	0	0	3	2	0			
	CTE Principal Quarter-	6	5	1	0	0	0	1	0	0	0	0	0	0	2	3	0			
	BITE Institutional-	4	4	0	0	1	0	0	0	0	0	0	0	0	1	3	0			
4	BITE Boys Hostel-	4	4	0	1	0	1	0	0	0	0	0	0	0	2	2	0			
	BITE Girls Hostel-	4	4	0	1	0	0	0	0	0	0	0	0	0	1	3	0			
	BITE Principal Quarter-	4	4	0	0	0	0	0	0	0	0	0	0	0	0	4	0			