

BSEIDC , PATNA

Physical Progress report of MSDP Schemes

Name of Scheme-Additional Class Room (ACR)

Empower Committee- 86

Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Unit	Physical Report							Expected date of completion	Remarks			
						Lay-out	Foundation	PL	Ground floor		1st Floor				Finishing	Complete	Not Started
									LL	RL	LL	RL					
1	ACR	East Champaran	BANJARIYA	Sunderman High School (4)	4							4		Handed Over			
2	ACR	Vaisali	चेहराकलॉ	AbabkarpurMadarsa (4)	4							4					
3	ACR	Vaisali	चेहराकलॉ	चेहराकलॉ मदरसा में चार अतिरिक्त वर्ग कक्ष का निर्माण कार्य। (4)	4							4		Handed Over			
4	ACR	Sitamarhi	बाजपट्टी	श्री बाबूलाल लक्ष्मण चौधरी उच्च विद्यालय में दो अतिरिक्त वर्ग कक्ष का निर्माण कार्य। (2)	2							2		Handed Over			
5	ACR	Sitamarhi	बाजपट्टी	प्रोजेक्ट बालिका उच्च विद्यालय, बहेड़ा में दो अतिरिक्त वर्ग कक्ष का निर्माण कार्य। (2)	2							2		Handed Over			
6	ACR	Sitamarhi	बाजपट्टी	राजकीय मध्य विद्यालय, बेला शातीकुटिर में दो अतिरिक्त वर्ग कक्ष का निर्माण कार्य। (2)	2							2		Handed Over			
7	ACR	Gopalganj	Thawe	Ramchandrapur High School, Thawe (6)	6							6					
8	ACR	Bhagalpur	सन्हौला	मदरसा काशीमुल ऊलूम, बेलधिया में दो अतिरिक्त वर्ग कक्ष का निर्माण कार्य। ; (2)	2							2					
9	ACR	Bhagalpur	सन्हौला	मदरसा इसलाहू मुस्लिममिन, भोसखाप में दो अतिरिक्त वर्ग कक्ष का निर्माण कार्य। (2)	2							2					

Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Unit	Physical Report									Expected date of completion	Remarks	
						Lay-out	Foundation	PL	Ground floor		1st Floor		Finishing	Complete			Not Started
									LL	RL	LL	RL					
10	ACR	Bhagalpur	सन्हौला	मदरसा इसलामिया याकूब नगर, देवकुंडा में दो अतिरिक्त वर्ग कक्ष का निर्माण कार्य। (2)	2									2		Land not available Security Money refunded	
11	ACR	Bhagalpur	सन्हौला	मदरसा जमेउला ऊलूम चकनाथ्यु में दो अतिरिक्त वर्ग कक्ष का निर्माण कार्य। (2)	2									2		Land not available	
12	ACR	Bhagalpur	सन्हौला	मदरसा इसलामिया अनवारूल होदा, छोटी नाकी में दो अतिरिक्त वर्ग कक्ष का निर्माण कार्य। (2)	2								2				
13	ACR	Bhagalpur	जगदीशपुर	मदरसा अनीसूल हुस्ना में दो अतिरिक्त वर्ग कक्ष का निर्माण कार्य। (2)	2								2				
14	ACR	Bhagalpur	जगदीशपुर	मदरसा मकसूदूल ऊलूम में दो अतिरिक्त वर्ग कक्ष का निर्माण कार्य। (2)	2								2				
15	ACR	Nalanda		Sahokhar High School (3)	3								3				
16	ACR	Nalanda		Sarvodaya High School,Sohsarai (1)	1									1		Letter issued for dismentling	
17	ACR	Nalanda		Govt. Town High School At ManiramAkhara (3)	3								3			Hand over	
18	ACR	Nalanda		Rajkiyakrit Kanya High School Sohsarai (1)	1								1			Hand over	
					46	0	0	0	0	0	0	0	12	29	5		

Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Unit	Physical Report							Expected date of completion	Remarks			
						Lay-out	Foundation	PL	Ground floor		1st Floor				Finishing	Complete	Not Started
									LL	RL	LL	RL					

Physical Progress report of MSDP Schemes

Name of Scheme-Additional Class Room (ACR)

Empower Committee- 97

1	ACR	Samastipur	ताजपुर	उच्च विद्यालय ताजपुर (6)	6		6										
2	ACR	Samastipur	ताजपुर	प्राथमिक विद्यालय कसबाटोला(6)	6									6			
3	ACR	Samastipur	ताजपुर	उत्क्रमित मध्य विद्यालय सरसौना(3)	3									3			LOA in process
4	ACR	Samastipur	ताजपुर	उत्क्रमित मध्य विद्यालय पूर्वी बालक(4)	4								4				Handed Over
5	ACR	Samastipur	ताजपुर	प्राथमिक विद्यालय भेराखेरा उर्दू तातेरटोल(4)	4									4			No bidder in Retender (NIT-47/18-19 dt-10.09.18. Again Retender in process (NIT-85/18-19 dt06.12.18)
6	ACR	Samastipur	ताजपुर	मध्य विद्यालय ताजपुर (4)	4					4							
7	ACR	Gopalganj	उचकागाँव	मध्य विद्यालय महेनचा(6)	6									6			
8	ACR	Siwan	सीवान सदर	जेड. ए. इस्लामिया महाविद्यालय(10)	10								10				Handed Over
9	ACR	Siwan	सीवान सदर	बी. एम. उच्च विद्यालय महादेवा(8)	8							8					
10	ACR	Siwan	सीवान सदर	इस्लामिया उच्च विद्यालय सीवान 5	5									5			
11	ACR	Siwan	सीवान सदर	नगरपालिका मध्य विद्यालय(4)	4									4			

Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Unit	Physical Report									Expected date of completion	Remarks	
						Lay-out	Foundation	PL	Ground floor		1st Floor		Finishing	Complete			Not Started
									LL	RL	LL	RL					
12	ACR	Siwan	सीवान सदर	प्राथमिक विद्यालय भोख मोहल्ला तेलहट्टा बाजार (5)	5									5		No Land	
13	ACR	Siwan	हसनपुरा	पब्लिक उच्च विद्यालय साहुली हसनपुरा (15)	15								15			Handed over	
14	ACR	Siwan	हसनपुरा	गाँधी स्मारक उच्च विद्यालय (10)	10								10			Handed over	
15	ACR	Siwan	हसनपुरा	बालिका उच्च विद्यालय हसनपुरा (5)	5							5					
16	ACR	Siwan	बरहरिया	जी. एम. उच्च विद्यालय बरहरिया (15)	15							15					
17	ACR	Siwan	बरहरिया	दीनदयालपुर उच्च विद्यालय (10)	10							10					
18	ACR	Siwan	हुसैनगंज	उत्क्रमित उर्दू मध्य विद्यालय जमालहट्टा (4)	4									4		No bidder in Retender (NIT-47/18-19 dt-10.09.18. Again Re-tender in process (NIT-85/18-19 dt06.12.18)	
19	ACR	Siwan	हुसैनगंज	उत्क्रमित उर्दू मध्य विद्यालय गोपालपुर (5)	5									5			
20	ACR	Siwan	हुसैनगंज	उत्क्रमित उर्दू मध्य विद्यालय तेतरिया (5)	5									5		LOA in process	
					134	0	6	0	0	0	4	0	28	49	47		

Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Unit	Physical Report										Expected date of completion	Remarks
						Lay-out	Foundation	PL	Ground floor		1st Floor		Finishing	Complete	Not Started		
									LL	RL	LL	RL					

Physical Progress report of MSDP Schemes

Name of Scheme-Additional Class Room (ACR)

Empower Committee- 107

1	ACR-201	Madhubani	Madhubani (Town)	Suri High School at Madhubani.(6)	6								6					
2	ACR-202	Madhubani	Bisfi	(i) High School at Parsauni (5)	5									5				
3		Madhubani		(ii) High School at Nahas Khangraitha(5)	5			5										
4		Madhubani		(iii) High School at Simiri (5)	5										5			
5		Madhubani		(iv) Upgraded School at Noorchak (12)	12									12				
6		Madhubani		(v) Middle School at AunsiBhabhangawa (18)	18								18					
7		Madhubani		(vi) Upgraded School at Bhairwa(11)	11									11				
8		Madhubani		(vii) Upgraded School at Shivaul (12)	12									12				
9		Madhubani		(viii) Upgraded School at Bardha (7)	7											7		Land Dispute
10	ACR-203	Bhagalpur	Sanhaura	Bari Adarsh High School(8)	8				8									
11		Supual		(i) Upgraded middle school, Balbhadrapur(4)	4										4			
12		Supual		(ii) Middle school at Narpatpatti(6)	6											6		

Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Unit	Physical Report									Expected date of completion	Remarks		
						Lay-out	Foundation	PL	Ground floor		1st Floor		Finishing	Complete			Not Started	
									LL	RL	LL	RL						
13	ACR-204	Supual	Basantpur	(iii) Upgarded middle school at Deenbandhi(6)	6									6	No bidder in Retender (NIT-53/18-19 dt-14.09.18 Again Retender in process (NIT-86/18-19 dt-13.12.18)			
14		Supual		(iv) Urdu middle school at Kamalpur (4)	4									4				
15		Supual		(v) Upgarded middle school at Parmanandpur (6)	6											6		
16		Supual		(vi) Middle school at Parsa Urdu(6)	6											6		
17		Supual		(vii) Middle school at Baria Kamal (2)	2											2		
18		Supual		(viii) Primary School at Kataiya(3)	3											3		
19		Supual		(ix)Upgarded middle school at Mohanpur (6)	6											6		
20		Supual		(x) Upgraded middle school at Shankarpur(6)	6											6		
21		ACR-205		Supual	Supaul Town	(i) Upgraded middle school at Jhakrahi, New muslimTola(12)	12							12				
22				Supual		(ii) Hazari Higher Secondary School at Supaul (12)	12									12		
23	Supual		(iii) Babujan vishveshwar Balika High School at Supaul (6)	6										6				

Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Unit	Physical Report							Expected date of completion	Remarks				
						Lay-out	Foundation	PL	Ground floor		1st Floor				Finishing	Complete	Not Started	
									LL	RL	LL	RL						
24		Supual		(iv) Higher Secondary School at Supaul (12)	12							12						
25	ACR-206	Sitamarhi	Parihar Block	Shri Gandhi High School (ACR with Stair room & Verandah) (1)	1								1		Handed Over			
26	ACR-207	East Champaran	Ramgarhwa	(i) Govt. High School at G.M. high school, Ramgarhwa (4)	4								4		Handed Over			
27		East Champaran		(ii) High school at Adhkaparia (4)	4				4									
28		East Champaran		(iii) S.S. High School at Raghunathpur (4)	4										4		Land Not Available	
29		East Champaran		(iv) High School at SukhiSemra (6)	6										6		Handed Over	
30		East Champaran		(v) R.D.P. girls high school at Ramgarhwa (6)	6										6		Handed Over	
31		ACR-208		East Champaran	Dhaka	(i) Govt. High School at High School Dhaka (6)	6									6		Handed Over
32	East Champaran		(ii) Sarjeet high school at Bhandar (6)	6											6		Handed Over	
33	East Champaran		(iii) Shri H.M. Balika High school at Kamarwa (6)	6												6		Insufficient Land
34	East Champaran		(iv) High School at Jataulia (6)	6												6		Land Not Available
35	ACR-209	East Champaran	Banjaria	(i) Govt. High School at High School Semra (8)	8									8		Handed Over		
36		East Champaran		(ii) Dr. ZakirHussain high school at Mohmmadpur (4)	4										4		Handed Over	
37	ACR-210	East Champaran	Narkatiaganj/ Chodadano	Govt. high school at JeetpurVishnupurwa (4)	4										4		LOA in process	

Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Unit	Physical Report							Expected date of completion	Remarks			
						Lay-out	Foundation	PL	Ground floor		1st Floor				Finishing	Complete	Not Started
									LL	RL	LL	RL					
38	ACR-211	East Champaran	Adanpur	(i) Bansidhar high school (6)	6								6			Handed Over	
39		East Champaran		(ii) Project girls high school (4)	4									4			Handed Over
					255	0	0	5	8	4	0	18	83	61	76		

Physical Progress report of MSDP Schemes

Name of Scheme-Additional Class Room (ACR)

Empower Committee- 110

1		सीतामढ़ी		एल० एम० उच्च विद्यालय पुपरी	2										2		Tender to be done
2		सीतामढ़ी		बालिका उच्च विद्यालय पुपरी	1										1		Tender to be done
					3	0	0	0	0	0	0	0	0	0	3	0	

Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Unit	Physical Report										Expected date of completion	Remarks
						Lay-out	Foundation	PL	Ground floor		1st Floor		Finishing	Complete	Not Started		
									LL	RL	LL	RL					
20		पूर्णियाँ	पूर्णियाँ पूर्व	उ० वि० चाँदी रजीगंज	4										4		
21	ACR-216	पूर्णियाँ	कसबा	कालानन्द उ० वि० कसबा	4										4	No bidder in Tetender NIT - 50 dt-14.09.18. Again Re-tender in process (NIT-83/18-19 DT-06.12.18)	
22		पूर्णियाँ	कसबा	के०डी० कन्या उ० वि० कसबा	4										4		
23		पूर्णियाँ	डगरुआ	कनक लाल उ० वि० सौरा	4										4		
24		पूर्णियाँ	डगरुआ	उ०वि० कन्हरिया	4										4		
25		पूर्णियाँ	डगरुआ	अबुल कलाम उ० वि० इचालो	4										4		
26		पूर्णियाँ	बायसी	प्रोजेक्ट कन्या उ० वि० बायसी	4										4		
27	ACR-217	पूर्णियाँ	बायसी	उ०वि० बायसी	4										4	No bidder in Tetender NIT - 50 dt-14.09.18. Again Re-tender in process (NIT-83/18-19 DT-06.12.18)	
28		पूर्णियाँ	अमौर	जनता उ० वि० विष्णुपुर	4										4		
29		पूर्णियाँ	बैसा	तारकनाथ उ० वि० पियाजी बैसा	4										4		
30		पूर्णियाँ	बैसा	उ०वि० रौटा, बैसा	4										4		
31		पूर्णियाँ	बैसा	उ०वि० कंजिया	4										4		
32	ACR-218	दरभंगा	जाले	+2 उच्च विद्यालय जाले (शौचालय सहित)	6										6	No bidder in Tender NIT - 51 dt-14.09.18. Again Re-tender in process (NIT-84/18-19 DT-06.12.18)	
33	ACR-219	दरभंगा	हयाघाट	+2 उच्च विद्यालय आनन्दपुर बालक (शौचालय सहित)	6										6	No bidder in Tender NIT - 51 dt-14.09.18. Again Re-tender in process (NIT-84/18-19 DT-06.12.18)	

Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Unit	Physical Report							Expected date of completion	Remarks			
						Lay-out	Foundation	PL	Ground floor		1st Floor				Finishing	Complete	Not Started
									LL	RL	LL	RL					
					262	0	17	0	2	0	0	0	0	0	0	0	

Physical Progress report of MSDP Schemes

Name of Scheme-Additional Class Room (ACR)

Empower Committee- 129

1	ACR-234	मधुबनी	रहिका	नागेन्द्र झा बालिका उच्च विद्यालय बसौली	3										3		No bidder in Tender NIT - 59 dt-19.09.18. Again Re-tender in process (NIT-90/18-19 DT-13.12.18)
2	ACR-235	मधुबनी	मधुबनी (एम)	शिवगंगा बालिका विद्यालय मधुबनी	6										6		No bidder in Tender NIT - 58 dt-19.09.18. Again Re-tender in process (NIT-89/18-19 DT-13.12.18)
3	ACR-236	अररिया	पलासी	नसीम ईण्टर कॉलेज डेहटी	8										8		Re-tender in process
4	ACR-237	अररिया	जोकीहाट	किसान डिग्री कॉलेज सिसौना, जोकीहाट	8										8		Re-tender in process
5		अररिया	फारबिसगंज	राजकीय उच्च विद्यालय फारबिसगंज	4										4		Re-tender to be done
6		भागलपुर	भागलपुर (एम0)	इंटर लेवल उर्दू गर्ल्स हाई स्कूल, भागलपुर (अतिरिक्त वर्ग कक्ष, शौचालय एवं पेयजल सहित)	4										4		Re-tender to be done
7		भागलपुर	भागलपुर (एम0)	एस0 एस0 बालिका उच्च विद्यालय, नाथनगर, वार्ड न0-20 (अतिरिक्त वर्ग कक्ष, शौचालय एवं पेयजल सहित)	8										8		Re-tender to be done
8		भागलपुर	सन्हौला	इंटर स्तरीय राष्ट्रीय उच्च विद्यालय, सनोखर हाट	4										4		Re-tender to be done
9		कटिहार	आजमनगर	माध्यमिक विद्यालय बरहट (दो कमरे शौचालय सहित)	2										2		Re-tender to be done
10				प्रोजेक्ट कन्या उच्च विद्यालय गोमकुलपुर के0 नगर	4										4		Previously Sanctioned in EC-110
11		पुर्णियाँ	के0 नगर	वैद्यनाथ उच्च विद्यालय जगनी चम्पानगर, के0 नगर	4										4		Previously Sanctioned in EC-111

Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Unit	Physical Report									Expected date of completion	Remarks	
						Lay-out	Foundation	PL	Ground floor		1st Floor		Finishing	Complete			Not Started
									LL	RL	LL	RL					
33	ACR-241	पश्चिमी चम्पारण	सिकटा	उच्चतर माध्यमिक विद्यालय पुरनिया	2	2											
				Sub Total	133	4	0	0	0	0	0	0	0	0	133	0	
Total No. of ACR Schools					833	4	23	5	10	4	4	18	123	139	526	0	