

Bihar State Educational Infrastructure Development Corporation Limited, Patna
Physical Status of Construction of Upgraded Senior Secondary School (USSS) 2013-14

Report Dated :30/04/2019

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status										Remarks	
					Not Start	Lay out	Fou nda tion	PL	Ground Floor		1st Floor		Fini shing	Comp lete		
									LL	RL	LL	RL				
1	USSS-104-1	ARARIA	Forbesganj	U.M.S. Subhankarpur												
2	USSS-103-1	ARARIA	Kurskata	U.M.S. Sonamani Godam												Inaugurated 16.7.2017
3	USSS-105(A)	ARARIA	Narpatganj	M.S. Basmatiya												Inaugurated 16.7.2016. Handover
4	USSS-105(B)	ARARIA	Narpatganj	M.S. Khaira												Inaugurated 16.7.2016. Handover
5	USSS-105(C)	ARARIA	Narpatganj	M.S. Maheshpatti												Inaugurated 16.7.2016. Handover
6	USSS-105(D)	ARARIA	Narpatganj	M.S. Tamganj												Inaugurated 16.7.2017
7	USSS-101-1	ARARIA	Raniganj	A. M. S. Kala Balua												Inaugurated 16.7.2016. Handover
8	USSS-102-1	ARARIA	Sikati	M. S. Barmasiya												Inaugurated 16.7.2017
9	USSS-111-1	BANKA	Banka	U. M. S. Hasiya												Inaugurated 16.7.2017. Handover
10	USSS-108 (A)	BANKA	Baonsi	M.S Madari												Inaugurated 16.7.2016. Handover
11	USSS-108 (B)	BANKA	Baonsi	U.M.S Phaga												Inaugurated 16.7.2017. Handover
12	USSS-112 (A)	BANKA	Belhar	M.S Darshniya												Inaugurated 16.7.2017. Handover

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status									Remarks	
					Not Start	Lay out	Fou nda tion	PL	Ground Floor		1st Floor		Fini shing		Comp lete
									LL	RL	LL	RL			
13	USSS-112 (B)	BANKA	Belhar	U.M.S, Bounka											Inaugurated 16.7.2017. Handover
14	USSS-109-1	BANKA	Chandan	U.M.S Koriya											Inaugurated 16.7.2016. Handover
15	USSS-109-2	BANKA	Chandan	M.S. Kendwar											Inaugurated 16.7.2016. Handover
16	USSS-106 (A)	BANKA	Katoriya	U.M.S Kerwar											Inaugurated 16.7.2016. Handover
17	USSS-106 (B)	BANKA	Katoriya	U.M.S Burhawa Bathan											Inaugurated 16.7.2017. Handover
18	USSS-106 (C)	BANKA	Katoriya	U.M.S Upar Chak Marhdiya											Inaugurated 16.7.2017. Handover
19	USSS-106 (D)	BANKA	Katoriya	M.S Jamdaha											Inaugurated 16.7.2016. Handover
20	USSS-106 (E)	BANKA	Katoriya	M.S Mochanma											Inaugurated 16.7.2016. Handover
21	USSS-106 (F)	BANKA	Katoriya	U.M.S Lila waran											Inaugurated 16.7.2016. Handover
22	USSS-106 (G)	BANKA	Katoriya	U.M.S Dhevermoh											Inaugurated 16.7.2017. Handover
23	USSS-107-1	BANKA	Rajaun	M.S Bhavan Kormama											Inaugurated 16.7.2017. Handover
24	USSS-116 (A)	DARBHANGA	Bahadurpur	M.S. Basatpur											
25	USSS-116 (B)	DARBHANGA	Bahadurpur	M.S. Dagarsam											
26	USSS-119(A)	DARBHANGA	Biraul	M.S. Kahuaa											

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status									Remarks	
					Not Start	Lay out	Fou nda tion	PL	Ground Floor		1st Floor		Fini shin g		Comp lete
									LL	RL	LL	RL			
27	USSS-120-1	DARBHANGA	Hanuman nagar	U.M.S. Basuara											Inaugurated 16.7.2016
28	USSS-114-1	DARBHANGA	Jale	U.M.S. Kaji Bahera											Inaugurated 16.7.2016. Handover
29	USSS-114-2	DARBHANGA	Jale	M.S. Basant											Inaugurated 16.7.2016. Handover
30	USSS-117-1	DARBHANGA	Manigachhi	M.S. Kankpur											Inaugurated 16.7.2017. Handover
31	USSS-121-1	DARBHANGA	Tardih	U.M.S. Kathra											
32	USSS-175-1	EAST CHAMPARAN	Adapur	UMS Pokhariya											Inaugurated 16.7.2016.
33	USSS-176-1	EAST CHAMPARAN	Banjariya	GMS Ajarwa											
34	USSS-179-1	EAST CHAMPARAN	Ghorasahan	GMS Tonwa											Inaugurated 16.7.2016.
35	USSS-180-1	EAST CHAMPARAN	Harsidhi	GMS Murarpur											Inaugurated 16.7.2016.
36	USSS-180-2	EAST CHAMPARAN	Harsidhi	GMS Bhada											Handover
37	USSS-183-1	EAST CHAMPARAN	Tetriya	GMS Narha Panapur											Inaugurated 16.7.2016. Handover
38	USSS-130-1	JAHANABAD	Hulasganj	Middle School, Gangapur											Handover
39	USSS-127 (A)	JAMUI	Gidhaur	M .S. Sewa											Inaugurated 16.7.2017
40	USSS-127 (B)	JAMUI	Gidhuar	M. S. , KEWAL											

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status									Remarks		
					Not Start	Lay out	Fou nda tion	PL	Ground Floor		1st Floor		Fini shin g		Comp lete	
									LL	RL	LL	RL				
41	USSS-129 (A)	JAMUI	Laxmipur	U M S Hathiyawar Taljhari												
42	USSS-129 (B)	JAMUI	Laxmipur	U M S Taliyadih												
43	USSS-129 (D)	JAMUI	Laxmipur	U M S Karra												
44	USSS-126 (B)	JAMUI	Sono	M S Sarebad												Inaugurated 16.7.2017
45	USSS-126 (C)	JAMUI	Sono	M S Agahra												Inaugurated 16.7.2017
46	USSS-126 (D)	JAMUI	Sono	M.S Charkapathar												Inaugurated 16.7.2017. S.F.R.L.(G+2)
47	USSS-140(A)	KATIHAR	Ajamnagar	M.S. Mukuria Dakshin Tola												Inaugurated 16.7.2017. Handover
48	USSS-138(A)	KATIHAR	Balrampur	U M.S. Hajiyaar Palsa												Inaugurated 16.7.2016.Handover
49	USSS-138(B)	KATIHAR	Balrampur	U M.S. Chilha Para												Inaugurated 16.7.2017. Handover
50	USSS-137-4	KATIHAR	Falka	U M.S. Musapur Ranga Kol												Handover
51	USSS-137-5	KATIHAR	Falka	U M.S. Tapua Gobindpur												Handover
52	USSS-133-1	KATIHAR	Hasanganj	M.S. Padam Pur												Inaugurated 16.7.2016. Handover
53	USSS-134-4	KATIHAR	Kodha	M.S. Rautara												Inaugurated 16.7.2016.
54	USSS-142-1	KATIHAR	Manihari	M.S. Kanta Kosh												Inaugurated 16.7.2016. Handover

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status										Remarks
					Not Start	Lay out	Fou nda tion	PL	Ground Floor		1st Floor		Fini shin g	Comp lete	
									LL	RL	LL	RL			
55	USSS-139-1	KATIHAR	Kadwa	M.S. Parbheli											Inaugurated 16.7.2016. Handover
56	USSS-136-1	KATIHAR	Sameli	M.S. Nawabganj											
57	USSS-144-1	KISHANGANJ	Kishanganj	UMS Teusa											Inaugurated 16.7.2016.
58	USSS-153-1	MADHEPURA	Bihariganj	M.S. Rahi											Handover
59	USSS-155-1	MADHEPURA	Udakishunganj	M.S.Uda											Inaugurated 16.7.2016 Handover
60	USSS-156-1	MADHUBANI	Benipatti	Middle School Nagwas											Inaugurated 16.7.2017
61	USSS-157-1	MADHUBANI	Bisfi	Middle School Gaudhol											Inaugurated 16.7.2017
62	USSS-158(B)	MADHUBANI	Ghoghradih	Middle School Amhi											Inaugurated 16.7.2017
63	USSS-160(A)	MADHUBANI	Madhepur	Middle School Kurso											
64	USSS-161(A)	MADHUBANI	Madhwapur	Middle School Basuki											Handover
65	USSS-161(B)	MADHUBANI	Madhwapur	Middle School Sujatpur											Inaugurated 16.7.2016. Handover
66	USSS-161(C)	MADHUBANI	Madhwapur	Middle School Trimuhan											Inaugurated 16.7.2016. Handover
67	USSS-125 (A)	MUNGER	Chakai	M S Saron											Inaugurated 16.7.2016
68	USSS-125 (B)	MUNGER	Chakai	M S Kiyajori											Inaugurated 16.7.2016

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status								Remarks		
					Not Start	Lay out	Fou nda tion	PL	Ground Floor		1st Floor			Fini shin g	Comp lete
									LL	RL	LL	RL			
69	USSS -124 (B)	MUNGER	Khaira	M.S Ghari Bishanpur											
70	USSS-162 (A)	NAWADA	Kawakol	UPS Rupai											Inaugurated 16.7.2017. Handover
71	USSS-162 (B)	NAWADA	Kawakol	UPS Lohgarwa											Inaugurated 16.7.2016. Handover
72	USSS-163 (A)	NAWADA	Sirdala	UPS Hemja Bhart											Inaugurated 16.7.2017. Handover
73	USSS-189 (B)	PURNEA	Banmankhi	M.S. Harimurhi											
74	USSS-187-1	PURNEA	Barhara Kothi	M.S. Laxmipur											Inaugurated 16.7.2016.. Handover
75	USSS-194 (A)	PURNEA	Dagarua	M.S. Kodheli											Inaugurated 16.7.2017. Handover
76	USSS-194 (B)	PURNEA	Dagarua	M.S. Belgchhi											Inaugurated 16.7.2017. Handover
77	USSS-192 (A)	PURNEA	Dhamdaha	M.S. Sanjha Ghat											Inaugurated 16.7.2017
78	USSS-192 (B)	PURNEA	Dhamdaha	M.S.Champawati											
79	USSS-190 (A)	PURNEA	Rupauli	M.S. Dumri											Inaugurated 16.7.2016.
80	USSS-190 (B)	PURNEA	Rupauli	M.S. Goriar											
81	USSS-193-1	PURNEA	Sri nagar	I. M. S. Garhi Baluwa											Inaugurated 16.7.2017
82	USSS-199-1	SHEOHAR	Dumri Katsari	M. S. Shyampur / M.S. Bathan											Constructed at M.S. Bhathan

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status									Remarks	
					Not Start	Lay out	Fou nda tion	PL	Ground Floor		1st Floor		Fini shin g		Comp lete
									LL	RL	LL	RL			
83	USSS-203(A)	SITAMARHI	Bokhada	M.S.Banaul											Inaugurated 16.7.2017. Handover
84	USSS-203(B)	SITAMARHI	Bokhada	M.S.Mahisautha											Inaugurated 16.7.2017. Handover
85	USSS-200-1	SITAMARHI	Dumara	M.S.Bishanpur											Inaugurated 16.7.2017. Handover
86	USSS-202 (A)	SITAMARHI	Parihar	M.S.Mahuawa											Inaugurated 16.7.2017. Handover
87	USSS-202 (B)	SITAMARHI	Parihar	M.S.Ghaghara Bazar											Inaugurated 16.7.2017. Handover
88	USSS-201-1	SITAMARHI	Sonbarsa	M.S. Indarwa-1											Inaugurated 16.7.2017. Handover
89	USSS-206(B)	SUPUAL	Kishanpur	MS sukhashan											Handover
90	USSS-207(C)	SUPUAL	Marauna	MS Hari											Handover
91	USSS-210-2	SUPUAL	Supual	MS kaliganj											Handover
92	USSS-211(B)	SUPUAL	Triveniganj	MS Parsa Garhi											Inaugurated 16.7.2017. Handover
93	USSS-213-1	VAISHALI	Patepur	MS Ajijpur Chande											Inaugurated 16.7.2017. Handover
94	USSS-168-1	WEST CHAMPARAN	Bagha-1	UMS Bathuwaria											
95	USSS-166-1	WEST CHAMPARAN	Bairiya	MS Ojhwalia											Inaugurated 16.7.2017. Handover
96	USSS-164 (A)	WEST CHAMPARAN	Chanpatia	UMS Laukaria											Inaugurated 16.7.2017. Handover

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status										Remarks	
					Not Start	Lay out	Fou nda tion	PL	Ground Floor		1st Floor		Fini shin g	Comp lete		
									LL	RL	LL	RL				
97	USSS-164 (B)	WEST CHAMPARAN	Chanpatia	MS Barharawa												
98	USSS-173-1	WEST CHAMPARAN	Gaunaha	UMS Pipra Colony												
99	USSS-173-2	WEST CHAMPARAN	Gaunaha	MS Semri Dumari												
100	USSS-173-3	WEST CHAMPARAN	Gaunaha	UMS Turkaulia												
101	USSS-169-1	WEST CHAMPARAN	Lauriya	MS Gonauli												Inaugurated 16.7.2016. Handover
102	USSS-169-2	WEST CHAMPARAN	Lauriya	UMS Jawaharpur												Inaugurated 16.7.2016. Handover
103	USSS-170-1	WEST CHAMPARAN	Madhubani	UMS Ghagwa Rupahi												Inaugurated 16.7.2016. Handover
104	USSS-167-1	WEST CHAMPARAN	Majhauriya	MS Birawa												Inaugurated 16.7.2017
105	USSS-174(A)	WEST CHAMPARAN	Piprasi	UMS Sujnahi Ghorahawa												Inaugurated 16.7.2017. Handover
106	USSS-174(B)	WEST CHAMPARAN	Piprasi	UMS Parsauni												Inaugurated 16.7.2017
107	USSS-171-1	WEST CHAMPARAN	Ramnagar	UMS Madhubani												Inaugurated 16.7.2016. Handover
108	USSS-165-1	WEST CHAMPARAN	Yogapatti	UMS Kaulapur Bazar												Inaugurated 16.7.2017. Handover
109	USSS-129 (C)	JAMUI	Laxmipur	U M S Bela												Handover
110	USSS-134-1	KATIHAR	Kodha	M.S. Makai Pur												Handover

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status									Remarks							
					Not Start	Lay out	Fou nda tion	PL	Ground Floor		1st Floor		Fini shin g		Comp lete						
									LL	RL	LL	RL									
111	USSS-110-1	BANKA	Dhauraiya	U.M.S Amjora																	
112	USSS-207(B)	SUPUAL	Marauna	MS rasuaar																	
113	USSS-120-2	DARBHANGA	Hanuman nagar	U.M.S. Godhiyari																	
114	USSS-134-5	KATIHAR	Kodha	M.S. Dighree																	Handover
115	USSS -124 (A)	MUNGER	Khaira	M S Bujhayat																	
116	USSS-132-1	KATIHAR	Dandkhora	M.S. Dwasay																	
117	USSS-132-2	KATIHAR	Dandkhora	R M.S. Souriya																	
118	USSS-134-2	KATIHAR	Kodha	M.S. Kheria																	
119	USSS-134-3	KATIHAR	Kodha	M.S. Pawai																	
120	USSS-134-6	KATIHAR	Kodha	M.S. Chandwa Rupaspur																	
121	USSS-149-2	KISHANGANJ	Bahadurganj	M.S Shameswar																	
122	USSS-149-5	KISHANGANJ	Bahadurganj	U.M.S Gopalpur Haat																	
123	USSS-147-3	KISHANGANJ	Takurganj	M.S Barchondi																	
124	USSS-126 (A)	JAMUI	Sono	M. S. Uraktrohaniya																	

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status								Remarks		
					Not Start	Lay out	Fou nda tion	PL	Ground Floor		1st Floor			Fini shing	Comp lete
									LL	RL	LL	RL			
125	USSS-137-3	KATIHAR	Falka	M.S. Dermahi											
126	USSS-113-1	BHAGALPUR	Sultanganj	U.M.S Asiachak											Letter for Debar
127	USSS-119(B)	DARBHANGA	Biraul	M.S. Tarbara Ganaura											
128	USSS-122-1	DARBHANGA	Gaurbauram	M.S Kothram											
129	USSS-118-1	DARBHANGA	Ghanshyampur	U.M.S. Ganaun											
130	USSS-120-3	DARBHANGA	Hanuman nagar	U.M.S. Narsara											
131	USSS-115-1	DARBHANGA	Hayaghat	M.S. Ghosrama											
132	USSS-177-1	EAST CHAMPARAN	Bankatwa	GMS Bankatwa (Boys)											2nd Floor Roof Level
133	USSS-177-2	EAST CHAMPARAN	Bankatwa	GMS Inarwa Phulwar											
134	USSS-178-1	EAST CHAMPARAN	Chiraiya	UMS Dharharwa											
135	USSS-182-1	EAST CHAMPARAN	Keshriya	GMS Majhar											
136	USSS-123-1	GAYA	Gurua	Middle School, Mahadev Sthan											Plumbing Work is in progress
137	USSS-128-1	JAMUI	Jhajha	M S Borwa											
138	USSS-128-2	JAMUI	Jhajha	U M S Chapa											

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status								Remarks		
					Not Start	Lay out	Fou nda tion	PL	Ground Floor		1st Floor			Fini shing	Comp lete
									LL	RL	LL	RL			
139	USSS-137-2	KATIHAR	Falka	M.S. Mohammad Nagar Rajdhani											
140	USSS-136-2	KATIHAR	Sameli	M.S. Chakla Khaira											
141	USSS-143-1	KHAGARIA	Alauli	MS Icharua											
142	USSS-149-1	KISHANGANJ	Bahadurganj	U.M.S Masangoan											
143	USSS-149-4	KISHANGANJ	Bahadurganj	M.S Khodaganj											
144	USSS-148-1	KISHANGANJ	Dighal Bank	M.S Talgacch											
145	USSS-148-2	KISHANGANJ	Dighal Bank	M.S. Gandharvdanga											Work stopped
146	USSS-148-3	KISHANGANJ	Dighal Bank	U.M.S Talwarbandha											Work stopped by contractor since long time, letter issued
147	USSS-150-1	KISHANGANJ	Kochadhaman	U.M.S Kochgarh Purndha											
148	USSS-146-1	KISHANGANJ	Pothiya	M.S Gilhabari Kanya											Work progress slow , contractor already debare , rescined notice also sent to contractor
149	USSS-146-2	KISHANGANJ	Pothiya	M.S Shitalpur											work progress slow , contractor already debare , rescined notice also sent to contractor
150	USSS-146-3	KISHANGANJ	Pothiya	U. M.S Kusiari											work progress slow , contractor already debare , rescined notice also sent to contractor
151	USSS-146-4	KISHANGANJ	Pothiya	U.M,S Nawnadi											

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status									Remarks	
					Not Start	Lay out	Fou nda tion	PL	Ground Floor		1st Floor		Fini shing		Comp lete
									LL	RL	LL	RL			
152	USSS-147-1	KISHANGANJ	Takurganj	M.S Bourigacch											Work progress slow , contractor already debare , rescined notice also sent to contractor
153	USSS-147-2	KISHANGANJ	Takurganj	M.S Ruidhasa											work progress slow , contractor already debare , rescined notice also sent to contractor
154	USSS-145-2	KISHANGANJ	Teda gachh	M.S Kuwari											
155	USSS-154-1	MADHEPURA	Madhepura	M.S Bhelva											Work stopped
156	USSS-154-2	MADHEPURA	Madhepura	M.S.Gadhiya											
157	USSS-152-1	MADHEPURA	Shankarpur	M.S Sonbarsha											Work stopped
158	USSS-158(A)	MADHUBANI	Ghoghradih	Middle School Majhaura											
159	USSS-159-1	MADHUBANI	Khajauli	Middle School Gobraura											
160	USSS-160(B)	MADHUBANI	Madhepur	UPS Middle School Basipatti											
161	USSS-125 (C)	MUNGER	Chakai	M S Bamdah											
162	USSS-125 (D)	MUNGER	Chakai	M S Kewal											
163	USSS -124 (C)	MUNGER	Khaira	M S Ghari											G+2
164	USSS-163 (B)	NAWADA	Sirdala	M.S., Kharsari											

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status								Remarks		
					Not Start	Lay out	Fou nda tion	PL	Ground Floor		1st Floor			Fini shing	Comp lete
									LL	RL	LL	RL			
165	USSS-163 (C)	NAWADA	Sirdala	UPS Mahuliya Tanr											G. F. SILL LEVEL
166	USSS-184 (B)	PURNEA	Amaur	M.S. Talbari											Work is slow , Notice has sent to contractor to speed up the work.
167	USSS-189 (A)	PURNEA	Banmankhi	M.S.Chandpur Bhanha											
168	USSS-194 (C)	PURNEA	Dagarua	M.S. Babhni											
169	USSS-191-1	PURNEA	Kasba	M.S.Bishanpur											
170	USSS-188 (A)	PURNEA	Krityanand Nagar	M.S. Sauraha											work progress slow by contractor , 3rd debar notice sent to contractor.
171	USSS-188 (B)	PURNEA	Krityanand Nagar	M.S. Pranpatti											Debar
172	USSS-188 (C)	PURNEA	Krityanand Nagar	M.S. Kajha											Work stoped by the contractor , Letter issued to speed up the work
173	USSS-195-1	SAHARSA	Navhatta	MS Partaha Barhara											work stop (RC) (Koshi river, water logging)
174	USSS-197-1	SAHARSA	Salkhua	MS Samhar											Work Stopped
175	USSS-196-1	SAHARSA	Simri bakhtiyarpur	MS Dhanupra											Work Stopped
176	USSS-198-1	SAMASTIPUR	Singhiya	Middle School Pulhara											
177	USSS-204-1	SUPUAL	Basantpur	MS Parmanandpur											Work stop

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status								Remarks		
					Not Start	Lay out	Fou nda tion	PL	Ground Floor		1st Floor			Fini shin g	Comp lete
									LL	RL	LL	RL			
178	USSS-205-1	SUPUAL	Chhatapur	MS Bhimpur											Water Logging
179	USSS-206(A)	SUPUAL	Kishanpur	MS sisauni											

180	USSS-211(C)	SUPUAL	Triveniganj	MS Mogla Ghat nandana											Shuttering work in progress
181	USSS-184 (A)	PURNEA	Amaur	M.S. Routi Basha											Retender process. Land available
182	USSS-112 (C)	BANKA	Belhar	U.M.S Chariya											Land not available. Drop
183	USSS-181-1	EAST CHAMPARAN	Keshriya	UMS Dhekaha Math											Cancel. No Agreement
184	USSS-140(B)	KATIHAR	Ajamnagar	M.S. Sikitia											Double scheme - SSSM-2
185	USSS-137-1	KATIHAR	Falka	M.S. Bharsia											Double scheme -SSSM-5
186	USSS-131-1	KATIHAR	Katihar	M.S. Bathilli											Double scheme work progress under SSSM-8-2
187	USSS-135-1	KATIHAR	Kursela	M.S. Kathria											Double scheme - SSS 90
188	USSS-141-1	KATIHAR	Pranpur	M.S. Budhanagar											Double scheme - SSSM-7
189	USSS-149-3	KISHANGANJ	Bahadurganj	M.S Natuapara											Land available recently ,letter issued to contractor for work start
190	USSS-145-1	KISHANGANJ	Teda gachh	M.S Farabari											Land not available

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status									Remarks	
					Not Start	Lay out	Fou nda tion	PL	Ground Floor		1st Floor		Fini shin g		Comp lete
									LL	RL	LL	RL			
191	USSS-151-1	LAKHISARAI	Suryagarha	U M S Singhaul Tetariaya											Land dispute (Local Issue)
192	USSS-186-1	PURNEA	Bayasi	M.S. Amirganj											LOA Issue. Land available in the bed of river.
193	USSS-185-1	PURNEA	Vaisa	M.S. Sirsi											Old building to be demolished. Permission not given by H.M. till
194	USSS-204-2	SUPUAL	Basantpur	MS Bhawani pur											Cancelled
195	USSS-207(A)	SUPUAL	Marauna	MS saroja Bela											Cancelled
196	USSS-208-1	SUPUAL	Nirmali	MS Bela sringarmoti											Cancelled
197	USSS-209-1	SUPUAL	Saraigarh Bhaptiyahi	MS Lalganj											Cancelled
198	USSS-210-1	SUPUAL	Supual	MS Basbitti											Cancelled
199	USSS-211(A)	SUPUAL	Triveniganj	Durga MS Laharnia											Cancelled
200	USSS-212-1	VAISHALI	Gauraul	Govt. M. S. Baksama											Project Drop due to unavailability of land currently land available
201	USSS-172-1	WEST CHAMPARAN	Sikta	UMS Sugha Bhawanipur											Land not available
Total No. Of USSS (2013-14)			201		21	1	3	6	3	3	4	6	29	125	