

Bihar State Educational Infrastructure Development Corporation Limited, Patna
Physical Status of Construction of Upgraded Senior Secondary School (USSS) 2011-12

Report Dated : 30.04.2021

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status										Remarks
					Not Sta rt	Lay out	Fou nda tio n	PL	Ground Floor		1st Floor		Finis hing	Comp lete	
									LL	RL	LL	RL			
1	USSS-32-3	BHABHUA KAIMUR	Bhagwan	Middle School, Dadar											Inaugurated 16.7.2016. Handover
2	USSS-32-1	BHABHUA KAIMUR	Chainpur	Middle School, Dhardihan											Handover
3	USSS-19-4	BHAGALPUR	Dihari	Middle School Kishunichak											Inaugurated 16.7.2016. Handover
4	USSS-19-3	BHAGALPUR	Kahalgoan	Middle School Siya											Inaugurated 16.7.2016. Handover
5	USSS-19-2	BHAGALPUR	Kahalgoan	Middle School Dayalpur											Inaugurated 16.7.2016. Handover
6	USSS-19-1	BHAGALPUR	Naokha	Middle School Kalgiganj											Inaugurated 16.7.2016. Handover
7	USSS-43-1	GAYA	Bajirganj	Upgraded Middle School, Pater											Inaugurated 16.7.2017. Handover
8	USSS-9-1	KATIHAR	Katihar	Middle School Belwa											Inaugurated 16.7.2017. Handover
9	USSS-24 (C)	LAKHISARAI	Chanan	Upgraded Middle School Dhoni Kundi											Handover
10	USSS-23-1	LAKHISARAI	Halsi	Middle School, Bahachha											Handover
11	USSS-23-2	LAKHISARAI	Halsi	Middle School Tarhari											Handover

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status										Remarks
					Not Sta rt	Lay out	Fou nda tio n	PL	Ground Floor		1st Floor		Finis hing	Comp lete	
									LL	RL	LL	RL			
12	USSH-5-1	MADHUBANI	Andhrathari	Govt. Middle School Rudrapur											Inaugurated. Handover
13	USSH-12-1	MUZAFFARPUR	Bandra	Middle School Bariyarpur											Inaugurated 16.7.2017. Handover
14	USSH-27 (A)	PATNA	Fatuha	Middle School, Diwra											Handover
15	USSH-34-1	ROHTAS	Akodhigola	Middle School, Gobardhanpur											Inaugurated 16.7.2017. Handover
16	USSH-34-2	ROHTAS	Dihari	Middle School, Tandwa											Inaugurated 16.7.2017. Handover
17	USSH-33 (C)	ROHTAS	Karakat	Middle School, Itdhiyan											Handover
18	USSH-34-3	ROHTAS	Karakat	Middle School, Danwar											Inaugurated 16.7.2017. Handover
19	USSH-25-3	SHEIKHPURA	Barbiga	Middle School, Kutout											Inaugurated 16.7.2017. Handover
20	USSH-14-4	SIWAN	Baniyapur	Middle School, Baluya											Inaugurated 16.7.2017. Handover
21	USSH-14-3	SIWAN	Daraundha	Middle School Daraunda											Inaugurated on 16.07.2016. Handover
22	USSH-46-5	SIWAN	Jeeradei	Middle School Balaipur											Handover
23	USSH-14-5	SIWAN	Mairwa	Middle School Barka Manjha											Inaugurated 16.7.2017. Handover
24	USSH-46-3	SIWAN	Nautan	Middle School Pratapur											Handover

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status										Remarks
					Not Sta rt	Lay out	Fou nda tio n	PL	Ground Floor		1st Floor		Finis hing	Comp lete	
									LL	RL	LL	RL			
25	UOSS-45 (A)	JAMAUI	Jamaui	Upgraded Middle School, Harla											Handover
26	UOSS-35 (B)	ROHTAS	Rohtas	Middle School, Majhiyawan											G+2. Handover
27	UOSS-3 (A)	SHEOHAR	Piprahi	Middle School Dhankaul											Handover
28	UOSS-44 (E)	NAWADA	Roh	Upgraded Middle School, Bhatta											Handover
29	UOSS-32-4	BHABHUA KAIMUR	Rampur	Middle School, Lohandi											Handover
30	UOSS-17 (A)	BHAGALPUR	Brahmpur	Middle School Kishanpur											Handover
31	UOSS-41 (B)	GAYA	Banke Bazar	Middle School, Khajuria											Handover
32	UOSS-25-1	SHEIKHPURA	Chewara	Middle School, Akrama											Handover
33	UOSS-1 (C)	WEST CHAMPARAN	Yogapatti	Middle School Donwar											Handover
34	UOSS-20 (A)	BANKA	Bansi	Middle School kairi											Handover
35	UOSS-16-1	SAMASTIPUR	Vibhutipur	Middle School Isar Tola											Handover
36	UOSS-25-2	SHEIKHPURA	Ariyari	Upgraded Middle School, Diha											Handover
37	UOSS-1 (A)	WEST CHAMPARAN	Bagha	Govt. Middle School Kumhiya											Handover

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status										Remarks
					Not Sta rt	Lay out	Fou nda tio n	PL	Ground Floor		1st Floor		Finis hing	Comp lete	
									LL	RL	LL	RL			
38	USSS-40 (B)	AURANGABAD	Barun	Middle School, Tamoli											Handover
39	USSS-41 (C)	GAYA	Banke Bazar	Middle School, Parsawan Khurd											G+2. Handover
40	USSS-27 (B)	PATNA	Paliganj	Middle School, Samstichak											G+2. Handover
41	USSS-26 (D)	NALANDA	Noorsarai	Middle School, Jagdishpur Tayari											G+2, Handover
42	USSS-31 (B)	BUXAR	Brahmpur	Girl Middle School, Akrasi											Handover
43	USSS-33 (A)	ROHTAS	Dawat	Middle School, Parmdiha											Handover
44	USSS-24 (B)	LAKHISARAI	Suryagarha	Middle School Pokhrama											Handover
45	USSS-11 (B)	DARBHANGA	Kusheswarstahn East	Upgraded Middle School Tilleshwar Sthan											G+2
46	USSS-36 (A)	JEHANABAD	Ghoshi	Middle School, Ahiyasa											Handover
47	USSS-36 (C)	JEHANABAD	Modanganj	Middle School, Dewra											Handover
48	USSS-14-1	SIWAN	Hussainganj	Middle School Sahadulpur											Handover
49	USSS-2-2	EAST CHAMPARAN	Sugauli	Middle School Chand parsar											Rectification Work Required
50	USSS-2-3	EAST CHAMPARAN	Sugauli	Middle School Sitalpur											Rectification Work Required
51	USSS-5-2	MADHUBANI	Bisfi	Govt. Middle School Bhatra Ghat											

S.N.	Group No.	Name of District	Name of Block	Name of School	Not Sta rt	Physical Status									Remarks
						Lay out	Fou nda tio n	PL	Ground Floor		1st Floor		Finis hing	Comp lete	
									LL	RL	LL	RL			
52	USSS-47 (A)	MUNGER	Birpur	Middle School Parra											Handover
53	USSS-44 (C)	NAWADA	Akbarpur	Middle School, Kalound											Handover
54	USSS-46-2	SIWAN	Nautan	Middle School Kilpur											Handover
55	USSS-15 (A)	VAISHALI	Jandaha	Upgraded Middle School Panapur Silaut											G+2. Handover
56	USSS-35-3	ROHTAS	Rohtas	Middle School, Ghordihi											Handover
57	USSS-35 (A)	ROHTAS	Karhagar	Upgraded Middle School, Rehari											Handover
58	USSS-1 (D)	WEST CHAMPARAN	Thakaraha	Ugraded middle school malahi tola											G+2, Handover
59	USSS-47 (E)	MUNGER	Mansurchak	Middle School Makdhampur											G+2. Handover
60	USSS-47 (D)	MUNGER	Sahebpur Kamal	Middle School Hira Tol											G+2. Handover
61	USSS-26 (C)	NALANDA	Bihar Sharif	Middle School, Mohaddinpur											G+2. Handover
62	USSS-18-1	BHAGALPUR	Dawat	Middle School Ghanshyamchak											G+2. Handover
63	USSS-41 (D)	GAYA	Guruaa	Middle School, Belauti											Handover
64	USSS-4 (D)	SITAMARHI	Sonbarsa	Middle School Rajwara											Handover

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status										Remarks
					Not Sta rt	Lay out	Fou nda tio n	PL	Ground Floor		1st Floor		Finis hing	Comp lete	
									LL	RL	LL	RL			
65	USSH-4 (C)	SITAMARHI	Choraut	Middle School Bhantawari											Handover
66	USSH-20 (B)	BANKA	Chandan	Middle School Bank											G+2. Handover
67	USSH-47 (C)	MUNGER	Birpur	Middle School Kharmauli											G+2, Handover
68	USSH-13 (B)	MUZAFFARPUR	Saraiya	Middle School Sirkohiya											Handover
69	USSH-42 (B)	GAYA	Konch	Middle School, Angara											G+2
70	USSH-42 (D)	GAYA	Tekari	Middle School, Noni											G+2. Handover
71	USSH-1 (B)	WEST CHAMPARAN	Bagha	Middle School Panchgawa											G+2, Handover
72	USSH-38-2	AURANGABAD	Madanpur	Middle School,Sondiha											Handover
73	USSH-24 (A)	LAKHISARAI	Lakhisarai	Upgraded Middle School Bihaura											
74	USSH-23-3	LAKHISARAI	Ramgarh	Middle School Nongarh											
75	USSH-23-4	LAKHISARAI	Ramgarh	Upgraded Middle School Surari											G+2. Handover
76	USSH-48 (A)	MUNGER	Begusarai	Middle School Akaha											
77	USSH-26 (A)	NALANDA	Rajgir	Middle School, Basuan											Handover

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status										Remarks
					Not Sta rt	Lay out	Fou nda tio n	PL	Ground Floor		1st Floor		Finis hing	Comp lete	
									LL	RL	LL	RL			
78	USSF-26 (F)	NALANDA	Rajgir	Middle School, Lodipur											G+2.
79	USSF-14-2	SIWAN	Raghunathpur	Middle School Gamiyar											Handover
80	USSF-45 (C)	JAMAUI	Khaira	Middle School, Shobhakhan											G+2, Handover
81	USSF-36 (B)	JEHANABAD	Jehanabad	Middle School,Sewnnon											G+2
82	USSF-22 (B)	MUNGER	Tarapur	Middle School Madhura / Katiyari											G+2, Handover
83	USSF-13 (A)	MUZAFFARPUR	Madwan	Middle School Bhatauna											
84	USSF-44 (A)	NAWADA	Hisuaa	Middle School, Bardhauna											Handover
85	USSF-32-2	BHABHUA KAIMUR	Chand	Upgraded Middle School, Chouri											Expected date of completion 30 April 2021
86	USSF-29-1	BHOJPUR	Barhara	Govt. Middle School, Kudariya Parshurampur											
87	USSF-45 (D)	JAMAUI	E. Aliganj	Middle School, Abgila Chourasa											Handover
88	USSF-32-5	BHABHUA KAIMUR	Mohniya	Middle School, Badhani											
89	USSF-15 (B)	VAISHALI	Lalganj	Upgraded Middle School Totha											
90	USSF-29-2	BHOJPUR	Karhagar	Upgraded Middle School, Paiga											Handover

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status										Remarks
					Not Sta rt	Lay out	Fou nda tio n	PL	Ground Floor		1st Floor		Finis hing	Comp lete	
									LL	RL	LL	RL			
91	USSF-6 (A)	ARARIA	Bhargama	Middle School Mangalwar Chariya											Expected date of completion 30 March 2021
92	USSF-40 (A)	AURANGABAD	Barun	Middle School, Meh											Expected date of completion 30 June 2021
93	USSF-37 (A)	AURANGABAD	Kutumba	Middle School, Kusumbasdiha											Debar. Recommendation for rescind
94	USSF-38-3	AURANGABAD	Madanpur	Middle School, Rasalpur											Expected date of completion 30 May 2021
95	USSF-20 (C)	BANKA	Phulidumar	Middle School Pathdda											Expected date of completion 30 April 2021
96	USSF-17 (B)	BHAGALPUR	Brahmpur	Middle School Tarchha											Expected date of completion 30 April 2021
97	USSF-30-3	BHOJPUR	Pero	Middle School, Dhanpura											Expected date of completion 30 May 2021
98	USSF-29-3	BHOJPUR	Ara	Upgraded Middle School, Barouli											Expected date of completion 31 March 2021
99	USSF-30-6	BHOJPUR	Sahar	Middle School, Purhara											Expected date of completion 31 March 2021
100	USSF-30-1	BHOJPUR	Tarari	Middle School, Sara											Expected date of completion 31 June 2021
101	USSF-30-2	BHOJPUR	Tarari	Middle School, Bhakura											Expected date of completion 31 March 2021
102	USSF-31 (A)	BUXAR	Brahmpur	Middle School, Bhadwar											Stopped From HQ, due to High-Court order.
103	USSF-11 (C)	DARBHANGA	Kusheswarstahn East	Upgraded Middle School Raipur											Expected date of completion 31 March 2021

S.N.	Group No.	Name of District	Name of Block	Name of School	Not Sta rt	Physical Status										Remarks
						Lay out	Fou nda tio n	PL	Ground Floor		1st Floor		Finis hing	Comp lete		
									LL	RL	LL	RL				
104	USSH-41 (A)	GAYA	Aamas	Middle School, Shyamnagar Nima											Expected date of completion 31 March 2021	
105	USSH-41 (E)	GAYA	Emamganj	Middle School,Bindhua											Expected date of completion 30 April 2021	
106	USSH-42 (A)	GAYA	Guraru	Middle School, Sondiha											Expected date of completion 30 April 2021	
107	USSH-42 (C)	GAYA	Paraiya	Middle School, Punakalan											Expected date of completion 30 April 2021	
108	USSH-9-2	KATIHAR	Ajamnagar	Middle School Kharsauta											Expected date of completion 30 Aug 21	
109	USSH-9-3	KATIHAR	Balrampur	Middle School Kalyan Gaon											Expected date of completion 31 March 2021	
110	USSH-9-4	KATIHAR	Kodha	Middle School Rampur											Expected date of completion 31 March 2021	
111	USSH-48 (B)	MUNGER	Begusarai	Middle School Bhitsari											Expected date of completion 28 Feb 2021	
112	USSH-22 (A)	MUNGER	Tateyabamber	Middle School Ramcharit Maidan											Expected date of completion 28 Feb 2021. 2nd Floor Roof level	
113	USSH-47 (B)	MUNGER	Bakhari	Middle School Lauchhe											Expected date of completion 30 March 2021	
114	USSH-26 (B)	NALANDA	Silao	Middle School, Malikpur											Expected date of completion 31 Mar 2021	
115	USSH-44 (D)	NAWADA	Varshaliganj	Middle School, Paingari											Expected date of completion 30 April 2021	
116	USSH-8 (C)	PURNEA	Dhamdaha	Middle School ,Mahendra Nagar Diyara											Expected date of completion 30 Sep 2021	

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status										Remarks
					Not Sta rt	Lay out	Fou nda tio n	PL	Ground Floor		1st Floor		Finis hing	Comp lete	
									LL	RL	LL	RL			
117	USSH-33 (B)	ROHTAS	Naokha	Middle School, Hathini											Expected date of completion 15 Feb 2021
118	USSH-10 (A)	SAHARSA	Saur Bazar	Middle School Dhamsaina											(Agreement not done). Only excavation & BFS done. Work Stop
119	USSH-3 (B)	SHEOHAR	Piprahi	Middle School Narayanpur											Expected date of completion 31 July 2020
120	USSH-15 (C)	VAISHALI	Lalganj	Middle School Shital Bhakurhar											Expected date of completion 28 Feb 2021
121	USSH-27 (D)	PATNA	Masaurhi	Middle School, Gangachak											
122	USSH-3 (C)	SHEOHAR	Sheohar	Middle School Khairadarp											
123	USSH-37 (B)	AURANGABAD	Navin nagar	Middle School, Pandu											Land not available
124	USSH-38-1	AURANGABAD	Rafiganj	Middle School, Gamharia											Insufficient Land.
125	USSH-6 (B)	ARARIA	Palasi	Middle School Maldwar East											Land not available
126	USSH-39-3	AURANGABAD	Goh	Middle School, Dandwan											Insufficient Land
127	USSH-39-1	AURANGABAD	Haspura	Middle School, Chourahi											Insufficient Land
128	USSH-39-2	AURANGABAD	Haspura	Middle School, Sonbarsa											Insufficient Land
129	USSH-29-5	BHOJPUR	Garahni	Upgraded Middle School, Dadiyabag											Land not available.

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status										Remarks
					Not Sta rt	Lay out	Fou nda tio n	PL	Ground Floor		1st Floor		Finis hing	Comp lete	
									LL	RL	LL	RL			
130	USSF-29-6	BHOJPUR	Koelwar	Upgraded Middle School, Bhoparpur											Land not available
131	USSF-29-4	BHOJPUR	Rohtas	Middle School, Barka Dumra											Land not available
132	USSF-30-4	BHOJPUR	Sahar	Middle School, Perhap											Land not available
133	USSF-30-5	BHOJPUR	Sahar	Middle School, Nonuar											Land not available
134	USSF-2-1	EAST CHAMPARAN	Sugauli	Middle School Mali											Land not available
135	USSF-11 (A)	DARBHANGA	Tardih	Upgraded Middle School Raj kharwar											During contract period land was not available for construction. Now land is available
136	USSF-43-2	GAYA	Gaya Sadar	Middle School, Bitho											Local Dispute
137	USSF-45 (B)	JAMAUI	Khaira	Middle School, Kairakado											Double Scheme. Completed & handover under other scheme Group no. SSS-184-4)
138	USSF-7-1	KISHANGANJ	Kishanganj	Middle School Daula											Land not available
139	USSF-21 (A)	MUNGER	Bariyarpur	Middle School Harinmar Bishunpur											LOA Issue. Dismentling require
140	USSF-21 (B)	MUNGER	Bariyarpur	Middle School Manik Mandal Tola											LOA Issue. Dismentling require

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status										Remarks
					Not Sta rt	Lay out	Fou nda tio n	PL	Ground Floor		1st Floor		Finis hing	Comp lete	
									LL	RL	LL	RL			
141	USSF-21 (C)	MUNGER	Bariyarpur	Middle School Kalyanpur											Insufficient Land
142	USSF-21 (D)	MUNGER	Haveli Kharagpur	Middle School Teghara											LOA Issue. Dismantling require
143	USSF-21 (E)	MUNGER	Haveli Kharagpur	Middle School Dhudhaladih											LOA Issue. Not Started
144	USSF-22 (D)	MUNGER	Sangrampur	Middle School Nabgoi											During contract period land was not available for construction. Now land is available
145	USSF-22 (C)	MUNGER	Tarapur	Middle School, Dhobai											Land not available
146	USSF-12-2	MUZAFFARPUR	Gai ghat	Middle School Dhabauli											Insufficient land
147	USSF-12-3	MUZAFFARPUR	Katra	Middle School Lakhanpur											Insufficient land
148	USSF-26 (E)	NALANDA	Giriyak	Middle School, Puraini											Required old building demolition
149	USSF-44 (B)	NAWADA	Govindpur	Upgraded Middle School, Puraini											Land not available
150	USSF-27 (C)	PATNA	Bakhtiyarpur	Middle School, Pirbarhouna											Insufficient land available 40'-0" x 120'-0"
151	USSF-28-1	PATNA	Naubatpur	Middle School, Karai											Land not available. स्थल उपलब्ध कराने हेतु HM से L.No.-582 /20.11.16 द्वारा अनुरोध किया गया है
152	USSF-8 (A)	PURNEA	Banmankhi	Middle School Rupauli											Land not available
153	USSF-8 (B)	PURNEA	Banmankhi	Middle School Rampur Tilak East											Land not available

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status										Remarks
					Not Sta rt	Lay out	Fou nda tio n	PL	Ground Floor		1st Floor		Finis hing	Comp lete	
									LL	RL	LL	RL			
154	USSS-4 (B)	SITAMARHI	Parihar	Middle School Sutihara											Land Dispute
155	USSS-46-4	SIWAN	Jeeradei	Middle School Shivpur Sakra											Land not available
156	USSS-46-1	SIWAN	Nautan	Middle School Sikatiya / UMS Mathiya											Land not available
Total No. Of USSS (2011-12)			156		34	1	1	2	0	0	2	1	25	90	