

Bihar State Educational Infrastructure Development Corporation Limited , Patna
Physical Status of construction of 280 Additional Class Room (ACR)

Date - 30-04-2023

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
1	ACS-NL1	Nalanda	Bind	High School Bind	Raushan Kumar, Nalanda, Mob. 8092522385	205	07-01-2022	395 F2 of 2021-22 (07.02.2022)	07-02-2022	06-05-2023	15	Handover	Handover	
2	ACP-NW2	Nawada	Nawada	U.M.S. Kharant	Royal Construction, Patna, Mob. 7991102493	201/07.01.22	07-01-2022	340 F2 of 2021-22 Dt-18.01.22	18-01-2022	17-04-2023	15	Handover	Handover	
3	ACS-PT	Patna	Danapur	Baliga High School Khagaul	Visro Infra Project Pvt. Ltd., Bhikhanpura, Near Dayalu Railway Station, Muzaffarpur - 842001. M.No.- 9386656638, Emailid - visroinfraproject@gmail.com	268	01-10-2022	394 F2 of 2021-22 (07.02.2022)	07-02-2022	06-05-2023	15	Handover	Handover	
4	ACS-SH	Saharsa	Saur Bazar	Rajkiyakrit High School	Gurjesh Kumar	263/10.01.22	10-01-2022	57 F2 OF 2022-23 (05.05.2022)	05-05-2022	04-08-2023	15	Handover	Handover	
5	ACS-SP2	Samastipur	Sarairanjan	H.School Rupouli	Rama Shankar Chaudhary Bidupur, Vaishali Mob. 9507887888, Email:- rshankar023@gmail.com	623	20-01-2022	445 SBD of 2021-22 (25.02.2022)	25-02-2022	24-05-2023	15	Completed	Completed	
6	ACS-WC1	WEST CHAMPARAN	Bagaha-Ii (Sidhaw)	North Bihar Sugar Mills High School, Naraipur	Minni Devi Siwan 9162643061	2430	28-03-2022	100 F2 of 2022-23 (23.05.22)	23-05-2022	22-08-2023	15	Completed	Completed	
7	ACS-WC1	WEST CHAMPARAN	Bagaha-Ii (Sidhaw)	Sahkari Project Girls High School, Pathkhauri	Minni Devi Siwan 9162643061	2430	28-03-2022	100 F2 of 2022-23 (23.05.22)	23-05-2022	22-08-2023	15	Completed	Completed	
8	ACS-AU	AURANGABAD	Aruangabad	Kishori Sinha Girls High School, Aurangabad	Mangalam Construction, Aurangabad, Mob. 7004701939	210/07.01.22	07-01-2022	169 F2 of 2022-23	08-08-2022	07-11-2023	15	In-Progress	Plinth level	
9	ACS-AU	AURANGABAD	Barun	Rajkiyakrit +2 High School, Siris	Mangalam Construction, Aurangabad, Mob. 7004701939	210/07.01.22	07-01-2022	169 F2 of 2022-23	08-08-2022	07-11-2023	15	In-Progress	Plinth level	
10	ACS-AU	AURANGABAD	Rafiganj	High School Arthua	Mangalam Construction, Aurangabad, Mob. 7004701939	210/07.01.22	07-01-2022	169 F2 of 2022-23	08-08-2022	07-11-2023	15	In-Progress	Layout	
11	ACS-BK1	BANKA	Amarpur	Adarsh Balika High School Amarpur	Dream Earthcon Pvt.Ltd, Begusarai, Mob. 9431115629	3130 / 26-04-2022	26-04-2022	101 SBD of 2022-23 (23.05.2022)	23-05-2022	22-08-2023	15	In-Progress	Foundation	
12	ACS-BK1	BANKA	Banka	Sarvajanik H.S. Sarvoday Nagar	Dream Earthcon Pvt.Ltd, Begusarai, Mob. 9431115629	3130 / 26-04-2022	26-04-2022	101 SBD of 2022-23 (23.05.2022)	23-05-2022	22-08-2023	15	In-Progress	Layout	
13	ACS-BK1	BANKA	Barhat	Dr. Harihar Choudhary H.S., Barahat	Dream Earthcon Pvt.Ltd, Begusarai, Mob. 9431115629	3130 / 26-04-2022	26-04-2022	101 SBD of 2022-23 (23.05.2022)	23-05-2022	22-08-2023	15	In-Progress	Ground Floor Roof Level	
14	ACS-BK1	BANKA	Dhoraiya	S.L.G.P.A. HS Patwa Shripathar	Dream Earthcon Pvt.Ltd, Begusarai, Mob. 9431115629	3130 / 26-04-2022	26-04-2022	101 SBD of 2022-23 (23.05.2022)	23-05-2022	22-08-2023	15	In-Progress	Foundation	Land problem
15	ACS-BK1	BANKA	Fulli Dumar	High School Khesar	Dream Earthcon Pvt.Ltd, Begusarai, Mob. 9431115629	3130 / 26-04-2022	26-04-2022	101 SBD of 2022-23 (23.05.2022)	23-05-2022	22-08-2023	15	In-Progress	First Floor Lintel Level	
16	ACS-BK1	BANKA	Rajoun	Rashtriya High School Dhouni	Dream Earthcon Pvt.Ltd, Begusarai, Mob. 9431115629	3130 / 26-04-2022	26-04-2022	101 SBD of 2022-23 (23.05.2022)	23-05-2022	22-08-2023	15	In-Progress	Ground Floor Lintel Level	
17	ACS-BS1	BEGUSARAI	Begusarai	Sita Ram Roy High School Rajaura	Shree Ram Enterprises, Begusarai, Mob. 7004337671	2264/21.03.22	21-03-2022	180 SBD of 2022-23	09-06-2022	08-09-2023	15	In-Progress	Ground Floor Lintel Level	
18	ACS-BS1	BEGUSARAI	Cheriya Bariyarpur	R.B.D. High School	Shree Ram Enterprises, Begusarai, Mob. 7004337671	2264/21.03.22	21-03-2022	180 SBD of 2022-23	09-06-2022	08-09-2023	15	In-Progress	Foundation	
19	ACS-BS1	BEGUSARAI	Cheriya Bariyarpur	Rajeshwari High School, Cheriya Bariyarpur	Shree Ram Enterprises, Begusarai, Mob. 7004337671	2264/21.03.22	21-03-2022	180 SBD of 2022-23	09-06-2022	08-09-2023	15	In-Progress	Ground Floor Lintel Level	
20	ACS-BS1	BEGUSARAI	Naokothi	Rajkiyakrit A.P.S. High School	Shree Ram Enterprises, Begusarai, Mob. 7004337671	2264/21.03.22	21-03-2022	180 SBD of 2022-23	09-06-2022	08-09-2023	15	In-Progress	Layout	

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
21	ACS-BS2	BEGUSARAI	Bachhwara	High School, Bagwara	Darwar Tour and Travels, Nalanda, Mob. 9386597887	3607/11-05-2022	11-05-2022	206 F2 of 2022-23	11-11-2022	10-02-2024	15	In-Progress	Ground Floor Lintel Level	
22	ACS-BS2	BEGUSARAI	Teghra	S.P.N.S. High School	Darwar Tour and Travels, Nalanda, Mob. 9386597887	3607/11-05-2022	11-05-2022	206 F2 of 2022-23	11-11-2022	10-02-2024	15	In-Progress	Ground Floor Roof Level	
23	ACP-BS3	BEGUSARAI	Begusarai	GMS Pachamba	Binod Kumar , Begusarai, Mob. 9431287763	206/07.01.22	07-01-2022	89 F2 of 2022-23 (20.05.22)	20-05-2022	19-08-2023	15	In-Progress	Finishing	
24	ACS-BL1	BHAGALPUR	Bihpur	High School Gouripur Lattipur	Dream Earthcon Pvt. Ltd., Begusarai, Mob. 9431115629	3128 / 26-04-2022	26-04-2022	102 SBD of 2022-23/ 23.05.2022	23-05-2022	22-08-2023	15	In-Progress	First Floor Lintel Level	
25	ACS-BL1	BHAGALPUR	Bihpur	Madhusudan Sarvoday High School, Bihpur	Dream Earthcon Pvt. Ltd., Begusarai, Mob. 9431115629	3128 / 26-04-2022	26-04-2022	102 SBD of 2022-23/ 23.05.2022	23-05-2022	22-08-2023	15	In-Progress	Finishing	
26	ACS-BL1	BHAGALPUR	Kharik	Model High School	Dream Earthcon Pvt. Ltd., Begusarai, Mob. 9431115629	3128 / 26-04-2022	26-04-2022	102 SBD of 2022-23/ 23.05.2022	23-05-2022	22-08-2023	15	In-Progress	First Floor Roof Level	
27	ACS-BL1	BHAGALPUR	Naranpur	High School,Narayanpur	Dream Earthcon Pvt. Ltd., Begusarai, Mob. 9431115629	3128 / 26-04-2022	26-04-2022	102 SBD of 2022-23/ 23.05.2022	23-05-2022	22-08-2023	15	In-Progress	First Floor Roof Level	
28	ACS-BL2	BHAGALPUR	Jagdishpur	Inter Level Marwari Pathshala	Kuhu Construction Company, Bhagalpur, Mob. 9470070171	2772/ 08.04.2022	08-04-2022	40 SBD of 2022-23 (21.04.2022)	21-04-2022	20-07-2023	15	In-Progress	Finishing	
29	ACS-BL2	BHAGALPUR	Pirpanti	Laxmi Narayan High School	Kuhu Construction Company, Bhagalpur, Mob. 9470070171	2772/ 08.04.2022	08-04-2022	40 SBD of 2022-23 (21.04.2022)	21-04-2022	20-07-2023	15	In-Progress	Finishing	
30	ACS-BL2	BHAGALPUR	Sabour	High School,Sabour	Kuhu Construction Company, Bhagalpur, Mob. 9470070171	2772/ 08.04.2022	08-04-2022	40 SBD of 2022-23 (21.04.2022)	21-04-2022	20-07-2023	15	In-Progress	Finishing	
31	ACS-BL2	BHAGALPUR	Sanhaula	S.C.M.L.K.P. High School	Kuhu Construction Company, Bhagalpur, Mob. 9470070171	2772/ 08.04.2022	08-04-2022	40 SBD of 2022-23 (21.04.2022)	21-04-2022	20-07-2023	15	In-Progress	Finishing	
32	ACS-BL2	BHAGALPUR	Sanhaula	Bari Adarsh High School	Kuhu Construction Company, Bhagalpur, Mob. 9470070171	2772/ 08.04.2022	08-04-2022	40 SBD of 2022-23 (21.04.2022)	21-04-2022	20-07-2023	15	In-Progress	Finishing	
33	ACS-BP1	BHOJPUR	Barhahara	High School Gaziapur, Bhojpur	Kuhu Construction Company, Bhagalpur, Mob. 9470070171	207/ 07.01.22	07-01-2022	418 F2 of 2021-22 (17.02.2022)	17-02-2022	16-05-2023	15	In-Progress	Plinth level	
34	ACS-BP1	BHOJPUR	Bihiya	High School, Jadopur	Kuhu Construction Company, Bhagalpur, Mob. 9470070171	207/ 07.01.22	07-01-2022	418 F2 of 2021-22 (17.02.2022)	17-02-2022	16-05-2023	15	In-Progress	Ground Floor Lintel Level	Ground Floor Lintel casted
35	ACS-BP1	BHOJPUR	Piro	R.D. yadav High School, Jitaura	Kuhu Construction Company, Bhagalpur, Mob. 9470070171	207/ 07.01.22	07-01-2022	418 F2 of 2021-22 (17.02.2022)	17-02-2022	16-05-2023	15	In-Progress	First Floor Lintel Level	
36	ACS-BP1	BHOJPUR	Tarari	Ram Pyari Smarak +2 School, Sikrahta	Kuhu Construction Company, Bhagalpur, Mob. 9470070171	207/ 07.01.22	07-01-2022	418 F2 of 2021-22 (17.02.2022)	17-02-2022	16-05-2023	15	In-Progress	First Floor Roof Level	
37	ACP-BX3	BUXAR	Dumraon	U.H.S MATHILA	Tunjee Mishra, Buxar, Mob. 9546383296	214/ 07.01.22	07-01-2022	56 F2 OF 2022-23 (05.05.2022)	05-05-2022	04-08-2023	15	In-Progress	Foundation	Earthwork excavation is in progress
38	ACP-BX3	BUXAR	Nawanagar	M.S. BELAON	Tunjee Mishra, Buxar, Mob. 9546383296	214/ 07.01.22	07-01-2022	56 F2 OF 2022-23 (05.05.2022)	05-05-2022	04-08-2023	15	In-Progress	Foundation	Brickwork in foundation is in progress
39	ACS-DB1	DARBHANGA	Darbhanga Urban	.+2 B.K.D. Boys High School	Shree Ram Enterprises, Begusarai, Mob. 9470130927	3609 / 11-05-2022	11-05-2022	181 SBD of 2022-23	09-06-2022	08-09-2023	15	In-Progress	Layout	
40	ACS-DB1	DARBHANGA	Darbhanga Urban	Raj Higher Secondary School	Shree Ram Enterprises, Begusarai, Mob. 9470130927	3609 / 11-05-2022	11-05-2022	181 SBD of 2022-23	09-06-2022	08-09-2023	15	In-Progress	Foundation	
41	ACS-DB1	DARBHANGA	Darbhanga Urban	.+2 M.C. High School	Shree Ram Enterprises, Begusarai, Mob. 9470130927	3609 / 11-05-2022	11-05-2022	181 SBD of 2022-23	09-06-2022	08-09-2023	15	In-Progress	Plinth level	
42	ACS-DB1	DARBHANGA	Hanuman Nagar	Dev Narayan High School	Shree Ram Enterprises, Begusarai, Mob. 9470130927	3609 / 11-05-2022	11-05-2022	181 SBD of 2022-23	09-06-2022	08-09-2023	15	In-Progress	Plinth level	

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
43	ACS-DB1	DARBHANGA	Manigachhi	High School Nehra, Darbhanga	Shree Ram Enterprises, Begusarai, Mob. 9470130927	3609 / 11-05-2022	11-05-2022	181 SBD of 2022-23	09-06-2022	08-09-2023	15	In-Progress	Layout	
44	ACS-DB2	DARBHANGA	Gaura Bauram	J.M. High School	Devma Techno Project Pvt. Ltd. (9931125153)	183/ 07.01.22	07-01-2022	196 F2 of 2022-23	21-10-2022	20-01-2024	15	In-Progress	Plinth level	
45	ACS-DB2	DARBHANGA	Gaura Bauram	High School, ASI	Devma Techno Project Pvt. Ltd. (9931125153)	183/ 07.01.22	07-01-2022	196 F2 of 2022-23	21-10-2022	20-01-2024	15	In-Progress	Foundation	
46	ACS-DB2	DARBHANGA	Ghanshyamkpur	Janta High School Shivanagar	Devma Techno Project Pvt. Ltd. (9931125153)	183/ 07.01.22	07-01-2022	196 F2 of 2022-23	21-10-2022	20-01-2024	15	In-Progress	Plinth level	
47	ACS-EC1	EAST CHAMPARAN	Adapur	Banshi Dhar High School	Munni Devi, East Champaran, Mob. 7992205452	2440/ 28.03.2022	28-03-2022	53 F2 OF 2022-23 (04.05.2022)	04-05-2022	03-08-2023	15	In-Progress	Plinth level	
48	ACS-EC1	EAST CHAMPARAN	Chauradano	S. Hemaraj Raj Das High School	Munni Devi, East Champaran, Mob. 7992205452	2440/ 28.03.2022	28-03-2022	53 F2 OF 2022-23 (04.05.2022)	04-05-2022	03-08-2023	15	In-Progress	Finishing	
49	ACS-EC1	EAST CHAMPARAN	Chauradano	B.L.S.S.P. High School	Munni Devi, East Champaran, Mob. 7992205452	2440/ 28.03.2022	28-03-2022	53 F2 OF 2022-23 (04.05.2022)	04-05-2022	03-08-2023	15	In-Progress	Finishing	First Floor Sill Level
50	ACP-EC3	EAST CHAMPARAN	Kalyanpur	G.M.S. Bakarpur	Chandra Bhushan Agro Enterprises Pvt. Ltd., East Champaran, Mob. 9905930003	579/ 19.01.22	19-01-2022	475 SBD of 2021-22 (21.03.2022)	21-03-2022	20-06-2023	15	In-Progress	Plinth level	
51	ACP-EC3	EAST CHAMPARAN	Phenhara	G.M.S. Phenhara	Chandra Bhushan Agro Enterprises Pvt. Ltd., Pipra, East Champaran Mob. 9905930003, Email-sonusinghpatna0007@gmail.com	579/ 19.01.22	19-01-2022	475 SBD of 2021-22 (21.03.2022)	21-03-2022	20-06-2023	15	In-Progress	Layout	
52	ACP-EC4	EAST CHAMPARAN	Banjaria	G.M.S. Mokhlispur	CHANDRA BHUSHAN AGRO ENTERPRISES PVT. LTD,	3127/26.04.2022	26-04-2022	80 SBD of 2022-23 (12.05.22)	12-05-2022	11-08-2023	15	In-Progress	Finishing	
53	ACP-EC4	EAST CHAMPARAN	Sugauli	G.M.S. Sugauli Boys	CHANDRA BHUSHAN AGRO ENTERPRISES PVT. LTD,	3127/26.04.2022	26-04-2022	80 SBD of 2022-23 (12.05.22)	12-05-2022	11-08-2023	15	In-Progress	Ground Floor Roof Level	
54	ACP-EC4	EAST CHAMPARAN	Motihari	G.M.S. Shree Mahabir Luathahan	CHANDRA BHUSHAN AGRO ENTERPRISES PVT. LTD,	3127/26.04.2022	26-04-2022	80 SBD of 2022-23 (12.05.22)	12-05-2022	11-08-2023	15	In-Progress	Ground Floor Lintel Level	
55	ACP-EC4	EAST CHAMPARAN	Motihari	G.M.S. Gauri Shankar	CHANDRA BHUSHAN AGRO ENTERPRISES PVT. LTD,	3127/26.04.2022	26-04-2022	80 SBD of 2022-23 (12.05.22)	12-05-2022	11-08-2023	15	In-Progress	Ground Floor Lintel Level	
56	ACS-GY	GAYA	Bodh Gaya	High School, Bodh Gaya	Money Construction Pvt. Ltd., Patna, Mob. 7321808678	184/ 07.01.22	07-01-2022	54 F2 of 2022-23 Date-04.05.2022	04-05-2022	03-08-2023	15	In-Progress	First Floor Roof Level	
57	ACS-GY	GAYA	Dumaria	Janta High School	Money Construction Pvt. Ltd., Patna, Mob. 7321808678	184/ 07.01.22	07-01-2022	54 F2 of 2022-23 Date-04.05.2022	04-05-2022	03-08-2023	15	In-Progress	Ground Floor Roof Level	
58	ACS-GY	GAYA	Tikari	H.S. Bumuar Mohanpur (Gaya)	Money Construction Pvt. Ltd., Patna, Mob. 7321808678	184/ 07.01.22	07-01-2022	54 F2 of 2022-23 Date-04.05.2022	04-05-2022	03-08-2023	15	In-Progress	Ground Floor Roof Level	
59	ACS-JM1	JAMUI	Jamui	.+2 Janta High School Satayan, Jamui	RANJITA KUMARI , JAMUI, MOB. 7004180181	576/ 19.01.22	19-01-2022	483 SBD of 2021-22 (30.03.2022)	30-03-2022	29-06-2023	15	In-Progress	Ground Floor Roof Level	
60	ACS-JM1	JAMUI	Jhajha	.+2 K.H.B.H.S. Keshopur	RANJITA KUMARI , JAMUI, MOB. 7004180181	576/ 19.01.22	19-01-2022	483 SBD of 2021-22 (30.03.2022)	30-03-2022	29-06-2023	15	In-Progress	Ground Floor Roof Level	
61	ACS-JM1	JAMUI	Khaira	.+2 Project Girls High School, Khaira	RANJITA KUMARI , JAMUI, MOB. 7004180181	576/ 19.01.22	19-01-2022	483 SBD of 2021-22 (30.03.2022)	30-03-2022	29-06-2023	15	In-Progress	First Floor Lintel Level	
62	ACS-JM1	JAMUI	Laxmipur	.+2 High School Jinhara Lakshmipur	RANJITA KUMARI , JAMUI, MOB. 7004180181	576/ 19.01.22	19-01-2022	483 SBD of 2021-22 (30.03.2022)	30-03-2022	29-06-2023	15	In-Progress	First Floor Roof Level	
63	ACS-JM1	JAMUI	Laxmipur	High School Bangardih Lakshmipur	RANJITA KUMARI , JAMUI, MOB. 7004180181	576/ 19.01.22	19-01-2022	483 SBD of 2021-22 (30.03.2022)	30-03-2022	29-06-2023	15	In-Progress	First Floor Lintel Level	

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
64	ACS-KM1	KAIMUR	Babhua	H.S. kamhari Mnihari	Gaurav Pratik, Patna, Mob. 9304643107	2770/08.04.2022	08-04-2022	47 SBD of 2022-23 28.04.2022	28-04-2022	27-07-2023	15	In-Progress	First Floor Lintel Level	
65	ACS-KM1	KAIMUR	Babhua	A.B.S. High School, Bhabua	Gaurav Pratik, Patna, Mob. 9304643107	2770/08.04.2022	08-04-2022	47 SBD of 2022-23 28.04.2022	28-04-2022	27-07-2023	15	In-Progress	Foundation	Tie beam
66	ACS-KM1	KAIMUR	Chand	Ram Dulari Jagdeep High School	Gaurav Pratik, Patna, Mob. 9304643107	2770/08.04.2022	08-04-2022	47 SBD of 2022-23 28.04.2022	28-04-2022	27-07-2023	15	In-Progress	Ground Floor Roof Level	
67	ACS-KM1	KAIMUR	Kudra	Jawaharlal Nehru H.S. Sevapuri Fakharabad	Gaurav Pratik, Patna, Mob. 9304643107	2770/08.04.2022	08-04-2022	47 SBD of 2022-23 28.04.2022	28-04-2022	27-07-2023	15	In-Progress	Foundation	
68	ACS-KT1	KATIHAR	Ajam Nagar	High School Salmari	Manjeet Kumar, Patna, Mob. 7903622860	2431/28.03.2022	28-03-2022	4 F2 of 2022-23 (04.04.2022)	04-04-2022	03-07-2023	15	In-Progress	First Floor Roof Level	
69	ACS-KT1	KATIHAR	Barsoi	H.S. Abadpur	Manjeet Kumar, Patna, Mob. 7903622860	2431/28.03.2022	28-03-2022	4 F2 of 2022-23 (04.04.2022)	04-04-2022	03-07-2023	15	In-Progress	Finishing	
70	ACS-KT1	KATIHAR	Katihar	High School Haflaganj	Manjeet Kumar, Patna, Mob. 7903622860	2431/28.03.2022	28-03-2022	4 F2 of 2022-23 (04.04.2022)	04-04-2022	03-07-2023	15	In-Progress	Ground Floor Roof Level	
71	ACS-KT2	KATIHAR	Kursela	Sampat Rajdevi Girl High School	Rajeev Kumar Singh, Jamui	202/07.01.22	07-01-2022	328 F2 OF 2022-23	17-02-2023	16-02-2024	12	In-Progress	Foundation	
72	ACS-KT2	KATIHAR	Kursela	Ayodhya Parshad High School	Rajeev Kumar Singh, Jamui	202/07.01.22	07-01-2022	328 F2 OF 2022-23	17-02-2023	16-02-2024	12	In-Progress	Foundation	
73	ACS-KH	KHAGARIA	Parbatta	Shree Krishna High School	S. R. Enterprises, Khaugual Road, Patna, Mob. 9471816520	191/07.01.22	07-01-2022	109 F2 of 2022-23 (30.04.2022)	30-04-2022	29-04-2023	15	In-Progress	Foundation	
74	ACS-KG2	KISHANGANJ	Thakur Ganj	Project Girls High School, Thakurganj	Jai Prakash Chandra, Patna, Mob. 9835807847	197/07.01.22	07-01-2022	53 F2 OF 2022-23 (04.05.2022)	04-05-2022	03-05-2023	15	In-Progress	Plinth level	
75	ACS-KG2	KISHANGANJ	Thakur Ganj	High School Thakurganj	Jai Prakash Chandra, Patna, Mob. 9835807847	197/07.01.22	07-01-2022	53 F2 OF 2022-23 (04.05.2022)	04-05-2022	03-05-2023	15	In-Progress	Plinth level	
76	ACP-MB2	MADHUBANI	Phulparas	U.H.S. Mahthaur Khurd	Sushil Kumar Singh, Mob. 8862953683	5519/20.07.22	20-07-2022	192 SBD of 2022-23	30-09-2022	29-12-2023	15	In-Progress	Layout	
77	ACP-MB2	MADHUBANI	Madhepur	U.H.S. Prasad	Sushil Kumar Singh, Mob. 8862953683	5519/20.07.22	20-07-2022	192 SBD of 2022-23	30-09-2022	29-12-2023	15	In-Progress	Foundation	
78	ACP-MB2	MADHUBANI	Rajnagar	U.H.S. Kewalpatti	Sushil Kumar Singh, Mob. 8862953683	5519/20.07.22	20-07-2022	192 SBD of 2022-23	30-09-2022	29-12-2023	15	In-Progress	Ground Floor Lintel Level	
79	ACS-MF	Muzaffarpur	Bandra	Sarvodaya High School, Piar	Shidhant Developers, Hajipur, Mob. 7488495524	2439/28.03.2022	28-03-2022	262 F2 of 2022-23	22-12-2022	21-03-2024	15	In-Progress	Foundation	Tie beam
80	ACP-NL2	Nalanda	Tharthari	M.S. Bhathar	Kumar Saroj, Quamruddinganj, Biharsharif. Mob. 7762865959	578/19.01.22	19-01-2022	128 sbd of 2021-22(14.07.2022)	14-07-2022	13-10-2023	15	In-Progress	Ground Floor Roof Level	
81	ACP-NL2	Nalanda	Islampur	M.S. Sudhi	Kumar Saroj, Quamruddinganj, Biharsharif.	578/19.01.22	19-01-2022	128 sbd of 2021-22(14.07.2022)	14-07-2022	13-10-2023	15	In-Progress	Foundation	
82	ACP-NL2	Nalanda	Biharsharif	M.S. Deepnagar	Kumar Saroj, Quamruddinganj, Biharsharif.	578/19.01.22	19-01-2022	128 sbd of 2021-22(14.07.2022)	14-07-2022	13-10-2023	15	In-Progress	Plinth level	
83	ACP-NL2	Nalanda	Noorsarai	M.S. Makanpur	Kumar Saroj, Quamruddinganj, Biharsharif. Mob. 7762865959	578/19.01.22	19-01-2022	128 sbd of 2021-22(14.07.2022)	14-07-2022	13-10-2023	15	In-Progress	Foundation	
84	ACS-NW1	Nawada	Govindpur	T.V. Inter High School	Pankaj Kumar , Nawada, Mob. 9334457321	4232 / 6-6-2022	06-06-2022	254 SBD of 2022-23	12-12-2022	11-03-2024	15	In-Progress	Layout	Soil Excavation

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
85	ACS-NW1	Nawada	Meskaur	Lato Yadav Inter School	Pankaj Kumar , Nawada, Mob. 9334457321	4232 / 6-6-2022	06-06-2022	254 SBD of 2022-23	12-12-2022	11-03-2024	15	In-Progress	Foundation	
86	ACS-NW1	Nawada	Narhat	Inter School,Narhat	Pankaj Kumar , Nawada, Mob. 9334457321	4232 / 6-6-2022	06-06-2022	254 SBD of 2022-23	12-12-2022	11-03-2024	15	In-Progress	Layout	
87	ACS-NW1	Nawada	Warisalganj	S.G.B.K. Sahu Inter School	Pankaj Kumar , Nawada, Mob. 9334457321	4232 / 6-6-2022	06-06-2022	254 SBD of 2022-23	12-12-2022	11-03-2024	15	In-Progress	Plinth level	
88	ACS-PU1	Purnea	Banmankhi	Thakur High School,khunt	Shree Sharda Construction Co. Purnea, Mob. 8967855108 Email-suresh4etender@gmail.com	264/ 10.01.22	10-01-2022	15 F2 of 2022-23 (06.04.22)	06-04-2022	05-07-2023	15	In-Progress	Ground Floor Roof Level	
89	ACS-PU1	Purnea	Banmankhi	Sumrit High School Banmankhi	Shree Sharda Construction Co. Purnea, Mob. 8967855108 Email-suresh4etender@gmail.com	264/ 10.01.22	10-01-2022	15 F2 of 2022-23 (06.04.22)	06-04-2022	05-07-2023	15	In-Progress	Foundation	Land Problem
90	ACS-PU1	Purnea	Dhamdaha	High School Dhamdaha	Shree Sharda Construction Co. Purnea, Mob. 8967855108 Email-suresh4etender@gmail.com	264/ 10.01.22	10-01-2022	15 F2 of 2022-23 (06.04.22)	06-04-2022	05-07-2023	15	In-Progress	First Floor Roof Level	
91	ACS-RH2	ROHTAS	Chenari	Sarvodaya High School, Saraiya	Dhirendra Tiwari	262/ 10.01.22	10-01-2022	39 F2 of 2022-23 (21.04.22)	21-04-2022	20-07-2023	15	In-Progress	Finishing	
92	ACS-RH2	ROHTAS	Nawhatta	High School Baulia	Dhirendra Tiwari	262/ 10.01.22	10-01-2022	39 F2 of 2022-23 (21.04.22)	21-04-2022	20-07-2023	15	In-Progress	Finishing	
93	ACS-SP1	Samastipur	Bithan	S.S.High School Sakhwa	Amit Kumar Singh	260/ 10.01.22	10-01-2022	428 F2 of 2021-22 (21.02.2022)	21-02-2022	20-05-2023	15	In-Progress	Finishing	
94	ACS-SP1	Samastipur	Singhia	K.G.Academy Singhia	Amit Kumar Singh	260/ 10.01.22	10-01-2022	428 F2 of 2021-22 (21.02.2022)	21-02-2022	20-05-2023	15	In-Progress	First Floor Roof Level	
95	ACS-SP2	Samastipur	Khanpur	R.H.S Bhore Shahpur	Rama Shankar Chaudhary Bidupur, Vaishali Mob. 9507887888, Email:-rshankar023@gmail.com	623/ 20.01.22	20-01-2022	445 SBD of 2021-22 (25.02.2022)	25-02-2022	24-05-2023	15	In-Progress	Ground Floor Roof Level	
96	ACS-SP2	Samastipur	Mohanpur	Sri Shankar High School,Rasalpur	Rama Shankar Chaudhary Bidupur, Vaishali Mob. 9507887888, Email:-rshankar023@gmail.com	623/ 20.01.22	20-01-2022	445 SBD of 2021-22 (25.02.2022)	25-02-2022	24-05-2023	15	In-Progress	First Floor Lintel Level	
97	ACS-SP2	Samastipur	Sarairanjan	H.S.Sarai Ranjan	Rama Shankar Chaudhary Bidupur, Vaishali Mob. 9507887888, Email:-rshankar023@gmail.com	623/ 20.01.22	20-01-2022	445 SBD of 2021-22 (25.02.2022)	25-02-2022	24-05-2023	15	In-Progress	Finishing	
98	ACS-SP2	Samastipur	Vidyapatnagar	V.P.High School Mow Bazidpur (South)	Rama Shankar Chaudhary Bidupur, Vaishali Mob. 9507887888, Email:-rshankar023@gmail.com	623/ 20.01.22	20-01-2022	445 SBD of 2021-22 (25.02.2022)	25-02-2022	24-05-2023	15	In-Progress	Finishing	
99	ACS-SA	SARAN	Chapra Sadar	H S Kajipur	Orlox Construction. Pvt Ltd.	1801/04.03.22	04-03-2022	38 SBD of 2022-23 (20.04.2022)	20-04-2022	19-07-2023	15	In-Progress	Finishing	
100	ACS-SA	SARAN	Taraiya	S.N.G High School	Orlox Construction. Pvt Ltd.	1801/04.03.22	04-03-2022	38 SBD of 2022-23 (20.04.2022)	20-04-2022	19-07-2023	15	In-Progress	Finishing	

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
101	ACP-SA2	SARAN	Masrak	M.S. Adarsh Masrak	Deepak Kumar Singh	3125/26.04.2022	26-04-2022	146 F2 of 2022-23 (22.07.2022)	22-07-2022	21-10-2023	15	In-Progress	Plinth level	
102	ACP-SA2	SARAN	Revelganj	M.S. Teknivas	Deepak Kumar Singh	3125/26.04.2022	26-04-2022	146 F2 of 2022-23 (22.07.2022)	22-07-2022	21-10-2023	15	In-Progress	Ground Floor Lintel Level	
103	ACP-SA2	SARAN	Baniapur	U.M.S. Satua Hindi	Deepak Kumar Singh	3125/26.04.2022	26-04-2022	146 F2 of 2022-23 (22.07.2022)	22-07-2022	21-10-2023	15	In-Progress	First Floor Roof Level	
104	ACS-SK	SHEIKHPURA	Shekhpura	High School Mehus	IBHA DEVI	261/10.01.22	10-01-2022	473 F2 of 2021-22 (14.02.2022)	14-02-2022	13-05-2023	15	In-Progress	Finishing	
105	ACS-SK	SHEIKHPURA	Shekhpura	D.M.High School	IBHA DEVI	261/10.01.22	10-01-2022	473 F2 of 2021-22 (14.02.2022)	14-02-2022	13-05-2023	15	In-Progress	First Floor Roof Level	
106	ACS-SM1	SITAMARHI	Dumra	Kamla Girls High School,Dumra	Ecostruction Engineering Works, Patna, Mob. 7411361007	7658	10-10-2022	195 SBD of 2022-23	19-10-2022	18-01-2024	15	In-Progress	Foundation	
107	ACS-SM1	SITAMARHI	Dumra	Sitamarhi Higher Secondary School,Dumra	Ecostruction Engineering Works, Patna, Mob. 7411361007	7658	10-10-2022	195 SBD of 2022-23	19-10-2022	18-01-2024	15	In-Progress	Ground Floor Lintel Level	
108	ACS-SM1	SITAMARHI	Dumra	Sundari Ramawatar Higher School Bariyarpur	Ecostruction Engineering Works, Patna, Mob. 7411361007	7658	10-10-2022	195 SBD of 2022-23	19-10-2022	18-01-2024	15	In-Progress	Plinth level	
109	ACS-SM1	SITAMARHI	Runni Saidpur	Ramdaun High School,Morsand	Ecostruction Engineering Works, Patna, Mob. 7411361007	7658	10-10-2022	195 SBD of 2022-23	19-10-2022	18-01-2024	15	In-Progress	Layout	
110	ACP-SM4	SITAMARHI	Runni Saidpur	M.S. Lalpur Kauria	P.S Enterprises	2263/21.03.22	21-03-2022	51 F2 OF 2022-23 (02.05.2022)	02-05-2022	01-08-2023	15	In-Progress	Plinth level	
111	ACP-SM4	SITAMARHI	Parsauni	M.S. Parsurampur	P.S Enterprises	2263/21.03.22	21-03-2022	51 F2 OF 2022-23 (02.05.2022)	02-05-2022	01-08-2023	15	In-Progress	Finishing	
112	ACP-SM4	SITAMARHI	Runni Saidpur	M.S. Saidpur	P.S Enterprises	2263/21.03.22	21-03-2022	51 F2 OF 2022-23 (02.05.2022)	02-05-2022	01-08-2023	15	In-Progress	Foundation	
113	ACP-SM4	SITAMARHI	Dumra	M.S. Social Club	P.S Enterprises	2263/21.03.22	21-03-2022	51 F2 OF 2022-23 (02.05.2022)	02-05-2022	01-08-2023	15	In-Progress	Finishing	
114	ACP-SM4	SITAMARHI	Dumra	M.S. Pak Tola	P.S Enterprises	2263/21.03.22	21-03-2022	51 F2 OF 2022-23 (02.05.2022)	02-05-2022	01-08-2023	15	In-Progress	Ground Floor Lintel Level	
115	ACS-SW1	Siwan	Barharia	R.N.S.High School Mahavir ganj	Azazul Haque Khan	2771/08.04.2022	08-04-2022	209 SBD of 2022-23	15-11-2022	14-02-2024	15	In-Progress	Plinth level	
116	ACS-SW1	Siwan	Bhagwanpur Hatt	Indra Singh High School Hilsar	Azazul Haque Khan	2771/08.04.2022	08-04-2022	209 SBD of 2022-23	15-11-2022	14-02-2024	15	In-Progress	Ground Floor Lintel Level	
117	ACS-SW1	Siwan	Bhagwanpur Hatt	High School Maghar	Azazul Haque Khan	2771/08.04.2022	08-04-2022	209 SBD of 2022-23	15-11-2022	14-02-2024	15	In-Progress	Plinth level	
118	ACS-SW1	Siwan	Gorea Kothi	Rajendra High School Pahlejpur	Azazul Haque Khan	2771/08.04.2022	08-04-2022	209 SBD of 2022-23	15-11-2022	14-02-2024	15	In-Progress	Layout	
119	ACS-SW1	Siwan	Gorea Kothi	Tapi Prasad High School	Azazul Haque Khan	2771/08.04.2022	08-04-2022	209 SBD of 2022-23	15-11-2022	14-02-2024	15	In-Progress	Layout	
120	ACS-SW1	Siwan	Gorea Kothi	Narayan Karmyogi High School	Azazul Haque Khan	2771/08.04.2022	08-04-2022	209 SBD of 2022-23	15-11-2022	14-02-2024	15	In-Progress	Foundation	
121	ACS-SW2	Siwan	Andar	High School,Andar	Priyanshi Enterprises, Danapur, Patna Mob. 7425696852	580/19.01.22	19-01-2022	361 SBD of 2021-22 (27.01.2022)	27-01-2022	26-04-2023	15	In-Progress	Finishing	
122	ACS-SW2	Siwan	Siswan	Hare Ram Brahmchari High School	Priyanshi Enterprises, Danapur, Patna Mob. 7425696852	580/19.01.22	19-01-2022	361 SBD of 2021-22 (27.01.2022)	27-01-2022	26-04-2023	15	In-Progress	Finishing	

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
143	ACP-SU4	SUPAUL	Chhatapur	U.H.S. Madhubani	Jyotish Kumar Choudhary	257/ 10.01.22	10-01-2022	99 F2 of 2022-23 (23.05.22)	23-05-2022	22-08-2023	15	In-Progress	Finishing	
144	ACP-VS2	Vaishali	Lalganj	G.M.S. Ghataro	Tribhuvan Traders Lalganj, Vaishali Mob. 9934909098 Email- tribhuvantraders@gmail.com	620/ 20.01.22	20-01-2022	90 F2 of 2022-23 (20.05.22)	20-05-2022	19-08-2023	15	In-Progress	Ground Floor Roof Level	
145	ACS-WC2	WEST CHAMPARAN	Jogapatti	Baidya Nath High School, Lakshmipur	Sanjana Raj , Samastipur, Mob. 7766011141	267/ 10.01.22	10-01-2022	410 F2 of 2021-22 (14.02.2022)	23-05-2022	22-08-2023	15	In-Progress	First Floor Roof Level	
146	ACS-WC2	WEST CHAMPARAN	Mainatand	Laxmi Narayan High School, Pirari	Sanjana Raj , Samastipur, Mob. 7766011141	267/ 10.01.22	10-01-2022	410 F2 of 2021-22 (14.02.2022)	23-05-2022	22-08-2023	15	In-Progress	Finishing	
147	ACS-WC2	WEST CHAMPARAN	Narkatiaganj	High School, Sathi	Sanjana Raj , Samastipur, Mob. 7766011141	267/ 10.01.22	10-01-2022	410 F2 of 2021-22 (14.02.2022)	23-05-2022	22-08-2023	15	In-Progress	Finishing	
148	ACS-AR1	ARARIA	Forbisganj	.+ 2 Lee Academy	Vidhata Construction, Araria, Mob. 9939230691	3129 / 20-04-2022	20-04-2022				15	Not Started	Not Started	
149	ACS-AR1	ARARIA	Forbisganj	B.D.G. Girls High School	Vidhata Construction, Araria, Mob. 9939230691	3129 / 20-04-2022	20-04-2022				15	Not Started	Not Started	
150	ACS-AR1	ARARIA	Narpatganj	Kunkun Devi High School	Vidhata Construction, Araria, Mob. 9939230691	3129 / 20-04-2022	20-04-2022				15	Not Started	Not Started	
151	ACS-AR1	ARARIA	Palasi	L.B.S.S. High School, Palasi	Vidhata Construction, Araria, Mob. 9939230691	3129 / 20-04-2022	20-04-2022				15	Not Started	Not Started	
152	ACP-AR2	ARARIA	Narpatganj	MS Narpatganj	Dilip Kumar, Purnea, Mob. 9631032543	213/ 07.01.22	07-01-2022				15	Not Started	Not Started	
153	ACP-AR2	ARARIA	Narpatganj	UHS Khabdah Dumriya	Dilip Kumar, Purnea, Mob. 9631032543	213/ 07.01.22	07-01-2022				15	Not Started	Not Started	
154	ACP-AR2	ARARIA	Forbisganj	MS Karbaladhatta	Dilip Kumar, Purnea, Mob. 9631032543	213/ 07.01.22	07-01-2022				15	Not Started	Not Started	
155	ACS-AW1	ARWAL	Kurtha	Ram Ratan High School, Sachai	Dilip Kumar, Arwal, Mob. 6202507410	212/ 07.01.22	07-01-2022	5 F2 of 2022-23 (04.04.2022)	04-04-2022	03-07-2023	15	Not Started	Land not available	H.M. से पत्रांक -73 दिनांक 09.03.2022 एवं पत्रांक -201 दिनांक 14.05.2022 द्वारा भूमि उपलब्ध करने का अनुरोध किया गया
156	ACP-AW2	ARWAL	Kurtha	M.S. Kurtha	Vision Infrastructure, Mahendru, Patna, Mob. 9801600422	211/ 07.01.22	07-01-2022	408 F2 of 2021-22 (11.02.2022)	11-02-2022	10-05-2023	15	Not Started	Land not available	H.M. से पत्रांक -77 दिनांक 09.03.2022 द्वारा भूमि उपलब्ध करने का अनुरोध किया गया
157	ACP-AW2	ARWAL	Kurtha	M.S. Manikpur	Vision Infrastructure, Mahendru, Patna, Mob. 9801600422	211/ 07.01.22	07-01-2022	408 F2 of 2021-22 (11.02.2022)	11-02-2022	10-05-2023	15	Not Started	Land not available	H.M. से पत्रांक -72 दिनांक 09.03.2022 एवं पत्रांक -204 दिनांक 14.05.2022 द्वारा भूमि उपलब्ध करने का अनुरोध किया गया
158	ACP-AW2	ARWAL	Sonbhadra Bansi Surajpur	M.S.Sonbhadra	Vision Infrastructure, Mahendru, Patna, Mob. 9801600422	211/ 07.01.22	07-01-2022	408 F2 of 2021-22 (11.02.2022)	11-02-2022	10-05-2023	15	Not Started	Land not available	H.M. से पत्रांक -71 दिनांक 09.03.2022 एवं पत्रांक -205 दिनांक 14.05.2022 द्वारा भूमि उपलब्ध करने का अनुरोध किया गया
159	ACP-BK2	BANKA	Amarpur	A.M.S. Amarpur (BOYS)	Santosh Kumar Singh, Deoghar, Mob. 9771745449	190/ 07.01.22	07-01-2022				15	Not Started	Not Started	
160	ACP-BK2	BANKA	Bousni	UMS Dahua Urdu	Santosh Kumar Singh, Deoghar, Mob. 9771745449	190/ 07.01.22	07-01-2022				15	Not Started	Not Started	
161	ACS-BS1	BEGUSARAI	Cheriya Bariyarpur	S.R.L. High School Sakarauli	Shree Ram Enterprises, Begusarai, Mob. 7004337671	2264/21.03.22	21-03-2022				15	Not Started	Land NOC awaited	NOC awaited
162	ACP-BS3	BEGUSARAI	Cheriya Bariyarpur	GMS Bikrampur	Binod Kumar , Begusarai, Mob. 9431287763	206/ 07.01.22	07-01-2022	89 F2 of 2022-23 (20.05.22)	20-05-2022	19-08-2023	15	Not Started	Land Insufficient	Land Insufficient
163	ACP-BS3	BEGUSARAI	Cheriya Bariyarpur	GMS Siuri	Binod Kumar , Begusarai, Mob. 9431287763	206/ 07.01.22	07-01-2022	89 F2 of 2022-23 (20.05.22)	20-05-2022	19-08-2023	15	Not Started	Land not available	Land Insufficient

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description ¹	Remarks
164	ACS-BL1	BHAGALPUR	Nath Nagar	High School, Kajraili	Dream Earthcon Pvt. Ltd., Begusarai, Mob. 9431115629	3128 / 26-04-2022	26-04-2022	102 SBD of 2022-23/ 23.05.2022	23-05-2022	22-08-2023	15	Not Started	Land not available	Land not available
165	ACP-BP2	BHOJPUR	Piro	M.S.Nonar	Ganesh Pandey, Bhojpur, Mob. 6201425353	208/ 07.01.22	07-01-2022				15	Not Started	Land not available	Land not available
166	ACS-BX1	BUXAR	Brahampur	High School Nimez Buxar	Sunil Kumar Singh, Udwantnagar, Bhojpur, Mob. 34.36181	209/ 07.01.22	07-01-2022				15	Not Started	Not Started	
167	ACS-BX2	BUXAR	Chousa	Girls High School Chausa, Buxar	Om Prakash Singh, Rohtas, Mob. 9113142438	373/ 13.01.22	13-01-2022				15	Not Started	Land not available	Non-availability of land
168	ACS-EC2	EAST CHAMPARAN	Harsiddhi	Gandhi High School	Anil Mishra, Bhojpur, Mob. 7667702156	7238 / 22-09-2022	22-09-2022				15	Not Started	Not Started	
169	ACS-EC2	EAST CHAMPARAN	Kotwa	Jata Singh High School	Anil Mishra, Bhojpur, Mob. 7667702156	7238 / 22-09-2022	22-09-2022				15	Not Started	Not Started	
170	ACS-EC2	EAST CHAMPARAN	Sangrampur	Shri Hanuman +2 High School Thikahan, Bhawanipur	Anil Mishra, Bhojpur, Mob. 7667702156	7238 / 22-09-2022	22-09-2022				15	Not Started	Not Started	
171	ACP-EC3	EAST CHAMPARAN	Tetaria	G.M.S. Madhuaha Brit	Chandra Bhushan Agro Enterprises Pvt. Ltd., Pipra, East Champaran Mob. 9905930003, Email-sonusinghpatna0007@gmail.com	579/ 19.01.22	19-01-2022	475 SBD of 2021-22 (21.03.2022)	21-03-2022	20-06-2023	15	Not Started	Not Started	
172	ACP-EC3	EAST CHAMPARAN	Pakridayal	G.M.S. Pakridayal Girl	Chandra Bhushan Agro Enterprises Pvt. Ltd., Pipra, East Champaran Mob. 9905930003, Email-sonusinghpatna0007@gmail.com	579/ 19.01.22	19-01-2022	475 SBD of 2021-22 (21.03.2022)	21-03-2022	20-06-2023	15	Not Started	Not Started	
173	ACP-EC3	EAST CHAMPARAN	Mehsi	G.M.S. Bahadurpur	Chandra Bhushan Agro Enterprises Pvt. Ltd., Pipra, East Champaran Mob. 9905930003, Email-sonusinghpatna0007@gmail.com	579/ 19.01.22	19-01-2022	475 SBD of 2021-22 (21.03.2022)	21-03-2022	20-06-2023	15	Not Started	Not Started	
174	ACP-EC4	EAST CHAMPARAN	Banjaria	G.M.S. Chailaha	CHANDRA BHUSHAN AGRO ENTERPRISES PVT. LTD,	3127/26.04.2022	26-04-2022	80 SBD of 2022-23 (12.05.22)	12-05-2022	11-08-2023	15	Not Started	Not Started	
175	ACP-JM2	JAMUI	Jhajha	Adarsh Asartha M.S.Moahaniya	Rajeev Kumar Singh, Jamui, Mob. 7004009263	203/ 07.01.22	07-01-2022				15	Not Started	Not Started	
176	ACP-KM2	KAIMUR	Chainpur	M.S. Hata	Dhirendra Tiwari, Mob Rohtas	2768/08.04.2022	08-04-2022	05 th ठर २०२३.२४	03-04-2023	02-07-2024	15	Not Started	Not Started	
177	ACP-KM2	KAIMUR	Mohania	Abhay Asartha M.S. Mohaniya	Dhirendra Tiwari, Mob Rohtas	2768/08.04.2022	08-04-2022	05 th ठर २०२३.२४	03-04-2023	02-07-2024	15	Not Started	Not Started	
178	ACP-KM2	KAIMUR	Bhabua	M.S. Kunj	Dhirendra Tiwari, Mob Rohtas	2768/08.04.2022	08-04-2022	05 th ठर २०२३.२४	03-04-2023	02-07-2024	15	Not Started	Not Started	
179	ACP-KM2	KAIMUR	Mohania	Sanskrit M.S. Mohaniya	Dhirendra Tiwari, Mob Rohtas	2768/08.04.2022	08-04-2022	05 th ठर २०२३.२४	03-04-2023	02-07-2024	15	Not Started	Not Started	
180	ACS-KG1	KISHANGANJ	Kishanganj	Girls High School	R. B. M. Enterprises, Purnea, Mob. 9771130545	192/ 07.01.22	07-01-2022				15	Not Started	Not Started	
181	ACS-KG1	KISHANGANJ	Kishanganj	Inter School, Kishanganj	R. B. M. Enterprises, Purnea, Mob. 9771130545	192/ 07.01.22	07-01-2022				15	Not Started	Not Started	

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
182	ACS-KG1	KISHANGANJ	Kocha Dhaman	Karlun Lal M High School	R. B. M. Enterprises, Purnea, Mob. 9771130545	192/07.01.22	07-01-2022				15	Not Started	Not Started	
183	ACS-MP	MADHEPURA	Ghailad	Govt. Durga High School Ghailad							15	Not Started	Not Started	Retender NIT-47/21-22 Technical Evaluation In Process
184	ACS-MP	MADHEPURA	Madhepura East	S.N.P.M.S.S. School Madhepura							15	Not Started	Not Started	Retender NIT-47/21-22 Technical Evaluation In Process
185	ACS-MP	MADHEPURA	Madhepura East	Ras Bihari High School							15	Not Started	Not Started	Retender NIT-47/21-22 Technical Evaluation In Process
186	ACS-MP	MADHEPURA	Madhepura East	Sri Baldeo Bandelal High School Godhaila							15	Not Started	Not Started	Retender NIT-47/21-22 Technical Evaluation In Process
187	ACS-MP	MADHEPURA	Murliganj	Yogendra High School							15	Not Started	Not Started	Retender NIT-47/21-22 Technical Evaluation In Process
188	ACS-MP	MADHEPURA	Shankarpur	Kari Anant High School (+2)							15	Not Started	Not Started	Retender NIT-47/21-22 Technical Evaluation In Process
189	ACS-MP	MADHEPURA	Singheshwar	Project Girls High School							15	Not Started	Not Started	Retender NIT-47/21-22 Technical Evaluation In Process
190	ACS-MP	MADHEPURA	Uda-Kishanganj	S.B.J.S. High School							15	Not Started	Not Started	Retender NIT-47/21-22 Technical Evaluation In Process
191	ACS-MB1	MADHUBANI	Andharathadhi	M.R.G. High School,	Damcare Construction, Patna	577/	19-01-2022	383 SBD OF 2022-23	28-03-2023	27-06-2024	15	Not Started	Not Started	
192	ACS-MB1	MADHUBANI	Babubarhi	J.B.N.S. High School Madneswar Asthan	Damcare Construction, Patna	577/19.01.22	19-01-2022	383 SBD OF 2022-23 date 28-03-2023	28-03-2023	27-06-2024	15	Not Started	Not Started	
193	ACS-MB1	MADHUBANI	Harlakhi	High School, Khirhar	Damcare Construction, Patna	577/19.01.22	19-01-2022	383 SBD OF 2022-23 date 28-03-2023	28-03-2023	27-06-2024	15	Not Started	Not Started	
194	ACS-MB1	MADHUBANI	Harlakhi	Project Girls High School Umgaon	Damcare Construction, Patna	577/19.01.22	19-01-2022	383 SBD OF 2022-23 date 28-03-2023	28-03-2023	27-06-2024	15	Not Started	Not Started	
195	ACS-MB1	MADHUBANI	Rahika	R.P.D.T. High School, Jitwar	Damcare Construction, Patna	577/19.01.22	19-01-2022	383 SBD OF 2022-23 date 28-03-2023	28-03-2023	27-06-2024	15	Not Started	Not Started	
196	ACS-MB1	MADHUBANI	Rahika	Shiv Ganga Girls High School, Madhubani	Damcare Construction, Patna	577/19.01.22	19-01-2022	383 SBD OF 2022-23 date 28-03-2023	28-03-2023	27-06-2024	15	Not Started	Not Started	
197	ACP-MB2	MADHUBANI	Madhwapur	U.H.S. Bihari	Sushil Kumar Singh, Mob. 8862953683	5519/20.07.22	20-07-2022				15	Not Started	Not Started	
198	ACP-MG	MUNGER	Bariarpur	M.S. Shakahara Tola	Priyanshu Construction, Deoghar, Mob. 6204884934	198/07.01.22	07-01-2022				15	Not Started	Not Started	
199	ACP-MG	MUNGER	Tarapur	M.S. Tarapur	Priyanshu Construction, Deoghar, Mob. 6204884934	198/07.01.22	07-01-2022				15	Not Started	Not Started	
200	ACP-MG	MUNGER	Dharhara	M.S. Itwa	Priyanshu Construction, Deoghar, Mob. 6204884934	198/07.01.22	07-01-2022	128 sbd of 2021-22(14.07.2022)			15	Not Started	Not Started	
201	ACS-MF	Muzaffarpur	Saraiya	Govt. Jagat Singh UT. H.S. Manikpur	Shidhant Developers, Hajipur, Mob. 7488495524	2439/28.03.2022	28-03-2022				15	Not Started	Not Started	Notice issued to Contractor for agreement- BSEIDC/EE/TIRHUT EAST/2022-347; Date- 10.06.2022
202	ACP-NL2	Nalanda	Rahui	M.S. Rahui	Kumar Saroj, Quamruddinganj, Biharsharif. Mob. 7762865959	578/19.01.22	19-01-2022		14-07-2022	13-10-2023	15	Not Started	Land not available	Land not available
203	ACP-NL2	Nalanda	Hamaout	U.M.S. Chero	Kumar Saroj, Quamruddinganj, Biharsharif. Mob. 7762865959	578/19.01.22	19-01-2022		14-07-2022	13-10-2023	15	Not Started	Land Insufficient	Insufficient land
204	ACS-PU2	Purnea	Dagarua	Kanak Lal High School Soura Dagura							15	Not Started	Not Started	Retender NIT-10/22-23

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
205	ACS-PU2	Purnea	Jalalgarh	N.D.Ruungta High School							15	Not Started	Not Started	Retender NIT-10/22-23
206	ACS-PU2	Purnea	Kasba	Kala Nand High School Kasba							15	Not Started	Not Started	Retender NIT-10/22-23
207	ACS-PU2	Purnea	Purnea	Zila School Purnea							15	Not Started	Not Started	Retender NIT-10/22-23
208	ACS-PU2	Purnea	Sri Nagar	Govt.High School Sri Nagar Purnea							15	Not Started	Not Started	Retender NIT-10/22-23
209	ACS-RH1	ROHTAS	Akodhigola	High School PremNagar Akhorigola	Rajnish Kumar Singh	5564/21.07.2022	21-07-2022				15	Not Started	Not Started	Again Re Tender NIT-40/21-22
210	ACS-RH1	ROHTAS	Dehari	A.K.J.H.S Darihat	Rajnish Kumar Singh	5564/21.07.2022	21-07-2022				15	Not Started	Not Started	Again Re Tender NIT-40/21-22
211	ACS-RH1	ROHTAS	Dehari	High School Diliyan	Rajnish Kumar Singh	5564/21.07.2022	21-07-2022				15	Not Started	Not Started	Again Re Tender NIT-40/21-22
212	ACS-RH1	ROHTAS	Rajpur	Shri Jagjeevan High School Vishnupur	Rajnish Kumar Singh	5564/21.07.2022	21-07-2022				15	Not Started	Not Started	Again Re Tender NIT-40/21-22
213	ACS-RH1	ROHTAS	Suryapura	Raj Rajeswari H S Suryapura	Rajnish Kumar Singh	5564/21.07.2022	21-07-2022				15	Not Started	Not Started	Again Re Tender NIT-40/21-22
214	ACP-SP3	Samastipur	Khanpur	M.S. Siropati							15	Not Started	Not Started	Retender NIT-06/22-23
215	ACP-SP3	Samastipur	Sarairanjan	U.M.S Lat Baspura							15	Not Started	Not Started	Retender NIT-06/22-23
216	ACP-SP3	Samastipur	Samastipur	Upgd. M.S. Musapur Bangra							15	Not Started	Not Started	Retender NIT-06/22-23
217	ACP-SP3	Samastipur	Mohiuddin Nagar	U.M.S. Bhasingpur							15	Not Started	Not Started	Retender NIT-06/22-23
218	ACP-SP3	Samastipur	Shivaji Nagar	U.M.S. Parashuram							15	Not Started	Not Started	Retender NIT-06/22-23
219	ACP-SP3	Samastipur	Patori	U.M.S. Kanya Shahpur Undi							15	Not Started	Not Started	Retender NIT-06/22-23
220	ACP-SP3	Samastipur	Mohiuddin Nagar	U.M.S. Nawada							15	Not Started	Not Started	Retender NIT-06/22-23
221	ACP-SP3	Samastipur	Samastipur	U.M.S. Bejha							15	Not Started	Not Started	Retender NIT-06/22-23
222	ACS-SA	SARAN	Sonepur	S.P.S Seminary	Orlox Construction. Pvt Ltd.	1801/04.03.22	04-03-2022	38 SBD of 2022-23 (20.04.2022)	20-04-2022	19-07-2023	15	Not Started	Land NOC awaited	Land Available NOC Awaited
223	ACS-SA	SARAN	Sonepur	Raghubir Singh High School	Orlox Construction. Pvt Ltd.	1801/04.03.22	04-03-2022	38 SBD of 2022-23 (20.04.2022)	20-04-2022	19-07-2023	15	Not Started	Land not available	Land not available
224	ACS-SA	SARAN	Sonepur	Gogal Singh High School	Orlox Construction. Pvt Ltd.	1801/04.03.22	04-03-2022	38 SBD of 2022-23 (20.04.2022)	20-04-2022	19-07-2023	15	Not Started	Land NOC awaited	Land Available NOC Awaited
225	ACS-SM1	SITAMARHI	Bajpatti	S.R.P.N High School Bajpatti							15	Not Started	Not Started	
226	ACS-SM1	SITAMARHI	Belsand	Sri Guru Sharan High School Belsand							15	Not Started	Not Started	
227	ACS-SM1	SITAMARHI	Dumra	Sri Mathura High School							15	Not Started	Not Started	
228	ACS-SM1	SITAMARHI	Nanpur	High School Bela Shanti Kutir							15	Not Started	Not Started	

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
229	ACS-SM1	SITAMARHI	Nanpur	S.B.L.C High School,Raipur							15	Not Started	Not Started	
230	ACS-SM1	SITAMARHI	Sursand	Saryu High School,Sursand							15	Not Started	Not Started	
231	ACS-SM1	SITAMARHI	Sursand	Bisheshwar Rameshwar Shahi Girls High School Sursand							15	Not Started	Not Started	
232	ACS-SM2	SITAMARHI	Bairgania	Jauharimal High School Bairgania							15	Not Started	Not Started	Retender NIT-10/2022-23
233	ACS-SM2	SITAMARHI	Bathnaha	Shree Ram Prasad High School Purnahiya							15	Not Started	Not Started	Retender NIT-10/2022-23
234	ACS-SM2	SITAMARHI	Bathnaha	Rajkiyakrit High School,Bathnaha							15	Not Started	Not Started	Retender NIT-10/2022-23
235	ACS-SM2	SITAMARHI	Parihar	Shree Gandhi High School,Parihar							15	Not Started	Not Started	Retender NIT-10/2022-23
236	ACS-SM2	SITAMARHI	Sonbarsa	Rajkiyekrit Shree Jageshwar High School,Bhutahi							15	Not Started	Not Started	Retender NIT-10/2022-23
237	ACS-SM2	SITAMARHI	Sonbarsa	Project Girls High School ,Bhutahi							15	Not Started	Not Started	Retender NIT-10/2022-23
238	ACP-SM3	SITAMARHI	Sonbarsa	M.S. Bagha	Deepak Kumar, Shashtri Nagar, Patna-23	1302	13-02-2023	83 sbd of 2023-24	10-05-2023	09-05-2024	12	Not Started	Not Started	
239	ACP-SM3	SITAMARHI	Sonbarsa	U.H.S. Marpa Kachor	Deepak Kumar, Shashtri Nagar, Patna-23	1302	13-02-2023	83 sbd of 2023-24	10-05-2023	09-05-2024	12	Not Started	Not Started	
240	ACP-SM3	SITAMARHI	Majorganj	M.S. Dumri Kala	Deepak Kumar, Shashtri Nagar, Patna-23	1302	13-02-2023	83 sbd of 2023-24	10-05-2023	09-05-2024	12	Not Started	Not Started	
241	ACP-SM3	SITAMARHI	Bairgania	M.S. Akhta Bazar Urdu	Deepak Kumar, Shashtri Nagar, Patna-23	1302	13-02-2023	83 sbd of 2023-24	10-05-2023	09-05-2024	12	Not Started	Not Started	
242	ACP-SM3	SITAMARHI	Suppi	M.S. Barharwa	Deepak Kumar, Shashtri Nagar, Patna-23	1302	13-02-2023	83 sbd of 2023-24	10-05-2023	09-05-2024	12	Not Started	Not Started	
243	ACP-SM3	SITAMARHI	Parihar	M.S. Sukki Musahrnia	Deepak Kumar, Shashtri Nagar, Patna-23	1302	13-02-2023	83 sbd of 2023-24	10-05-2023	09-05-2024	12	Not Started	Not Started	
244	ACP-SM4	SITAMARHI	Dumraon	M.S. Nagarpalika Bhawdepur	P.S Enterprises	2263/21.03.22	21-03-2022	51 F2 OF 2022-23 (02.05.2022)	02-05-2022	01-08-2023	15	Not Started	Land not available	Land not available Letter issued to HM for Land availability by letter no. BSEIDC/EE/TIRHUT EAST/2022-275, Dt. 12.05.2022
245	ACP-SM4	SITAMARHI	Dumra	M.S. Mehsaul Hindi	P.S Enterprises	2263/21.03.22	21-03-2022	51 F2 OF 2022-23 (02.05.2022)	02-05-2022	01-08-2023	15	Not Started	Land not available	Land not available. Letter issued to HM for Land availability by letter no. BSEIDC/EE/TIRHUT EAST/2022-275, Dt. 12.05.2022
246	ACP-SM4	SITAMARHI	Dumra	M.S. Simra	P.S Enterprises	2263/21.03.22	21-03-2022	51 F2 OF 2022-23 (02.05.2022)	02-05-2022	01-08-2023	15	Not Started	Land not available	Land not available Letter issued to HM for Land availability by letter no. BSEIDC/EE/TIRHUT EAST/2022-275, Dt. 12.05.2022
247	ACS-SW2	Siwan	Hussainganj	Sr.Secondary High School Nabiganj Bazar	Priyanshi Enterprises, Danapur, Patna Mob. 7425696852	580/19.01.22	19-01-2022	361 SBD of 2021-22 (27.01.2022)	27-01-2022	26-04-2023	15	Not Started	Not Started	
248	ACS-SW2	Siwan	Maharajganj	S.B.High School	Priyanshi Enterprises, Danapur, Patna Mob. 7425696852	580/19.01.22	19-01-2022	361 SBD of 2021-22 (27.01.2022)	27-01-2022	26-04-2023	15	Not Started	Not Started	

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
249	ACS-SW2	Siwan	Raghunathpur	C.B.High School	Priyanshi Enterprises, Danapur, Patna Mob. 7425696852	580/ 19.01.22	19-01-2022	361 SBD of 2021-22 (27.01.2022)	27-01-2022	26-04-2023	15	Not Started	To be demolished	Dismelting in process
250	ACP-SW3	Siwan	Siwan Sadar	D.A.V.M. School Siwan	Priyanshi Enterprises, Danapur, Patna Mob. 7425696852	581/ 19.01.22	19-01-2022	362 SBD of 2021-22 (27.01.2022)	27-01-2022	26-04-2023	15	Not Started	Land not available	Land not available
251	ACP-SW3	Siwan	Siwan Sadar	M.S. Jiyay	Priyanshi Enterprises, Danapur, Patna Mob. 7425696852	581/ 19.01.22	19-01-2022	362 SBD of 2021-22 (27.01.2022)	27-01-2022	26-04-2023	15	Not Started	Land not available	Land not available
252	ACP-SW3	Siwan	Hussainganj	M.S. Hussainganj Boys	Priyanshi Enterprises, Danapur, Patna Mob. 7425696852	581/ 19.01.22	19-01-2022	362 SBD of 2021-22 (27.01.2022)	27-01-2022	26-04-2023	15	Not Started	Land not available	Land not available
253	ACP-SW3	Siwan	Siwan Sadar	M.S. Kachahari Siwan	Priyanshi Enterprises, Danapur, Patna Mob. 7425696852	581/ 19.01.22	19-01-2022	362 SBD of 2021-22 (27.01.2022)	27-01-2022	26-04-2023	15	Not Started	Land not available	Land not available
254	ACS-SU2	SUPAUL	Marauna	Shitalmani High School,Barhara	Damcare Construction Opp. Patna College, Patna Mob. 9798107011	583/ 19.01.22	19-01-2022				15	Not Started	Not Started	
255	ACS-SU2	SUPAUL	Nirmali	N.K.High School	Damcare Construction Opp. Patna College, Patna Mob. 9798107011	583/ 19.01.22	19-01-2022				15	Not Started	Not Started	
256	ACS-SU2	SUPAUL	Nirmali	High School,Nirmali	Damcare Construction Opp. Patna College, Patna Mob. 9798107011	583/ 19.01.22	19-01-2022				15	Not Started	Not Started	
257	ACS-SU2	SUPAUL	Pipra	Satya Dev High School	Damcare Construction Opp. Patna College, Patna Mob. 9798107011	583/ 19.01.22	19-01-2022				15	Not Started	Not Started	
258	ACS-SU2	SUPAUL	Pipra	Jawahar Premlal High School	Damcare Construction Opp. Patna College, Patna Mob. 9798107011	583/ 19.01.22	19-01-2022				15	Not Started	Not Started	
259	ACS-SU2	SUPAUL	Sarai Gardh-Bhaptiyahi	Bihari Gumaita Higher Secondary School	Damcare Construction Opp. Patna College, Patna Mob. 9798107011	583/ 19.01.22	19-01-2022				15	Not Started	Not Started	
260	ACS-SU2	SUPAUL	Supaul	Supaul Higher Secondary School Supaul	Damcare Construction Opp. Patna College, Patna Mob. 9798107011	583/ 19.01.22	19-01-2022				15	Not Started	Not Started	
261	ACS-SU2	SUPAUL	Supaul	B.B.Girls High School	Damcare Construction Opp. Patna College, Patna Mob. 9798107011	583/ 19.01.22	19-01-2022				15	Not Started	Not Started	
262	ACS-SU2	SUPAUL	Supaul	Hazari Senior Secondary School	Damcare Construction Opp. Patna College, Patna Mob. 9798107011	583/ 19.01.22	19-01-2022				15	Not Started	Not Started	
263	ACP-SU3	SUPAUL	Supoul	M.S. Laukha	B.S. Solution Saharsa Mob.-6201617585, Email-nitishkumar.eproc2@yahoo.com	584/ 19.01.22	19-01-2022				15	Not Started	Not Started	
264	ACP-SU3	SUPAUL	Pipra	U.H.S. Ram Nagar	B.S. Solution Saharsa Mob.-6201617585, Email-nitishkumar.eproc2@yahoo.com	584/ 19.01.22	19-01-2022				15	Not Started	Not Started	
265	ACP-SU3	SUPAUL	Supaul	U.H.S. Basbitti	B.S. Solution Saharsa Mob.-6201617585, Email-nitishkumar.eproc2@yahoo.com	584/ 19.01.22	19-01-2022				15	Not Started	Not Started	

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
266	ACP-SU3	SUPAUL	Kishanpur	U.H.S. Fulwariya	B.S. Solution Saharsa Mob.-6201617585, Email-nitishkumar.eproc2@yahoo.com	584/19.01.22	19-01-2022				15	Not Started	Not Started	
267	ACP-SU3	SUPAUL	Marauna	M.S. Parsauni	B.S. Solution Saharsa Mob.-6201617585, Email-nitishkumar.eproc2@yahoo.com	584/19.01.22	19-01-2022				15	Not Started	Not Started	
268	ACP-SU4	SUPAUL	Saraigarh	U.H.S. Pipra Khurd	Jyotish Kumar Choudhary	257/10.01.22	10-01-2022	99 F2 of 2022-23 (23.05.22)	23-05-2022	22-08-2023	15	Not Started	Land not available	Land not available
269	ACS-VS1	Vaishali	Bidupur	High School Chandpura	Ram Kumar Sahani Mo:9973656122	258/10.01.22	10-01-2022	130 f2 of 2022-23 (15.07.2022)	15-07-2022	14-10-2023	15	Not Started	To be demolished	Old Building desmentaling in progress.
270	ACS-VS1	Vaishali	Mahua	Y.S.High School,Harpur	Ram Kumar Sahani Mo:9973656122	258/10.01.22	10-01-2022	130 f2 of 2022-23 (15.07.2022)	15-07-2022	14-10-2023	15	Not Started	Not Started	
271	ACP-VS2	Vaishali	Hajipur	GM.S. Dighi Kala	Tribhuwan Traders Lalganj, Vaishali Mob. 9934909098 Email-ribhuantraders@gmail.com	620/20.01.22	20-01-2022	90 F2 of 2022-23 (20.05.22)	20-05-2022	19-08-2023	15	Not Started	Not Started	Requested to CE for site specific drawing by Letter No. 307, Dt. 26.05.2022
272	ACP-VS3	Vaishali	Bidupur	GM.S. Bajidpur	Damcare Construction, Patna	621/20.01.22	20-01-2022	382 f2 of 2022-23	28-03-2023	27-06-2024	15	Not Started	Not Started	
273	ACS-WC1	WEST CHAMPARAN	Ramnagar	Gutti Lal G.H.S. Ramnagar	Minni Devi Siwan 9162643061	2430/28.03.2022	28-03-2022	100 F2 of 2022-23 (23.05.22)	23-05-2022	22-08-2023	15	Not Started	Land not available	Land not available
274	ACS-WC2	WEST CHAMPARAN	Chanpatia	H.S. Chanpatia	Sanjana Raj , Samastipur, Mob. 7766011141	267/10.01.22	10-01-2022	410 F2 of 2021-22 (14.02.2022)	14-02-2022	13-05-2023	15	Not Started	The tree is	The Tree is
275	ACP-NL2	Nalanda	Biharsharif	Urdu M.S. Bari Dargah	Kumar Saroj, Quamruddinganj, Biharsharif. Mob. 7762865959	578/19.01.22	19-01-2022	128 sbd of 2021-22(14.07.2022)	14-07-2022	13-10-2023	15	Dropped	Dropped	Dropped vide letter no. 5931 date 20-09-2021
276	ACP-VS3	Vaishali	Bidupur	G.M.S. Bidupur	Damcare Construction, Opp. Patna College, Patna Mob. 979818701, Email-kishor.eproc2@yahoo.com	621/20.01.22	20-01-2022				15	Dropped	Dropped	Dropped vide letter no. 5931 date 20-09-2021
277	ACP-VS3	Vaishali	Bidupur	G.M.S. Panapur Dharpur	Damcare Construction, Opp. Patna College, Patna Mob. 979818701, Email-kishor.eproc2@yahoo.com	621/20.01.22	20-01-2022				15	Dropped	Dropped	Dropped vide letter no. 5931 date 20-09-2021
278	ACP-VS3	Vaishali	Mahua	G.M.S. Mahua Balak	Damcare Construction, Opp. Patna College, Patna Mob. 979818701, Email-kishor.eproc2@yahoo.com	621/20.01.22	20-01-2022				15	Dropped	Dropped	Dropped vide letter no. 5931 date 20-09-2021
279	ACP-VS3	Vaishali	Patepur	GM.S. Dabhaich	Damcare Construction, Opp. Patna College, Patna Mob. 979818701, Email-kishor.eproc2@yahoo.com	621/20.01.22	20-01-2022				15	Dropped	Dropped	Dropped vide letter no. 5931 date 20-09-2021
280	ACP-VS3	Vaishali	Mahua	Gmm Nilkanthpur	Damcare Construction, Opp. Patna College, Patna Mob. 979818701, Email-kishor.eproc2@yahoo.com	621/20.01.22	20-01-2022				15	Dropped	Dropped	Dropped vide letter no. 5931 date 20-09-2021
TOTAL				280	246	246		197						

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
---------	-----------	------------------	---------------	-------------	----------------	--------	----------	----------------------	----------------------	-------------------------------------	----------------------	-----------------	-----------------------	---------

Status	No.
Handover	4
Completed	3
In-progress	140
Not Started	127
Dropped	6
TOTAL	280