

# BIHAR STATE EDUCATIONAL INFRASTRUCTURE DEVELOPMENT CORPORATION LIMITED, PATNA (BIHAR).

## SUMMARY OF PROJECTS

As On:- 31/08/2016

S. N.	PROJECT	Total Sanctioned	Contract Awarded	Physical Status										Summary			Inaugurtated	Recieved Amount (in Lakh)	Fin. Exp. (in Lakhs) as on 31.08.2016	Financial Achievement (%)						
				Lay-out	Foundation	PL	Ground floor		1 <sup>st</sup> Floor		2nd Floor		Finishing	Complete	In-Progress	Not start										
							LL	RL	LL	RL	LL	RL														
1	DIET Institutional-	26	25	1	5	0	0	5	0	1	0	2	3	8	17	0	4	38944.59	28224.82	72.47%						
	DIET Boys Hostel-	26	25	0	3	0	0	7	0	1	0	2	6	5	19	1										
	DIET Girls Hostel-	26	25	1	4	1	2	4	0	0	0	0	4	6	16	3										
	DIET Principal Quarter-	26	25	0	3	2	0	1	0	0	0	0	3	2	9	14										
2	PTEC Institutional-	22	21	0	3	0	0	3	1	2	0	1	7	3	17	1	3				38944.59	28224.82	72.47%			
	PTEC Boys Hostel-	22	21	1	1	0	1	1	1	1	0	4	7	3	17	1										
	PTEC Girls Hostel-	22	21	0	2	1	0	3	1	0	0	1	7	4	15	2										
	PTEC Principal Quarter-	22	21	0	0	0	1	5	0	0	0	0	8	4	14	3										
3	CTE Institutional-	6	5	0	0	1	0	1	0	0	0	0	0	0	2	3	0							38944.59	28224.82	72.47%
	CTE Boys Hostel-	6	5	0	1	0	0	0	0	1	0	0	1	0	3	2										
	CTE Girls Hostel-	6	5	0	0	0	0	0	0	1	0	1	1	0	3	2										
	CTE Principal Quarter-	6	5	0	0	1	1	0	0	0	0	0	1	0	3	2										
4	BITE Institutional-	4	4	0	0	1	0	1	0	0	0	0	1	0	3	1	0	38944.59	28224.82	72.47%						
	BITE Boys Hostel-	4	4	0	0	0	0	1	0	1	0	0	1	0	3	1										
	BITE Girls Hostel-	4	4	0	0	0	0	1	0	1	0	0	1	0	3	1										
	BITE Principal Quarter-	4	4	0	2	0	0	1	0	0	0	0	0	0	3	1										