

BSEIDC LTD., PATNA																						
Construction of 100 Beded Girls Hostel																						
Administrative Approval Letter no. & Date : BEPC letter no. KGBV/56/2019-20/1589 & Revised AA letter no. BSEIDC/TECH/24/2021/5342 & AA Amount (Rs. In Lakh) :- 263.087																						
Sl. No.	Group No.	District Name	Block	Name of School	Agency Name	LOA No. & Date	Agreement No. / Date	Date of Start	Duration (in Months)	Not Started	Physical Status										Remarks	
											Lay-out	Foundation	Plinth	G.F.		F.F.		S.F.		Finishing		Complete
														LL	RL	LL	RL	LL	RL			
1	GH-302	Banka	Belhar	High School,Rajpur Belhar	M/s Rungta Enterprises	743/24.01.22	432 SBD of 2021-22 (22.02.2022)	22-02-2022	15 Months													
			Shambhuganj	Block Office Campus Shambhuganj				22-02-2022	15 Months													
			Phullidumar	KGBV Campus, Phullidumar				22-02-2022	15 Months													
			Amarpur	MS Bharko				22-02-2022	15 Months													
2	GH-303	Banka	Chandan	Proj. Girl's H. S. Chandan	Lal Rupak Kumar Singh	740/24.01.22	07 SBD of 2021-22 /04.04.222	04-04-2022	15 Months													
			Katoria	MS Katoria Campus				04-04-2022	15 Months													
			Bounsi	C. N. D. High School Baunsi				04-04-2022	15 Months													Land not available
			Barahat	KGBV , Block Office Campus, Barahat				04-04-2022	15 Months													
3	GH-309	Jamui	Chakai	Middile School, Chakhai	Lal Rupak Kumar Singh	742/24.01.22	08 SBD OF 2022-23 Dated-DATED-04.04.2022	04-04-2022	15 Months													
			Islamnagar, Aliganj	KGBV Campus, Islamnagar,Aliganj				04-04-2022	15 Months													
			Laxmipur	KGBV Campus in Block Headquarter, Laxmipur				04-04-2022	15 Months													
			Sikandra	Middle School, Sikandra				04-04-2022	15 Months												Insufficient land	
4	GH-322	Sheikhpura	Sheikhpura	K.G.B.V. Campus, Shekhpura	Sanjay Kumar Technocrate Pvt. Ltd.	741/24.01.2022	24 SBD of 2022-23 (08.04.2022)	08-04-2022	15 Months													Insufficient land
			Sheikhopur Sarai	K.G.B.V. Campus, Shekhopur Sarai				08-04-2022	15 Months												Land dispute	
5	GH-304	Gaya	Atri	Proj.(+2)Girl's H. S. Tetua	SARAOJ NARAYAN PRASAD SINGH NALANDA, MOB. 9431686479 EMAIL-sarojnarayanpras	3019 date 21-04-2022	59 SBD of 2022-23 / Date 06.05.2022	06-05-2022	15 Months													
			Mohra	KGBV Campus, Mohra				06-05-2022	15 Months													
			Wazirganj	(+)2 Kedarnath High School Tarwan				06-05-2022	15 Months													
			Tankuppa	Middle School Tankuppa,Campus				06-05-2022	15 Months													
6	GH-305	Gaya	Tikari	Middle School Makhpa	SARAOJ NARAYAN PRASAD SINGH , NALANDA, MOB.9431686479 EMAIL-sarojnarayanpras adsingh@gmail.com	3018 date 21-04-2022	6 SBD of 2022-23 / Date 06.05.2022	06-05-2022	15 Months													
			Belaganj	MS Rauna				06-05-2022	15 Months													
			Khizarsarai	M S Khizarsarai				06-05-2022	15 Months													
			Gaya Nagar	KGBV Campus, Gaya Nagar				06-05-2022	15 Months													
			Manpur	MS Bhore, Manpur				06-05-2022	15 Months													

Sl. No.	Group No.	District Name	Block	Name of School	Agency Name	LOA No. & Date	Agreement No. / Date	Date of Start	Duration (in Months)	Not Start	Lay-out	Foundation	Plinth	G.F.	F.F.	S.F.	Finishing	Complete	Remarks
7	GH-308	Gaya	Sherghati	KGBV Campus, Sherghati	SARAOJ NARAYAN PRASAD SINGH, NALANDA, MOB.9431686479 EMAIL-sarojnarayanpradsingh@gmail.com	3008 date 20-04-2022	61 SBD of 2022-23/ Date 06.05.2022	06-05-2022	15 Months										H.M. से पत्रांक -200 दिनांक 13.05.2022 द्वाराभूमि उपलब्ध करने
			Banke Bazar	Middle School Roshanganj				06-05-2022	15 Months									H.M. से पत्रांक -198 दिनांक 13.05.2022 द्वाराभूमि उपलब्ध करने	
			Imamganj	MS Pararia				06-05-2022	15 Months									H.M. से पत्रांक -199 दिनांक 13.05.2022 द्वाराभूमि उपलब्ध करने	
8	GH-301	Aurangabad	Aurangabad	MS Jamhor	Rajnish Kumar Singh	1794/ 04.03.22	142 SBD of 2022-23 (19.07.2022)	22-02-2022	15 Months										
			Barun	KGBV Campus, Barun				22-02-2022	15 Months										
			Daudnagar	H S Akauni				22-02-2022	15 Months										
			Obra	MS Bharub				22-02-2022	15 Months										
9	GH-312	Muzaffarpur	Gaighat	KGBV Campus, Gaighat	M/S Mother India Construction Pvt. Ltd.	742/ 24.01.22	107 SBD of 2022-23 (26.05.2022)	26-05-2022	15 Months										Notice for Agreement by letter No. BSEIDC/FIN/4739/20 21-22/-3103, Date- 25.04.2022
			Bandra	Middle School Vishnupur Mehsi				26-05-2022	15 Months										
			Muraul	DIET(KGBV Campus), Muraul				26-05-2022	15 Months										
10	GH-316	Nawada	Pakari Barawan	KGBV Campus, PakariBarawan	Pankaj Kumar (9334457321)	9214/ 23.12.21			15 Months										
			Kouakol	Inter School Kouakol					15 Months										
11	GH-318	Araria	Araria	L. S. H. S. Palasi, Pategna	ANIL KUMAR (9523747413)	1796/ 04.03.22	93 SBD of 2022-23 (20.05.22)	04-03-2022	15 Months										
			Bhargama	K.G.B.V. Campus ,Bhargama				04-03-2022	15 Months										
			Jokihat	K.G.B.V. Campus, Jokihat				04-03-2022	15 Months										
			Palasi	K.G.B.V. Campus ,Palasi				04-03-2022	15 Months										
			Raniganj	M. S. Raniganj Campus				04-03-2022	15 Months										
12	GH-319	Arwal	Kaler	H. S. Validad	DHANANJAY KUMAR (9523747413)	9213/23.1 2.21	62 SBD of 2022-23 (06.05.2022)	06-05-2022	15 Months										Tie beam
			Sonbhadra Banshi Survapur	H. S. Banshi Kalyanpur				06-05-2022	15 Months									Foundation	
13	GH-320	East Champaran	Banjaria	K.G.B.V. Campus, Banjaria	M/s A.B Buildicon	9212/23.1 2.21			15 Months										
			Chhauradano	K.G.B.V. Campus, Chhauradano					15 Months										
14	GH-321	Kaimur	Bhabhua	Middle School ,Siwo	Ajay Kumar Singh	1797/4.03. 2022	69 SBD of 2022-23 (09.05.2022)	09-05-2022	15 Months										
			Chainpur	K.G.B.V. Campus, Chainpur				09-05-2022	15 Months										
			Chand	K.G.B.V. Parisar, Chand				09-05-2022	15 Months										

Sl. No.	Group No.	District Name	Block	Name of School	Agency Name	LOA No. & Date	Agreement No. / Date	Date of Start	Duration (in Months)	Not Start	Lay-out	Foundation	Plinth	G.F.	F.F.	S.F.	Finishing	Complete	Remarks
			Mohania	K.G.B.V. Campus, Mohania				09-05-2022	15 Months										
15	GH-306	Gaya	Bodhgaya	MS Basarhi	GOKUL VASUDEV CONSTRUCTION PRIVATE LIMITED, JEHANABAD, Mob. 9430045240, Email- Gokulvasudevconstructionpvtltd@gmail.com	3007 date 20-04-2022	127 SBD of 2022-23 (14.07.2022)	14-07-2022	15 Months										H.M. से पत्रांक -234 दिनांक 21.05.2022 द्वारा भूमि उपलब्ध करने का अनुरोध किया गया
			Dobhi	KGBV Campus, Dobhi				14-07-2022	15 Months										H.M. से पत्रांक -233 दिनांक 21.05.2022 द्वारा भूमि उपलब्ध करने का अनुरोध किया गया
			Barachatti	KGBV Campus, Barachatti				14-07-2022	15 Months										H.M. से पत्रांक -235 दिनांक 21.05.2022 द्वारा भूमि उपलब्ध करने का अनुरोध किया गया
16	GH-315	Nawada	Warsaliganj	MS Sambe	Vaishnavi Infrazone, Nawada	3606 date 11-05-2022	92 SBD of 2022-23 (20.05.22)	20-05-2022	15 Months										KGBV Nawada द्वारा उपलब्ध कराए गए भूमि
			Nawada	Proj. Kanya Inter High School, Nawada				20-05-2022	15 Months										
			Akbarpur	KGBV Campus, Akbarpur				20-05-2022	15 Months										
			Govindpur	KGBV Campus, Govindpur				20-05-2022	15 Months										
17	GH-307	Gaya	Paraiya	(+)2 Pro. Kanya High School Paraiva					15 Months										NIT-40 (2021-22)
			Guraru	M.S. Mathurapur					15 Months										
			Gurua	UHS Rahunath Khap					15 Months										
18	GH-310	Muzaffarpur	Kanti	M.S. Madhuban KGBV Campus, Kanti					15 Months										NIT-40 (2021-22)
			Marwan	KGBV Campus, Marwan					15 Months										
			Kurhani	Buniyadi Abhyasshala, Turki					15 Months										
			Mushahari	Navrastra H.S Patahi					15 Months										
19	GH-313	Muzaffarpur	Paroo	KGBV Campus, Paroo	Dream Earthcon Pvt.Ltd,	4584/18.06.2022	147 SBD of 2022-23 (25.07.2022)	25-07-2022	15 Months										
			Sahebganj	KGBV Campus, Sahebganj				25-07-2022	15 Months										
			Motipur	S. U. HS Brahmpura				25-07-2022	15 Months										
20	GH-317	Rohtas	Dawath	Block Office Dawath					15 Months										NIT-40 (2021-22)
			Dinara	Block Office Dinara,					15 Months										
			Kochas	K.G.B.V. Campus, Kochas					15 Months										
			Rohtas	K.G.B.V. Campus, Rohtas					15 Months										
21	GH-323	Sheohar	Puranhiya	K.G.B.V. Campus, Puranhiya	Dream Earthcon	4607/18.06.2022	147 SBD of 2022-23	25-07-2022	15 Months										
			Sheohar	Near K.G.B.V. Campus, Sheohar				25-07-2022	15 Months										

Sl. No.	Group No.	District Name	Block	Name of School	Agency Name	LOA No. & Date	Agreement No. / Date	Date of Start	Duration (in Months)	Not Start	Lay-out	Foundation	Plinth	G.F.	F.F.	S.F.	Finishing	Complete	Remarks
			Tariani Chowk	U. M. S. Chatauni Near K.G.B.V. Campus, Tariani Chowk	Pvt.Ltd,		(25.07.2022)	25-07-2022	15 Months										
22	GH-324	West Champaran	Sidha (Bagaha-2)	K.G.B.V. Campus, Sidha (Bagaha-2)					15 Months										
			Piprasi	K.G.B.V. Campus, Piprasi					15 Months										NIT-40 (2021-22)
			Madhubani	K.G.B.V. Campus, Madhubani					15 Months										
23	GH-325	West Champaran	Ramnagar	MS Bakhri					15 Months										
			Gaunaha	K.G.B.V. Campus, Gaunaha					15 Months										NIT-40 (2021-22)
			Mainatand	Laxmi Narayan High School, Pidari					15 Months										Retender NIT-47 (2021-22)
			Narkatiyaganj	K.G.B.V. Campus, Narkatiyaganj					15 Months										
24	GH-327	West Champaran	Jogapatti	K.G.B.V. Campus, Jogapatti					15 Months										
			Chanpatiya	Buniyadi vidyalay Vrindavan Kanva					15 Months										NIT-40 (2021-22)
			Sikta	K.G.B.V. Campus, Sikta					15 Months										
25	GH-311	Muzaffarpur	Aurai	Block Campus, Aurai					15 Months										
			Meenapur	Block Campus, Meenapur					15 Months										NIT-47 (2021-22)
			Bochahan	Middle School Bochahan					15 Months										
26	GH-314	Nawada	Nardiganj	Inter School Nadiganj					15 Months										
			Hisua	Near KGBV Campus, Hisua					15 Months										
			Narhat	KGBV Campus, Narhat					15 Months										NIT-47 (2021-22)
			Meskaur	Near KGBV Campus, Meskaur					15 Months										
			Sirdala	KGBV Campus, Sirdala					15 Months										
27	GH-326	West Champaran	Bettiah	Middle School Singhachhapar					15 Months										
			Majhauilya	K.G.B.V. Campus, Majhauilya					15 Months										NIT-47 (2021-22)
			Bairiya	K.G.B.V. Campus, Bairiya					15 Months										
Total No. of Groups		27	Total No. of Buildings	93	18	18	16	57		72	1	18	2	0	0	0	0	0	