

BIHAR STATE EDUCATIONAL INFRASTRUCTURE DEVELOPMENT CORPORATION LIMITED, PATNA
PHYSICAL STATUS OF CONSTRUCTION OF BRC (BLOCK RESOURCE CENTRE) 2015-2016

Report Dated : 31.12.2017

Report Date : 31.12.2017

Sl. No.	Group No.	Name of District	Name of Block	Name of School	Ret en der	Te n der Pro ces	No t Sta rt	Physical Status											Remarks
								Lay out	Fo un dat ion	Pli nth	Ground Floor		First Floor		Second Floor		Fini shi ng	Co mp let e	
											LL	RL	LL	RL	LL	RL			
1	BRC-79	Araria	Narpatganj	BRC, Narpatganj, Araria														5' deep land made available, sand filling estimate sent to HQ.	
2	BRC-80	Araria	Araria	BRC, Araria															
3	BRC-81	Araria	Jokihat	BRC, Jokihat, Araria			1											NOC not given till date , letter sent to C.O & D.P.O. Araria	
4	BRC-82	Araria	Bhargama	BRC, Bhargama, Araria															
5	BRC-83	Araria	Kursakata	BRC, Kursakata, Araria															
6	BRC-129	Arwal	Arwal	BRC , Arwal														Stop due to water logged in the site	
7	BRC-130	Arwal	Karpi	BRC , Karpi, Arwal															
8	BRC-131	Aurangabad	Obra	BRC, Obra, Aurangabad															
9	BRC-132	Aurangabad	Dev	BRC, Dev, Aurangabad															
10	BRC-133	Aurangabad	Madanpur	BRC , Madanpur, Aurangabad															
11	BRC-134	Aurangabad	Kutumba	BRC , Kutumba, Aurangabad															
12	BRC-92	Banka	Katoria	BRC Katoria, Banka														External Plaster In Running, Grill Completed, PHE Work Completed	
13	BRC-93	Banka	Rajaun	BRC Rajaun, Banka														F.F. ROOF NOT CASTED.	
14	BRC-94	Banka	Barhat	BRC, Barhat, Banka														S.F ROOF NOT CASTED AND GROUND FLOOR PLASTERING WORK IN PROGRESS	
15	BRC-95	Banka	Belhar	BRC Belhar, Banka														Parapet Level, Brickwork & GRILL WORK in Ground Floor	
16	BRC-167	Begusarai	Begusarai	BRC, Begusarai			1											Land not avilable	

Sl. No.	Group No.	Name of District	Name of Block	Name of School	Ret en der	Te nd er Pro ces	No t Sta rt	Physical Status										Remarks	
								Lay out	Fo un dat ion	Pli nth	Ground Floor		First Floor		Second Floor		Fini shi ng		Co mp let e
											LL	RL	LL	RL	LL	RL			
17	BRC-168	Begusarai	Matihani	BRC, Matihani,Begusarai															
18	BRC-169	Begusarai	Bhagwanpur	BRC, Bhagwanpur,Begusarai															
19	BRC-170	Begusarai	Bakhri	BRC, Bakhri, Begusarai			1												Land not available
20	BRC-171	Begusarai	Mansoorchak	BRC, Mansoorchak, Begusarai			1												Land not available
21	BRC-172	Begusarai	Cheria Bariyarpur	BRC, Cheria Bariyarpur, Begusarai			1												Land not available
22	BRC-102	Bhagalpur	Naugachhia	BRC, Naugachhia, Bhagalpur			1												Not Started. Pending Agreement
23	BRC-103	Bhagalpur	Pirpanti	BRC Pirpanti, Bhagalpur															
24	BRC-104	Bhagalpur	Shahkund	BRC Shahkund, Bhagalpur															S.F ROOF CASTED AND INTERNAL PLASTER IN PROGRESS
25	BRC-158	Bhojpur	Jagdishpur	BRC, Jagdishpur, Bhojpur															
26	BRC-159	Bhojpur	Charpokhri	BRC, Charpokhri, Bhojpur															
27	BRC-160	Bhojpur	Udwantnagar	BRC, Udwantnagar, Bhojpur															
28	BRC-161	Bhojpur	Gadhani	BRC, Garhani, Bhojpur															
29	BRC-162	Bhojpur	Koilwar	BRC, Koilwar, Bhojpur															Shuttering & Steel Binding
30	BRC-64	Buxar	Chakki	BRC Chakki, Buxar															
31	BRC-65	Buxar	Buxar	BRC Buxar															
32	BRC-66	Buxar	Chausa	BRC, Chausa, Buxar															
33	BRC-8	Darbhanga	Manigachhi	BRC, Manigachhi, Darbhanga															
34	BRC-9	Darbhanga	Keoti	BRC, Keoti, Darbhanga															

Sl. No.	Group No.	Name of District	Name of Block	Name of School	Ret en der	Te n der Pro ces	No t Sta rt	Physical Status										Remarks	
								Lay out	Fo un dat ion	Pli nth	Ground Floor		First Floor		Second Floor		Fini shi ng		Co mp let e
											LL	RL	LL	RL	LL	RL			
35	BRC-10	Darbhangha	Kusheshwarsthan	BRC, Kusheshwarsthan, Darbhanga															
36	BRC-11	Darbhangha	Ghanshyampur	BRC, Ghanshyampur, Darbhanga															
37	BRC-12	Darbhangha	Kiratpur	BRC, Kiratpur, Darbhanga			1												Not Started. NOC Pending
38	BRC-13	Darbhangha	Baheri	BRC, Baheri, Darbhanga															
39	BRC-14	Darbhangha	Hanumannagar	BRC, Hanumannagar, Darbhanga															
40	BRC-31	East Champaran	Sangrampur	BRC, Sangrampur, East Champaran															
41	BRC-32	East Champaran	Kalyanpur	BRC, Kalyanpur, East Champaran															
42	BRC-33	East Champaran	Chakia	BRC, Chakia, East Champaran															
43	BRC-34	East Champaran	Sugauli	BRC, Sugauli, East Champaran															
44	BRC-35	East Champaran	Madhuban	BRC, Madhuban, East Champaran															
45	BRC-36	East Champaran	Patahi	BRC, Patahi, East Champaran															
46	BRC-37	East Champaran	Raxaul	BRC, Raxaul, East Champaran															
47	BRC-38	East Champaran	Adapur	BRC, Adapur, East Champaran															
48	BRC-39	East Champaran	Bankatwa	BRC, Bankatwa, East Champaran			1												LOA Issue. Not Stated
49	BRC-40	East Champaran	Dhaka	BRC, Dhaka, East Champaran			1												LOA Issue. Not Stated
50	BRC-119	Gaya	Atri	BRC, Atari, Gaya															
51	BRC-120	Gaya	Neemchak	BRC, Neemchak, Gaya															
52	BRC-121	Gaya	Wazirganj	BRC, Wazirganj, Gaya															

Sl. No.	Group No.	Name of District	Name of Block	Name of School	Retender	Tender Process	No. of Starts	Physical Status											Remarks
								Layout	Foundation	Plinth	Ground Floor		First Floor		Second Floor		Finishing	Complete	
											LL	RL	LL	RL	LL	RL			
53	BRC-122	Gaya	Mohanpur	BRC, Mohanpur, Gaya															
54	BRC-123	Gaya	Imamganj	BRC, Imamganj, Gaya															
55	BRC-124	Gaya	Amas	BRC , Amas, Gaya															
56	BRC-125	Gaya	Konch	BRC, Koch, Gaya			1												Proposed land to be change as per Beo and already process to NOC for other land inside
57	BRC-55	Gopalganj	Uchkagaon	BRC , Uchkagaon, Gopalganj															
58	BRC-56	Gopalganj	Sidhwalia	BRC , Sidhwalia, Gopalganj															
59	BRC-57	Gopalganj	Bhorey	BRC , Bhorey, Gopalganj															
60	BRC-58	Gopalganj	Vijayipur	BRC, Bijaipur, Gopalganj															
61	BRC-59	Gopalganj	Pachdeuri	BRC, Pachdeuri, Gopalganj	1														Retender
62	BRC-60	Gopalganj	Kuchaikot	BRC, Kuchaikot, Gopalganj			1												LOA Issue. Not Strated
63	BRC-96	Jamui	Jamui	BRC, Jamui															
64	BRC-97	Jamui	Barhat	BRC, Barhat, Jamui			1												LOA Issue
65	BRC-98	Jamui	Chakai	BRC, Chakai, Jamui															
66	BRC-99	Jamui	Gidhaur	BRC, Gidhour, Jamui			1												Land not avilable
67	BRC-100	Jamui	Sikandra	BRC, Sikandra, Jamui															
68	BRC-126	Jehanabad	Jehananbad	BRC, Jehanabad															
69	BRC-127	Jehanabad	Kako	BRC, Kako, Jehanabad															
70	BRC-128	Jehanabad	Ghosi	BRC, Ghosi, Jehanabad															

Sl. No.	Group No.	Name of District	Name of Block	Name of School	Ret en der	Te nd er Pro ces	No t Sta rt	Physical Status										Remarks	
								Lay out	Fo un dat ion	Pli nth	Ground Floor		First Floor		Second Floor		Fini shi ng		Co mp let e
											LL	RL	LL	RL	LL	RL			
71	BRC-61	Kaimur	Ramgarh	BRC,Ramgarh, Kaimur															
72	BRC-62	Kaimur	Chainpur	BRC, Chainpur, Kaimur															
73	BRC-63	Kaimur	Bhagwanpur	BRC, Bhagwanpur, Kaimur															
74	BRC-73	Katihar	Manshi	BRC, Mansahi, Katihar										1					
75	BRC-74	Katihar	Manihar	BRC,Manihar, Katihar															
76	BRC-75	Katihar	Pranpur	BRC, Pranpur, Katihar															
77	BRC-76	Katihar	Kadwa	BRC, Kadwa, Katihar											1				
78	BRC-77	Katihar	Barsoi	BRC, Barsoi, Katihar															
79	BRC-78	Katihar	Azamnagar	BRC, Azamnagar, Katihar															
80	BRC-173	Khagariaa	Chuatham	BRC ,Chuatham, Khagaria															
81	BRC-174	Khagariaa	Gogri	BRC ,Gogari, Khagaria															
82	BRC-175	Khagariaa	Beldaur	BRC, Beldour, Khagaria			1												Land not available
83	BRC-176	Khagariaa	Parbatta	BRC, Parbatta, Khagaria															
84	BRC-89	Kishanganj	Tarhagach	BRC, Tarhagach, Kishanganj															
85	BRC-90	Kishanganj	Thakurganj	BRC, Thakurganj, Kishanganj															
86	BRC-91	Kishanganj	Pothia	BRC, Pothia, Kishanganj															
87	BRC-184	Lakhisarai	Barahia	BRC, Barhiya, Lakhisarai				1											LETTER ISSUED TO CONTRACTOR TO START WORK IMMIDIATELY
88	BRC-185	Lakhisarai	Suryagarha	BRC , Alinagar, Suryagarha, Lakhisarai				1											LOA issue

Sl. No.	Group No.	Name of District	Name of Block	Name of School	Ret en der	Te n der Pro ces	No t Sta rt	Physical Status										Remarks	
								Lay out	Fo un dat ion	Pli nth	Ground Floor		First Floor		Second Floor		Fini shi ng		Co mp let e
											LL	RL	LL	RL	LL	RL			
89	BRC-105	Madhepura	Puraini	BRC, Puraini, Madhepura															
90	BRC-106	Madhepura	Gwalpada	BRC, Gwalpada, Madhepura															
91	BRC-107	Madhepura	Kumarkhand	BRC, Kumarkhand, Madhepura															
92	BRC-108	Madhepura	Gailarh	BRC, Gailarh, Madhepura															
93	BRC-15	Madhubani	Lakhnaur	BRC, Lakhnaur, Madhubani															
94	BRC-16	Madhubani	Jhanjharpur	BRC, Jhanjharpur, Madhubani															
95	BRC-17	Madhubani	Phulparas	BRC, Phulparas, Madhubani															
96	BRC-18	Madhubani	Khutauna	BRC,Khutauna,Madhubani															
97	BRC-19	Madhubani	Khajouli	BRC, Khajouli,Madhubani															
98	BRC-20	Madhubani	Bisfi	BRC,Bisfi,Madhubani															
99	BRC-21	Madhubani	Rahika	BRC,Rahika,Madhubani			1												
100	BRC-22	Madhubani	Harlakhi	BRC, Harlakhi,Madhubani															
101	BRC-23	Madhubani	Babubarhi	BRC,Babubarhi,Madhubani															
102	BRC-101	Munger	Asharganj	BRC Asharganj,Munger															Handover
103	BRC-152	Muzaffarpur	Motipur	BRC , Motipur, Muzaffarpur															
104	BRC-153	Muzaffarpur	Gaighat	BRC , Gaighat, Muzaffarpur			1												NOC Awaited, Letter Given
105	BRC-154	Muzaffarpur	Aurai	BRC, Aurai, Muzaffarpur			1												NOC Awaited, Letter Given
106	BRC-155	Muzaffarpur	Bandra	BRC, Bandra, Muzaffarpur															Brickwork Running

Sl. No.	Group No.	Name of District	Name of Block	Name of School	Ret en der	T en der Pro ces	No t Sta rt	Physical Status										Remarks	
								Lay out	Fo un dat ion	Pli nth	Ground Floor		First Floor		Second Floor		Fini shi ng		Co mp let e
											LL	RL	LL	RL	LL	RL			
107	BRC-156	Muzaffarpur	Minapur	BRC, Minapur, Muzaffarpur														Sand filling	
108	BRC-157	Muzaffarpur	Bhagwanpur	BRC, Bhagwanpur, Muzaffarpur			1											No named Block Present Letter Given to HQ	
109	BRC-146	Nalanda	Austhawan	BRC, Austhawan , Nalanda														2nd floor B/W upto Level	
110	BRC-147	Nalanda	Rahui	BRC, Rahui, Nalanda														RC	
111	BRC-148	Nalanda	Ekangarsarai	BRC, Ekangarsarai, Nalanda														2nd floor kota laying work in progress	
112	BRC-149	Nalanda	Silaw	BRC, Silaw, Nalanda															
113	BRC-150	Nalanda	Katrisarai	BRC, Katrisarai, Nalanda															
114	BRC-151	Nalanda	Karaiparsurai	BRC, Karaiparsurai, Nalanda			1											DPR में अंकित स्थल Road से 11 फीट गहरा है तथा 4 फीट जलजमाव है, नये स्थल हेतु	
115	BRC-141	Nawada	Pakribarawan	BRC, Pakribarawan, Nawada															
116	BRC-142	Nawada	Warisaliganj	BRC, Warisaliganj, Nawada															
117	BRC-143	Nawada	Akbarpur	BRC, Akbarpur, Nawada															
118	BRC-144	Nawada	Narhat	BRC, Narhat, Nawada															
119	BRC-145	Nawada	Chandi	BRC, Chandi, Nalanda														2nd floor Sill Level	
120	BRC-163	Patna	Fatuha	BRC, Fatuha, Patna														Foundation Earth Excavation in progress (CO के पत्रांक 597 दिनांक 28.07.17 द्वारा भूमि	
121	BRC-164	Patna	Bakhtiyarpur	BRC, Bakhtiyarpur, Patna			1											उपलब्ध कराया गया भूमि पूर्व में किसी अन्य विभाग को आवंटित था पुनः अन्य भूमि उपलब्ध कराने का अनुरोध BEO से L.N.-93/ 03.03.17 एवं 140/ 20.04.17 द्वारा अनुरोध किया गया है तथा DEO पटना द्वारा भी सम्बंधित को निदेशित किया गया	
122	BRC-165	Patna	Naubatpur	BRC, Naubatpur, Patna														Plaster Work	

Sl. No.	Group No.	Name of District	Name of Block	Name of School	Ret en der	Te n der Pro ces	No t Sta rt	Physical Status										Remarks	
								Lay out	Fo un dat ion	Pli nth	Ground Floor		First Floor		Second Floor		Fini shi ng		Co mp let e
											LL	RL	LL	RL	LL	RL			
123	BRC-166	Patna	Maner	BRC, Maner, Patna			1											DPR में स्थल अंकित नहीं है स्थल उपलब्ध कराने हेतु BEO से L.No.-574 /20.11.16, L.No.-	
124	BRC-85	Purnea	Baisi	BRC, Baisi, Purnea															
125	BRC-86	Purnea	Amour	BRC, Amour, Purnea															
126	BRC-87	Purnea	Dhamdaha	BRC, Dhamdaha, Purnea															
127	BRC-88	Purnea	Banmankhi	BRC, Banmankhi,Purnea															
128	BRC-84	Purnea East	Purnea east	BRC, Purnea East,															
129	BRC-67	Rohtas	Dinara	BRC, Dinara, Rohtas															
130	BRC-68	Rohtas	Karahgar	BRC, Karahgar, Rohtas															
131	BRC-69	Rohtas	Kochas	BRC, Kochas, Rohtas															
132	BRC-70	Rohtas	Tilauthu	BRC, Tilauthu, Rohtas														Inaugurated 16.07.2017	
133	BRC-71	Rohtas	Karakat	BRC, Karakat, Rohtas			1											Land not available	
134	BRC-72	Rohtas	Dawat	BRC Dawat, Rohtas															
135	BRC-109	Saharsa	Saurbazar	BRC Saurbazar, Saharsa															
136	BRC-110	Saharsa	Navhatta	BRC, Navhatta, Saharsa															
137	BRC-111	Saharsa	Mahensi	BRC Mahensi, Saharsa															
138	BRC-112	Saharsa	Sonbarsa	BRC Sonbarsa, Saharsa			1											Land not available	
139	BRC-113	Saharsa	Simri Bakhtiyarpur	BRC , Simri Bakhtiyarpur, Saharsa															
140	BRC-24	Samastipur	Rosara	BRC Rosara,Samastipur															

Sl. No.	Group No.	Name of District	Name of Block	Name of School	Ret en der	Te n der Pro ces	No t Sta rt	Physical Status										Remarks	
								Lay out	Fo un dat ion	Pli nth	Ground Floor		First Floor		Second Floor		Fini shi ng		Co mp let e
											LL	RL	LL	RL	LL	RL			
141	BRC-25	Samastipur	Samastipur	BRC Samastipur															
142	BRC-26	Samastipur	Khanpur	BRC, Khanpur,Samastipur															
143	BRC-27	Samastipur	Hasanpur	BRC, Hasanpur,Samastipur															
144	BRC-28	Samastipur	Mohanpur	BRC, Mohanpur,Samastipur															
145	BRC-29	Samastipur	Patori	BRC, Patori,Samastipur															
146	BRC-30	Samastipur	Sivajinagar	BRC, Shivajinagar,Samastipur															
147	BRC-1	Saran	Ekma	BRC, Ekma, Saran															
148	BRC-2	Saran	Baniyapur	BRC, Baniyapur, Saran			1												LOA Issue. Not Started
149	BRC-3	Saran	Masrak	BRC, Masrak, Saran			1												LOA Issue. Not Started
150	BRC-4	Saran	Marhowrah	BRC, Marhowrah, Saran			1												LOA Issue. Not Started
151	BRC-5	Saran	Amnour	BRC , Amnour, Saran			1												LOA Issue. Not Started
152	BRC-6	Saran	Dariyapur	BRC, Dariyapur, Saran															
153	BRC-7	Saran	Garkha	BRC, Garkha, Saran															
154	BRC-183	Shekhpura	Chewara	BRC,Chewada,Shekhpura															
155	BRC-135	Sitamarhi	Rega	BRC, Rega, Sitamarhi															Brickwork Above Plinth Level
156	BRC-136	Sitamarhi	Majorganj	BRC, Mesarganj, Sitamarhi															
157	BRC-137	Sitamarhi	Pupri	BRC, Pupri, Sitamarhi															Shuttering Running
158	BRC-138	Sitamarhi	Barthnaha	BRC, Barthnaha, Sitamarhi															

Sl. No.	Group No.	Name of District	Name of Block	Name of School	Ret en der	Te n der Pro ces	No t Sta rt	Physical Status										Remarks	
								Lay out	Fo un dat ion	Pli nth	Ground Floor		First Floor		Second Floor		Fini shi ng		Co mp let e
											LL	RL	LL	RL	LL	RL			
159	BRC-139	Sitamarhi	Runisaidpur	BRC, Runisaidpur, Sitamarhi														Painting is started	
160	BRC-140	Sitamarhi	Suppi	BRC, Suppi, Sitamarhi														Reinforcement work compeleted , roof casted soon	
161	BRC-48	Siwan	Darauli	BRC, Darauli, Siwan															
162	BRC-49	Siwan	Hussainganj	BRC, Hussainganj, Siwan															
163	BRC-50	Siwan	Mairwa	BRC, Mairwa, Siwan															
164	BRC-51	Siwan	Basantpur	BRC, Basantpur,Siwan															
165	BRC-52	Siwan	Maharajganj	BRC, Maharajganj,Siwan															
166	BRC-53	Siwan	Bhagwanpur	BRC, Bhagwanpur, Siwan															
167	BRC-54	Siwan	Hasanpur	BRC, Hasanpur, Siwan															
168	BRC-114	Supual	Supual	BRC , Supaul															
169	BRC-115	Supual	Pipra	BRC , Pipra, Supaul															
170	BRC-116	Supual	Pratapganj	BRC , Pratapganj, Supaul															
171	BRC-117	Supual	Nirmali	BRC , Nirmali, Supaul															
172	BRC-118	Supual	Raghopur	BRC , Raghopur, Supaul															
173	BRC-177	Vaishali	Raghopur	BRC, Raghopur, Vaishali															
174	BRC-178	Vaishali	Desari	BRC , Desari, Vaishali														Internal plaster, sanitary work, m.s grill in window going on	
175	BRC-179	Vaishali	Bidupur	BRC, Bidupur, Vaishali														Brick work upto roof level	
176	BRC-180	Vaishali	Jandaha	BRC, Jandaha, Vaishali														Brick work between lintel and Sill level going on	

Sl. No.	Group No.	Name of District	Name of Block	Name of School	Ret en der	Te n der Pro ces	No t Sta rt	Physical Status											Remarks
								Lay out	Fo un dat ion	Pli nth	Ground Floor		First Floor		Second Floor		Fini shi ng	Co mp let e	
											LL	RL	LL	RL	LL	RL			
177	BRC-181	Vaishali	Mahua	BRC , Mahua,Vaishali														Plaster running, M.S grill fixing	
178	BRC-182	Vaishali	Garoul	BRC, Garoul, Vaishali														Internal Plaster, kota flooring, electrical work, plumbing work in progress.	
179	BRC-41	West Champaran	Bairiya	BRC, Bairiya, West Champaran															
180	BRC-42	West Champaran	Narkatiaganj	BRC, Narkatiaganj, West Champaran															
181	BRC-43	West Champaran	Sikta	BRC, Sikta, West Champaran															
182	BRC-44	West Champaran	Bhithan	BRC, Bhithan, West Champaran															
183	BRC-45	West Champaran	Lauriya	BRC, Lauriya, West Champaran															
184	BRC-46	West Champaran	Piprasi	BRC, Piprasi, West Champaran															
185	BRC-47	West Champaran	Majhaulia	BRC, Majhaulia, West Champaran															
Total No. of BRC (Block Resource Centre)				185	1	0	29	16	19	15	5	13	7	10	5	17	42	7	