

BIHAR STATE EDUCATIONAL INFRASTRUCTURE DEVELOPMENT CORPORATION LIMITED, PATNA
PHYSICAL STATUS OF CONSTRUCTION OF SHIKSHA BHAWAN (2013-14)

Report Dated : 31/12/2020

S.No.	NAME OF DISTRICT	Group No.	NAME OF BUILDING	Physical Status											Remarks	
				Not Start	Lay out	Fou nda tion	PL	Ground floor		1st floor		2nd Floor		Fini shin g		Com plet e
								LL	RL	LL	RL	LL	RL			
1	Darbhanga	SB-1	Shiksha Bhawan Darbhanga													Handover
2	Gaya	SB-2	Shiksha Bhawan Gaya													Inaugurated 16.7.2016. Handover
3	Jehanabad	SB-7	Shiksha Bhawan Jehanabad													Handover
4	Patna	SB-6	Shiksha Bhawan Patna													Inaugurated 16.7.2017. Handover
5	Saharsa	SB-4	Shiksha Bhawan Saharsa													Handover
6	Samastipur	SB-8	Shiksha Bhawan Samastipur													Handover
7	Kaimur	SB-5	Shiksha Bhawan , Bhabhua (Kaimur)													Handover
8	Vaishali	SB-3	Shiksha Bhawan Vaishali													Debar for rescind notice given. (Work in-progress)
9	Bhagalpur	SB-9	Shiksha Bhawan Bhagalpur													Site specific drwaing send to DEO for approval (approval received)
Total No. of Shiksha Bhawan			9	1	0	0	0	0	0	0	0	0	0	0	1	7

S.No.	NAME OF DISTRICT	Group No.	NAME OF BUILDING	Physical Status											Remarks	
				Not Start	Lay out	Fou nda tion	PL	Ground floor		1st floor		2nd Floor		Fini shing		Com plete
								LL	RL	LL	RL	LL	RL			
Financial Year 2019-20																
1	Bhojpur	SB-10	Shiksha Bhawan Bhojpur												Agreement done work in progress (Land available)	
2	West Champaran	SB-11	Shiksha Bhawan Betiah												Layout	
3	Muzaffarpur	SB-12	Shiksha Bhawan Muzaffarpur												Administrative Approval given but Fund not received.	
4	Gopalganj	SB-13	Shiksha Bhawan Gopalganj												Administrative Approval given but Fund not received.	
TOTAL			4	3	1	0	0	0	0	0	0	0	0	0		
TOTAL			13	4	1	0	0	0	0	0	0	0	1	7		