

BSEIDC LTD.																							
PROGRESS REPORT OF CONSTRUCTION OF GIRLS HOSTEL at KGBV																							
S. N.	Group No.	Division	District	Block	Name of School	Agency Name	Agreement No. & Date	Commencement Date	Duration (in Months)	PHYSICAL STATUS												Date : 31/12/2022	
										Not Started	Lay-out	Foundation	PL	G.F.		F.F.		S.F.		Finishing	Complete	Remarks	
														LL	RL	LL	RL	LL	RL				
1	KGBV (GH)-1	Munger	Begusarai	Barauni	Construction of Girl's Hostel at KGBV Barauni Campus.	RADHE SHYAM CHOUDHARI, BARAUNI, BEGUSARAI, E Mail Id:- bipinthapar@gmail.com, Mob.-7667708129.	98 SBD OF 2021-22	22-09-2021	15 Months														
2		Munger		Shamho	Construction of Girl's Hostel near KGBV Shamho .		Date:- 22-09-2021	22-09-2021	15 Months										Sufficient land not available				
3	KGBV (GH)-2	Munger	Begusarai	Dandari	Construction of Girl's Hostel at KGBV Dandari Campus.	A. B. BUILDICON Adapur, East Champaran, Email:- abbuidicon@gamil.com, Mob.-9631709250			15 Months											Agreement not done			
4		Munger		Bakhri	Construction of Girl's Hostel at KGBV Bakhri Campus.				15 Months										Agreement not done				
5	KGBV (GH)-3	Munger	Begusarai	Chorahi	Construction of Girl's Hostel at KGBV Chorahi Campus.	HAZRAT BETAL Tarari, Bhojpur, Email:- pnerajkumar1988@gmail.com Mob.- 7004179395	304 SBD OF 2021-22	05-01-2022	15 Months														
6		Munger		Garhpura	Construction of Girl's Hostel at KGBV Garhpura Campus.		Date:- 05-01-2022	05-01-2022	15 Months														
7	KGBV (GH)-4	Patna East	Bhojpur	Piro	Construction of Girl's Hostel at high school Piro.	S A B CONSTRUCTION, ROHTAS, BIHAR E- Mail Id:- amanilkumar6@gmail.com Mob.-7250583221	89 SBD OF 2021-22	20-09-2021	15 Months											जमीन का सीमांकन नहीं होने के कारण कार्य प्रारंभ नहीं हो सका है।			
8		Patna East		Jagdishpur	Construction of Girl's Hostel at KGBV Jagdishpur .		Date:- 20-09-2021	20-09-2021	15 Months														
9	KGBV (GH)-5	Patna East	Bhojpur	Shahpur	Construction of Girl's Hostel at KGBV Shahpur Campus.	SHAILENDRA KUMAR Naubatpur, Patna, Mob.- 9955423894, Email- shailendrakumar61976@rediffmail.com, Mob.- 9955423894	302 SBD OF 2021-22	04-01-2022	15 Months											जिला शिक्षा पदाधिकारी के पत्रांक - 194 दिनांक - 25. 02.2022 द्वारा उपलब्ध कराया गया है।			
10		Patna East		Udwantpur	Construction of Girl's Hostel at KGBV Udwantpur Campus		Date:-04-01-2022	04-01-2022	15 Months														
11	KGBV (GH)-6	Purnea	Kishanganj	Dighalbank	Construction of Girl's Hostel at MS Tappu Hat.	M/s NIMBARK ENGINEERING PRIVATE LIMITED, Patliputra colony, E- Mail Id:- nimbark.enterprises@gmail.com Mob.:- 9304375379	111 SBD OF 2021-22 Dated:- 04.10.2021	04-10-2021	15 Months				1										
12		Purnea		Pothia	Construction of Girl's Hostel at KGBV Pothia.			04-10-2021	15 Months										1				
13		Purnea		Terhagachh	Construction of Girl's Hostel near KGBV Terhagachh .			04-10-2021	15 Months	1										Notice issued to contractor for work start			
14	KGBV (GH)-7	Saran	Saran	Chhapra	Construction of Girl's Hostel at KGBV Chhapra .	HAZRAT BETAL Tarari, Bhojpur, Email:- pnerajkumar1988@gmail.com Mob.- 7004179395	305 SBD OF 2021-22 Date:- 05-01-2022	05-01-2022	15 Months											Available land approx 15 feet deep			
15		Saran		Panapur	Construction of Girl's Hostel at KGBV Panapur .			05-01-2022	15 Months														
16		Saran		Taraiya	Construction of Girl's Hostel near KGBV Taraiya .			05-01-2022	15 Months											Insufficient land			
17	KGBV (GH)-8	Koshi	Saharsa	Mahishi	Construction of Girl's Hostel at KGBV Mahishi.	SHAILENDRA KUMAR AT- NAUBATPUR, DIST- PATNA (BIHAR) 801109	443 SBD OF 2021-22	24-02-2022	15 Months											Not Started			
18		Koshi		Simri Bakhtiyarpur	Construction of Girl's Hostel at KGBV Simri Bakhtiyarpur.		Date:- 24-02-2022	24-02-2022	15 Months										Land available 130X52 FEET/REQUIRED LAND 95X75 FEET				
19	KGBV (GH)-9	Patna East	Nalanda	Rajgir	Construction of Girl's Hostel at KGBV Rajgir.	Chandra Bhusan Kumar Kako, Jehanabad Mob.- 7903607486 Email id - chandra150281@gmail.com		02-11-2021	15 Months								1						
20		Patna East		Islampur	Construction of Girl's Hostel near KGBV Islampur.			02-11-2021	15 Months										भूमि उपलब्ध नहीं होने के कारण निर्माण कार्य प्रारंभ नहीं किया गया है।				
21		Patna East		Bind	Construction of Girl's Hostel at high school Bind.	M/s DEVENDRA PRASAD SINGH INFRA TECH PRIVATE	270 SBD OF	22-12-2021	15 Months									1					

S. N.	Group No.	Division	District	Block	Name of School	Agency Name	Agreement No. & Date	Commencement Date	Duration (in Months)	PHYSICAL STATUS													Date : 31/12/2022		
										Not Started	Lay-out	Foundation	PL	G.F.		F.F.		S.F.		Finishing	Complete	Remarks			
														LL	RL	LL	RL	LL	RL						
22	KGBV (GH)-10	Patna East	Nalanda	Harnaut	Construction of Girl's Hostel at KGBV Harnaut.	LIMITED, Patna- 800026, Mob.- 9718578594	2021-22 Date:- 22-12-2021	22-12-2021	15 Months															भूमि उपलब्ध नहीं होने के कारण निर्माण कार्य प्रारंभ नहीं किया गया है।	
23	KGBV (GH)-11	Patna East	Nalanda	Hilsa	Construction of Girl's Hostel at KGBV Hilsa.	Shailendra Kumar, Tarari, Bhojpur. Mob.- 9431679615, Email Id- shailenderkumar167@gmail.com	303 SBD OF 2021-22 Date:- 04-01-2022	04-01-2022	15 Months																
24		Patna East		Chandi	Construction of Girl's Hostel at Babu high school Chandi.			04-01-2022	15 Months																
25	KGBV (GH)-12	Patna East	Nalanda	Giriyak	Construction of Girl's Hostel at KGBV Giriyak.	M/S Om Sai Construction Jehanabad (Bihar) Mob.- 9431828414	280 SBD of 2021-22 Dated:- 24.12.2023	24-12-2023	15 Months															भूमि उपलब्ध नहीं होने के कारण निर्माण कार्य प्रारंभ नहीं किया गया है।	
26		Patna East		Ekangarsarai	Construction of Girl's Hostel at KGBV Ekangarsarai.			24-12-2023	15 Months																
27	KGBV (GH)-13	Saran	Siwan	Guthni	Construction of Girl's Hostel at KGBV Guthni .	M/s KRISHNAPALI CONSTRUCTIONS PRIVATE LIMITED, Danapur, Patna- 801105, E- Mail Id:- kcpbihar@gmail.com, Mob. :- 9431259756.	125 SBD of 2021-22 Date:- 07.10.2021	07-10-2021	15 Months															Tie beam	
28		Saran		Ziradei	Construction of Girl's Hostel at KGBV Ziradei			07-10-2021	15 Months																
29	KGBV (GH)-14	Magadh	Jehanabad	Hulasganj	Construction of Girl's Hostel at KGBV Hulasganj	CHANDRA SHEKHAR PRASAD, Anisabad, E- Mail Id:- shekharpd9304125233@gmail.com, Mob.:- 9304125233	183 SBD Of 2021-22 Date:- 25.11.2021	25-11-2021	15 Months																
30		Magadh		Jehanabad	Construction of Girl's Hostel near KGBV Jehanabad .				25-11-2021	15 Months															
31		Magadh		Kako	Construction of Girl's Hostel at KGBV Kako .				25-11-2021	15 Months															
32	KGBV (GH)-15	Koshi	Supaul	Basantpur	Construction of Girl's Hostel at KGBV Basantpur .	NUTAN DEVI KAMTOUL, DARBHANGA (BIHAR) Email:- pjha9760@gmail.com, Mob.- 9122169692	292 SBD OF 2021-22 Date:- 28-12-2021	28-12-2021	15 Months																
33		Koshi		Nirmali	Construction of Girl's Hostel at KGBV Nirmali .				28-12-2021	15 Months															
34		Koshi		Supaul Rural	Construction of Girl's Hostel near KGBV Supaul .				28-12-2021	15 Months															
35	KGBV (GH)-16	Patna West	Buxar	Brahmpur	Construction of Girl's Hostel at KGBV Brahmpur.	Shailendra Kumar, Tarari, Bhojpur. Mob.- 9431679615, Email Id- shailenderkumar167@gmail.com	327 SBD OF 2021-22 Date:- 17-01-2022	17-01-2022	15 Months															Land problem	
36		Patna West		Kesath	Construction of Girl's Hostel near KGBV Kesath .			17-01-2022	15 Months																
37	KGBV (GH)-17	Tirhut East	Vaishali	Jandaha	Construction of Girl's Hostel at KGBV Jandaha .	Ajeet Kumar Patliputra, Patna, Email- ajeetkumarrwd@gmail.com Mob- 9430047557	290 SBD of 2021-22 Date:- 28-12-2021	28-12-2021	15 Months																
38		Tirhut East		Rajapakar	Construction of Girl's Hostel at KGBV Rajapakar .			28-12-2021	15 Months																
39	KGBV (GH)-18	Koshi	Madhepura	Chausa	Construction of Girl's Hostel at KGBV Chausa .	Ajeet Kumar Patliputra, Patna, Email- ajeetkumarrwd@gmail.com Mob- 9430047557	291 SBD OF 2021-22 Date:- 28-12-2021	28-12-2021	15 Months																
40		Koshi		Udakishunganj	Construction of Girl's Hostel at KGBV Udakishunganj.			28-12-2021	15 Months																
41	KGBV (GH)-19	Koshi	Madhepura	Shankarpur	Construction of Girl's Hostel at KGBV Shankarpur.	NUTAN DEVI KAMTOUL, DARBHANGA (BIHAR) Email:- niha9760@gmail.com	293 sbd of 2021-22 Date:- 28-12-2021	28-12-2021	15 Months					1											
42		Koshi		Kumarkhand	Construction of Girl's Hostel at KGBV Kumarkhand.			28-12-2021	15 Months								1								

S. N.	Group No.	Division	District	Block	Name of School	Agency Name	Agreement No. & Date	Commencement Date	Duration (in Months)	PHYSICAL STATUS												Date : 31/12/2022	
										Not Started	Lay-out	Foundation	PL	G.F.		F.F.		S.F.		Finishing	Complete	Remarks	
														LL	RL	LL	RL	LL	RL				
43	(Gr) 12	Koshi		Gamhariya	Construction of Girl's Hostel at KGBV Gamhariya.	Email:- pynb5700@gmail.com, Mob.- 9122169692	Date:- 28-12-2021	28-12-2021	15 Months								1						

S. N.	Group No.	Division	District	Block	Name of School	Agency Name	Agreement No. & Date	Commencement Date	Duration (in Months)	PHYSICAL STATUS														Date : 31/12/2022	
										Not Started	Lay-out	Foundation	PL	G.F.		F.F.		S.F.		Finishing	Complete	Remarks			
														LL	RL	LL	RL	LL	RL						
44	KGBV (GH)-20	Darbhanga	Darbhanga	Biraul	Construction of Girl's Hostel at KGBV Biraul.	MOTHER INDIA CONSTRUCTION PVT LTD Kankarbagh, Patna E- Mail Id:- micpl.bikram@gmail.com Mob.- 9431018204	345 sbd of 2021-22 Date:- 20-01-2022	20-01-2022	15 Months															Land available on 1-7-2022	
45		Darbhanga		Singhwara	Construction of Girl's Hostel at KGBV Singhwara.			20-01-2022	15 Months																
46	KGBV (GH)-21	Munger	Khagaria	Alauli	Construction of Girl's Hostel at KGBV Alauli.	ASHWINI PROJECTS AND MARKETING, DANAPUR CANT, 7633818726, SHILA.EPROC2@YAHOO.COM	99 SBD of 2021-22 Date:- 22-09-2021	22-09-2021	15 Months																
47		Munger		Beldaur	Construction of Girl's Hostel near KGBV Beldaur.			22-09-2021	15 Months																
48		Munger		Parbatta	Construction of Girl's Hostel at KGBV Parbatta.			22-09-2021	15 Months																
49	KGBV (GH)-22	Patna West	Rohtas	Nauhatta	Construction of Girl's Hostel at KGBV Nauhatta.	KANIKA SHREE CIVCON (OPC) PRIVATE LIMITED, PATLIPUTRA COLONY, E- Mail id:- kanikashreecivcon@gmail.com Mob.- 9835420064	206 SBD OF 2021-22 Date:- 04-12-2021	04-12-2021	15 Months																
50	KGBV (GH)-23	Munger	Munger	Munger Sadar	Construction of Girl's Hostel at KGBV Munger Sadar.	Anand Kumar, S.K. nagar, Patna, Mob.- 9934062407, Email:- basacyber@gmail.com			15 Months															Land Available- Tree Translocation Under Process	
TOTAL					50					22	1	3	2	0	3	0	5	0	6	8	0				