

# BIHAR STATE EDUCATIONAL INFRASTRUCTURE DEVELOPMENT CORPORATION LTD., PATNA (BIHAR)

## SUMMARY OF WORLD BANK PROJECTS

Report Dated:- 28/02/2018

S. N.	Name of Institution	Total No. of Institution	Name of Institutional Buildings	Total Sanctioned	Contract Awarded	Physical Status										Summary			Inaugurated	Recieved Amount (in Lakh)	Fin. Exp. (in Lakhs) as on 28.02.2018	Financial Achievement (%)
						Lay-out	Foundation	PL	Ground floor		1 <sup>st</sup> Floor		2nd Floor		Finishing	Complete	In-Progress	Not start				
									LL	RL	LL	RL	LL	RL								
1	District Institute of Education and Training (DIET) जिला शिक्षा और प्रशिक्षण संस्थान	31	DIET Institutional	31	31	2	1	1	0	1	0	3	0	0	5	15	13	3	9	49564.25	49054.20	98.97%
			DIET Boys Hostel	31	31	1	1	1	0	2	0	1	0	2	6	14	14	3				
			DIET Girls Hostel	31	31	1	3	0	0	0	1	0	2	7	15	14	2					
			DIET Principal Quarter	16	16	0	2	0	0	2	0	0	0	0	3	7	7	2				
2	Primary Teacher Education College (PTEC) प्राथमिक शिक्षक शिक्षा महाविद्यालय	22	PTEC Institutional	22	22	0	0	0	0	0	3	0	0	4	14	7	1	11	49564.25	49054.20	98.97%	
			PTEC Boys Hostel	22	22	0	0	1	0	0	0	0	0	8	12	9	1					
			PTEC Girls Hostel	22	22	0	0	0	0	0	1	0	3	5	12	9	1					
			PTEC Principal Quarter	22	22	0	0	0	0	1	0	0	0	6	13	7	2					
3	College of Teacher Education (CTE) अध्यापक शिक्षा महाविद्यालय	14	CTE Institutional	14	13	1	3	0	1	2	0	1	0	0	1	2	9	2	0	49564.25	49054.20	98.97%
			CTE Boys Hostel	14	13	0	2	1	1	1	0	1	0	1	1	2	8	3				
			CTE Girls Hostel	14	13	0	2	0	0	0	1	0	0	2	2	3	7	3				
			CTE Principal Quarter	14	13	0	3	0	0	0	0	0	0	3	2	6	5					
4	Block Institutes of Teacher Education (BITE) प्रखंड शिक्षक शिक्षा संस्थान	4	BITE Institutional	4	4	0	0	0	0	0	0	0	0	0	4	0	0	1	49564.25	49054.20	98.97%	
			BITE Boys Hostel	4	4	0	0	0	0	0	0	0	0	0	4	0	0					
			BITE Girls Hostel	4	4	0	0	0	0	0	0	0	0	0	4	0	0					
			BITE Principal Quarter	4	4	0	0	0	0	0	0	0	0	0	4	0	0					
Total No. of Institution		71	Total No. of Institutional Buildings	269	265	5	17	4	2	9	1	11	0	10	51	127	110	28	21			
5	BRC (Block Resource Centre)	185	BRC - G+2 Building	185	184	10	16	9	6	13	7	9	4	12	48	25	134	26	1	8139.00	4513.11	55.45%
6	Renovation and Interior work for Nehru Hostel Academic Building at SCERT			1	1		1										1			691.54	112.94	16.33%
7	Construction of Proposed Conference Hall Cum Guest House at SCERT, Mahendru			1	1			1									1					
<b>Total Financial Expenditure (Rs. In lacs)</b>																<b>58394.79</b>	<b>53680.25</b>	<b>91.93%</b>				