

Bihar State Educational Infrastructure Development Corporation Limited , Patna

Physical Status of construction of 513 Senior Secondary Schools (SSS) 2013-14

Report Dated : 28/02/2022

Report Date : 28/02/2022

SL. NO.	Group No.	Division	Name of District	Name of Block	School Name	Agreement No. & Date	Duration (in Months)	Physical Status												Remarks
								Not Start	Lay out	Fou ndat ion	Plin th	Ground floor		1st Floor		2nd Floor		Fini shing	Com plete	
												LL	RL	LL	RL	LL	RL			
1	SSS-1001	Purnea	Araria	Palasi	Uhs Maldwar	154 sbd of 21-22	15 Months													
2	SSS-1002	Purnea	Araria	Palasi	Uhs Chandi Pur	346 sbd of 21-22	15 Months													
3	SSS-1003	Purnea	Araria	Palasi	Uhs Karor Dighli	298 SBD of 2021-22 (29.12.2021)	15 Months													
4	SSS-1004	Purnea	Araria	Narpatganj	Uhs Sonapur		15 Months												LOA ISSUED	
5	SSS-1005	Purnea	Araria	Narpatganj	Uhs Mirdaul		15 Months													
6	SSS-1006	Purnea	Araria	Narpatganj	Uhs Bardaha Noniya Tola		15 Months													
7	SSS-1007	Purnea	Araria	Narpatganj	Ms Cum Uhs Fatehpur Pithaura		15 Months													
8	SSS-1008	Purnea	Araria	forbesganj	Uhs Pipra		15 Months												LOA ISSUED	
9	SSS-1009	Purnea	Araria	Bhargama	Uhs Jai Nagar		15 Months													
10	SSS-1010	Purnea	Araria	Bhargama	Uhs Raghunathpur East	258 SBD of 2021-22 (21.12.2021)	15 Months													
11	SSS-1011 (SSS-AR)	Purnea	Araria	Bhargama	Uhs Adi Rampur	297 sbd of 2021-22	15 Months													
12	SSS-1012 (SSS-AR)	Purnea	Araria	Bhargama	Uhs Charaiya	421 SBD OF 2021-22	15 Months													

SL. NO.	Group No.	Division	Name of District	Name of Block	School Name	Agreement No. & Date	Duration (in Months)	Physical Status												Remarks
								Not Start	Lay out	Fou ndat ion	Plin th	Ground floor		1st Floor		2nd Floor		Fini shing	Com plete	
												LL	RL	LL	RL	LL	RL			
13	SSS-1013 (SSS-AR)	Purnea	Araria	Bhargama	Uhs Bhatgama	421 SBD OF 2021-22	15 Months													
14	SSS-1014	Purnea	Araria	Raniganj	Uhs Thek Pura	241 SBD of 2021-22 (15.12.2021)	15 Months												Sill Level	
15	SSS-1015	Purnea	Araria	Araria	Uhs Dabhara Saranpur	330 sbd of 21-22	15 Months													
16	SSS-1016	Purnea	Araria	sikti	Uhs Thenga Pur		15 Months												LOA ISSUED	
17	SSS-1017	Purnea	Araria	KURSAKANTA	U.H.S Saur Gaon		15 Months												LOA ISSUED	
18	SSS-1018	Purnea	Araria	KURSAKANTA	U.H.S Haldhara Hat	257 SBD of 2021-22 (20.12.2021)	15 Months													
19	SSS-1019	Purnea	Araria	Jokihat	Uhs Bahar Bari	331 sbd of 21-22	15 Months													
20	SSS-1020	Magadh	Arwal	SONBHADRA BANSHI SURYAPUR	Upgraded High School Sherpur Hindi	357 f2 of 2021-22	15 Months													
21	SSS-1021	Magadh	Arwal	Karpi	Upgraded High School Murari	196 F2 of 2020-21 Dt.- 01.12.2021	15 Months													
22	SSS-1022	Magadh	Arwal	Arwal	Up. High School. Amra		15 Months												LOA ISSUED	
23	SSS-1023	Magadh	Arwal	kurtha	Up. High School, Ibrahimpur		15 Months												LOA ISSUED	
24	SSS-1024	Magadh	Arwal	kurtha	Up. High School, Mednipur Badahiya		15 Months												LOA ISSUED	
25	SSS-1025	Magadh	Aurangabad	Aurangabad	Uhs Ora	9 f2 21-22	15 Months													

SL. NO.	Group No.	Division	Name of District	Name of Block	School Name	Agreement No. & Date	Duration (in Months)	Physical Status												Remarks
								Not Start	Lay out	Fou ndat ion	Plin th	Ground floor		1st Floor		2nd Floor		Fini shing	Com plete	
												LL	RL	LL	RL	LL	RL			
26	SSS-1026	Magadh	Aurangabad	Aurangabad	Uhs Chatra		15 Months												LOA ISSUED	
27	SSS-1027	Magadh	Aurangabad	obra	Uhs Aranda		15 Months												LOA ISSUED	
28	SSS-1028	Magadh	Aurangabad	Madanpur	Uhs Taradiha		15 Months												LOA ISSUED	
29	SSS-1029	Magadh	Aurangabad	NAWINAGAR	Uhs Moharkarma		15 Months												LOA ISSUED	
30	SSS-1030	Magadh	Aurangabad	NAWINAGAR	Uhs Shiv Sagar	451 F2 OF 2021-22	15 Months													
31	SSS-1031	Magadh	Aurangabad	NAWINAGAR	Uhs Benghai	162 F2 2021-2022	15 Months													
32	SSS-1032	Magadh	Aurangabad	Rafiganj	Uhs Barahi Hindi		15 Months												LOA ISSUED	
33	SSS-1033	Magadh	Aurangabad	Rafiganj	Uhs Fesra	205 F2 of 2020-21 Dt.- 21.02.2021	15 Months													
34	SSS-1034 (SSS-AB)	Magadh	Aurangabad	Rafiganj	Uhs Dugul	377 f2 of 2021-22	15 Months													
35	SSS-1035	Magadh	Aurangabad	DEO	Uhs Rawal Bigha		15 Months												LOA ISSUED	
36	SSS-1036	Magadh	Aurangabad	Haspura	Uhs Amjhar		15 Months												LOA ISSUED	
37	SSS-1037	Magadh	Aurangabad	barun	Uhs Barauli	253 f2 of 21-22	15 Months													
38	SSS-1038	Magadh	Aurangabad	iguanas	Uhs Sagarpur	295 F2 2021-2022 Dt.- 29.12.2021	15 Months													

SL. NO.	Group No.	Division	Name of District	Name of Block	School Name	Agreement No. & Date	Duration (in Months)	Physical Status												Remarks
								Not Start	Lay out	Foundat ion	Plin th	Ground floor		1st Floor		2nd Floor		Finishi ng	Com plete	
												LL	RL	LL	RL	LL	RL			
39	SSS-1039	Bhagalpur	Banka	BOUNSI	R U.H.S Lilavaran		15 Months												LOA ISSUED	
40	SSS-1040	Bhagalpur	Banka	bowl	U.H.S Fattapathar		15 Months												LOA ISSUED	
41	SSS-1041	Bhagalpur	Banka	bounci	U.H.S Gokula	96 F2 of 21-22 (22..9.21)	15 Months												Ground Floor Roof casted	
42	SSS-1042	Bhagalpur	Banka	Amarpur	U.H.S Kolbugurg		15 Months													
43	SSS-1043	Bhagalpur	Banka	Rajoun	U.H.S Dhayharna Mahgama		15 Months												LOA ISSUED	
44	SSS-1044	Bhagalpur	Banka	chandan	U.H.S Siljori	69 F2 of 21-22 (25..8.21)	15 Months							1						
45	SSS-1045	Bhagalpur	Banka	Rajoun	R U.H.S Morama		15 Months												LOA ISSUED	
46	SSS-1046	Bhagalpur	Banka	banka	U.H.S Basberwa	56 F2 of 21-22 (10.8.21)	15 Months								1					
47	SSS-1047	Bhagalpur	Banka	shambhuganj	U.H.S Warsabad	237 F2 21-22 13.12.21 / 170.509	15 Months						1						Brick Work G.L.	
48	SSS-1048 (SSS-BK)	Bhagalpur	Banka	baraat	U.H.S Tappadih	312 f2 of 21-22	15 Months													
49	SSS-1049	Munger	Begusarai	CHHAURAHI	Uhs Amari	23 F2 of 2021-22 Date - 01.07.2021. (1,92,96,186/-)	15 Months												NOC Awaited	
50	SSS-1050	Munger	Begusarai	Begusarai	Uhs Bahdarpur	206 F2 of 2020-21 Date 25-02-2021	15 Months											1		

SL. NO.	Group No.	Division	Name of District	Name of Block	School Name	Agreement No. & Date	Duration (in Months)	Physical Status												Remarks
								Not Start	Lay out	Fou ndat ion	Plin th	Ground floor		1st Floor		2nd Floor		Fini shing	Com plete	
												LL	RL	LL	RL	LL	RL			
51	SSS-1051	Munger	Begusarai	eyelash	Uhs Amarpur		15 Months													LOA ISSUED. NOC Awaited
52	SSS-1052	Munger	Begusarai	MANSOORCHAK	Uhs Naipur Bahrapur		15 Months													LOA ISSUED. NOC Awaited
53	SSS-1053	Munger	Begusarai	Garhpura	Uhs Korai	87 F2 of 2021-22 Date-16.09.2021 (1,89,81,326/-)	15 Months				1									
54	SSS-1054	Munger	Begusarai	Begusarai	Uhs Lakho		15 Months													LOA ISSUED
55	SSS-1055	Munger	Begusarai	dandari	Uhs Bank	313 F2 OF 21-22	15 Months				1									
56	SSS-1056 (SSS-BS)	Munger	Begusarai	BACHHWARA	Uhs Chakiya Chiranjeevipur	403 F2 of 2021-22	15 Months													NOC obtained from HM date 22/10/2021
57	SSS-1057	Munger	Begusarai	CHHAURAHI	Uhs Aijni	24 F2 of 2021-22 Date-01.07.2021 (1,93,38,819/-)	15 Months													
58	SSS-1058	Munger	Begusarai	dandari	Uhs Dandari	236 F2 of 2021-22 Date-13.12.2021 (1,72,83,975/-)	15 Months					1								
59	SSS-1059	Munger	Begusarai	Begusarai	Uhs Iniyaar	117 f2 of 21-22	15 Months													
60	SSS-1060	Munger	Begusarai	Matihani	Uhs Sihma		15 Months													LOA ISSUED
61	SSS-1061	Munger	Begusarai	CHHAURAHI	Uhs Sahpur Patla	178 F2 of 2021-22 Date-24.11.2021 (1,90,46,131/-)	15 Months				1									

SL. NO.	Group No.	Division	Name of District	Name of Block	School Name	Agreement No. & Date	Duration (in Months)	Physical Status												Remarks
								Not Start	Lay out	Fou ndat ion	Plin th	Ground floor		1st Floor		2nd Floor		Fini shing	Com plete	
												LL	RL	LL	RL	LL	RL			
62	SSS-1062	Munger	Begusarai	Begusarai	Uhs Maharathpur	249 F2 of 2021-22 Date-17.12.2021 (1,83,73,773/-)	15 Months				1									
63	SSS-1063	Munger	Begusarai	eyelash	Uhs Jaimra	459 F2 of 2021-22	15 Months													
64	SSS-1064	Munger	Begusarai	Garhpura	Uhs Dunhi		15 Months													LOA ISSUED
65	SSS-1065	Munger	Begusarai	Matihani	Uhs Mahajee	328 F2 of 2021-22 Date-17.01.2022 (1,90,74,994/-)	15 Months													
66	SSS-1066	Munger	Begusarai	dandari	Uhs Meha	158 F2 of 2020-21 Date-15.11.2021 (1,72,37,423/-)	15 Months													
67	SSS-1067 (SSS-BP)	Patna East	Bhojpur	jagdishpur	U.H.S Dihri		15 Months													
68	SSS-1068	Patna East	Bhojpur	AGIAON	U.H.S Karwasin	286 f2 of 2021-22	15 Months													
69	SSS-1069 (SSS-BP)	Patna East	Bhojpur	KOILWAR	U.H.S Vishunpur		15 Months													
70	SSS-1070 (SSS-BP)	Patna East	Bhojpur	KOILWAR	U.H.S Jalpura Tapa		15 Months													
71	SSS-1071	Patna West	Buxar	ITARHI	Uhs Bhitihara	85 F2 2021-22 Dt.	15 Months				1									
72	SSS-1072	Patna West	Buxar	Mill	Uhs Arak		15 Months													
73	SSS-1073	Patna West	Buxar	Mill	Uhs Liladharpur	12 F2 of 2021-22/28.06.21	15 Months				1									

SL. NO.	Group No.	Division	Name of District	Name of Block	School Name	Agreement No. & Date	Duration (in Months)	Physical Status												Remarks
								Not Start	Lay out	Fou ndat ion	Plin th	Ground floor		1st Floor		2nd Floor		Fini shing	Com plete	
												LL	RL	LL	RL	LL	RL			
74	SSS-1074	Patna West	Buxar	CHAUSA	Uhs Gosaipur		15 Months													
75	SSS-1075	Patna West	Buxar	NAWANAGAR	Uhs Parasgandha		15 Months													
76	SSS-1076	Darbhangha	Darbhangha	KUSHESHWAR ASTHAN EAST	Uhs Adalpur	367 sbd of 2021-22	15 Months													
77	SSS-1077	Darbhangha	Darbhangha	BAHERI	Uhs Gujrauli Ramauli	333 F2 of 2021-22 Date-18-01-2022	15 Months													
78	SSS-1078	Darbhangha	Darbhangha	Bahadurpur	Uhs Baruara	203 F2 of 2020-21 Dated 24.02.2021	15 Months												Land not Available HM Letter No:-10 Dated:-18.03.21 to CO Bahardurpur for NOC	
79	SSS-1079	Darbhangha	Darbhangha	benipur	Uhs Sajjanpura	201 F2 OF 2020-21, DATED-24.02.2021	15 Months										1			
80	SSS-1080	Darbhangha	Darbhangha	KUSHESHWAR ASTHAN	Uhs Beri	334 f2 of 21-22	15 Months				1									
81	SSS-1081	Darbhangha	Darbhangha	BAHERI	Uhs Madhuban	197 F2 of 2020-21 Dated 23.02.2021	15 Months											1		
82	SSS-1082	Darbhangha	Darbhangha	GAURA BAURAM	Uhs Belwara		15 Months												LOA ISSUED	
83	SSS-1083	Darbhangha	Darbhangha	BAHERI	Uhs Havidih		15 Months												LOA ISSUED	
84	SSS-1084	Darbhangha	Darbhangha	Ghanshyampur	Uhs Lagma	460 SBD of 2021-22 date 04-03-2022	15 Months													

SL. NO.	Group No.	Division	Name of District	Name of Block	School Name	Agreement No. & Date	Duration (in Months)	Physical Status												Remarks
								Not Start	Lay out	Fou ndat ion	Plin th	Ground floor		1st Floor		2nd Floor		Finishing	Com plete	
												LL	RL	LL	RL	LL	RL			
85	SSS-1085	Darbhangha	Darbhangha	BAHERI	Uhs Samadhpora	198 F2 of 2020-21 Dated 23.02.2021	15 Months												Land not Available CO Baheri letter No:-668 Dated:-30.04.21 to Add. Collector Darbhanga For NOC	
86	SSS-1086	Darbhangha	Darbhangha	Bahadurpur	Uhs Khaira	54 F2 of 2021-22 Dated:- 04.08.2021	15 Months													
87	SSS-1087	Darbhangha	Darbhangha	Bahadurpur	Uhs Chakka Pirri	202 F2 of 2020-21 Dated 24.02.2021	15 Months													
88	SSS-1088	Darbhangha	Darbhangha	KUSHESHWAR ASTHAN EAST	Uhs Kewatgama	214 sbd of 21-22	15 Months				1									
89	SSS-1089	Darbhangha	Darbhangha	biraul	Uhs Baliya		15 Months												LOA ISSUED	
90	SSS-1090	Darbhangha	Darbhangha	biraul	Uhs Mahmuda		15 Months												LOA ISSUED	
91	SSS-1091	Darbhangha	Darbhangha	benipur	Uhs Mayapur	55 F2 of 2021-22 Dated:- 04.08.2021	15 Months													
92	SSS-1092	Darbhangha	Darbhangha	Ghanshyampur	Uhs Ahirain	215 sbd of 21-22	15 Months													
93	SSS-1093	Darbhangha	Darbhangha	SINGHWARA	Uhs Hariharpur	323 sbd of 21-22	15 Months													
94	SSS-1094	Darbhangha	Darbhangha	HANUMAN NAGAR	U.H.S Neyam	204 F2 of 2020-21 Dated 24.02.2021	15 Months												Land not Available BSEIDC/DBG/184 Dated:- 16.03.21	
95	SSS-1095	Darbhangha	Darbhangha	TARDIH	Uhs Lagma		15 Months												LOA ISSUED	

SL. NO.	Group No.	Division	Name of District	Name of Block	School Name	Agreement No. & Date	Duration (in Months)	Physical Status												Remarks
								Not Start	Lay out	Fou ndat ion	Plin th	Ground floor		1st Floor		2nd Floor		Fini shing	Com plete	
												LL	RL	LL	RL	LL	RL			
96	SSS-1096	Tirhut West	PURBI CHAMPARAN	areraj	Uhs Kamalua		15 Months													
97	SSS-1097	Tirhut West	PURBI CHAMPARAN	chakia	Uhs Bhagwanpur		15 Months												LOA ISSUED	
98	SSS-1098	Tirhut West	PURBI CHAMPARAN	chakia	Uhs Narayanpur		15 Months												Low Land	
99	SSS-1099	Tirhut West	PURBI CHAMPARAN	GHORASAHAN	Uhs Ghorasahan Boys	435 F2 OF 2021-22	15 Months													
100	SSS-1100	Tirhut West	PURBI CHAMPARAN	HARSIDHI	Uhs Yadavpur		15 Months												LOA ISSUED	
101	SSS-1101	Tirhut West	PURBI CHAMPARAN	HARSIDHI	Sri Rameshwar Uhs Sonbarsa	256 sbd of 21-22	15 Months													
102	SSS-1102	Tirhut West	PURBI CHAMPARAN	Kalyanpur	Uhs Kaithwalia	31 F2 of 2021-22 ,09.07.2021 (Rs. 17089874.00)	15 Months													
103	SSS-1103	Tirhut West	PURBI CHAMPARAN	Kalyanpur	Uhs Balua	27 F2 of 2021-22 ,07.07.2021 (Rs. 17278068.00)	15 Months													
104	SSS-1104	Tirhut West	PURBI CHAMPARAN	KESARIYA	Uhs Hussaini		15 Months												LOA ISSUED	
105	SSS-1105	Tirhut West	PURBI CHAMPARAN	KESARIYA	Uhs Kundawa Urdu		15 Months												LOA ISSUED	
106	SSS-1106	Tirhut West	PURBI CHAMPARAN	kotwa	Uhs Rajapur Mathiya	10 F2 of 2021-22 ,18.06.2021 , (Rs.19678871)	15 Months													
107	SSS-1107	Tirhut West	PURBI CHAMPARAN	kotwa	Uhs Barwa Pakari		15 Months												LOA ISSUED	

SL. NO.	Group No.	Division	Name of District	Name of Block	School Name	Agreement No. & Date	Duration (in Months)	Physical Status												Remarks
								Not Start	Lay out	Fou ndat ion	Plin th	Ground floor		1st Floor		2nd Floor		Fini shing	Com plete	
												LL	RL	LL	RL	LL	RL			
108	SSS-1108	Tirhut West	PURBI CHAMPARAN	MADHUBAN	Uhs Khodadpur	276 f2 of 21-22	15 Months													
109	SSS-1109	Tirhut West	PURBI CHAMPARAN	Mehsi	Uhs Kankatti		15 Months												LOA ISSUED. Low land	
110	SSS-1110	Tirhut West	PURBI CHAMPARAN	Mehsi	Uhs Kataha	358 f2 of 21-22	15 Months													
111	SSS-1111	Tirhut West	PURBI CHAMPARAN	motihari	Uhs Rulahi Colony No 1		15 Months												LOA ISSUED	
112	SSS-1112	Tirhut West	PURBI CHAMPARAN	motihari	Uhs Tikulia	393 F2 OF 2021-22	15 Months													
113	SSS-1113	Tirhut West	PURBI CHAMPARAN	Paharpur	Uhs Tharghatti		15 Months												LOA ISSUED	
114	SSS-1114	Tirhut West	PURBI CHAMPARAN	pakdidayal	Uhs Nauwadih	383 sbd of 2021-22	15 Months													
115	SSS-1115	Tirhut West	PURBI CHAMPARAN	Paharpur	Uhs Itwa		15 Months												LOA ISSUED. School not found in Paharpur block, but same name School found in Pakridayal block (Letter given to DEO East Champaran)	
116	SSS-1116	Tirhut West	PURBI CHAMPARAN	PATAHI	Uhs Bara Shankar		15 Months												LOA ISSUED	
117	SSS-1117	Tirhut West	PURBI CHAMPARAN	fenhara	Uhs Chunmunia Kaloo Pakar		15 Months												LOA ISSUED	
118	SSS-1118	Tirhut West	PURBI CHAMPARAN	RAMGARHWA	Uhs Jaitapur		15 Months												LOA ISSUED	
119	SSS-1119	Tirhut West	PURBI CHAMPARAN	Raxaul	Uhs Haraiya		15 Months												LOA ISSUED	

SL. NO.	Group No.	Division	Name of District	Name of Block	School Name	Agreement No. & Date	Duration (in Months)	Physical Status												Remarks
								Not Start	Lay out	Fou ndat ion	Plin th	Ground floor		1st Floor		2nd Floor		Fini shing	Com plete	
												LL	RL	LL	RL	LL	RL			
120	SSS-1120	Tirhut West	PURBI CHAMPARAN	Sangrampur	Uhs Ghusiyar	446 F2 OF 2021-22	15 Months													
121	SSS-1121	Tirhut West	PURBI CHAMPARAN	Sangrampur	Uhs Rampurwa Patkhaulia		15 Months												LOA ISSUED	
122	SSS-1122	Tirhut West	PURBI CHAMPARAN	Sugauli	Uhs Karuaini		15 Months												LOA ISSUED	
123	SSS-1123	Tirhut West	PURBI CHAMPARAN	Sugauli	Uhs Sugaon		15 Months												LOA ISSUED	
124	SSS-1124	Tirhut West	PURBI CHAMPARAN	Tetaria	Uhs Khairwa Girls		15 Months												LOA ISSUED	
125	SSS-1125	Tirhut West	PURBI CHAMPARAN	Turkaulia	Uhs Laxmipur Kalwari Tola		15 Months												LOA ISSUED	
126	SSS-1126	Magadh	Gaya	imamganj	U.H.S. Telwari		15 Months												LOA ISSUED	
127	SSS-1127	Magadh	Gaya	BARACHATTY	U.H.S. Binda	196 F2 of 2020-21 Dt- 23.02.2021	15 Months													
128	SSS-1128	Magadh	Gaya	Bodhgaya	U.H.S. Dulra	13 F2 of 2020-21 Dt. 28.06.2021	15 Months													
129	SSS-1129	Magadh	Gaya	Bodhgaya	U.H.S. Sahnu	03 F2 of 2020-21 Dt. 10.06.2021	15 Months												Structure Complete (Kota Laying Work in Progress)	
130	SSS-1130	Magadh	Gaya	BANKEBAZAR	U.H.S. Bhaluhar		15 Months												LOA ISSUED	
131	SSS-1131	Magadh	Gaya	Conch	U.H.S. Kabar	287 f2 of 21-22	15 Months													

SL. NO.	Group No.	Division	Name of District	Name of Block	School Name	Agreement No. & Date	Duration (in Months)	Physical Status												Remarks
								Not Start	Lay out	Fou ndat ion	Plin th	Ground floor		1st Floor		2nd Floor		Fini shing	Com plete	
												LL	RL	LL	RL	LL	RL			
132	SSS-1132	Magadh	Gaya	Conch	U.H.S. Khajuri	437 F2 OF 2021-22	15 Months													
133	SSS-1133	Magadh	Gaya	Conch	U.H.S. Tuturkhi	384 F2 of 2021-22	15 Months													
134	SSS-1134	Magadh	Gaya	Mohra	U.H.S. Dariyapur	45 f2 21-22	15 Months													
135	SSS-1135	Magadh	Gaya	Mohra	U.H.S. Tetar		15 Months												LOA ISSUED	
136	SSS-1136	Magadh	Gaya	Mohanpur	U.H.S. Musaila		15 Months												LOA ISSUED	
137	SSS-1137	Magadh	Gaya	Mohanpur	U.H.S. Belarpur		15 Months												FINANCIAL PENDING	
138	SSS-1138	Magadh	Gaya	KHIZARSARAI	U.H.S. Bindaul	14 F2 of 2020-21 Dt. 28.06.2021	15 Months													
139	SSS-1139	Magadh	Gaya	KHIZARSARAI	U.H.S. Khizersarai	255 F2 of 2021-22 Dt.- 20.12.2021	15 Months													
140	SSS-1140	Magadh	Gaya	TEKARI	U.H.S. Simuara		15 Months												LOA ISSUED	
141	SSS-1141	Magadh	Gaya	TEKARI	U.H.S. Makhpa	438 F2 OF 2021-22	15 Months													
142	SSS-1142	Magadh	Gaya	TEKARI	U.H.S. Bhuri	65 F2 of 2021-22 Dt.- 17-08-2021	15 Months													
143	SSS-1143	Magadh	Gaya	Paraiya	U.H.S. Kapasiya		15 Months												LOA ISSUED	

SL. NO.	Group No.	Division	Name of District	Name of Block	School Name	Agreement No. & Date	Duration (in Months)	Physical Status												Remarks
								Not Start	Lay out	Fou ndat ion	Plin th	Ground floor		1st Floor		2nd Floor		Fini shing	Com plete	
												LL	RL	LL	RL	LL	RL			
144	SSS-1144	Magadh	Gaya	Paraiya	U.H.S. Parsawan	74 F2 of 2021-22 Dt.- 01.09.2021	15 Months													
145	SSS-1145	Magadh	Gaya	SHERGHATTY	U.H.S. Kazarsot		15 Months													LOA ISSUED
146	SSS-1146	Magadh	Gaya	Dobhi	U.H.S. Dobhi		15 Months													LOA ISSUED
147	SSS-1147	Magadh	Gaya	Dobhi	U.H.S. Bariya	378 F2 OF 2021-22	15 Months													
148	SSS-1148	Magadh	Gaya	dumaria	U.H.S. Shiv Nagar		15 Months													LOA ISSUED
149	SSS-1149	Magadh	Gaya	wazirganj	U.H.S. Jamuawan		15 Months													LOA ISSUED
150	SSS-1150	Magadh	Gaya	wazirganj	U.H.S. Ghuriawan		15 Months													LOA ISSUED
151	SSS-1151	Magadh	Gaya	Fatehpur	U.H.S. Meyari		15 Months													LOA ISSUED
152	SSS-1152	Magadh	Gaya	Fatehpur	U.H.S. Naudiha		15 Months													LOA ISSUED
153	SSS-1153	Magadh	Gaya	GAYA SADAR	U.H.S. Krit Nawada	44 F2 of 2020-21 Dt. 28.07.2021	15 Months													Structure Complete (Plaster Work in Progress)
154	SSS-1154	Magadh	Gaya	GAYA SADAR	U.H.S. Arwan	268 of 21-22	15 Months													
155	SSS-1155	Magadh	Gaya	Amas	U.H.S. Kalwan	167 F2 of 2021-22 Dt- 19.11.2021	15 Months													
156	SSS-1156	Magadh	Gaya	atari	U.H.S. Narawat	108 F2 of 2021-22 Dt.- 29.09.2021	15 Months													

SL. NO.	Group No.	Division	Name of District	Name of Block	School Name	Agreement No. & Date	Duration (in Months)	Physical Status												Remarks
								Not Start	Lay out	Fou ndat ion	Plin th	Ground floor		1st Floor		2nd Floor		Fini shing	Com plete	
												LL	RL	LL	RL	LL	RL			
157	SSS-1157	Magadh	Gaya	TANKUPPA	U.H.S. Chowar	75 f2 21-22	15 Months													
158	SSS-1158	Magadh	Gaya	GURUA	U.H.S. Dubba	76 F2 of 2021-22 Dt.- 01.09.2021	15 Months													
159	SSS-1159	Magadh	Gaya	GURUA	U.H.S. Raghunathkhap	159 F2 of 2021-22 Dt.- 15.11.2021	15 Months												G.F. Sill Level	
160	SSS-1160	Magadh	Gaya	Guraru	U.H.S. Barorah		15 Months												LOA ISSUED	
161	SSS-1161	Magadh	Gaya	Manpur	U.H.S. Iguna	441 F2 OF 2021-22	15 Months													
162	SSS-1162	Saran	Gopalganj	Barauli	Upgd. High School Charavaha Vishunpura		15 Months												LOA ISSUED	
163	SSS-1163	Saran	Gopalganj	KUCHAIKOTE	Upgd High School Baidwali	92 F2 of 2021-22 Date :- 21.09.2021 Rs. 1,90,09,212 /-	15 Months												Excavation	
164	SSS-1164	Saran	Gopalganj	KUCHAIKOTE	Upgd. High School Gopalpur Parsauni		15 Months												Excavation	
165	SSS-1165	Saran	Gopalganj	KUCHAIKOTE	Uppgd. High School. Bhupatipur		15 Months												LOA ISSUED	
166	SSS-1166	Saran	Gopalganj	KUCHAIKOTE	Upgd High School Lachhpur	53 F2 of 2021-22 date 4-8-2021	15 Months													
167	SSS-1167	Saran	Gopalganj	KUCHAIKOTE	Upgd. High School Semra	93 F2 of 2021-22 Date :- 21.09.2021 Rs. 1,90,69,224 /-	15 Months													
168	SSS-1168	Saran	Gopalganj	Kateya	Upgd. High School Padariya		15 Months												Excavation	

SL. NO.	Group No.	Division	Name of District	Name of Block	School Name	Agreement No. & Date	Duration (in Months)	Physical Status												Remarks
								Not Start	Lay out	Fou ndat ion	Plin th	Ground floor		1st Floor		2nd Floor		Fini shing	Com plete	
												LL	RL	LL	RL	LL	RL			
169	SSS-1169	Saran	Gopalganj	Kateya	Upgd High School Amahi Banke		15 Months												LOA ISSUED	
170	SSS-1170	Saran	Gopalganj	SIDHWALIA	Upgd. High School Jalalpur		15 Months												LOA ISSUED	
171	SSS-1171	Saran	Gopalganj	Hathua	Upgd High School Kabilaswa	171 F2 of 2021-22 Date :- 22.11.2021 Rs. 1,85,21,783 /-	15 Months													
172	SSS-1172	Saran	Gopalganj	BHOREY	Upgd High School Vithua	337 F2 of 2021-22 Date :- 18.01.2022 Rs. 1,88,91,428 /-	15 Months												Excavation	
173	SSS-1173	Saran	Gopalganj	BHOREY	Upgd High School Jaitpur Rudrapur	279 f2 of 2021-22	15 Months												Excavation	
174	SSS-1174	Saran	Gopalganj	Panchdevari	Upgd High School Rajapur	94 SBD of 2021-22 Date :- 21.09.2021 Rs. 1,92,03,026/-	15 Months													
175	SSS-1175	Saran	Gopalganj	phulwaria	Upgd. High School Lakadi Banveer		15 Months													
176	SSS-1176	Saran	Gopalganj	Gopalganj	Upgd. High School. Mashan Thana (Boys)		15 Months												LOA ISSUED	
177	SSS-1177	Munger	jamui	Khaira	U.H.S Khalari	273 f2 of 21-22	15 Months													
178	SSS-1178	Munger	jamui	Sikandra	U.H.S.Khardih	58 F2 of 2021-22 Date- 13.08.2021	15 Months													
179	SSS-1179	Munger	jamui	sono	U.H.S.Babudih		15 Months												LOA ISSUED	

SL. NO.	Group No.	Division	Name of District	Name of Block	School Name	Agreement No. & Date	Duration (in Months)	Physical Status												Remarks
								Not Start	Lay out	Fou ndat ion	Plin th	Ground floor		1st Floor		2nd Floor		Fini shing	Com plete	
												LL	RL	LL	RL	LL	RL			
180	SSS-1180	Munger	jamui	Chakai	U.H.S.Bongi	107 F2 of 2021-22 date 29/09/2021	15 Months													
181	SSS-1181	Munger	jamui	Chakai	U.H.S.Narodih	228 f2 of 21-22	15 Months													
182	SSS-1182	Munger	jamui	Aliganj	U.H.S Hilsa Kodavaria	59 F2 of 2021-22 date 13-08-2021	15 Months												NOC Awaited	
183	SSS-1183	Munger	jamui	Chakai	U.H.S Noniyatari		15 Months													
184	SSS-1184	Munger	jamui	sono	U.H.S Churhait	17 F2 OF 2020-21 Date 23/07/2021	15 Months							1						
185	SSS-1185	Munger	jamui	alexandra	U.H.S.Mircha		15 Months												LOA ISSUED. NOC Awaited	
186	SSS-1186	Munger	jamui	jamui	U.H.S Choura		15 Months												LOA ISSUED	
187	SSS-1187	Munger	jamui	alexandra	U.H.S.Mahadev Simaria	341 F2 of 2020-21 Date-19.01.2022 (1,69,68,480/-)	15 Months					1								
188	SSS-1188	Munger	jamui	sono	U.H.S.Keshofarka	18 F2 OF 2020-21 Date 29/06/2021	15 Months										1			
189	SSS-1189	Munger	jamui	Sikandra	U.H.S.Talsaharsa	60 F2 OF 2021-22 Date 13/08/2021	15 Months										1			
190	SSS-1190	Magadh	jehanabad	Makhdumpur	Uhs Kurthadih	04 F2 of 2020-21 Dt.- 14.05.2021	15 Months								1					
191	SSS-1191	Magadh	jehanabad	Makhdumpur	Uhs Charh	160 F2 of 2021-22 Dt.- 22.11.2021	15 Months									1			S.F Sill Level	

SL. NO.	Group No.	Division	Name of District	Name of Block	School Name	Agreement No. & Date	Duration (in Months)	Physical Status												Remarks
								Not Start	Lay out	Fou ndat ion	Plin th	Ground floor		1st Floor		2nd Floor		Finishing	Com plete	
												LL	RL	LL	RL	LL	RL			
192	SSS-1192	Magadh	jehanabad	Hulasganj	Uhs Narma	366 f2 of 21-22	15 Months			1										
193	SSS-1193	Magadh	jehanabad	Ratani Faridpur	Uhs Kundila		15 Months			1										
194	SSS-1194	Magadh	jehanabad	Ghoshi	Uhs Ranganj	458 F2 of 2021-22	15 Months			1										
195	SSS-1195	Magadh	jehanabad	Makhdumpur	Uhs Dharaut		15 Months												LOA ISSUED	
196	SSS-1196	Patna West	Kaimur	Andhaura	Upgraded +2 High School Bhuiphor		15 Months												LOA ISSUED	
197	SSS-1197	Patna West	Kaimur	chainpur	Upgraded +2 High School Kharigawan	452 SBD of 2021-22	15 Months													
198	SSS-1198	Patna West	Kaimur	chainpur	Upgraded +2 High School Suhawal		15 Months												LOA ISSUED	
199	SSS-1199	Patna West	Kaimur	MOHANIA	Upgd. High School Shulpipara	439 F2 OF 2021-22	15 Months												Earthwork	
200	SSS-1200	Patna West	Kaimur	MOHANIA	Upgraded +2 High School Ahinaura		15 Months												LOA ISSUED	
201	SSS-1201	Patna West	Kaimur	Rampur	Upgraded +2 High School Sabar		15 Months												LOA ISSUED	
202	SSS-1202	Patna West	Kaimur	MOHANIA	U.G.H.S.Belaundi		15 Months												LOA ISSUED	
203	SSS-1203	Patna West	Kaimur	Kudra	U.H.S. Kharahna	426 F2 OF 2021-22	15 Months													
204	SSS-1204	Patna West	Kaimur	MOHANIA	U.H.S. Siyapokhar		15 Months												LOA ISSUED	

SL. NO.	Group No.	Division	Name of District	Name of Block	School Name	Agreement No. & Date	Duration (in Months)	Physical Status												Remarks
								Not Start	Lay out	Fou ndat ion	Plin th	Ground floor		1st Floor		2nd Floor		Fini shing	Com plete	
												LL	RL	LL	RL	LL	RL			
205	SSS-1205	Patna West	Kaimur	CHAND	Upgraded +2 High School Jigina	306 SBD of 2021-22 05.01.2022	15 Months													
206	SSS-1206	Patna West	Kaimur	Rampur	Upgraded +2 High School Punawan	440 F2 OF 2021-22	15 Months													
207	SSS-1207	Patna West	Kaimur	Bhabua	Upgraded +2 High School Kukurhi	307 SBD of 2021-22 05.01.2022	15 Months													
208	SSS-1208	Patna West	Kaimur	Bhabua	Upgraded +2 High School Bahuan	308 SBD of 2021-22 05.01.2022	15 Months													
209	SSS-1209	Patna West	Kaimur	Bhabua	Upgraded +2 High School Khanethi		15 Months												LOA ISSUED	
210	SSS-1210	Patna West	Kaimur	chainpur	Upgraded +2 High School Merh	453 SBD of 2021-22	15 Months													
211	SSS-1211	Patna West	Kaimur	Andhaura	U.H.S. Dighar		15 Months												LOA ISSUED	
212	SSS-1212	Patna West	Kaimur	chainpur	Upgraded +2 High School Sirsi	404 sbd of 2021-22	15 Months													
213	SSS-1213	Patna West	Kaimur	Durgavati	Urdu U.H.S. Dumri		15 Months												LOA ISSUED	
214	SSS-1214	Patna West	Kaimur	NUAON	Upgraded +2 High School Akolhi		15 Months													
215	SSS-1215	Patna West	Kaimur	Durgavati	Upgraded +2 High School Kasthari		15 Months												LOA ISSUED	
216	SSS-1216	Patna West	Kaimur	Durgavati	U.H.S. Kurari		15 Months												LOA ISSUED	
217	SSS-1217	Purnea	Katihar	barari	Uhs Khuriya Bakkikol	148 F2 of 2021-22 (02.11.2021)	15 Months													

SL. NO.	Group No.	Division	Name of District	Name of Block	School Name	Agreement No. & Date	Duration (in Months)	Physical Status												Remarks
								Not Start	Lay out	Fou ndat ion	Plin th	Ground floor		1st Floor		2nd Floor		Fini shing	Com plete	
												LL	RL	LL	RL	LL	RL			
218	SSS-1218	Purnea	Katihar	Ahmedabad	Uhs Lakhhitola	242 f2 of 21-22	15 Months													
219	SSS-1219	Purnea	Katihar	Manihari	Uhs Madarichak	197 F2 of 2021-22 (01.12.2021)	15 Months													
220	SSS-1220	Purnea	Katihar	leprosy	Uhs Boura		15 Months													
221	SSS-1221	Purnea	Katihar	Korha	Uhs Sadalpur Kala	277 f2 of 21-22	15 Months													
222	SSS-1222	Purnea	Katihar	leprosy	Uhs Madhura Jayanti		15 Months													
223	SSS-1223	Purnea	Katihar	Manihari	Uhs Neema Santhal	104 F2 of 2021-22 (27.09.2021)	15 Months													
224	SSS-1224	Munger	Khagaria	Mansi	U.H.S Chhoti Balha	72 F2 of 2021-22 Date-31.08.2021 (1,79,59,250/-)	15 Months													
225	SSS-1225	Munger	Khagaria	gogri	U.H.S Patla Samaspur	232 F2 of 2021-22 Date-10.12.2021 (1,95,97,992/-)	15 Months						1							
226	SSS-1226	Munger	Khagaria	ALLAULI	Utkarmit Madhyamik Vidyalay Ladoura		15 Months													
227	SSS-1227	Munger	Khagaria	Khagaria	Uhs Kanya Marar		15 Months												LOA ISSUED. NOC awaited	
228	SSS-1228	Munger	Khagaria	ALLAULI	Uhs Shaharbanni		15 Months													
229	SSS-1229	Munger	Khagaria	Khagaria	Uhs Chandra Nagar		15 Months												LOA ISSUED. NOC awaited	
230	SSS-1230	Munger	Khagaria	PARBATT	U H .S Korchakka Parbatta		15 Months													

SL. NO.	Group No.	Division	Name of District	Name of Block	School Name	Agreement No. & Date	Duration (in Months)	Physical Status												Remarks
								Not Start	Lay out	Fou ndat ion	Plin th	Ground floor		1st Floor		2nd Floor		Fini shing	Com plete	
												LL	RL	LL	RL	LL	RL			
231	SSS-1231	Munger	Khagaria	gogri	U.H.S. Sondiha	105 f2 21-22	15 Months													
232	SSS-1232	Munger	Khagaria	Beldaur	Upgrade Kanya High School Bela		15 Months													LOA ISSUED. NOC awaited
233	SSS-1233	Munger	Khagaria	Beldaur	U.H.S Telihar	235 F2 of 2021-22 Date-13.12.2021 (1,95,21,566/-)	15 Months					1								
234	SSS-1234	Munger	Khagaria	gogri	U.H.S Shishbanni		15 Months													LOA ISSUED
235	SSS-1235	Munger	Khagaria	Beldaur	Upgrade M.S Chorhali (Hindi)		15 Months													LOA ISSUED
236	SSS-1236	Munger	Khagaria	gogri	Uhs Baruna	106 f2 21-22	15 Months													
237	SSS-1237	Munger	Khagaria	PARBATT	U H S Araria	149 f2 21-22	15 Months													
238	SSS-1238	Munger	Khagaria	ALLAULI	U.H.S. Shyamgharari		15 Months													LOA ISSUED
239	SSS-1239	Munger	Khagaria	PARBATT	Uhs Kolwara		15 Months													LOA ISSUED
240	SSS-1240	Munger	Khagaria	PARBATT	Uhs Madhavpur		15 Months													
241	SSS-1241	Purnea	Kishanganj	Kochadhaman	Uhs Kanhaiyabari		15 Months													
242	SSS-1242	Purnea	Kishanganj	Kochadhaman	U.H.S Kocha Dhaman		15 Months													
243	SSS-1243	Purnea	Kishanganj	Kochadhaman	U.H.S Haribhasa		15 Months													

SL. NO.	Group No.	Division	Name of District	Name of Block	School Name	Agreement No. & Date	Duration (in Months)	Physical Status												Remarks
								Not Start	Lay out	Fou ndat ion	Plin th	Ground floor		1st Floor		2nd Floor		Fini shing	Com plete	
												LL	RL	LL	RL	LL	RL			
244	SSS-1244	Purnea	Kishanganj	DIGHALBANK	Uhs Tappu Hat		15 Months												LOA ISSUED	
245	SSS-1245	Purnea	Kishanganj	DIGHALBANK	Uhs Laxmipur Burztola		15 Months												LOA ISSUED	
246	SSS-1246	Purnea	Kishanganj	DIGHALBANK	Uhs Dahibhat Jagir		15 Months												LOA ISSUED	
247	SSS-1247	Purnea	Kishanganj	Bahadurganj	U.H.S Dhim Tola		15 Months													
248	SSS-1248	Purnea	Kishanganj	Bahadurganj	U.H.S Bilasi		15 Months												LOA ISSUED	
249	SSS-1249	Purnea	Kishanganj	TERAGACHH	Uhs Hawakol Gamharia		15 Months													
250	SSS-1250	Munger	Lakhisarai	Suryagarha	U.H.S Husaina	77 F2 2021-22 date 1-9-2021	15 Months			1										
251	SSS-1251	Munger	Lakhisarai	Suryagarha	U.H.S. Nandpur	78 F2 2021-22 date 1-9-2021	15 Months												NOC Awaited	
252	SSS-1252	Munger	Lakhisarai	SURYAGARHA	U.H.S. Loshghani		15 Months												LOA ISSUED	
253	SSS-1253	Munger	Lakhisarai	Suryagarha	U.H.S. Dighari Bhawanipur		15 Months												LOA ISSUED	
254	SSS-1254	Munger	Lakhisarai	halsi	U.H.S. Himachaldih		15 Months												LOA ISSUED	
255	SSS-1255/ SSS-MP1	Koshi	Madhepura	UDA KISHANGANJ	U.H.S.S. Singarpur		15 Months													
256	SSS-1256	Koshi	Madhepura	Shankarpur	U.H.S.S. Basantpur North		15 Months													

SL. NO.	Group No.	Division	Name of District	Name of Block	School Name	Agreement No. & Date	Duration (in Months)	Physical Status												Remarks
								Not Start	Lay out	Fou ndat ion	Plin th	Ground floor		1st Floor		2nd Floor		Fini shing	Com plete	
												LL	RL	LL	RL	LL	RL			
257	SSS-1257	Koshi	Madhepura	Shankarpur	U.H.S.S. Behrari		15 Months													
258	SSS-1258	Koshi	Madhepura	Shankarpur	U.H.S.S. Hasanpura	389 SBD of 2021-22, 04.02.22	15 Months													
259	SSS-1259	Koshi	Madhepura	Shankarpur	U.H.S.S. Jharkaha No. 01	201 SBD of 2021-22, 03-12-2021 (20109028)	15 Months													
260	SSS-1260	Koshi	Madhepura	Shankarpur	U.H.S.S. Bathan Parsa		15 Months													
261	SSS-1261	Koshi	Madhepura	Shankarpur	U.H.S.S. Gadha Rampur		15 Months												LOA ISSUED	
262	SSS-1262	Koshi	Madhepura	Ghailadh	Utramit Kameshwar H.S.S. Parmanpur	126SBD of 2021-22, 07.10.21 (20020343)	15 Months													
263	SSS-1263	Koshi	Madhepura	GHELARH	U.H.S.S. Srinagar	387 sbd of 2021-22	15 Months													
264	SSS-1264	Koshi	Madhepura	Kumarkhand	U.H.S.S. Parmanandpur	388 SBD of 2021-22, 04.02.22	15 Months													
265	SSS-1265	Koshi	Madhepura	Kumarkhand	U.H.S.S. Kararia		15 Months													
266	SSS-1266	Koshi	Madhepura	Kumarkhand	U.H.S.S. Kewatgama		15 Months												LOA ISSUED	
267	SSS-1267	Koshi	Madhepura	madhepura	U.H.S.S. Biraili Bazar		15 Months													
268	SSS-1268	Koshi	Madhepura	madhepura	U.H.S.S. Sahugadh	127SBD of 2021-22, 07.10.21 (20020343)	15 Months												Land not available(Letter send DEO)	
269	SSS-1269	Koshi	Madhepura	madhepura	U.H.S.S. Hasanpur	283 F2 OF 2021-22: 27-12-2021	15 Months													

SL. NO.	Group No.	Division	Name of District	Name of Block	School Name	Agreement No. & Date	Duration (in Months)	Physical Status												Remarks
								Not Start	Lay out	Fou ndat ion	Plin th	Ground floor		1st Floor		2nd Floor		Finishing	Com plete	
												LL	RL	LL	RL	LL	RL			
270	SSS-1270	Koshi	Madhepura	madhepura	Mahanth Vasuvdeo U.H.S.S. Khopaiti	128SBD of 2021-22, 07.10.21 (20020343)	15 Months													
271	SSS-1271/ SSS MP-2	Koshi	Madhepura	madhepura	U.H.S.S. Nehalpatti		15 Months													
272	SSS-1272	Koshi	Madhepura	madhepura	U.H.S.S. Maliya	189 F2 of 2021-22, 29-11-2021 (19339673)	15 Months													B/W upto GF RL
273	SSS-1273	Koshi	Madhepura	madhepura	U.H.S.S. Bhadaul		15 Months													LOA ISSUED
274	SSS-1274	Koshi	Madhepura	Murliganj	U.H.S.S. Belokala		15 Months													LOA ISSUED
275	SSS-1275	Koshi	Madhepura	Murliganj	U.H.S.S.Chamgarh		15 Months													
276	SSS-1276	Koshi	Madhepura	Bihariganj	U.H.S.S. Gangora	222 F2 of 2021-22 Date 09-12-2021	15 Months													
277	SSS-1277	Koshi	Madhepura	Bihariganj	Govt. B.S. Madhukarchak		15 Months													
278	SSS-1278	Koshi	Madhepura	SINGHESWAR	U.H.S.S. Ithari	338 f2 of 21-22	15 Months													
279	SSS-1279	Koshi	Madhepura	PURANI	U.H.S.S. Chatanma	223 F2 of 2021-22, 09-12-2021 (19363813)	15 Months													
280	SSS-1280	Koshi	Madhepura	PURANI	U.H.S.S. Durgapur	173 F2 of 2021-22, 23-11-2021 (19450860)	15 Months													GF Sill Level
281	SSS-1281	Koshi	Madhepura	CHAUSA	Upgd High School Vasaith		15 Months													
282	SSS-1282	Koshi	Madhepura	CHAUSA	U.H.S.S. Morsanda		15 Months													LOA ISSUED

SL. NO.	Group No.	Division	Name of District	Name of Block	School Name	Agreement No. & Date	Duration (in Months)	Physical Status												Remarks
								Not Start	Lay out	Fou ndat ion	Plin th	Ground floor		1st Floor		2nd Floor		Fini shing	Com plete	
												LL	RL	LL	RL	LL	RL			
283	SSS-1283	Koshi	Madhepura	CHAUSA	UPGRADED H.S CHIRORI/Ajgaiwa	224 F2 of 2021-22, 09-12-2021 (19647055)	15 Months													
284	SSS-1284	Koshi	Madhepura	CHAUSA	U.Urdu.H.S.S. Paina		15 Months													
285	SSS-1285	Koshi	Madhepura	CHAUSA	#N/A		15 Months													
286	SSS-1286	Koshi	Madhepura	gamharia	Bhikha Kanya U.H.S.S. Parwaha	202 SBD of 2021-22, 03-12-2021 (19805838)	15 Months													GF Sill Level
287	SSS-1287	Koshi	Madhepura	goalpara	U.H.S.S. Sarauni Kala	392 F2 OF 2021-22	15 Months													
288	SSS-1288	Koshi	Madhepura	goalpara	U.H.S. Taruneshwarpur		15 Months													LOA ISSUED
289	SSS-1289	Darbhanga	Madhubani	kaluahi	U.H.S. Belahi		15 Months													
290	SSS-1290	Munger	Munger	HAWELI KHARAGPUR	Uhs Pokhariya		15 Months													
291	SSS-1291	Munger	Munger	Dharhara	Uhs Panchrookhi		15 Months													
292	SSS-1292	Munger	Munger	Tarapur	Uhs Gazipur	254 F2 of 2021-22 Date-20.12.2021 (1,60,39,096/-)	15 Months				1									
293	SSS-1293	Munger	Munger	HAWELI KHARAGPUR	Uhs Rataitha li		15 Months													NOC Awaited
294	SSS-1294	Patna East	Nalanda	Ekangarsarai	Uhs Barsiyawan	147 F2 of 2021-22 Dated - 02.11.2021	15 Months													Ground Floor Sill Band

SL. NO.	Group No.	Division	Name of District	Name of Block	School Name	Agreement No. & Date	Duration (in Months)	Physical Status												Remarks
								Not Start	Lay out	Fou ndat ion	Plin th	Ground floor		1st Floor		2nd Floor		Fini shing	Com plete	
												LL	RL	LL	RL	LL	RL			
295	SSS-1295	Patna East	Nalanda	KATRISARAI	Uhs Gangapur Paltpura		15 Months												LOA ISSUED	
296	SSS-1296	Patna East	Nalanda	Rajgir	Uhs Nahub		15 Months												LOA ISSUED	
297	SSS-1297	Patna East	Nalanda	Thathari	Uhs Saidbahari		15 Months												LOA ISSUED	
298	SSS-1298	Magadh	Nawada	hisua	Upgraded High School Srirampur	315 F2 OF 21-22	15 Months													
299	SSS-1299	Magadh	Nawada	kashichak	Upgraded High School Belar	144 F2 of 2021-22 Dt.- 02.11.2021	15 Months													
300	SSS-1300	Magadh	Nawada	PAKRIWARAMA	Upgraded High School Kuraihata	174 F2 of 2021-22 Dt.- 23.11.2021	15 Months												Tie Beam	
301	SSS-1301	Magadh	Nawada	Nardiganj	Upgraded High School Bario	145 f2 21-22	15 Months													
302	SSS-1302	Magadh	Nawada	PAKRIWARAMA	Upgraded High School Anjunar	175 F2 of 2021-22 Dt.- 23.11.2021	15 Months													
303	SSS-1303	Magadh	Nawada	meskaur	Upgraded High School Katghara		15 Months												LOA ISSUED	
304	SSS-1304	Magadh	Nawada	PAKRIWARAMA	Upgraded High School Bhaluki	391 F2 OF 2021-22	15 Months												Tie Beam	
305	SSS-1305	Magadh	Nawada	Sirdala	Upgraded High School Kendua		15 Months												LOA ISSUED	
306	SSS-1306	Magadh	Nawada	Rajauli	Upgraded High School Karigaon	185 F2 of 2021-22 Dt. 26.11.2021	15 Months						1							
307	SSS-1307	Magadh	Nawada	Sirdala	Upgraded High School Bulua Tary	66 F2 of 2021-22 Dt. 18.08.2021	15 Months						1							

SL. NO.	Group No.	Division	Name of District	Name of Block	School Name	Agreement No. & Date	Duration (in Months)	Physical Status												Remarks
								Not Start	Lay out	Fou ndat ion	Plin th	Ground floor		1st Floor		2nd Floor		Fini shing	Com plete	
												LL	RL	LL	RL	LL	RL			
308	SSS-1308 (SSS-NW)	Magadh	Nawada	Govindpur	Upgraded High School Mahawara	324 sbd of 21-22 Dt. 12-01-2022	15 Months													
309	SSS-1309	Magadh	Nawada	hisua	Upgraded High School Dafalpura	314 F2 OF 2021-22	15 Months				1								G.F. Sill Level	
310	SSS-1310 (SSS-NW)	Magadh	Nawada	Nardiganj	Upgraded High School Sambhri	324 sbd of 21-22 Dt. 12-01-2022	15 Months													
311	SSS-1311	Patna East	Patna	Paliganj	U.H.S. Piyarpura		15 Months												L.O.A. Issued vide letter no.- 6256, dated.- 14.09.2021 Agreement not done by agency	
312	SSS-1312	Patna East	Patna	FATUHA	U.H.S.Daulatpur	319 F2 OF 2021-22	15 Months												Tie-Beam Casted & Work is in progress	
313	SSS-1313	Patna East	Patna	KHUSRUPUR	U.H.S.Hardasbigha		15 Months												प्रधानाध्यापक द्वारा उपलब्ध कराया गया कार्य स्थल लगभग सात फीट गहरा एवं पानी भरा हुआ है।	
314	SSS-1314	Patna East	Patna	PHULWARISARIF	U.H.S.Kurkuri	182 F2 of 2021-22 Dated- 25.11.2021 Rs. 170.4459	15 Months													
315	SSS-1315	Patna East	Patna	Masurhi	U.H.S. Karai	02 F2 of 2020-21 dated- 12.05.2020/ 169.81	15 Months											1	Handover 31.10.2021	
316	SSS-1316	Patna East	Patna	Bihta	U.H.S. Bindaul	150 f2 of 2021-22 Dated - 02.11.2021 Rs. 164.10296	15 Months												प्रधानाध्यापक द्वारा उपलब्ध कराया गया कार्य स्थल लगभग आठ फीट गहरा एवं पानी भरा हुआ है।	
317	SSS-1317	Patna East	Patna	Bakhtiyarpur	U.H.S. Bahapur		15 Months												L.O.A. Issued vide letter no.- 7824, dated.- 18.11.2021 Agreement not done by agency	

SL. NO.	Group No.	Division	Name of District	Name of Block	School Name	Agreement No. & Date	Duration (in Months)	Physical Status												Remarks
								Not Start	Lay out	Fou ndat ion	Plin th	Ground floor		1st Floor		2nd Floor		Fini shing	Com plete	
												LL	RL	LL	RL	LL	RL			
318	SSS-1318	Patna East	Patna	Dulhin Bazar	Upgd High School Shahpur Village Nizampur		15 Months												EMD refund due to land not available	
319	SSS-1319	Patna East	Patna	mokama	U.H.S. Mekara	430 F2 OF 2021-22	15 Months												L.O.A. Issued vide letter no.- 7163, dated.- 23.10.2021 Agreement not done by agency	
320	SSS-1320	Patna East	Patna	mokama	U.H.S. Sherpur	431 F2 OF 2021-22	15 Months												L.O.A. Issued vide letter no.- 7134, dated.- 23.10.2021 Agreement not done by agency	
321	SSS-1321	Purnea	Purnia	Dhamdaha	Upgraded H S Chandrahi	219 F2 of 2021-22 (08.12.2021)	15 Months													
322	SSS-1322	Purnea	Purnia	Dhamdaha	Upgraded H S Damaili Harijan		15 Months													
323	SSS-1323	Purnea	Purnia	Dhamdaha	Upgraded Kanya H S Baghwa	247 F2 of 2021-22 (17.12.2021)	15 Months													
324	SSS-1324	Purnea	Purnia	Rupauli	Upgraded H S Mahballa	130 F2 Of 2020-21 (26.10.2021)	15 Months													
325	SSS-1325	Purnea	Purnia	Rupauli	Upgraded H S Bhowa Kanp	347 f2 of 21-22	15 Months													
326	SSS-1326	Purnea	Purnia	Rupauli	Upgraded H S Charrapatti	238 F2 of 2021-22 (17.12.2021)	15 Months												Sill Level	
327	SSS-1327	Purnea	Purnia	Rupauli	Upgraded H S Teentanga	176 F2 Of 2021-22 (23.11.2021)	15 Months													
328	SSS-1328	Purnea	Purnia	BARHARA KOTHI	Upgraded H S Balu Tol	51 F2 of 2021-22 (04.08.2021)	15 Months													
329	SSS-1329	Purnea	Purnia	BARHARA KOTHI	Upgraded H S Hanuman Nagar K	52 F2 of 2021-22 (04.08.2021)	15 Months													

SL. NO.	Group No.	Division	Name of District	Name of Block	School Name	Agreement No. & Date	Duration (in Months)	Physical Status												Remarks
								Not Start	Lay out	Fou ndat ion	Plin th	Ground floor		1st Floor		2nd Floor		Finishing	Com plete	
												LL	RL	LL	RL	LL	RL			
330	SSS-1330	Purnea	Purnia	banmankhi	Upgraded H S Mirchaibari	248 SBD of 2021-22 (17.12.2021)	15 Months			1										
331	SSS-1331	Purnea	Purnia	banmankhi	Upgraded H S Dhokar Dhara	220 F2 of 2021-22 (08.12.2021)	15 Months								1					
332	SSS-1332	Purnea	Purnia	banmankhi	Upgraded H S Radha Nagar	221 F2 of 2021-22 (08.12.2021)	15 Months								1					
333	SSS-1333	Purnea	Purnia	banmankhi	Upgraded H S Raghunathpur	299 F2 of 2021-22 (30.12.2021)	15 Months						1							
334	SSS-1334	Purnea	Purnia	KRITYANAND NAGAR	Upgrade H S Begampur Khata	243 f2 of 21-22	15 Months													
335	SSS-1335	Purnea	Purnia	Bhawanipur	Upgraded H S Dumra		15 Months													LOA ISSUED
336	SSS-1336	Purnea	Purnia	Bhawanipur	Upgraded H S Sondiha Lathi		15 Months													LOA ISSUED
337	SSS-1337	Purnea	Purnia	Bhawanipur	Upgraded H S Durgapur	285 SBD of 2021-22 (28.12.2021)	15 Months			1										
338	SSS-1338	Purnea	Purnia	PURNEA EAST	Upgraded H S Madarpur	342 f2 of 2021-22	15 Months													
339	SSS-1339	Purnea	Purnia	PURNEA EAST	Upgraded H S Majhua	131 F2 Of 2020-21 (26.10.2021)	15 Months													
340	SSS-1340	Purnea	Purnia	BANMANKHI	Upgraded H S Lalogarh		15 Months													LOA ISSUED
341	SSS-1341	Patna West	Rohtas	Rajpur	U.H.S Mangarwaliya	434 F2 OF 2021-22	15 Months													
342	SSS-1342	Patna West	Rohtas	Nasriganj	U.H.S. Amiyawar		15 Months													LOA ISSUED

SL. NO.	Group No.	Division	Name of District	Name of Block	School Name	Agreement No. & Date	Duration (in Months)	Physical Status												Remarks
								Not Start	Lay out	Fou ndat ion	Plin th	Ground floor		1st Floor		2nd Floor		Fini shing	Com plete	
												LL	RL	LL	RL	LL	RL			
343	SSS-1343	Patna West	Rohtas	Kochas	U.H.S Nauwa (2009-10)		15 Months												LOA ISSUED	
344	SSS-1344	Patna West	Rohtas	Kochas	U.H S Agrashi Dihara (2006-07)		15 Months												LOA ISSUED	
345	SSS-1345	Patna West	Rohtas	Hauhatta	Upgraded Higher Secondary 10+2 School Satiyar (2009-10)		15 Months												LOA ISSUED	
346	SSS-1346	Patna West	Rohtas	Dawath	U.H.S Chatara		15 Months												LOA ISSUED	
347	SSS-1347	Patna West	Rohtas	sanjhauli	U.H.S Kaithi (2007-08)		15 Months												LOA ISSUED	
348	SSS-1348	Patna West	Rohtas	Karakat	U.H.S Amarthia (2005-06)		15 Months												LOA ISSUED	
349	SSS-1349	Patna West	Rohtas	sasaram	U.H.S Kanchanpur		15 Months												LOA ISSUED	
350	SSS-1350	Patna West	Rohtas	Dehri	U.H.S Shivpur (2004-05)		15 Months												LOA ISSUED	
351	SSS-1351	Patna West	Rohtas	Rajpur	U.H.S Siyawank		15 Months												LOA ISSUED	
352	SSS-1352	Patna West	Rohtas	TILOUTHU	U.H.S Aurangabad Saraiya		15 Months													
353	SSS-1353	Patna West	Rohtas	sasaram	U.H.S Belarhi		15 Months												LOA ISSUED	
354	SSS-1354	Patna West	Rohtas	Nasriganj	U.H.S. Dhanaw Khas	229 F2 of 2021-22 date 10.12.2021	15 Months													
355	SSS-1355	Patna West	Rohtas	sivasagar	U.H.S Moresarai		15 Months												LOA ISSUED	

SL. NO.	Group No.	Division	Name of District	Name of Block	School Name	Agreement No. & Date	Duration (in Months)	Physical Status												Remarks
								Not Start	Lay out	Fou ndat ion	Plin th	Ground floor		1st Floor		2nd Floor		Fini shing	Com plete	
												LL	RL	LL	RL	LL	RL			
356	SSS-1356	Koshi	Saharsa	SOUR BAZAR	Uss Dhanchhoha		15 Months												LOA ISSUED. Land Problem	
357	SSS-1357	Koshi	Saharsa	Simri Bakhtiyarpur	Uss Aini		15 Months													
358	SSS-1358	Koshi	Saharsa	sonavarsha	Uss Balaitha Ramnagar		15 Months													
359	SSS-1359	Koshi	Saharsa	SOUR BAZAR	Uss Maheshpur	325 F2 2021-22 ;12.01.22	15 Months													
360	SSS-1360	Koshi	Saharsa	Salkhua	Uss Goshpur	284 f2 of 2021-22	15 Months												Land Problem	
361	SSS-1361	Koshi	Saharsa	sonavarsha	Uss Nonaiti	310 F2 2021-22 ;05.01.22	15 Months													
362	SSS-1362	Koshi	Saharsa	Mahishi	Uss Mahpura	264 SBD 2021-22 ;21.12.21	15 Months													
363	SSS-1363	Koshi	Saharsa	SOUR BAZAR	Uss Rampur	365 f2 of 21-22	15 Months													
364	SSS-1364	Koshi	Saharsa	Patarghat	Uss Kamaljari	161 F2 of 2021-22, 16-11-2021 (18335401)	15 Months													
365	SSS-1365	Koshi	Saharsa	Patarghat	Uss Patarghat		15 Months												LOA ISSUED	
366	SSS-1366	Koshi	Saharsa	NAUHATTA	Annpurna Uss Barahi		15 Months													
367	SSS-1367	Koshi	Saharsa	Patarghat	Mouni Uss Kahra	274 SBD 2021-22 ;24.12.21	15 Months													

SL. NO.	Group No.	Division	Name of District	Name of Block	School Name	Agreement No. & Date	Duration (in Months)	Physical Status												Remarks
								Not Start	Lay out	Fou ndat ion	Plin th	Ground floor		1st Floor		2nd Floor		Fini shing	Com plete	
												LL	RL	LL	RL	LL	RL			
368	SSS-1368	Koshi	Saharsa	SATTAR KATAIYA	Uss Murli Basantpur	275 F2 OF 2021-22 24.12.2021	15 Months													
369	SSS 1369/ SSS SH-1	Koshi	Saharsa	Salkhua	Uss Uteshra		15 Months													
370	SSS-1370	Koshi	Saharsa	Kahara	Uss Basudewa	348 SBD of 2021-22 24.01.2022	15 Months													
371	SSS 1371/ SSS SH -2	Koshi	Saharsa	NAUHATTA	Uss Auriya Ramauti		15 Months												LOA ISSUED	
372	SSS-1372	Koshi	Saharsa	SATTAR KATAIYA	Uss Bijalpur	265 SBD OF 2021-22 21.12.2021	15 Months													
373	SSS-1373	Koshi	Saharsa	Simri Bakhtiyarpur	Uss Simri		15 Months												FINANCIAL PENDING	
374	SSS-1374	Koshi	Saharsa	SOUR BAZAR	Uss Rupauli	184 F2 of 2021-22 26-11-2021 (17451011)	15 Months													
375	SSS-1375	Darbhangha	Samastipur	rosada	U.H.S Dhattha	335 f2 of 2021-22	15 Months													
376	SSS-1376 (SSS-SP)	Darbhangha	Samastipur	ROSERA	Uhs Basua	317 sbd 21-22	15 Months													
377	SSS-1377	Darbhangha	Samastipur	Mohanpur	U.H.S Mohanpur	166 F2 of 2021-22 Dated-18.11.21	15 Months												Land dispute	
378	SSS-1378	Darbhangha	Samastipur	Kalyanpur	Uhs Malipur		15 Months												LOA ISSUED	
379	SSS-1379	Darbhangha	Samastipur	ROSERA	U H S Kalwara	114 f2 21-22	15 Months												Letter To Hq For Plinth Height Increase	

SL. NO.	Group No.	Division	Name of District	Name of Block	School Name	Agreement No. & Date	Duration (in Months)	Physical Status												Remarks
								Not Start	Lay out	Fou ndat ion	Plin th	Ground floor		1st Floor		2nd Floor		Fini shing	Com plete	
												LL	RL	LL	RL	LL	RL			
380	SSS-1380	Darbhangha	Samastipur	VIDYAPATI NAGAR	Uhs Simari	152 F2 of 2021-22 Dated-03.11.21	15 Months													
381	SSS-1381	Darbhangha	Samastipur	Kalyanpur	U.H.S Milki Ramauly		15 Months													LOA ISSUED
382	SSS-1382	Darbhangha	Samastipur	Samastipur	Utkramit Uchch Madhyamik Vidalaya Bela Panchrukhi		15 Months													LOA ISSUED
383	SSS-1383	Darbhangha	Samastipur	Kalyanpur	Uhs Khajuri	32 F2 of 2021-21 Dated-09.07.21	15 Months													
384	SSS-1384	Darbhangha	Samastipur	SINGHIA	Uhs Mahe		15 Months													LOA ISSUED
385	SSS-1385	Darbhangha	Samastipur	Warisnagar	U.H.S.Navtol		15 Months													LOA ISSUED
386	SSS-1386	Darbhangha	Samastipur	Warisnagar	Utkramit Uchch Madhyamic Vidyalaya Chhatneshwar		15 Months													LOA ISSUED
387	SSS-1387	Darbhangha	Samastipur	Samastipur	U.H.S Chaknoor	259 f2 of 2021-22	15 Months													
388	SSS-1388	Darbhangha	Samastipur	MOHIUDDINNA GAR	Uhs Tetarpur		15 Months													LOA ISSUED
389	SSS-1389	Darbhangha	Samastipur	Sarai Ranjan	U.H.S. Lat Basepura		15 Months													LOA ISSUED
390	SSS-1390	Darbhangha	Samastipur	DALSINGHSARAI	U.H.S Dih Basadhiya		15 Months													LOA ISSUED
391	SSS-1391	Darbhangha	Samastipur	Ujiarpur	U.H.S.S Nikaspur		15 Months													LOA ISSUED
392	SSS-1392	Darbhangha	Samastipur	BITHAN	U.H.S. Belsandi	353 f2 of 21-22	15 Months													

SL. NO.	Group No.	Division	Name of District	Name of Block	School Name	Agreement No. & Date	Duration (in Months)	Physical Status												Remarks
								Not Start	Lay out	Fou ndat ion	Plin th	Ground floor		1st Floor		2nd Floor		Fini shing	Com plete	
												LL	RL	LL	RL	LL	RL			
393	SSS-1393	Darbhanga	Samastipur	MORWA	Uhs Raghunathpur		15 Months												LOA ISSUED	
394	SSS-1394	Darbhanga	Samastipur	Samastipur	U.H.S Mordiya		15 Months												LOA ISSUED	
395	SSS-1395	Darbhanga	Samastipur	Sarai Ranjan	U.H.S. Manika		15 Months												LOA ISSUED	
396	SSS-1396	Darbhanga	Samastipur	MOHIUDDINNA GAR	Uh S Ramaiya Bhadaiya		15 Months												LOA ISSUED	
397	SSS-1397	Darbhanga	Samastipur	Kalyanpur	U.H.S Namapur	311 F2 Of 2021-2022 date of comm. 05-01-22	15 Months												Tie Beam Level	
398	SSS-1398	Darbhanga	Samastipur	Pusa	Uh.S. Gopalpur	06 F2 of 2021-22 Dated- 16.06.21	15 Months							1						
399	SSS-1399	Darbhanga	Samastipur	Samastipur	Uhs Gaura		15 Months												LOA ISSUED	
400	SSS-1400	Darbhanga	Samastipur	MOHIUDDINNA GAR	Uhs Mohiuddin Nagar	47 F2 of 2021-22 Dated- 03.08.21	15 Months								1					
401	SSS-1401	Darbhanga	Samastipur	DALSINGHSARAI	Uh.S. Nagargama		15 Months												LOA ISSUED	
402	SSS-1402	Darbhanga	Samastipur	Khanpur	Utkramit Uchch Madhamik School Bikrampatti	422 F2 Of 2021-2022 date 18-02-2022	15 Months													
403	SSS-1403	Darbhanga	Samastipur	BIBHUTIPUR	U H S Basauna Bhusa Bari		15 Months												LOA ISSUED	
404	SSS-1404	Darbhanga	Samastipur	Sarai Ranjan	U H S Harpur Barhetta		15 Months												LOA ISSUED	

SL. NO.	Group No.	Division	Name of District	Name of Block	School Name	Agreement No. & Date	Duration (in Months)	Physical Status												Remarks
								Not Start	Lay out	Fou ndat ion	Plin th	Ground floor		1st Floor		2nd Floor		Fini shing	Com plete	
												LL	RL	LL	RL	LL	RL			
405	SSS-1405	Darbhanga	Samastipur	MORWA	U M S Maricha		15 Months												LOA ISSUED	
406	SSS-1406	Darbhanga	Samastipur	Bithan	U.H.S. Ujan	416 F2 OF 2021-22	15 Months													
407	SSS-1407	Darbhanga	Samastipur	Kalyanpur	U.H S S Ratwara Urdu	33 F2 of 2021-22 Dated-09.07.21	15 Months												Land problem	
408	SSS-1408	Darbhanga	Samastipur	Samastipur	U.H.S. Nawada		15 Months												LOA ISSUED	
409	SSS-1409	Darbhanga	Samastipur	SINGHIA	U H S School Kundal	179 F2 Of 2021-22 date24.11.21	15 Months													
410	SSS-1410	Darbhanga	Samastipur	Kalyanpur	Upgraded Higher Secondary School Belsandi		15 Months												LOA ISSUED	
411	SSS-1411	Darbhanga	Samastipur	Khanpur	Uh S Vishanpur	180 F2 of 2021-22 date of comm. 24-11-2021	15 Months												Sill Band Level	
412	SSS-1412	Darbhanga	Samastipur	Dalsinghsarai	U H S Asinchak		15 Months												LOA ISSUED	
413	SSS-1413	Darbhanga	Samastipur	Rosada	U.H. School Rahua		15 Months												LOA ISSUED	
414	SSS-1414	Darbhanga	Samastipur	MOHIUDDINNA GAR	Upgrade High School Kursaha	164 F2 of 2021-22 date 18-11-2021	15 Months													
415	SSS-1415	Darbhanga	Samastipur	MORWA	Uh S Larua		15 Months												LOA ISSUED	
416	SSS-1416	Darbhanga	Samastipur	Sarai Ranjan	Uh S Barbatta		15 Months												LOA ISSUED	
417	SSS-1417	Darbhanga	Samastipur	Samastipur	U.H.S Harpur Alauth	34 F2 of 2021-22 Dated-09.07.21	15 Months												Sill level	

SL. NO.	Group No.	Division	Name of District	Name of Block	School Name	Agreement No. & Date	Duration (in Months)	Physical Status												Remarks
								Not Start	Lay out	Fou ndat ion	Plin th	Ground floor		1st Floor		2nd Floor		Finishing	Com plete	
												LL	RL	LL	RL	LL	RL			
418	SSS-1418	Darbhangha	Samastipur	SHIVAJINAGAR	U.H.S Dahiya	427 F2 Of 2021-2022 date 21-2-2022	15 Months													
419	SSS-1419	Darbhangha	Samastipur	BITHAN	U H S Sihma		15 Months												LOA ISSUED	
420	SSS-1420	Darbhangha	Samastipur	Dalsinghsarai	U.H. S. Raghuwarpur		15 Months												LOA ISSUED	
421	SSS-1421	Darbhangha	Samastipur	SHIVAJINAGAR	U.H.S .Vidyalaya Ballipur	336 F2 of 2021-22 date 18-01-2022	15 Months												Sill Band Level	
422	SSS-1422	Darbhangha	Samastipur	Hasanpur	U.H.Sakarpura	318 F2 Of 2021-22 date 10-01-22	15 Months					1								
423	SSS-1423	Darbhangha	Samastipur	Hasanpur	U.H.S.Shasan	354 f2 of 2021-22	15 Months												Excavation	
424	SSS-1424 (SSS-SP)	Darbhangha	Samastipur	Hasanpur	U.H.S. Paroria	317 sbd 21-22	15 Months												Land Problem	
425	SSS-1425	Darbhangha	Samastipur	Samastipur	U.H S. Laguniya Raghukanth	210 F2 of 2020-21 Dated 25.02.2021	15 Months										1			
426	SSS-1426	Saran	Saran	ekma	Uhs Lakath Chapra	413 F2 OF 2021-22	15 Months												Excavation	
427	SSS-1427	डनदहमत	Sheikhpura	Sheikhpura	Uhs Kare		15 Months													
428	SSS-1428	डनदहमत	Sheikhpura	Barbiga	Uhs Toi	405 F2 OF 2021-22	15 Months													
429	SSS-1429	डनदहमत	Sheikhpura	Sheikhpura	Uhs Dheosa Lodipur	151 F2 of 2021-22 date 28-06-2021	15 Months						1						First Floor Sill Level	

SL. NO.	Group No.	Division	Name of District	Name of Block	School Name	Agreement No. & Date	Duration (in Months)	Physical Status												Remarks
								Not Start	Lay out	Fou ndat ion	Plin th	Ground floor		1st Floor		2nd Floor		Fini shing	Com plete	
												LL	RL	LL	RL	LL	RL			
430	SSS-1430	Munger	Sheikhpura	Ariyari	Upgraded senior secondary School, Reuta.	146 F2 of 2021-22 Date-02.11.2021 (1,80,37,319/-)	15 Months				1									
431	SSS-1431	Tirhut West	sheohar	TARIYANI	U H S Pachra Jagdishpur Khothiya		15 Months													LOA ISSUED
432	SSS-1432	Tirhut West	sheohar	TARIYANI	U H S Pachra Madhopur Chhata		15 Months													LOA ISSUED
433	SSS-1433	Tirhut West	sheohar	DUMARI KATSARAI	U H S Basant Jahangirpur		15 Months													LOA ISSUED
434	SSS-1434	Tirhut West	sheohar	TARIYANI	U H S Pachra Laxmipur		15 Months													Excavtion
435	SSS-1435	Tirhut West	sheohar	TARIYANI	U H S Dumma		15 Months													LOA ISSUED
436	SSS-1436	Tirhut East	Sitamarhi	avoidance	U.H.S. Naranga		15 Months													
437	SSS-1437	Saran	Siwan	Darauli	Upg. High School, Balahu Girls	211 F2 of 2020-21	15 Months											1		
438	SSS-1438	Saran	Siwan	Maharajganj	Upgraded High School Ratanpura	447 f2 of 2021-22	15 Months			1										
439	SSS-1439	Saran	Siwan	MAIRWA	Upg. High School, Bilaspur	11 F2 of 2021-22	15 Months											1		
440	SSS-1440	Saran	Siwan	LAKRINAVIGANJ	Upg. High School Ujjaina	239 f2 of 21-22	15 Months													Excavation

SL. NO.	Group No.	Division	Name of District	Name of Block	School Name	Agreement No. & Date	Duration (in Months)	Physical Status												Remarks
								Not Start	Lay out	Fou ndat ion	Plin th	Ground floor		1st Floor		2nd Floor		Fini shing	Com plete	
												LL	RL	LL	RL	LL	RL			
441	SSS-1441	Saran	Siwan	Basantpur	Upg. High School, Haraypur	414 F2 OF 2021-22	15 Months													Excavation
442	SSS-1442	Saran	Siwan	Bhagwanpur Haat	Upg. High School, Kauriya Basanti	19 F2 of 2021-22 & 29.06.21	15 Months					1								
443	SSS-1443	Saran	Siwan	Bhagwanpur Haat	Upg. High School, Bithuna	415 F2 OF 2021-22	15 Months													
444	SSS-1444	Saran	Siwan	Darauli	U H S Karom	129 F2 of 2021-22 Date:- 07.10.2021 Rs. 1,95,62,118 /-	15 Months													
445	SSS-1445	Saran	Siwan	Bhagwanpur Haat	Upg. High School, Pandit Ke Rampur	20 F2 of 2021-22 & 29.06.21	15 Months										1			S.F Roof Casted
446	SSS-1446	Saran	Siwan	JIRADEI	Upgraded High School, Ruia Bangra	38 F2 of 2021-22 date 13-07-2021	15 Months					1								
447	SSS-1447	Saran	Siwan	DARAUNDHA	Upg. High School, Karsaut	436 f2 21-22	15 Months													
448	SSS-1448	Saran	Siwan	JIRADEI	U H S Titra	172 F2 of 2021-22 Date:- 22.11.2021 Rs. 1,75,69,093 /-	15 Months													
449	SSS-1449	Saran	Siwan	Maharajganj	Upgraded High School, Teghra	448 F2 OF 2021-22	15 Months													
450	SSS-1450	Saran	Siwan	DARAUNDHA	Upg. High School, Sawan Bigrah	379 F2 of 2021-22 Date:- 02.02.2022 Rs. 1,90,04,312 /-	15 Months													
451	SSS-1451	Saran	Siwan	GUTHANI	U H S Guthani		15 Months													LOA ISSUED

SL. NO.	Group No.	Division	Name of District	Name of Block	School Name	Agreement No. & Date	Duration (in Months)	Physical Status												Remarks
								Not Start	Lay out	Fou ndat ion	Plin th	Ground floor		1st Floor		2nd Floor		Fini shing	Com plete	
												LL	RL	LL	RL	LL	RL			
452	SSS-1452	Saran	Siwan	Darauli	Uhs Amarpur		15 Months													
453	SSS-1453	Saran	Siwan	Maharajganj	Upg.High.Schppl. Bagauchha		15 Months												LOA ISSUED	
454	SSS-1454	Saran	Siwan	ANDAR	U H S Madeshilpur	467 F2 of 2021-22 date 09-03-2022	15 Months													
455	SSS-1455	Saran	Siwan	GOREAKOTHI	Upg. High School, Karanpura	269 f2 of 21-22	15 Months													
456	SSS-1456	Saran	Siwan	Siwan Sadar	Upg. High School, Bindusar Hammid	49 F2 OF 2021-22 Date 3-8-2021	15 Months							1						
457	SSS-1457	Saran	Siwan	LAKRINAVIGANJ	Upgraded High School Sikatia	368 f2 of 21-22	15 Months												LOA ISSUED. Tie Beam	
458	SSS-1458	Saran	Siwan	Bhagwanpur Haat	U H S Vilaspur		15 Months												LOA ISSUED	
459	SSS-1459	Saran	Siwan	LAKRINAVIGANJ	Upg. High School, Narharpur		15 Months												LOA ISSUED. Excavation	
460	SSS-1460	Koshi	Supaul	Chhattapur	Uhs Lalganj Tilathi	115 SBD of 2021-22, 05-10-2021	15 Months													
461	SSS-1461	Koshi	Supaul	Triveniganj	Uhs Piluha		15 Months													
462	SSS-1462	Koshi	Supaul	Triveniganj	Upgraded Palat H.S Maheshua		15 Months													
463	SSS-1463	Koshi	Supaul	Chhattapur	Uhs Chunni		15 Months												LOA ISSUED	
464	SSS-1464	Koshi	Supaul	Triveniganj	Uhs Bhagwanpur		15 Months													

SL. NO.	Group No.	Division	Name of District	Name of Block	School Name	Agreement No. & Date	Duration (in Months)	Physical Status												Remarks
								Not Start	Lay out	Fou ndat ion	Plin th	Ground floor		1st Floor		2nd Floor		Fini shing	Com plete	
												LL	RL	LL	RL	LL	RL			
465	SSS-1465	Koshi	Supaul	Chhattapur	Uhs Nanhi Tola		15 Months													
466	SSS-1466	Koshi	Supaul	Chhattapur	Uhs Chakla		15 Months													
467	SSS-1467	Koshi	Supaul	Saraigarh Bhapatiahi	Uhs Saraigarh		15 Months													
468	SSS-1468	Koshi	Supaul	Chhattapur	Uhs Kathara Khatwe Tola	135 SBD of 2021-22, 27-10-2021	15 Months													Land not available
469	SSS-1469	Koshi	Supaul	Chhattapur	Uhs Lakshimpur West		15 Months													
470	SSS-1470	Koshi	Supaul	Pratapganj	Uhs Diwanganj	212 SBD of 2021-22, 06-12-2021	15 Months													
471	SSS-1471	Koshi	Supaul	Saraigarh Bhapatiahi	Uhs Chandpipar	116 SBD of 2021-22, 05-10-2021	15 Months													
472	SSS 1472/ SSS SU-1	Koshi	Supaul	Triveniganj	Upgraded Binowa H.S Jaraila		15 Months													
473	SSS-1473	Tirhut West	PASHCHIM CHAMPARAN	MAINATAND	Uhs, Ghorparki Hindi		15 Months													LOA ISSUED
474	SSS-1474	Tirhut West	PASHCHIM CHAMPARAN	Ramnagar	Govt. Uhs Hardia		15 Months													LOA ISSUED
475	SSS-1475	Tirhut West	PASHCHIM CHAMPARAN	Nautan	Uhs, Jhakhra		15 Months													LOA ISSUED

SL. NO.	Group No.	Division	Name of District	Name of Block	School Name	Agreement No. & Date	Duration (in Months)	Physical Status												Remarks
								Not Start	Lay out	Fou ndat ion	Plin th	Ground floor		1st Floor		2nd Floor		Fini shing	Com plete	
												LL	RL	LL	RL	LL	RL			
476	SSS-1476	Tirhut West	PASHCHIM CHAMPARAN	Madhubani	U,H.S Sohagi Barwa	372 sbd of 21-22	15 Months												G.F. SILL.L	
477	SSS-1477	Tirhut West	PASHCHIM CHAMPARAN	lauria	Uhs Motipur	377 sbd of 21-22	15 Months													
478	SSS-1478	Tirhut West	PASHCHIM CHAMPARAN	THAKRAHAN	U.H.S Moti Tola Thakarahana		15 Months												LOA ISSUED	
479	SSS-1479	Tirhut West	PASHCHIM CHAMPARAN	lauria	U.H.S Sisai		15 Months												LOA ISSUED	
480	SSS-1480	Tirhut West	PASHCHIM CHAMPARAN	Thakrahan	U.H.S Mujauna		15 Months												LOA ISSUED	
481	SSS-1481	Tirhut West	PASHCHIM CHAMPARAN	Madhubani	U.H.S Nainaha Chiurahi	374 SBD OF 2021-2022 Date 31.1.22	15 Months													
482	SSS-1482	Tirhut West	PASHCHIM CHAMPARAN	Nautan	U.H.S.Dhumnagar		15 Months												LOA ISSUED	
483	SSS-1483	Tirhut West	PASHCHIM CHAMPARAN	BAGHA-II	U.H.S Baluwa		15 Months												LOA ISSUED	
484	SSS-1484	Tirhut West	PASHCHIM CHAMPARAN	BAGHA-II	U.H.S Bansgaon	375 SBD OF 2021-2022 Date 31-1-22	15 Months													
485	SSS-1485	Tirhut West	PASHCHIM CHAMPARAN	Bettiah	U.H.S. Barwat Sena	209 SBD of 2020-21 (25.02.2021)/ Rs.1,76,01,228.00	15 Months										1			
486	SSS-1486	Tirhut West	PASHCHIM CHAMPARAN	BAGHA-I	U.H.S Parsa		15 Months												LOA ISSUED	

SL. NO.	Group No.	Division	Name of District	Name of Block	School Name	Agreement No. & Date	Duration (in Months)	Physical Status												Remarks
								Not Start	Lay out	Fou ndat ion	Plin th	Ground floor		1st Floor		2nd Floor		Fini shing	Com plete	
												LL	RL	LL	RL	LL	RL			
487	SSS-1487	Tirhut West	PASHCHIM CHAMPARAN	BHITAHAN	U.H.S Baluwadwa	369 SBD OF 2021-2022	15 Months				1									
488	SSS-1488	Tirhut West	PASHCHIM CHAMPARAN	baria	U.H.S Laukariya		15 Months													LOA ISSUED
489	SSS-1489	Tirhut West	PASHCHIM CHAMPARAN	lauria	Govt. U.H.S. Dhamaura		15 Months													RETENDER NIT-36 (2021-22)
490	SSS-1490	Tirhut West	PASHCHIM CHAMPARAN	lauria	U.H.S.Gobraura		15 Months													LOA ISSUED
491	SSS-1491	Tirhut West	PASHCHIM CHAMPARAN	Madhubani	U.H.S Pakrihawa Khotahwa	376 SBD OF 2021-2022 date 31-1-22	15 Months					1								
492	SSS-1492	Tirhut West	PASHCHIM CHAMPARAN	yoga band	U.H.S Mangalpur Rakhahi		15 Months													LOA ISSUED
493	SSS-1493	Tirhut West	PASHCHIM CHAMPARAN	Ramnagar	U.H.S Jogia (Urdu Balak)		15 Months													LOA ISSUED
494	SSS-1494	Tirhut West	PASHCHIM CHAMPARAN	lauria	U.H.S Daniyal Parsauni		15 Months													LOA ISSUED
495	SSS-1495	Tirhut West	PASHCHIM CHAMPARAN	BAGHA-I	U.H.S Siswa Basantpur		15 Months													LOA ISSUED
496	SSS-1496	Tirhut West	PASHCHIM CHAMPARAN	lauria	U.H.S Khajuria Bahuarwa		15 Months													LOA ISSUED
497	SSS-1497	Tirhut West	PASHCHIM CHAMPARAN	Madhubani	Uhs Baghwa	370 SBD OF 2021-2022 date 31-1-22	15 Months					1								
498	SSS-1498	Tirhut West	PASHCHIM CHAMPARAN	BAGHA-II	U.H.S Naurangia		15 Months													LOA ISSUED
499	SSS-1499	Tirhut West	PASHCHIM CHAMPARAN	shikata	U.H.S Dhankutwa	121 SBD of 2021-22, 07.10.21 , / (Rs18155081.00)	15 Months				1									G.F. SILL

SL. NO.	Group No.	Division	Name of District	Name of Block	School Name	Agreement No. & Date	Duration (in Months)	Physical Status												Remarks
								Not Start	Lay out	Fou ndat ion	Plin th	Ground floor		1st Floor		2nd Floor		Fini shing	Com plete	
												LL	RL	LL	RL	LL	RL			
500	SSS-1500	Tirhut West	PASHCHIM CHAMPARAN	BAGHA-II	U.H.S Lachhmipur		15 Months												LOA ISSUED	
501	SSS-1501	Tirhut West	PASHCHIM CHAMPARAN	medium	U.H.S Dhokrahan	321 sbd of 21-22	15 Months													
502	SSS-1502	Tirhut West	PASHCHIM CHAMPARAN	Yogapatti	Govt. U.H.S.Chamainia	322 sbd of 21-22	15 Months													
503	SSS-1503	Tirhut West	PASHCHIM CHAMPARAN	Nautan	U.H.S Mangalpur Kalan		15 Months												LOA ISSUED	
504	SSS-1504	Tirhut West	PASHCHIM CHAMPARAN	shikata	U.H.S Mahesada	110 SBD of 2021-22 ,01.10.2021 , (Rs.20152001.00)	15 Months							1						
505	SSS-1505	Tirhut West	PASHCHIM CHAMPARAN	BAGHA-I	Upgd High School Shankar Yadav Tola		15 Months													
506	SSS-1506	Tirhut West	PASHCHIM CHAMPARAN	BHITAHAN	U.H.S Lakshmipur	371 SBD OF 2021-2022 date 31-1-22	15 Months				1									
507	SSS-1507	Tirhut West	PASHCHIM CHAMPARAN	yoga band	U.H.S Chaumukha		15 Months												LOA ISSUED	
508	SSS-1508	Tirhut West	PASHCHIM CHAMPARAN	lauria	Govt. U.M.S. Siswaniya Purvi Tola		15 Months													
509	SSS-1509	Tirhut West	PASHCHIM CHAMPARAN	shikata	U.H.S Gauripur	309 sbd of 21-22	15 Months													
510	SSS-1510	Tirhut West	PASHCHIM CHAMPARAN	Gaunaha	U.H.S Parsanda		15 Months												LOA ISSUED	
511	SSS-1511	Tirhut West	PASHCHIM CHAMPARAN	Bettiah	U.H.S Pipra Pakri	122 sbd 21-22	15 Months													

SL. NO.	Group No.	Division	Name of District	Name of Block	School Name	Agreement No. & Date	Duration (in Months)	Physical Status												Remarks
								Not Start	Lay out	Fou ndat ion	Plin th	Ground floor		1st Floor		2nd Floor		Fini shing	Com plete	
												LL	RL	LL	RL	LL	RL			
512	SSS-1512	Tirhut West	PASHCHIM CHAMPARAN	Majhauriya	U.H.S Rajabhar	123 sbd 21-22	15 Months												G.F. SILL	
513	SSS-1513	Tirhut West	PASHCHIM CHAMPARAN	Majhauriya	U.H.S Gudara	124 sbd 21-22	15 Months													
Total				513		260		319	11	57	39	23	30	5	15	1	5	7	1	