

**BIHAR STATE EDUCATIONAL INFRASTRUCTURE DEVELOPMENT CORPORATION LIMITED, PATNA**  
**Physical status of Construction of Tharuhat Project (100 Bedded Residential School)**

S. No.	Group No.	Name of District	Name of Block	Name of Panchayat	Name of School	Name of Agency	AA Amount (Rs. In Lakh)	Agreement Amount (Rs. In Lakh)	Agreement No. & Date	Date of Start	Time of Completion	Physical Status												Remarks	
												Not Start	Layout	Foundation	PL	Ground Floor		1st Floor		2nd Floor		Finishing	Complete		
																LL	RL	LL	RL	LL	RL				
1	THARU-7-1	West Champaran	Bhaga-1	Bairagi Sonbarsa	100 BED Hostel	Samir kumar	379.00	260.21	58 SBD OF 2018-19	23-07-2018	15 Months														Completed
2	THARU-8-1	West Champaran	Ramnagar	Parsauni	100 BED Hostel	Anil kumar	379.00	260.73	61 SBD OF 2018-19	30-07-2018	15 Months														Handover 13.06.2020
3	THARU-9-1	West Champaran	Gaunaha	Belsandi	100 BED Hostel	Baba Bateswar Constuction	379.00	262.08	147 SBD of 2018-19	27-12-2018	15 Months														Completed
4	THARU-10-1	West Champaran	Gaunaha	Dhamaura	100 BED Hostel	Sarda Chandel Construction Pvt. Ltd.	379.00	261.87	181 SBD of 2018-19	05-02-2019	15 Months														Completed
5	THARU-11-1	West Champaran	Bhirbhiriya	-	100 BED Hostel	-			-		15 Months														Land not available.
Total No. Of Tharuhat Projects (100 Bedded Residential School)						5						1	0	0	0	0	0	0	0	0	0	0	0	4	