

BSEIDC LTD., PATNA																										
Construction of 100 Bedded Girls Hostel																										
Administrative Approval Letter no. & Date :										BEPC letter no. KGBV/56/2019-20/1589 & Revised AA letter no. BSEIDC/TECH/24/2021/5342 & AA Amount (Rs. In Lakh) :- 263.087																
Sl. No.	Group No.	Division	District Name	Block	Name of School	Agency Name	LOA No. & Date	Agreement No. / Date	Date of Start	Duration (in Months)	Not Started	Physical Status												Remarks		
												Lay-out	Foundation	Plinth	G.F.			F.F.			S.F.			Finishing	Complete	
															LL	RL	LL	RL	LL	RL	LL	RL				
1	GH-302	Bhagalpur	Banka	Belhar	High School,Rajpur Belhar	M/s Rungta Enterprises	743/24.01.22	432 SBD of 2021-22 (22.02.2022)	22-02-2022	15 Months																
		Bhagalpur		Shambhuganj	Block Office Campus Shambhuganj				22-02-2022	15 Months																
		Bhagalpur		Phullidumar	KGBV Campus, Phullidumar				22-02-2022	15 Months																
		Bhagalpur		Amarpur	MS Bharko				22-02-2022	15 Months																
2	GH-303	Bhagalpur	Banka	Chandan	Proj. Girl's H. S. Chandan	Lal Rupak Kumar Singh	740/24.01.22	07 SBD of 2021-22 /04.04.222	04-04-2022	15 Months																
		Bhagalpur		Katoria	MS Katoria Campus				04-04-2022	15 Months																
		Bhagalpur		Bounsi	C. N. D. High School Baunsi				04-04-2022	15 Months																Land not available
		Bhagalpur		Barahat	KGBV , Block Office Campus, Barahat				04-04-2022	15 Months																
3	GH-309	Munger	Jamui	Chakai	Middle School, Chakhai	Lal Rupak Kumar Singh	742/24.01.22	08 SBD OF 2022-23 Dated-DATED-04.04.2022	04-04-2022	15 Months																
		Munger		Islamnagar, Aliganj	KGBV Campus, Islamnagar,Aliganj				04-04-2022	15 Months																
		Munger		Laxmipur	KGBV Campus in Block Headquarter, Laxmipur				04-04-2022	15 Months																NOC awaited
		Munger		Sikandra	Middle School, Sikandra				04-04-2022	15 Months																Insufficient land
4	GH-322	Munger	Sheikhpura	Sheikhpura	K.G.B.V. Campus, Shekhpura	Sanjay Kumar Technocrate Pvt. Ltd.	741/24.01.2022	24 SBD of 2022-23 (08.04.2022)	08-04-2022	15 Months																

Sl. No.	Group No.	Divison	District Name	Block	Name of School	Agency Name	LOA No. & Date	Agreement No. / Date	Date of Start	Duration (in Months)	Not Start	Lay-out	Foundation	Plinth	G.F.	F.F.	S.F.	Finishing	Complete	Remarks
8	GH-301	Magadh	Aurangabad	Barun	KGBV Campus, Barun	Rajnish Kumar Singh	1794/04.03.22	142 SBD of 2022-23 (19.07.2022)	22-02-2022	15 Months										
		Magadh		Daudnagar	H S Akauni				22-02-2022	15 Months										Land dispute
		Magadh		Obra	MS Bharub				22-02-2022	15 Months										
9	GH-312	Tirhut East	Muzaffarpur	Gaighat	KGBV Campus, Gaighat	M/S Mother India Construction Pvt. Ltd.	742/24.01.22	107 SBD of 2022-23 (26.05.2022)	26-05-2022	15 Months										
		Tirhut East		Bandra	Middle School Vishnupur Mehsi				26-05-2022	15 Months										
		Tirhut East		Muraul	DIET(KGBV Campus), Muraul				26-05-2022	15 Months										
10	GH-316	Magadh	Nawada	Pakari Barawan	KGBV Campus, PakariBarawan	Pankaj Kumar (9334457321)	9214/23.12.21			15 Months										
		Magadh		Kouakol	Inter School Kouakol					15 Months										
11	GH-318	Purnea	Araria	Araria	L. S. H. S. Palasi, Pategna	ANIL KUMAR (9523747413)	1796/04.03.22	93 SBD of 2022-23 (20.05.22)	04-03-2022	15 Months										
		Purnea		Bhargama	K.G.B.V. Campus ,Bhargama				04-03-2022	15 Months										
		Purnea		Jokihat	K.G.B.V. Campus, Jokihat				04-03-2022	15 Months										Land problem
		Purnea		Palasi	K.G.B.V. Campus ,Palasi				04-03-2022	15 Months										Land problem
		Purnea		Raniganj	M. S. Raniganj Campus				04-03-2022	15 Months										
12	GH-319	Magadh	Arwal	Kaler	H. S. Validad	DHANANJAY KUMAR (9523747413)	9213/23.12.21	62 SBD of 2022-23 (06.05.2022)	06-05-2022	15 Months										
		Magadh		Sonbhadra Banshi Survanpur	H. S. Banshi Kalyanpur				06-05-2022	15 Months										
13	GH-320	Tirhut West	East Champaran	Banjaria	K.G.B.V. Campus, Banjaria	M/s A.B Buildicon	9212/23.12.21			15 Months										
		Tirhut West		Chhauradano	K.G.B.V. Campus, Chhauradano					15 Months										

Sl. No.	Group No.	Divison	District Name	Block	Name of School	Agency Name	LOA No. & Date	Agreement No. / Date	Date of Start	Duration (in Months)	Not Start	Lay-out Foundation	Plinth	G.F. LL RL	F.F. LL RL	S.F. LL RL	Finishing	Complete	Remarks
14	GH-321	Patna West	Kaimur	Bhabhua	Middle School ,Siwo	Ajay Kumar Singh	1797/4.03.2022	69 SBD of 2022-23 (09.05.2022)	09-05-2022	15 Months									
		Patna West		Chainpur	K.G.B.V. Campus, Chainpur				09-05-2022	15 Months									
		Patna West		Chand	K.G.B.V. Parisar, Chand				09-05-2022	15 Months									
		Patna West		Mohania	K.G.B.V. Campus, Mohania				09-05-2022	15 Months									
15	GH-306	Magadh	Gaya	Bodhgaya	MS Basarhi	GOKUL VASUDEV CONSTRUCTION PRIVATE LIMITED, JEHANABAD, Mob. 9430045240 , Email- Gokulvasudevcon	3007 date 20-04-2022	127 SBD of 2022-23 (14.07.2022)	14-07-2022	15 Months									
		Magadh		Dobhi	KGBV Campus, Dobhi				14-07-2022	15 Months									
		Magadh		Barachatti	KGBV Campus, Barachatti				14-07-2022	15 Months									H.M. से पत्रांक -235 दिनांक 21.05.2022 द्वारा भूमि उपलब्ध करने का अनुरोध किया गया
16	GH-315	Magadh	Nawada	Warsaliganj	MS Sambe	Vaishnavi Infrazone, Nawada	3606 date 11-05-2022	92 SBD of 2022-23 (20.05.22)	20-05-2022	15 Months									
		Magadh		Nawada	Proj. Kanya Inter High School,Nawada				20-05-2022	15 Months									
		Magadh		Akbarpur	KGBV Campus, Akbarpur				20-05-2022	15 Months									
		Magadh		Govindpur	KGBV Campus, Govindpur				20-05-2022	15 Months									KGBV Nawada द्वारा उपलब्ध कराए गए भूमि पर
17	GH-307	Magadh	Gaya	Paraiya	(+)2 Pro. Kanya High School Paraiya	RAJNISH KUMAR SINGH	4578 date 18-06-2022			15 Months									
		Magadh		Guraru	M.S. Mathurapur					15 Months									
		Magadh		Gurua	UHS Rahunath Khap					15 Months									
18	GH-310	Tirhut East	Muzaffarpur	Kanti	M.S. Madhuban KGBV Campus, Kanti	Shree Ram Enterprises,	4639 date 20-06-2022	182 SBD of 2022-23, Dt. 06.09.2022	06-09-2022	15 Months									Pipal Tree on Site
		Tirhut East		Marwan	KGBV Campus, Marwan				06-09-2022	15 Months									
		Tirhut East		Kurhani	Buniyadi Abhyasshala,Turki				06-09-2022	15 Months									Plant on site
		Tirhut East		Mushahari	Navrastra H.S Patahi				06-09-2022	15 Months									Tree on site
19	GH-313	Tirhut East	Muzaffarpur	Paroo	KGBV Campus, Paroo	Dream Earthcon Pvt.Ltd,	4584/18.06.2022	147 SBD of 2022-23 (25.07.2022)	25-07-2022	15 Months									Request for land NOC
		Tirhut East		Sahebganj	KGBV Campus, Sahebganj				25-07-2022	15 Months									
		Tirhut East		Motipur	S. U. HS Brahmpura				25-07-2022	15 Months									

Sl. No.	Group No.	Divison	District Name	Block	Name of School	Agency Name	LOA No. & Date	Agreement No. / Date	Date of Start	Duration (in Months)	Not Start	Lay-out	Foundation	Plinth	G.F.		F.F.		S.F.		Finishing	Complete	Remarks
															LL	RL	LL	RL	LL	RL			
27	GH-326	Tirhut West	West Champaran	Bettiah	Middile School Singhachhapar	SARVESHWAR KUMAR OJHA	4640 / 20-06-2022	160 SBD of 2022-23, 02.08.2022	8/2/2022	15 Months													
		Tirhut West		Majhailiya	K.G.B.V. Campus, Majhailiya				8/2/2022	15 Months													
		Tirhut West		Bairiya	K.G.B.V. Campus, Bairiya				8/2/2022	15 Months													
Total No. of Groups			27	Total No. of Buildings	93	25	25	18	64		44	5	13	8	0	5	2	7	0	8	1	0	