

BIHAR STATE EDUCATIONAL INFRASTRUCTURE DEVELOPMENT CORPORATION LIMITED, PATNA (BIHAR).

SUMMARY OF PROJECTS

Date :- 31/01/2018

S. N.	PROJECT	Total Sanctioned	Contract Awarded	Physical Status										Summary			Inaugurtated	Recieved Amount (in Lakh)	Fin. Exp. (31.01.2018) (in Lakhs)	Financial Achievement (%)
		No. of Schools	No. of School	Lay-out	Foundation	PL	Ground floor		1 st Floor		2nd Floor		Finishing	Complete	In-Progress	Not start				
							LL	RL	LL	RL	LL	RL								
1	USS(Upgraded Secondary School) (2009-10) State	45	45	0	1	0	0	0	1	1	0	0	2	28	5	12	26	2134.20	1611.40	75.50%
2	USS(Upgraded Secondary School) (2009-10) central	323	323	0	2	3	3	14	3	5	0	0	11	252	41	30	248	24170.15	12816.20	53.02%
3	USS(Upgraded Secondary School) (2010-11) central	403	400	0	3	1	1	4	0	14	0	0	31	297	54	52	282	14947.24	16988.70	113.66%
	Total :-	771	768	0	6	4	4	18	4	20	0	0	44	577	100	94	556	41251.59	31416.3	
4	GH(Girl's Hostel) (2009-10)	81	77	0	0	0	1	2	0	1	0	0	13	43	17	21	39	11307.36	7486.68	66.21%
5	GH(Girl's Hostel) (2010-11)	113	109	0	0	0	0	0	0	1	0	0	4	81	5	27	78	5872.80	11779.93	200.58%
6	GH(Girl's Hostel) (2013-14)	7	0	0	0	0	0	0	0	0	0	0	0	0	0	7	0	0.00	0.00	
	Total :-	201	186	0	0	0	1	2	0	2	0	0	17	124	22	55	117	17180.16	19266.61	
7	MS(Model School) (2009-10)	98	98	0	1	0	0	4	0	6	0	1	4	70	16	12	52	15855.00	19686.99	124.17%
8	MS(Model School) (2010-11)	255	240	0	1	1	0	12	1	14	0	5	27	148	61	46	147	39714.17	48007.67	120.88%
	Total :-	353	338	0	2	1	0	16	1	20	0	6	31	218	77	58	199	55569.17	67694.66	
9	SSS (Senior Secondary School) (2013-14)	993	992	4	13	11	5	36	7	45	0	0	189	578	310	105	469	97000.00	89087.49	91.84%
10	HSS(Higher Secondary School) (2013-14)	226	222	1	1	1	0	9	2	7	0	0	53	123	74	29	126	23904.88	20181.48	84.42%

S. N.	PROJECT	Total Sanctioned	Contract Awarded	Physical Status										Summary			Inaugurtated	Recieved Amount (in Lakh)	Fin. Exp. (31.01.2018) (in Lakhs)	Financial Achievement (%)
		No. of Schools	No. of School	Lay-out	Foundation	PL	Ground floor		1 st Floor		2nd Floor		Finishing	Complete	In-Progress	Not start				
							LL	RL	LL	RL	LL	RL								
11	SSSM (Senior Secondary School Minority) (2014-15)	164	162	2	5	9	1	7	6	8	0	0	36	48	74	42	38	26085.54	11693.44	44.83%
12	USSS (Upgraded Senior Secondary School) (2011-12 & 2013-14)	357	336	5	23	8	5	19	11	22	0	0	69	114	162	81	93	1404.00	21889.71	1559.10%
13	EXAM. HALL (2013-14)	26	26	0	0	0	0	0	0	1	0	0	1	24	2	0	17	7833.42	8476.75	108.21%
14	CT (College Toilet)	250	250	0	0	2	0	6	0	0	0	0	14	195	22	33		1012.00	755.50	74.65%
15	Shiksha Bhawan (2013-14)	9	9	0	0	1	0	0	0	0	0	0	3	4	4	1	3	1628.00	1428.95	87.77%
16	Deegree College	12	12	0	0	0	0	0	0	0	0	1	4	2	5	5		3700.00	2999.77	81.07%
17	Renovation Work/New Building (College Building)	77	54	0	0	0	0	0	0	0	0	0	0	18	27	32		11630.96	9923.79	85.32%
18	Revovation Work (Secondary/HSS Building)	57	27	0	0	0	0	0	0	0	0	0	0	21	6	30		4842.56	4542.27	93.80%
19	Child Development Project Office co-housing (CDPO)	33	33	0	0	0	0	0	0	1	0	3	6	18	10	5	5	3180.50	2681.01	84.30%
20	ICT@Shcools	1000	832	0	0	0	0	0	0	0	0	0	0	0	832	168		6947.00	8418.15	121.18%
21	ICT Projects - World Bank	250	0	0	0	0	0	0	0	0	0	0	0	0	0	0		4323.85	460.05	10.64%
22	Block Resource Centre (BRC)	185	135	15	16	11	6	13	9	12	5	18	38	13	143	29	1	8139.00	3884.62	47.73%
	Total :-	4964	4382	27	66	48	22	126	40	138	5	28	505	2077	1870	767	1598	315632.63	304800.55	96.57%