

Bihar State Educational Infrastructure Development Corporation Limited, Patna
Physical Status of Construction of Model School (2009-10 & 2010-11)

Report Dated :31/01/2023

SL. NO.	GROUP NO.	DISTRICT	BLOCK	NAME OF SCHOOLS	Duration (in Months)	Not Started	Physical Status											REMARKS
							Layout	Foundation	Plinth	Ground Floor		First Floor		Second Floor		Finishing	Complete	
										LL	RL	LL	RL	LL	RL			
1	MS-36-1	Araria	Raniganj	H. S. Raniganj	15 Months													Inaugurated 16.07.2016. Handover
2	MS-36-2	Araria	Farebisganj	Govt. Basic School Haripur	15 Months													Handover.
3	MS-36-3	Araria	Bhargama	H. S. Bhargama	15 Months													Inaugurated 16.07.2016. Handover
4	MS-27-1	Arwal	Karpi	Govt. Basic School, Pariyahi Bazar	15 Months													Handover
5	MS-27-2	Arwal	Kaler	H. S. Kaler	15 Months													Handover
6	MS-182-1	Aurangabad	Aurangabad	Govt. M. S, Babhandi	15 Months													Inaugurated 16.07.2016. Handover
7	MS-182-2	Aurangabad	Baraun	R.D.B. H. S, Sunderganj	15 Months													Inaugurated 16.07.2016. Handover
8	MS-184-1	Aurangabad	Haspura	Govt. Basic School, Dindir	15 Months													Inaugurated 2017. Handover
9	MS-133-1	Banka	Rajaun	Govt. Basic School, Chilkawar	15 Months													Inaugurated 16.07.2016. Handover
10	MS-133-2	Banka	Dhoraiya	Tribhuwan Academy	15 Months													Inaugurated 16.07.2016. Handover
11	MS-8-1	Banka	Katoriya	Govt. Basic School Karjhausa	15 Months													Inaugurated. Handover
12	MS-8-2	Banka	Bounsi	H. S. Maniyarpur	15 Months													Inaugurated. Handover
13	MS-23-1	Begusarai	Begusarai	Govt. Basic School, Ulao	15 Months													Inaugurated. Handover
14	MS-23-2	Begusarai	Gadhpora	H. S. Mortar	15 Months													Inaugurated. Handover

SL. NO.	GROUP NO.	DISTRICT	BLOCK	NAME OF SCHOOLS	Duration (in Months)	Not Started	Physical Status												REMARKS
							Layout	Foundation	Pli nth	Ground Floor		First Floor		Second Floor		Finishing	Complete		
										LL	RL	LL	RL	LL	RL				
15	MS-23-3	Begusarai	Navkothi	H. S. Samsa	15 Months													Inaugurated. Handover	
16	MS-134-1	Begusarai	Balia	Govt. H. S, Sadanandpur	15 Months													Inaugurated 2017. Handover	
17	MS-134-2	Begusarai	Teghara	Govt. Basic School, Bajatpur	15 Months													Inaugurated 2017. Handover	
18	MS-7-1	Bhagalpur	Sanhaula	Govt. Basic School Bhuriya	15 Months													Inaugurated. Handover	
19	MS-7-2	Bhagalpur	Kahalgaon	Govt. Basic School Shobhnathpur	15 Months													Inaugurated. Handover	
20	MS-7-3	Bhagalpur	Pirpaiti	Govt. Basic School Panchrukhi	15 Months													Inaugurated. Handover	
21	MS-204-1	Bhagalpur	Sabaur	H. S. Parsadih Simri	15 Months													Inaugurated 16.07.2016. Handover	
22	MS-204-2	Bhagalpur	Jagdispur	Loknath H. S. Jagdishpur	15 Months													Inaugurated 2017. Handover	
23	MS-204-3	Bhagalpur	Nathnagar	H. S. Shapur	15 Months													Inaugurated 2017. Handover	
24	MS-205-1	Bhagalpur	Goradih	H. S. Jamin Murhan Hat	15 Months													Inaugurated 2017. handover	
25	MS-205-2	Bhagalpur	Shahkund	Govt. Basic School, Hajipur	15 Months													Inaugurated 2017. Handover	
26	MS-205-3	Bhagalpur	Sultanganj	H. S. Karharia	15 Months													Inaugurated 2017. Handover	
27	MS-206-1	Bhagalpur	Bihpur	M.S. H. S. Bihpur	15 Months													Inaugurated. Handover	
28	MS-206-2	Bhagalpur	Kharik	Govt. Basic School, Telghi	15 Months													Inaugurated. Handover	
29	MS-207-1	Bhagalpur	Navgachhiya	H. S. Sahu Parbatta	15 Months													Inaugurated 16.07.2016. Handover	

SL. NO.	GROUP NO.	DISTRICT	BLOCK	NAME OF SCHOOLS	Duration (in Months)	Not Started	Physical Status										REMARKS	
							Layout	Foundation	Plinth	Ground Floor		First Floor		Second Floor		Finishing		Complete
										LL	RL	LL	RL	LL	RL			
30	MS-207-2	Bhagalpur	Gopalpur	Govt. Basic School, Tintanga	15 Months													Inaugurated 16.07.2016. Handover
31	MS-136-1	Bhojpur	Koilawar	M. B. H. S. Kulhariya	15 Months													Inaugurated 2017. Handover
32	MS-136-3	Bhojpur	Charpokhari	Macha H. S. Barami	15 Months													Inaugurated 2017. Handover
33	MS-137-1	Bhojpur	Sahar	H. S. Sahar, Bhojpur	15 Months													Inaugurated. Handover
34	MS-137-2	Bhojpur	Sandesh	H. S. Sandesh	15 Months													Inaugurated. Handover
35	MS-138-1	Bhojpur	Garhani	R.D.H.S. Garhani	15 Months													Inaugurated.
36	MS-138-2	Bhojpur	Agiaon	Govt. Basic School, Agiaon	15 Months													Inaugurated 16.07.2016. Handover
37	MS-107-1	Buxar	Buxar	Govt. Basic School, Karhansi	15 Months													Inaugurated 16.07.2016. Handover
38	MS-107-3	Buxar	Dumraon	(+2) Raj H. S. Dumraon	15 Months													Inaugurated 16.07.2016. Handover
39	MS-9-1	Darbhanga	Bahadur	Govt. Basic School Ughara	15 Months													Inaugurated. Handover
40	MS-9-2	Darbhanga	Baheri	Govt. Basic School Machchhi	15 Months													Inaugurated. Handover
41	MS-9-3	Darbhanga	Darbhanga	H. S. Atihar	15 Months													Inaugurated. Handover
42	MS-198-1	Darbhanga	Benipur	Jayanand H. S. Bahera	15 Months													Inaugurated 16.07.2016. Handover
43	MS-199-1	Darbhanga	Ghanshyampur	Janta H. S. Shivnagar Gah	15 Months													Inaugurated. Handover
44	MS-199-2	Darbhanga	Gaurboram	H. S. Azi	15 Months													Inaugurated 16.07.2016. Handover

SL. NO.	GROUP NO.	DISTRICT	BLOCK	NAME OF SCHOOLS	Duration (in Months)	Not Started	Physical Status											REMARKS
							Layout	Foundation	Pli nth	Ground Floor		First Floor		Second Floor		Finishing	Complete	
										LL	RL	LL	RL	LL	RL			
45	MS-200-1	Darbhangha	Kewati	R. J. H. S. Keoti Baubari	15 Months												Inaugurated 16.07.2016. Handover	
46	MS-200-2	Darbhangha	Jale	Govt. Basic School, Daughara	15 Months												Inaugurated. Handover	
47	MS-201-1	Darbhangha	Tardih	Govt. Basic School, Narayanpur	15 Months												Inaugurated 16.07.2016. Handover	
48	MS-201-2	Darbhangha	Manigachhi	High School, Nehra	15 Months												Inaugurated 16.07.2016. Handover	
49	MS-202-1	Darbhangha	Hayaghat	Govt. Basic School, Sree rampur	15 Months												Inaugurated 16.07.2016. Handover	
50	MS-202-2	Darbhangha	Singhwara	Govt. Basic School, Haripur Ladaur	15 Months												Inaugurated. Handover	
51	MS-202-3	Darbhangha	Hanuman Nagar	Govt. Basic School, Goraipatti	15 Months												Inaugurated. Handover	
52	MS-31-1	East Champaran	Kalyanpur	Govt. Basic School Madhopur Govind	15 Months												Inaugurated. Handover	
53	MS-31-2	East Champaran	Chakiya	B.A.A.P. H. S. Barachakia	15 Months												Inaugurated. Handover	
54	MS-123-1	East Champaran	Pipara Kothi	Govt. Basic School, Piprakothi	15 Months												Inaugurated. Handover	
55	MS-123-2	East Champaran	Kotwa	H. S. Machh-agargawa	15 Months												Inaugurated. Handover	
56	MS-124-1	East Champaran	Mehasi	High School, Mehsi	15 Months												Inaugurated 16.07.2016. Handover	
57	MS-124-2	East Champaran	Keshariya	High School, Kesariya	15 Months												Inaugurated 16.07.2016. Handover	
58	MS-125-1	East Champaran	Turkoliya	S.R.R. H. S, Turkaulia	15 Months												Handover	

SL. NO.	GROUP NO.	DISTRICT	BLOCK	NAME OF SCHOOLS	Duration (in Months)	Not Started	Physical Status										REMARKS	
							Layout	Foundation	Plinth	Ground Floor		First Floor		Second Floor		Finishing		Complete
										LL	RL	LL	RL	LL	RL			
59	MS-125-2	East Champaran	Sugauli	Nand High School, Sugauli	15 Months													Inaugurated 16.07.2016. Handover
60	MS-125-3	East Champaran	Banjaria	H. S. Mokhlispur	15 Months													Handover
61	MS-126-1	East Champaran	Raxual	H. S. Purandara Bhelahi	15 Months													Inaugurated 2017. Handover
62	MS-126-2	East Champaran	Ramgadhwa	Govt. Basic School, Siswaniya	15 Months													Inaugurated 2017. Handover
63	MS-126-3	East Champaran	Chauradano	H. S. Chhoradano	15 Months													Inaugurated 16.07.2016. Handover
64	MS-129-1	East Champaran	Madhuban	H. S. Madhuban	15 Months													Inaugurated 16.07.2016. Handover
65	MS-129-2	East Champaran	Tetriya	H. S. Tetaria	15 Months													Inaugurated 16.07.2016. Handover
66	MS-129-3	East Champaran	Pakaridayal	H. S. Barkawan	15 Months													Inaugurated 16.07.2016. Handover
67	MS-130-1	East Champaran	Areraj	H. S. Areraj	15 Months													Inaugurated. Handover
68	MS-130-2	East Champaran	Sangrampur	H. S. Sangrampur	15 Months													Inaugurated. Handover
69	MS-131-1	East Champaran	Harsidhi	Govt. Basic School, Kritpur Mathiya	15 Months													Inaugurated 16.07.2016. Handover
70	MS-131-2	East Champaran	Panarpur	Govt. Basic School, Baluahar Siddhi	15 Months													Inaugurated 2017. Handover
71	MS-159 -1	Gaya	Atri	H. S. Tetua	15 Months													Handover
72	MS-159 -2	Gaya	Bathani	Govt. Basic School, Rahui	15 Months													Inaugurated 2017. Handover

SL. NO.	GROUP NO.	DISTRICT	BLOCK	NAME OF SCHOOLS	Duration (in Months)	Not Started	Physical Status										REMARKS	
							Layout	Foundation	Pli nth	Ground Floor		First Floor		Second Floor		Finishing		Complete
										LL	RL	LL	RL	LL	RL			
73	MS-159 -3	Gaya	Khijarsarai	H. S. Khijarsarai	15 Months													Handover
74	MS-6 -1	Gopalganj	Uchkagoan	H. S. Rahua Jamsar	15 Months													Inaugurated. Handover
75	MS-6 -2	Gopalganj	Barauli	H. S. Sher	15 Months													Inaugurated. Handover
76	MS-19 -1	Jamui	Chakaie	H. S. Chakai	15 Months													Handover
77	MS-19 -2	Jamui	Kaira	Govt. Basic School, Dawilgadh	15 Months													Inaugurated 2017. Handover
78	MS-19 -3	Jamui	Sono	M. S Batiya	15 Months													Inaugurated 2017. Handover
79	MS-173 -1	Jamui	Jamui	Janta H. S, Sataya	15 Months													Inaugurated 16.07.2016. Handover
80	MS-173 -2	Jamui	Sikandara	J.S.P.S. H. S. Lachhuar	15 Months													Inaugurated. Handover
81	MS-173 -3	Jamui	Islamnagar Aliganj	M. R. P. H. S. Tajpur	15 Months													Inaugurated 16.07.2016. Handover
82	MS-174 -1	Jamui	Barhat	Govt. Basic School, Barhat	15 Months													Inaugurated 16.07.2016. Handover
83	MS-174 -2	Jamui	Laxmipur	Govt. Basic School, Kajinhara	15 Months													Inaugurated 16.07.2016. Handover
84	MS-175-1	Jamui	Gidhaur	M. C. Vidya Mandir, Gidhour	15 Months													Inaugurated 16.07.2016. Handover
85	MS-161 -1	Jehanabad	Ghoshi	H. S. Ghoshi	15 Months													Inaugurated 2017. Handover
86	MS-161 -2	Jehanabad	Jehanabad	H. S.Pandooe	15 Months													Inaugurated 2017. Handover
87	MS-162 -1	Jehanabad	Modanganj	H. S. Okari, Modanganj	15 Months													Inaugurated. Handover

SL. NO.	GROUP NO.	DISTRICT	BLOCK	NAME OF SCHOOLS	Duration (in Months)	Not Started	Physical Status												REMARKS
							Layout	Foundation	Pli nth	Ground Floor		First Floor		Second Floor		Finishing	Complete		
										LL	RL	LL	RL	LL	RL				
88	MS-162 -2	Jehanabad	Ratanifaridpur	H. S. Sarta	15 Months													Inaugurated.	
89	MS-37 -3	Katihar	Manihari	H. S. Nawabganj	15 Months													Inaugurated 16.07.2016. Handover	
90	MS-170-1	Katihar	Sameli	D. G. H. S. Krishna Ngr	15 Months													Inaugurated 16.07.2016. Handover	
91	MS-171 -2	Katihar	Kursela	A.P. H. S Ayodhyaganj	15 Months													Inaugurated 16.07.2016. Handover	
92	MS-22 -1	Khagaria	Khagaria	Govt. Basic School , Durgapur	15 Months													Inaugurated 16.07.2016. Handover	
93	MS-22 -2	Khagaria	y	Govt. Basic School , Basua	15 Months													Inaugurated 16.07.2016. Handover	
94	MS-176-3	Khagaria	Chautham	Brahma H. S. Pipra	15 Months													Handover	
95	MS-38 -1	Kishanganj	Dighal Bank	H. S. Tulsiya	15 Months													Inaugurated. Handover	
96	MS-38 -2	Kishanganj	Thakur ganj	H. S. Thakurganj	15 Months													Inaugurated. Handover	
97	MS-20 -1	Lakhisarai	Surajgarha	Govt. Basic School, Kiranpur	15 Months													Inaugurated 2017. Handover	
98	MS-20 -2	Lakhisarai	Halsi	H. S. Halsi	15 Months													Handover	
99	MS-208 -1	Lakhisarai	Ramgarh Chowk	Govt. Basic School, Nandnama	15 Months													Inaugurated 2017. Handover	
100	MS-208 -2	Lakhisarai	Chanan	R.S. +2 H.S., Mananpur	15 Months													Inaugurated 2017. Handover	
101	MS-209 -1	Lakhisarai	Pipiriya	M.R.M.P. +2 H.S., Ramchandrapur	15 Months													Inaugurated 2017. Handover	
102	MS-209 -2	Lakhisarai	Barahiya	Govt. Basic School, Bispur	15 Months													Inaugurated 2017. Handover	

SL. NO.	GROUP NO.	DISTRICT	BLOCK	NAME OF SCHOOLS	Duration (in Months)	Not Started	Physical Status												REMARKS
							Layout	Foundation	Pli nth	Ground Floor		First Floor		Second Floor		Finishing	Complete		
										LL	RL	LL	RL	LL	RL				
103	MS-2-1	Madhepura	Kumarkhand	High School Kumarkhand	15 Months													Handover	
104	MS-2-2	Madhepura	Madhepura	Shiv Nandan Pd.+2 School	15 Months													Inaugurated 16.07.2016. Handover	
105	MS-2-3	Madhepura	Alamnagar	A.K.M. H. S Shah Alam Nagar	15 Months													Inaugurated 16.07.2016. Handover	
106	MS-10 -1	Madhubani	Benipatti	Govt. Basic School Shahpur/ Lalidhar H.S. Benipatti *	15 Months													Inaugurated. Handover	
107	MS-10 -2	Madhubani	Andarathadhi	H. S. Andhra Thari	15 Months													Inaugurated. Handover	
108	MS-115 -2	Madhubani	Lakhnaur	High School, Lakhnaur	15 Months													Inaugurated. Handover	
109	MS-117 -1	Madhubani	Ghoghradidiha	High School, Devadh	15 Months													Inaugurated 16.07.2016. Handover	
110	MS-117 -2	Madhubani	Laukahi	High School, Laukhi	15 Months													Inaugurated 16.07.2016.	
111	MS-117 -3	Madhubani	Phulparas	High School, Phulparas	15 Months													Inaugurated 16.07.2016. Handover	
112	MS-118 -3	Madhubani	Khajuali	High School, Khajauli	15 Months													Handover	
113	MS-119 -1	Madhubani	Khutauna	High School, Khutauna	15 Months													Inaugurated 16.07.2016. Handover	
114	MS-119 -2	Madhubani	Ladhniya	High School, Matha Ladania	15 Months													Inaugurated 16.07.2016. Handover	
115	MS-18 -2	Munger	Haveli Kharagpur	Govt. Basic School, Khand Bihari	15 Months													Handover	
116	MS-29-1	Muzaffarpur	Kurhni	H. S. Chhajan Mohini	15 Months													Inaugurated. Handover	
117	MS-29-2	Muzaffarpur	Sakra	Govt. Basic School, Rapeura	15 Months													Inaugurated. Handover	

SL. NO.	GROUP NO.	DISTRICT	BLOCK	NAME OF SCHOOLS	Duration (in Months)	Not Started	Physical Status												REMARKS
							Layout	Foundation	Pli nth	Ground Floor		First Floor		Second Floor		Finishing	Complete		
										LL	RL	LL	RL	LL	RL				
118	MS-29-3	Muzaffarpur	Mushhari	H. S. Meghmath	15 Months													Inaugurated. Handover	
119	MS-13 -1	Nalanda	Asthawa	Govt. Basic School, Balwapur	15 Months													Inaugurated 16.07.2016. Handover	
120	MS-13 -2	Nalanda	Rahuie	H. S. Mauriyachak Supasan	15 Months													Handover	
121	MS-13 -3	Nalanda	Hilsa	H. S. Hilsa	15 Months													Inaugurated 2017. Handover	
122	MS-140 -1	Nalanda	Katari Sarai	H. S. Badi	15 Months													Inaugurated. Handover	
123	MS-140 -2	Nalanda	Giriak	H. S. Giriak Adampur	15 Months													Inaugurated. Handover	
124	MS-141-2	Nalanda	Chandi	Govt. Basic School, Kaurnawa	15 Months													Inaugurated. Handover	
125	MS-142 -1	Nalanda	Tharthari	H. S. Bhathar	15 Months													Handover	
126	MS-142 -2	Nalanda	Noorsarai	H. S. Noorsarai	15 Months													Handover	
127	MS-143 -1	Nalanda	Islampur	Govt. Basic School, Sanda	15 Months													Inaugurated. Handover	
128	MS-143 -2	Nalanda	Ben	H. S. Eksara	15 Months													Inaugurated. Handover	
129	MS-143 -3	Nalanda	Ekangasarai	S.S. Academy, Ekangarsarai	15 Months													Inaugurated. Handover	
130	MS-144 -1	Nalanda	Harnaut	Govt. Basic School, Gokulpur Math	15 Months													Inaugurated 16.07.2016. Handover	
131	MS-144 -2	Nalanda	Sarmera	H. S. Sarmera	15 Months													Inaugurated. Handover	
132	MS-144 -3	Nalanda	Bind	H. S. Bind	15 Months													Inaugurated. Handover	

SL. NO.	GROUP NO.	DISTRICT	BLOCK	NAME OF SCHOOLS	Duration (in Months)	Not Started	Physical Status												REMARKS
							Layout	Foundation	Plinth	Ground Floor		First Floor		Second Floor		Finishing	Complete		
										LL	RL	LL	RL	LL	RL				
133	MS-28-1	Nawada	Sirdala	H. S. Sirdala	15 Months													Handover	
134	MS-28-2	Nawada	Rajauli	H. S. Chiraita	15 Months													Handover	
135	MS-28-3	Nawada	Hisua	Govt. Basic School Wagodar	15 Months													Handover	
136	MS-178 -2	Nawada	Kashichak	Inter School, Chandinawa	15 Months													Inaugurated 2017. Handover	
137	MS-179 -1	Nawada	Govindpur	Inter School, Govindpur	15 Months													Inaugurated 2017. Handover	
138	MS-179 -2	Nawada	Pakribarawan	Inter School, Pakribarawan	15 Months													Inaugurated 2017. Handover	
139	MS-180 -1	Nawada	Narhat	Inter School, Narhat	15 Months													Inaugurated 16.07.2016. Handover	
140	MS-180 -2	Nawada	Akabarpur	Govt. Basic School, Gopalpur	15 Months													Inaugurated 16.07.2016. Handover	
141	MS-101 -2	Patna	Bihta	R.T.P. H. S, Bihta (Anandpur)	15 Months													Handover	
142	MS-101 -3	Patna	Bikram	D. D. S. H. S. Morlaw	15 Months													Inaugurated. Handover	
143	MS-102 -1	Patna	Danapur	R.G.S.S. School, khagaul	15 Months													Inaugurated 2017. Handover	
144	MS-102 -2	Patna	Dulhin Bazar	Basidhar H. S. Bharatpur	15 Months													Inaugurated. Handover	
145	MS-102 -3	Patna	Naubatpur	Govt. H. S. Amarpur (Chiraura)	15 Months													Inaugurated 2017. Handover	
146	MS-103-1	Patna	Dhanrua	H. S. Biroiyara	15 Months													Inaugurated 2017. Handover	
147	MS-103-2	Patna	Khusrupur	Mahadeo H. S. Khusrupur	15 Months													Inaugurated 2017. Handover	

SL. NO.	GROUP NO.	DISTRICT	BLOCK	NAME OF SCHOOLS	Duration (in Months)	Not Started	Physical Status										REMARKS	
							Layout	Foundation	Plinth	Ground Floor		First Floor		Second Floor		Finishing		Complete
										LL	RL	LL	RL	LL	RL			
148	MS-104 -2	Patna	Fathua	A.N.S. H. S, Usfa	15 Months													Inaugurated 2017. Handover
149	MS-105 -1	Patna	Belchi	Govt. H. S, Saksohars	15 Months													Inaugurated. Handover
150	MS-105 -2	Patna	Mokama	R.A. H. S, Mokama	15 Months													Inaugurated. Handover
151	MS-105 -3	Patna	Pandark	P.B.M. H. S, Pandark	15 Months													Inaugurated 16.07.2016. Handover
152	MS-106-1	Patna	Ghoswari	Govt. H. S, Kurmichak	15 Months													Handover
153	MS-106-2	Patna	Bakhtiyaarpur	Govt. H. S, Sawani	15 Months													Inaugurated. Handover
154	MS-106-3	Patna	Baadh	Govt. H. S, Badhna	15 Months													Handover
155	MS-166 -1	Purnea	Purnea Purab	Govt. Basic School, Chadirjiganj	15 Months													Inaugurated 2017. Handover
156	MS-166 -2	Purnea	Krityanand Nagar	Govt. Basic School, Kalyanpur	15 Months													Inaugurated 2017. Handover
157	MS-166 -3	Purnea	Kasba	Govt. Basic School, Sabdalpur	15 Months													Inaugurated 2017. Handover
158	MS-169 -1	Purnea	Bhawanipur	Govt. Basic School, Barhari	15 Months													Inaugurated 16.07.2016. Handover
159	MS-167 -1	Purnea	Jalalgarh	N.D. Rungta H. S, Jalalgarh	15 Months													Inaugurated. Handover
160	MS-167 -2	Purnea	Srinagar	Govt. Basic School, Srinagar	15 Months													Inaugurated 16.07.2016. Handover
161	MS-167 -3	Purnea	Dagurwa	H. S. Soura	15 Months													Inaugurated 16.07.2016. Handover
162	MS-168-1	Purnea	Baisi	H. S. Baisi	15 Months													Inaugurated 16.07.2016. Handover

SL. NO.	GROUP NO.	DISTRICT	BLOCK	NAME OF SCHOOLS	Duration (in Months)	Not Started	Physical Status												REMARKS
							Layout	Foundation	Pli nth	Ground Floor		First Floor		Second Floor		Finishing	Complete		
										LL	RL	LL	RL	LL	RL				
163	MS-168-2	Purnea	Baisa	T.N.H.S, Piyaji	15 Months													Inaugurated. Handover	
164	MS-169 -2	Purnea	Rupali	Govt. Basic School, Sapaha	15 Months													Inaugurated 16.07.2016. Handover	
165	MS-15 -2	Rohtas	Karhagar	Govt. Basic School, Sawan Bahar	15 Months													Inaugurated. Handover	
166	MS-145 -1	Rohtas	Akodhigola	H.S. Prem Nagar, Akodhigola	15 Months													Inaugurated. Handover	
167	MS-145 -2	Rohtas	Dehari	H.S. Dihri-on-sone, Dehri	15 Months													Inaugurated. Handover	
168	MS-148-1	Rohtas	Nokha	H.S. Garh Nokha, Nokha	15 Months													Inaugurated 16.07.2016 . Handover	
169	MS-148-2	Rohtas	Karakat	S.S.D.H.S. Amauna, Karakat	15 Months													Inaugurated 16.07.2016. Handover	
170	MS-148-3	Rohtas	Nasariganj	Basant H.S. Itimiha Karma	15 Months													Inaugurated 16.07.2016. Handover	
171	MS-149-1	Rohtas	Chenari	R.D.G.H.S. Chenari	15 Months													Inaugurated 16.07.2016. Handover	
172	MS-149-2	Rohtas	Sheosagar	S.D.H.S. Sheo Sagar	15 Months													Inaugurated 16.07.2016. Handover	
173	MS-150 -1	Rohtas	Nauhatta	H.S.Boulian	15 Months													Inaugurated. Handover	
174	MS-151 -1	Rohtas	Tilauthu	H.S.Tilauthu	15 Months													Inaugurated. Handover	
175	MS-1 -3	Saharsa	Attar Kataiya	High School Menha	15 Months													Inaugurated. Handover	
176	MS-11 -1	Samastipur	Kalyanpur	Govt. Basic School, Janardanpur	15 Months													Inaugurated. Handover	
177	MS-11 -2	Samastipur	Samastipur	Govt. Basic School, Chatauna	15 Months													Inaugurated. Handover	

SL. NO.	GROUP NO.	DISTRICT	BLOCK	NAME OF SCHOOLS	Duration (in Months)	Not Started	Physical Status												REMARKS
							Layout	Foundation	Plinth	Ground Floor		First Floor		Second Floor		Finishing	Complete		
										LL	RL	LL	RL	LL	RL				
178	MS-196 -1	Samastipur	Ujiyarpur	Govt. Basic School, Kariyara	15 Months													Inaugurated. Handover	
179	MS-196 -2	Samastipur	Morwa	Govt. Basic School, Mariya	15 Months													Inaugurated. Handover	
180	MS-196 -3	Samastipur	Rosera	Govt. Basic School, Dharmpur	15 Months													Inaugurated. Handover	
181	MS-197-1	Samastipur	Dalsingh Sarai	Govt. Basic School, Salkhani	15 Months													Inaugurated. Handover	
182	MS-197-2	Samastipur	Bibhutipur	L. L. H. S. Sirsi	15 Months													Inaugurated. Handover	
183	MS-4 -1	Saran	Manjhi	M. S. Tajpur	15 Months													Inaugurated. Handover	
184	MS-4 -2	Saran	Garkha	H. S. Rampur Birbhan	15 Months													Inaugurated. Handover	
185	MS-4 -3	Saran	Dariyapur	Govt. Basic School Bhagwanpur	15 Months													Inaugurated. Handover	
186	MS-21 -1	Sheikhpura	Barbigha	Govt. Basic School Sarba	15 Months													Inaugurated 16.07.2016. Handover	
187	MS-21 -2	Sheikhpura	Shekhpura	M. S. Sheikhpura	15 Months													Inaugurated 16.07.2016. Handover	
188	MS-132 -1	Sheikhpura	Chewara	H. S. Chewara	15 Months													Inaugurated. Handover	
189	MS-34-2	Sheohar	Sheohar	Govt. Basic School Bishahi	15 Months													Handover	
190	MS-34-3	Sheohar	Purnihiya	H. S. Sonoul Sultan	15 Months													Handover	
191	MS-33-1	Sitamarhi	Runnisaidpur	H. S. Morsand	15 Months													Inaugurated. Handover	
192	MS-33-2	Sitamarhi	Sonbarsa	H. S. Sonbarsha	15 Months													Inaugurated. Handover	

SL. NO.	GROUP NO.	DISTRICT	BLOCK	NAME OF SCHOOLS	Duration (in Months)	Not Started	Physical Status										REMARKS	
							Layout	Foundation	Pli nth	Ground Floor		First Floor		Second Floor		Finishing		Complete
										LL	RL	LL	RL	LL	RL			
193	MS-5 -1	Siwan	Panchrukhi	H. S. Pachrukhi	15 Months												Inaugurated. Handover	
194	MS-5 -2	Siwan	Andar	Govt. Basic School Jayjor	15 Months												Inaugurated. Handover	
195	MS-5 -3	Siwan	Raghunathpur	Govt. Basic School Sarhara	15 Months												Inaugurated. Handover	
196	MS-193 -1	Siwan	Hasanpur	C. B. H. S. Usari Dhanauti	15 Months												Inaugurated 16.07.2016. Handover	
197	MS-193 -2	Siwan	Darauli	H. S. Don	15 Months												Inaugurated. Handover	
198	MS-194 -1	Siwan	Zeradei	Mahendra H. S, Zeradei	15 Months												Inaugurated. Handover	
199	MS-194 -2	Siwan	Lakari Nabiganj	Govt. Basic School, Jalalpur	15 Months												Inaugurated. Handover	
200	MS-3-1	Supual	Triveniganj	M. S. Daparkha	15 Months												Inaugurated. Handover	
201	MS-3-2	Supual	Basantpur	H. S. Hirdya Nagar	15 Months												Inaugurated 16.07.2016. Handover	
202	MS-163 -1	Supual	Kishanpur	H. S. Kishanpur	15 Months												Inaugurated 16.07.2016. Handover	
203	MS-163 -2	Supual	Supual	H. S. Sukhpur	15 Months												Inaugurated. Handover	
204	MS-163 -3	Supual	Pipara	Govt. Basic School, Basaha	15 Months												Inaugurated 16.07.2016. Handover	
205	MS-164 -2	Supual	Pratapganj	Public H. S. Pratapganj	15 Months												Inaugurated 16.07.2016. Handover	
206	MS-165 -1	Supual	Saraigarh Bhaptiyahi	B.G H.S. Bhaptiyahi	15 Months												Inaugurated 16.07.2016. Handover	
207	MS-109 -1	Vaishali	Raghopur	T. R. S. S. H. S Jurawanpur	15 Months												Inaugurated 2017. Handover	

SL. NO.	GROUP NO.	DISTRICT	BLOCK	NAME OF SCHOOLS	Duration (in Months)	Not Started	Physical Status											REMARKS
							Layout	Foundation	Plinth	Ground Floor		First Floor		Second Floor		Finishing	Complete	
										LL	RL	LL	RL	LL	RL			
208	MS-109 -2	Vaishali	Mahnar	Govt. Basic School, Karnauti	15 Months													Inaugurated. Handover
209	MS-110-1	Vaishali	Vaishali	H.S. Chintamanipur	15 Months													Inaugurated. Handover
210	MS-110-2	Vaishali	Pathehi Belsar	Govt. Basic School, Surhattha	15 Months													Inaugurated. Handover
211	MS-110-3	Vaishali	Lalganj	Govt. Basic School, Michagadh	15 Months													Inaugurated. Handover
212	MS-111 -1	Vaishali	Bhagwanpur	Govt. Basic School, Warispur	15 Months													Inaugurated. Handover
213	MS-111 -2	Vaishali	Garaul	Govt. Basic School, Kanhauli	15 Months													Inaugurated. Handover
214	MS-111 -3	Vaishali	Chehra Kala	B.N. H. S. Sehan	15 Months													Inaugurated. Handover
215	MS-112 -1	Vaishali	Raja Pakar	Govt. Basic School, Narayanpur	15 Months													Inaugurated. Handover
216	MS-112 -3	Vaishali	Sahde Bujarag	Gandhi H. S. Sahadai Buzurg	15 Months													Inaugurated. Handover
217	MS-32-1	West Champaran	Bagha-1	Govt. Basic School Patilar	15 Months													Inaugurated 16.07.2016. Handover
218	MS-32-2	West Champaran	Narkatiyaganj	H. S. Mathura Gokhula	15 Months													Inaugurated 16.07.2016. Handover
219	MS-32-3	West Champaran	Majhauilya	Govt. Basic School Mahna Mirjapur	15 Months													Inaugurated 16.07.2016. Handover
220	MS-187-1	West Champaran	Yogapatti	Govt. Basic School, Balua	15 Months													Inaugurated 2017. Handover
221	MS-187-2	West Champaran	Chanpatiya	Govt. Basic School, Chaubetola	15 Months													Inaugurated 2017. Handover
222	MS-187-3	West Champaran	Sikta	Janta H. S. Sikta	15 Months													Inaugurated 2017. Handover

SL. NO.	GROUP NO.	DISTRICT	BLOCK	NAME OF SCHOOLS	Duration (in Months)	Not Started	Physical Status											REMARKS
							Layout	Foundation	Plinth	Ground Floor		First Floor		Second Floor		Finishing	Complete	
										LL	RL	LL	RL	LL	RL			
223	MS-188 -1	West Champaran	Ramnagar	H. S. Harinagar	15 Months													Inaugurated 16.07.2016. Handover
224	MS-189 -2	West Champaran	Madhubani	M. S. Tamkuhwa	15 Months													Handover
225	MS-171-1	Katihar	Falka	Govt. Basic School, Mangha	15 Months									X	X			Handover
226	MS-17-3	Kaimur (Bhabhua)	Durgawati	H. S. Kampura	15 Months													Handover
227	MS-24-1	Gaya	Fathehpur	H. S. Fatehpur	15 Months									X	X			Handover
228	MS-177-1	Nawada	Kauvakol	Govt. Basic School, Baraun Bajitpur	15 Months													Handover
229	MS-147 -2	Rohtas	Dinara	M.H.S. Basdihan, Dinara	15 Months													Handover
230	MS-16 -2	Buxar	Itarhi	Govt. Basic School, Unwas	15 Months													Handover
231	MS-17 -1	Kaimur (Bhabhua)	Mohaniya	Govt. Basic School, Mohaniya	15 Months													Handover
232	MS-17 -2	Kaimur (Bhabhua)	Bhabhua	H. S. Akhlashpur	15 Months													Handover
233	MS-176-1	Khagaria	Beldaur	Gandhi H. S. Beldaur	15 Months													Handover
234	MS-146-2	Rohtas	Suryapura	R.R. H.S. Suryappura	15 Months													Handover
235	MS-25-1	Aurangabad	Madanpur	H. S. Beri	15 Months									X	X			Handover
236	MS-24 -2	Gaya	Bajirganj	H. S. Wazirganj	15 Months									X	X			Handover
237	MS-154 -2	Gaya	Konch	G. H. S. Konch	15 Months									X	X			Handover

SL. NO.	GROUP NO.	DISTRICT	BLOCK	NAME OF SCHOOLS	Duration (in Months)	Not Started	Physical Status										REMARKS	
							Layout	Foundation	Pli nth	Ground Floor		First Floor		Second Floor		Finishing		Complete
										LL	RL	LL	RL	LL	RL			
238	MS-154 -3	Gaya	Paraiya	A. H. S. Paraiya	15 Months												Handover	
239	MS-118 -2	Madhubani	Kaluaahi	High School, Narar	15 Months								X	X				
240	MS-18 -1	Munger	Dharhara	Govt. Basic School, Ghatwari	15 Months												Handover	
241	MS-16 -1	Buxar	Rajpur	H. S. Rajpur	15 Months								X	X			Handover	
242	MS-177 -2	Nawada	Roh	Inter School, Roh	15 Months												Handover	
243	MS-116 -1	Madhubani	Babubarahi	J. N. H. S. Babubarhi	15 Months												Handover	
244	MS-116 -2	Madhubani	Pandaual	Govt. Basic School, Maukarampur	15 Months												Handover	
245	MS-146 -3	Rohtas	Dawat	R.P.S. H.S.Kabai, Dawath	15 Months												Handover	
246	MS-146 -1	Rohtas	Bikram Ganj	Govt. Basic School, Kabhai	15 Months												Handover	
247	MS-154 -1	Gaya	Tikari	Govt. Basic School, Bhawanpur	15 Months													
248	MS-116 -3	Madhubani	Rajnagar	Govt. Basic School, Nakati	15 Months												Handover	
249	MS-1 -2	Saharsa	Sonbarsa	Govt. Basic School Sohath	15 Months												Handover	
250	MS-147 -1	Rohtas	Kochas	H.S. Kochas	15 Months												Handover	
251	MS-153 -1	Gaya	Manpur	H. S. Rasalpur	15 Months									X	X		G+1, Handover	
252	MS-153 -2	Gaya	Bodhgaya	H. S. Bodhgaya	15 Months									X	X		G+1	

SL. NO.	GROUP NO.	DISTRICT	BLOCK	NAME OF SCHOOLS	Duration (in Months)	Not Started	Physical Status										REMARKS	
							Layout	Foundation	Pli nth	Ground Floor		First Floor		Second Floor		Finishing		Complete
										LL	RL	LL	RL	LL	RL			
253	MS-118 -1	Madhubani	Jaynagar	High School, Jainagar	15 Months							X	X	X	X			
254	MS-113-2	Madhubani	Bisti	Govt. Basic School, Simari	15 Months													
255	MS-113-1	Madhubani	Basopatti	Govt. Basic School, Sukhasi	15 Months													
256	MS-1-1	Saharsa	Sonbarsa	High School Sonbarsha	15 Months													
257	MS-189 -1	West Champaran	Piparasi	Govt. Basic School, Manjhariya	15 Months									X	X			Handover
258	MS-153 -3	Gaya	Belaganj	A.H.S. Belaganj	15 Months									X	X			G+1
259	MS-164 -3	Supual	Chhatapur	S. S. H. S, Sukhpur, Surpatganj	15 Months													
260	MS-164 -1	Supual	Raghopur	L. S. H. S, Simrahi Bazar, Raghopur	15 Months													
261	`MS-160-1	Gaya	Chandouti	H. S. Chandaouti	15 Months									X	X			
262	MS-25-3	Aurangabad	Kutumba	Govt. Basic School, Rampur Parsa	15 Months							X	X	X	X			
263	MS-121 -2	Sitamarhi	Choraut	S.L.N.S H. S. Chorout	15 Months													Handover
264	MS-135 -2	Bhojpur	Bihiya	(+2) H. S. Bihia	15 Months									X	X			Handover
265	MS-156 -2	Gaya	Mohanpur	H. S. Mohanpur	15 Months									X	X			
266	MS-108-2	Buxar	Simri	(+2) H. S. Simri	15 Months									X	X			G+1,

SL. NO.	GROUP NO.	DISTRICT	BLOCK	NAME OF SCHOOLS	Duration (in Months)	Not Started	Physical Status										REMARKS	
							Layout	Foundation	Pli nth	Ground Floor		First Floor		Second Floor		Finishing		Complete
										LL	RL	LL	RL	LL	RL			
267	MS-156 -1	Gaya	Dobhi	Govt. Basic School, Bajaura	15 Months									X	X			
268	MS-108-1	Buxar	Brampur	(+2) B. N. H. S, Brahampur	15 Months									X	X			
269	MS-108 -3	Buxar	Kesath	(+2) H. S. Kesath	15 Months									X	X			
270	MS-26 -1	Jehanabad	Makhdumpur	Govt. Basic School, Meera Bigha	15 Months													
271	MS-121 -1	Sitamarhi	Nanpur	Govt. Basic School, Janipur	15 Months													
272	MS-30 -3	Vaishali	Hajipur	Govt. Basic School Jagdishpur	15 Months													
273	MS-183 -1	Aurangabad	Dev	Govt. Basic School, Vishnupur	15 Months												1	Rescind vide letter no. 4927 Date 28-06-2022. शेष कार्य का प्राक्कलन एवं BOQ दिनांक-05.09.2022 द्वारा मुख्यालय में समर्पित।
274	MS-14 -1	Bhojpur	Piro	Govt. Basic School, Rajaiya	15 Months									1				For balance work LOA issued 3199 date 12.4.2021 . Agreement done
275	MS-14 -2	Bhojpur	Tarari	H. S. Barkagaon	15 Months									1				For balance work LOA issued 3200 date 13.4.2021 . Agreement done
276	MS-127 -1	East Champaran	Aadapur	Govt. Basic School, Bhawanati	15 Months												1	Rescind letter send to H.Q. by letter no- BSEIDC/TW/EE/2021/757 dt-24.12.2021. Showcause issued to Contractor from CE Sir

SL. NO.	GROUP NO.	DISTRICT	BLOCK	NAME OF SCHOOLS	Duration (in Months)	Not Started	Physical Status										REMARKS	
							Layout	Foundation	Pli nth	Ground Floor		First Floor		Second Floor		Finishing		Complete
										LL	RL	LL	RL	LL	RL			
277	MS-127 -2	East Champaran	Ghorasahan	Govt. Basic School, Bhelwa Circle	15 Months											1		Rescind letter send to H.Q. by letter no- BSEIDC/TW/EE/2021/757 dt- 24.12.2021 Showcause issued to Contractor from CE Sir
278	MS-127 -3	East Champaran	Dhaka	H. S. Dhaka	15 Months											1		Rescind letter send to H.Q. by letter no- BSEIDC/TW/EE/2021/757 dt- 24.12.2021 To be Rescind. Showcause issued to Contractor from CE Sir
279	MS-128 -1	East Champaran	Phenhara	H. S. Phenhara	15 Months											1		Rescined vide letter no. BSEIDC/Tirhut West/EE /2021/692 Dt. 2.12.2021. Showcause issued to Contractor from CE Sir
280	MS-128 -2	East Champaran	Chiraiya	M.S. H. S, Chiraiya	15 Months											1		Rescined vide letter no. BSEIDC/Tirhut West/EE /2021/692 Dt. 2.12.2021. Showcause issued to Contractor from CE Sir
281	MS-128 -3	East Champaran	Patahi	H. S. Patahi	15 Months											1		Rescined vide letter no. BSEIDC/Tirhut West/EE /2021/692 Dt. 2.12.2021. Showcause issued to Contractor from CE Sir
282	MS-158 -1	Gaya	Amas	H. S. Amas	15 Months									X	X	1		For balance work LOA issued vide letter no. 1031 date 03-02-2022. Agreement done

SL. NO.	GROUP NO.	DISTRICT	BLOCK	NAME OF SCHOOLS	Duration (in Months)	Not Started	Physical Status										REMARKS	
							Layout	Foundation	Pli nth	Ground Floor		First Floor		Second Floor		Finishing		Complete
										LL	RL	LL	RL	LL	RL			
283	MS-158 -2	Gaya	Guruaa	H. S. Bharaundha	15 Months						1						For balance work LOA issued vide letter no. 1031 date 03-02-2022. Agreement done	
284	MS-26 -2	Jehanabad	Hulasganj	Govt. Basic School, Dogra	15 Months										1		Agreement not done by Agency	
285	MS-114 -1	Madhubani	Harlakhi	Govt. Basic School, Hisar	15 Months										1		BSEIDC/TECH/1897/ 979/2016- 1897 date 06-03-2020 .Recommended for Rescind	
286	MS-114 -2	Madhubani	Madhwapur	Govt. Basic School, Rema	15 Months										1		BSEIDC/TECH/1897/ 979/2016- 1897 date 06-03-2020. Recommended for Rescind	
287	MS-181 -1	Nawada	Meskaur	Inter School, Meskaur	15 Months							1					मुख्यालय द्वारा दिनांक 31.11.22 तक समय वृद्धि स्वीकृत	
288	MS-120-1	Sitamarhi	Reega	T.R.N.H.S, Sahbajpur Kharsan	15 Months						1						Balance work estimate submitted by Letter No. BSEIDC/EE/TIRHUT EAST/2022-301, Dt. 25.05.2022	
289	MS-120-2	Sitamarhi	Parsauni	Govt. Basic School, Raghopur Bhakhari	15 Months							1					Balance work estimate submitted by Letter No. BSEIDC/EE/TIRHUT EAST/2022-301, Dt. 25.05.2022	
290	MS-122 -1	Sitamarhi	Bajpatti	S.R.P.N. H. S, Bajpatti	15 Months						1						Balance work estimate submitted by Letter No. BSEIDC/EE/TIRHUT EAST/2022-302, Dt. 25.05.2022	
291	MS-122 -2	Sitamarhi	Mejarganj	J.B. H. S, Majorganj	15 Months								1				Balance work estimate submitted by Letter No. BSEIDC/EE/TIRHUT EAST/2022-302, Dt. 25.05.2022	

SL. NO.	GROUP NO.	DISTRICT	BLOCK	NAME OF SCHOOLS	Duration (in Months)	Not Started	Physical Status											REMARKS
							Layout	Foundation	Plinth	Ground Floor		First Floor		Second Floor		Finishing	Complete	
										LL	RL	LL	RL	LL	RL			
292	MS-195-1	Siwan	Nautan	H. S. Nawatan	15 Months											1		Rescind vide letter no. 81 date 9-6-2022
293	MS-30 -1	Vaishali	Jandaha	R. B. S. Loma	15 Months								1					Recommended for Rescind By Letter No: BSEIDC/EE/TIRHUT EAST/2022-330 Date-07.06.2022
294	MS-30 -2	Vaishali	Patepur	Govt. Basic School Bardiha	15 Months								1					Recommended for Rescind By Letter No: BSEIDC/EE/TIRHUT EAST/2022-330 Date-07.06.2022
295	MS-30 -4	Vaishali	Mahua	M.S Singhara	15 Months					1								Recommended for Rescind By Letter No: BSEIDC/EE/TIRHUT EAST/2022-330 Date-07.06.2022
296	MS-190-2	West Champaran	Mainatand	R. S. H. S. Rampurwa	15 Months											1		Debar letter to H.Q.
297	MS-190-1	West Champaran	Gaunaha	Govt. Basic School, Bhithakha	15 Months													LOA Issued. Name of school to be change (Bhhitharwa instead of Bhithakha). Drop

SL. NO.	GROUP NO.	DISTRICT	BLOCK	NAME OF SCHOOLS	Duration (in Months)	Not Started	Physical Status										REMARKS	
							Layout	Foundation	Plinth	Ground Floor		First Floor		Second Floor		Finishing		Complete
										LL	RL	LL	RL	LL	RL			
298	MS-152 -1	Arwal	Kurtha	H. S. Kurtha	15 Months		D-LINKED VIDE LETTER NO. BMSP/9/मोडि-13/2010-949 Dtd. 12/10/2015										Not Started.	
299	MS-152 -2	Arwal	Sonbhadra vanshi	H. S. Khatangi	15 Months												Not Started.	
300	MS-25-2	Aurangabad	Navi Nagar	H. S. Nabinagar	15 Months												Not Started.	
301	MS-183 -2	Aurangabad	Rafiganj	R.B.R. H. S. Rafiganj	15 Months												Not Started	
302	MS-135 -1	Bhojpur	Barhara	Govt. Basic School, Barhara	15 Months												Not started. School not locate	
303	MS-136 -2	Bhojpur	Udwant Nagar	H. S. Udwant Nagar	15 Months												Land dispute	
304	MS-107-2	Buxar	Chausa	Govt. Basic School, Saraiya	15 Months												School not locate	
305	MS-198 -2	Darbhanga	Kiratpur	H. S. Rasiyari	15 Months												Land not available (required land 293'x250' available land 25'x15')	
306	MS-203 -1	Darbhanga	Kusheshwar Sthan purwi	S. K. H. S. Kusheshwar Asthan	15 Months												Not started	
307	MS-203 -2	Darbhanga	Kusheshwar Sthan	G.P.H.S. Bhahar	15 Months												Not started	
308	MS-203 -3	Darbhanga	Biraul	Onkar H. S. Supaul Bazar	15 Months												Not started	
309	MS-24 -3	Gaya	Sherghati	P.T.T.C. Sherghati	15 Months												Land not given by H.M.	
310	MS-155 -1	Gaya	Tamnkuppa	Govt. Basic School, Makhdumpur	15 Months												Not Started	
311	MS-155 -2	Gaya	Guraru	B. S. H. S. Esmailpur	15 Months												Not Started	

SL. NO.	GROUP NO.	DISTRICT	BLOCK	NAME OF SCHOOLS	Duration (in Months)	Not Started	Physical Status										REMARKS	
							Layout	Foundation	Plinth	Ground Floor		First Floor		Second Floor		Finishing		Complete
										LL	RL	LL	RL	LL	RL			
312	MS-156 -3	Gaya	Barachhati	Govt. Basic School, Pataluka	15 Months												Not Started.	
313	MS-157 -1	Gaya	Emamganj	Govt. Basic School, Wara	15 Months												Not Started.	
314	MS-157 -2	Gaya	Dumariya	J. H. S. Dumariya	15 Months												Not Started.	
315	MS-158 -3	Gaya	Mohda	Govt. Basic School, Jatian	15 Months												Not Started. (Land given by H.M. Dated - 15.06.15)	
316	MS-175-2	Jamui	Jhajha	M. G. S. H. S, Jhajha	15 Months												Land not available. Dropped	
317	MS-37 -1	Katihar	Kotha	Govt. Basic School, Gorawari	15 Months												land litigation . Final bill submitted (Group No.: 37-1,37-2 &37-3)	
318	MS-37 -2	Katihar	Katihar	P.T.T.C Musapur	15 Months												land litigation	
319	MS-170-2	Katihar	Aajam Nagar	R.K. H. S, Azam Ngr	15 Months												Land problem. (villagers claiming the land as raiyati after layout)	
320	MS-172 -1	Katihar	Dandkhora	SadaNand H. S, Dumaria	15 Months												Retender	
321	MS-176-2	Khagaria	Manasi	Gandhi H. S, Mansi	15 Months												Land not available. Dropped	
322	MS-115 -1	Madhubani	Jhanjharpur	Kejriwal H. S, Jhanjharpur	15 Months												Land Dispute	
323	MS-115 -3	Madhubani	Madhepur	High School, Madhepur	15 Months												Land Dispute	
324	MS-139 -1	Nalanda	Silaw	Gandhi h.s.Silaw	15 Months												Not Started	
325	MS-139 -2	Nalanda	Rajgir	R.D.H.S. Rajgir	15 Months												Not Started	
326	MS-141-1	Nalanda	Nagar Nousa	H.S. Nagarnousa	15 Months												Land problem water logged 8'-0" deep land	

SL. NO.	GROUP NO.	DISTRICT	BLOCK	NAME OF SCHOOLS	Duration (in Months)	Not Started	Physical Status										REMARKS	
							Layout	Foundation	Plinth	Ground Floor		First Floor		Second Floor		Finishing		Complete
										LL	RL	LL	RL	LL	RL			
327	MS-177 -3	Nawada	Nardiganj	Govt. Basic School, Nadariganj	15 Months		D-LINKED VIDE LETTER NO. BMSP/9/मोडि-13/2010-949 Dtd. 12/10/2015										Land not available	
328	MS-178 -1	Nawada	Barisliganj	Govt. Basic School, Dariyapur	15 Months												Land not available	
329	MS-12 -1	Patna	Masaurhi	H. S. Masaurhi	15 Months												Not Started	
330	MS-12 -2	Patna	Punpun	H. S. Punpun	15 Months												Not Started	
331	MS-12 -3	Patna	Paliganj	H. S. Chandhosh	15 Months												Not Started	
332	MS-101 -1	Patna	Maner	M. Y. H. S. Gorakhatola	15 Months												Land not Available Site changed proposal goes to BMSP.	
333	MS-104 -1	Patna	Daniyawa	Rajkiyakrit H. S. Daniyawa	15 Months												Land not available	
334	MS-35 -1	Purnea	Dhamdaha	Govt. Basic School Purandaha	15 Months												Not Started, aggrement not done	
335	MS-35 -2	Purnea	Barhara kothi	Govt. Basic School Diwrawanar	15 Months												Not Started, aggrement not done	
336	MS-35 -3	Purnea	Banmankhi	Govt. Basic School Dheema	15 Months												Not Started, aggrement not done	
337	MS-15 -1	Rohtas	Sasaram	H. S.Takia	15 Months												Land Dispute	
338	MS-191 -1	Saran	Amnaur	Govt. Basic School, Mandroli	15 Months												Not started. Retender	
339	MS-191 -2	Saran	Parsa	H. S. Parsa	15 Months												Not started. Retender	
340	MS-191 -3	Saran	Madhaur	Govt. Basic School, Agahara	15 Months												Not started. Retender	
341	MS-192-1	Saran	Ekma	Govt. Basic School, Rasulpur	15 Months												Not started. EMD Refund	

SL. NO.	GROUP NO.	DISTRICT	BLOCK	NAME OF SCHOOLS	Duration (in Months)	Not Started	Physical Status												REMARKS
							Layout	Foundation	Plinth	Ground Floor		First Floor		Second Floor		Finishing	Complete		
										LL	RL	LL	RL	LL	RL				
342	MS-34-1	Sheohar	Tariyani	H. S. Taiyari	15 Months														Land not available
343	MS-120-3	Sitamarhi	Belsand	Govt. Basic School, Machi Bhandari	15 Months														Not Started. Tree on Land
344	MS-121 -3	Sitamarhi	Sursand	Saryu H. S. Sursand	15 Months														Land Dispute. Field
345	MS-122 -3	Sitamarhi	Parihar	S. G. H. S. Parihar	15 Months														Local dispute.
346	MS-109 -3	Vaishali	Bidupur	Govt. Basic School, Chechar	15 Months														Land Dispute. Old building on Land & Insufficient Land
347	MS-112 -2	Vaishali	Desari	S.G.B.B.A.S. H. S. Bhatauliya	15 Months														L P Mandir on land Old Building to be Dismantle
348	MS-185 -1	West Champaran	Bairiya	H. S. Bathna	15 Months														Not Started
349	MS-185 -2	West Champaran	Thakhara	G.M. H. S. Thakaraha	15 Months														Not Started
350	MS-185 -3	West Champaran	Bhithaha	H. S. Ajaynagar Rerha	15 Months														Not Started
351	MS-186 -1	West Champaran	Nautan	Janta H. S. Telua	15 Months														Land not available
352	MS-186 -2	West Champaran	Betiah	B.H.S.S, Bettiah	15 Months														Land not available
353	MS-188 -2	West Champaran	Lauriya	A.H. H. S. Bagahi	15 Months														Land not available
Total Number of MS (2009-10)				98		12													0
Total Number of MS (2010-11)				255		45	0	0	0	0	3	0	3	0	0	12	192		
TOTAL				353		57	0	0	0	0	4	0	7	0	0	13	272		