

**Bihar State Educational Infrastructure Development Corporation Limited, Patna  
Physical Status of Construction of Sanik School (Gopalganj)**

**Report Dated: 31/07/2018**

S.N.	Name of Sanik School's Buildings	Name of District	Name of Block	S. N.	Physical Status										Remarks		
					Date of Aggrement	Time of Completion	No t Sta rte	Lay out	Fo un dat ion	PL	Ground Floor		1st Floor			Fini shing	Co mp let e
											LL	RL	LL	RL			
1	ADMINISTRATION BUILDING (G+2)	GOPALGANJ	KUCHAIKOT	1	100 SBD OF 2012-13 (19.02.13)	24 Months											
2	ACADEMIC BLOCK (G+2)			1													
3	HOSTEL BUILDING (G+2)			1													
4	CADET MESS (G+1)			1													
5	ELECTRICAL CONTROL ROOM (G.F.)			1													
6	EXTERNAL BOUNDARY WALL			1													
7	SITE DEVELOPMENT			1													
8	GATE WAY			1													
<b>TOTAL NUMBER OF BUILDINGS</b>			<b>8</b>	<b>8</b>			<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>8</b>	<b>0</b>	