

BSEIDC , PATNA

Physical Progress report of MSDP Schemes

Name of Scheme-Additional Class Room (ACR)

Empower Committee- 86

Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Unit	Physical Report									Remarks	
							Lay-out	Foundation	PL	Ground floor		1st Floor		Finishing	Complete		Not Started
										LL	RL	LL	RL				
1	1	ACR	East Champaran	BANJARIYA	Sunderman High School (4)	4											Handed Over
2	2	ACR	Vaisali	चेहराकलॉ	AbabkarpurMadarsa (4)	4											
3	3	ACR	Vaisali	चेहराकलॉ	चेहराकलॉ मदरसा में चार अतिरिक्त वर्ग कक्ष का निर्माण कार्य। (4)	4											Handed Over
4	4	ACR	Sitamarhi	बाजपट्टी	श्री बाबूलाल लक्ष्मण चौधरी उच्च विद्यालय में दो अतिरिक्त वर्ग कक्ष का निर्माण कार्य। (2)	2											Handed Over
5	5	ACR	Sitamarhi	बाजपट्टी	प्रोजेक्ट बालिका उच्च विद्यालय, बहेड़ा में दो अतिरिक्त वर्ग कक्ष का निर्माण कार्य। (2)	2											Handed Over
6	6	ACR	Sitamarhi	बाजपट्टी	राजकीय मध्य विद्यालय, बेला शातीकुटिर में दो अतिरिक्त वर्ग कक्ष का निर्माण कार्य। (2)	2											Handed Over
7	7	ACR	Gopalganj	Thawe	Ramchandrapur High School, Thawe (6)	6											Handed Over
8	8	ACR	Bhagalpur	सन्हौला	मदरसा काशीमुल ऊलूम, बेलधिया में दो अतिरिक्त वर्ग कक्ष का निर्माण कार्य। ; (2)	2											Handed Over

Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Unit	Physical Report									Remarks	
							Lay-out	Foundation	PL	Ground floor		1st Floor		Finishing	Complete		Not Started
										LL	RL	LL	RL				
9	9	ACR	Bhagalpur	सन्हौला	मदरसा इसलाहू मुस्लिममिन, भोसखाप में दो अतिरिक्त वर्ग कक्ष का निर्माण कार्य। (2)	2											Handed Over
10	10	ACR	Bhagalpur	सन्हौला	मदरसा इसलामिया अनवारूल होदा, छोटी नाकी में दो अतिरिक्त वर्ग कक्ष का निर्माण कार्य। (2)	2											Handed Over
11	11	ACR	Bhagalpur	जगदीशपुर	मदरसा अनीसूल हुस्ना में दो अतिरिक्त वर्ग कक्ष का निर्माण कार्य। (2)	2											Handed Over
12	12	ACR	Bhagalpur	जगदीशपुर	मदरसा मकसूदूल ऊलूम में दो अतिरिक्त वर्ग कक्ष का निर्माण कार्य। (2)	2											Handed Over
13	13	ACR	Nalanda		Sahokhar High School (3)	3											Handed Over
14	14	ACR	Nalanda		Sarvodaya High School,Sohsara (1)	1									1		Letter issued for Old Building dismentling
15	15	ACR	Nalanda		Govt. Town High School At ManiramAkhara (3)	3											Hand over
16	16	ACR	Nalanda		Rajkiyakrit Kanya High School Sohara (1)	1											Hand over
TOTAL				16		42	0	0	0	0	0	0	0	0	15	1	

Name of Scheme-Additional Class Room (ACR)

Empower Committee- 97

17	1	ACR	Samastipur	ताजपुर	उच्च विद्यालय ताजपुर (6)	6											Rescined हेतु अनुशंसित
18	2	ACR	Samastipur	ताजपुर	प्राथमिक विद्यालय कसबाटोला (6)	6									1		Rescined हेतु अनुशंसित
19	3	ACR	Samastipur	ताजपुर	उत्क्रमित मध्य विद्यालय सरसौना (3)	3									1		Re-tender in process (NIT-65/19-20 dt 08.11.19)

Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Unit	Physical Report									Remarks		
							Lay-out	Foundation	PL	Ground floor		1st Floor		Finishing	Complete		Not Started	
										LL	RL	LL	RL					
20	4	ACR	Samastipur	ताजपुर	उत्क्रमित मध्य विद्यालय पूर्वी बालक(4)	4												Handed Over
21	5	ACR	Samastipur	ताजपुर	प्राथमिक विद्यालय भेराखेरा उर्दू तातेरटोल(4)	4										1	No bidder in Retender (NIT-47/18-19 dt-10.09.18. Again Re-tender in process (NIT-85/18-19 dt06.12.18) Re-tender in process (NIT-65/19-20 dt 08.11.19)	
22	6	ACR	Samastipur	ताजपुर	मध्य विद्यालय ताजपुर (4)	4												Handed Over
23	7	ACR	Siwan	सीवान सदर	जेड. ए. इस्लामिया महाविद्यालय(10)	10												Handed Over
24	8	ACR	Siwan	सीवान सदर	बी. एम. उच्च विद्यालय महादेवा(8)	8												Handed Over
25	9	ACR	Siwan	सीवान सदर	इस्लामिया उच्च विद्यालय सीवान 5	5										1		
26	10	ACR	Siwan	हसनपुरा	पब्लिक उच्च विद्यालय साहुली हसनपुरा(15)	15												Handed over
27	11	ACR	Siwan	हसनपुरा	गाँधी स्मारक उच्च विद्यालय (10)	10												Handed over
28	12	ACR	Siwan	हसनपुरा	बालिका उच्च विद्यालय हसनपुरा(5)	5												Handed over
29	13	ACR	Siwan	बरहरिया	जी. एम. उच्च विद्यालय बरहरिया(15)	15												Handed over
30	14	ACR	Siwan	बरहरिया	दीनदयालपुर उच्च विद्यालय(10)	10												Handed Over

Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Unit	Physical Report									Remarks	
							Lay-out	Foundation	PL	Ground floor		1st Floor		Finishing	Complete		Not Started
										LL	RL	LL	RL				
31	15	ACR	Siwan	हुसैनगंज	उत्क्रमित उर्दू मध्य विद्यालय जमालहट्टा(4)	4										1	No bidder in Retender (NIT-47/18-19 dt-10.09.18. Again Re-tender in process (NIT-85/18-19 dt06.12.18) Again Re-tender in process (NIT-65/19-20 dt 08.11.19)
32	16	ACR	Siwan	हुसैनगंज	उत्क्रमित उर्दू मध्य विद्यालय तेतरिया(5)	5										1	
TOTAL				16		114	0	1	0	0	0	0	0	0	9	6	

Name of Scheme-Additional Class Room (ACR)

Empower Committee- 107

33	1	ACR-201	Madhubani	Madhubani (Town)	Suri High School at Madhubani.(6)	6												
34	2	ACR-202	Madhubani	Bisfi	(i) High School at Parsauni (5)	5												
35	3		Madhubani		(ii) High School at Nahas Khangraitha(5)	5												
36	4		Madhubani		(iii) High School at Simiri (5)	5												
37	5		Madhubani		(iv) Upgraded School at Noorchak (12)	12												
38	6		Madhubani		(v) Middle School at AunsiBhabhangawa (18)	18												
39	7		Madhubani		(vi) Upgraded School at Bhairwa(11)	11												

Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Unit	Physical Report									Remarks	
							Lay-out	Foundation	PL	Ground floor		1st Floor		Finishing	Complete		Not Started
										LL	RL	LL	RL				
40	8		Madhubani		(vii) Upgraded School at Shivaul (12)	12											
41	9	ACR-203	Bhagalpur	Sanhaula	Bari Adarsh High School(8)	8											
42	10	ACR-204(A)	Supual	Basantpur	(i) Upgraded middle school, Balbhadrapur(4)	4											Retender in process (NIT-63/19-20 dt-06.11.19) LOA IN PROCESS (K)
43	11	ACR-204(B)	Supual		(ii) Middle school at Narpatpatti(6)	6											No bidder in Retender (NIT-53/18-19 dt-14.09.18) Again Retender in process (NIT-86/18-19 dt-13.12.18) Again Retender in process (NIT-63/19-20 dt-06.11.19) Again Retender in process (NIT-97/19-20 dt-28.01.2020)
44	12	ACR-204(C)	Supual		(iii) Upgraded middle school at Deenbandhi(6)	6											No bidder in Retender (NIT-53/18-19 dt-14.09.18) Again Retender in process (NIT-86/18-19 dt-13.12.18) Again Retender in process (NIT-63/19-20 dt-06.11.19) Again Retender in process (NIT-97/19-20 dt-28.01.2020)
45	13	ACR-204(D)	Supual		(iv) Urdu middle school at Kamalpur (4)	4											Retender in process (NIT-63/19-20 dt-06.11.19) LOA IN PROCESS (K)
46	14	ACR-204(E)	Supual		(v) Upgraded middle school at Parmanandpur (6)	6											No bidder in Retender (NIT-53/18-19 dt-14.09.18) Again Retender in process (NIT-

Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Unit	Physical Report									Remarks	
							Lay-out	Foundation	PL	Ground floor		1st Floor		Finishing	Complete		Not Started
										LL	RL	LL	RL				
47	15	ACR-204(F)	Supaul		(vi) Middle school at Parsa Urdu(6)	6										No bidder in Retender (NIT-53/18-19 dt-14.09.18 Again Retender in process (NIT-	
48	16	ACR-204(G)	Supaul		(vii) Middle school at Baria Kamal (2)	2											
49	17	ACR-204(H)	Supaul		(viii) Primary School at Kataiya(3)	3											
50	18	ACR-204(I)	Supaul		(ix)Upgarded middle school at Mohanpur (6)	6											No bidder in Retender (NIT-53/18-19 dt-14.09.18 Again Retender in process (NIT-
51	19	ACR-204(J)	Supaul		(x) Upgraded middle school at Shankarpur(6)	6											86/18-19 dt-13.12.18) Again Retender in process (NIT-63/19-20 dt-06.11.19)
52	20	ACR-205	Supaul		Supaul Town	(i) Upgraded middle school at Jhakrahi, New muslimTola(12)	12										Handed Over
53	21		Supaul	(ii) Hazari Higher Secondary School at Supaul (12)		12											Handed Over
54	22		Supaul	(iii) Babujan vishveshwar Balika High School at Supaul (6)		6											Handed Over
55	23		Supaul	(iv) Higher Secondary School at Supaul (12)		12											Handed Over

Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Unit	Physical Report									Remarks		
							Lay-out	Foundation	PL	Ground floor		1st Floor		Finishing	Complete		Not Started	
										LL	RL	LL	RL					
56	24	ACR-206	Sitamarhi	Parihar Block	Shri Gandhi High School (ACR with Stair room & Verandah) (1)	1											Handed Over	
57	25	ACR-207	East Champaran	Ramgarhwa	(i) Govt. High School at G.M. high school, Ramgarhwa (4)	4											Handed Over	
58	26		East Champaran		(ii) High school at Adhkaparia (4)	4												Handed Over
59	27		East Champaran		(iv) High School at SukhiSemra (6)	6												Handed Over
60	28		East Champaran		(v) R.D.P. girls high school at Ramgarhwa (6)	6												Handed Over
61	29	ACR-208	East Champaran	Dhaka	(i) Govt. High School at High School Dhaka (6)	6											Handed Over	
62	30		East Champaran		(ii) Sarjeet high school at Bhandar (6)	6												Handed Over
63	31	ACR-209	East Champaran	Banjararia	(i) Govt. High School at High School Semra (8)	8											Handed Over	
64	32		East Champaran		(ii) Dr. ZakirHussain high school at Mohmmadpur (4)	4												Handed Over
65	33	ACR-210	East Champaran	Narkatiaganj/ Chodadano	Govt. high school at Jeetpur Vishnupurwa (4)	4												
66	34	ACR-211	East Champaran	Adanpur	(i) Bansidhar high school (6)	6											Handed Over	
67	35		East Champaran		(ii) Project girls high school (4)	4												Handed Over
TOTAL				35		232	0	0	0	0	0	0	0	4	20	11		

Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Unit	Physical Report									Remarks	
							Lay-out	Foundation	PL	Ground floor		1st Floor		Finishing	Complete		Not Started
										LL	RL	LL	RL				
Name of Scheme-Additional Class Room (ACR)							Empower Committee- 110										
68	1	ACR-242	सीतामढ़ी		एल0 एम0 उच्च विद्यालय पुपरी	2											Tender Invited (NIT-68/19-20 dt-11.11.19.)
69	2	ACR-243	सीतामढ़ी		बालिका उच्च विद्यालय पुपरी	1											Tender Invited (NIT-74/19-20 dt-20.11.19.)
TOTAL				2		3	0	0	0	0	0	0	0	0	0	2	
Name of Scheme-Additional Class Room (ACR)							Empower Committee- 116										
70	1	ACR-212	पटना	फुलवारी नगर पंचायत	उच्च विद्यालय फुलवारी शरीफ 4 अतिरिक्त वर्ग कक्ष, 2 प्रयोगशाला एवं 1 कॉमन रूम	7											
71	2	ACR-213	नवादा	नवादा(एम)	कन्हार्ल लाल साहू उच्च विद्यालय एक कमरा पुस्तकालय सहित	2											Handed Over
72	3	ACR-214	पूर्णियाँ	के नगर	प्रोजेक्ट कन्या उ0 मा0 वि0 गोकुलपुर	4											LOA IN PROCESS (K)
73	4		पूर्णियाँ	के नगर	बैद्यनाथ उ0 वि0 जगनी चम्पानगर	4											
74	5		पूर्णियाँ	के नगर	सिया मोहन उ0 वि0 सहरा	4											
75	6		पूर्णियाँ	पूर्णियाँ पूर्व	राजा पृथ्वी चंद उ0 वि0 पूर्णियाँ	4											
76	7		पूर्णियाँ	पूर्णियाँ पूर्व	पार्वती मंडल उ0 वि0 हरदा, पूर्णियाँ	4											
77	8		पूर्णियाँ	पूर्णियाँ पूर्व	जिला स्कूल पूर्णियाँ	4											

Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Unit	Physical Report									Remarks	
							Lay-out	Foundation	PL	Ground floor		1st Floor		Finishing	Complete		Not Started
										LL	RL	LL	RL				
78	9	ACR-215	पूर्णियाँ	पूर्णियाँ पूर्व	अनचित साह उ० वि० बेलौरी	4										LOA IN PROCESS (K)	
79	10		पूर्णियाँ	पूर्णियाँ पूर्व	जवाहर लाल नेहरू स्मारक उ० वि० पूर्णियाँ	4											
80	11		पूर्णियाँ	पूर्णियाँ पूर्व	के० जी० पी० उ० वि० भोगा भटगामा	4											
81	12		पूर्णियाँ	पूर्णियाँ पूर्व	बी० बी० एम० उ० वि० पूर्णियाँ	4											
82	13		पूर्णियाँ	पूर्णियाँ पूर्व	उ० वि० चाँदी रजीगंज	4											
83	14	ACR-216(A)	पूर्णियाँ	कसबा	कालानन्द उ० वि० कसबा	4											
84	15	ACR-216(B)	पूर्णियाँ	कसबा	के०डी० कन्या उ० वि० कसबा	4											
85	16	ACR-216(C)	पूर्णियाँ	डगरुआ	कनक लाल उ० वि० सौरा	4										No bidder in Tetender NIT - 50 dt-14.09.18. Again Re-tender in process (NIT-83/18-19 DT-06.12.18) Again Re-tender in process (NIT-64/19-20 DT-07.11.19) Again Re-tender in process (NIT-97/19-20 DT-28.01.2020)	
86	17	ACR-216(D)	पूर्णियाँ	डगरुआ	उ०वि० कन्हरिया	4											
87	18	ACR-216(E)	पूर्णियाँ	डगरुआ	अबुल कलाम उ० वि० इचालो	4											
88	19	ACR-217(A)	पूर्णियाँ	बायसी	प्रोजेक्ट कन्या उ० वि० बायसी	4										Re-tender (NIT-64/19-20 DT-07.11.19) LOA IN PROCESS (K)	

Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Unit	Physical Report									Remarks	
							Lay-out	Foundation	PL	Ground floor		1st Floor		Finishing	Complete		Not Started
										LL	RL	LL	RL				
89	20	ACR-217(B)	पूर्णियाँ	बायसी	उ०वि० बायसी	4											No bidder in Tetender NIT - 50 dt-14.09.18. Again Re-tender in process (NIT-83/18-19 DT-06.12.18) Again Re-tender in process (NIT-64/19-20 DT-07.11.19) Again Re-tender in process (NIT-97/19-20 DT-28.01.2020
90	21	ACR-217(C)	पूर्णियाँ	अमौर	जनता उ० वि० विष्णुपुर	4											Re-tender (NIT-64/19-20 DT-07.11.19) LOA IN PROCESS (K)
91	22	ACR-217(D)	पूर्णियाँ	बैसा	तारकनाथ उ० वि० पियाजी बैसा	4											No bidder in Tetender NIT - 50 dt-14.09.18. Again Re-tender in process (NIT-83/18-19 DT-06.12.18) Again Re-tender in process (NIT-64/19-20 DT-07.11.19) Again Re-tender in process (NIT-97/19-20 DT-28.01.2020
92	23	ACR-217(E)	पूर्णियाँ	बैसा	उ०वि० रौटा, बैसा	4											Re-tender (NIT-64/19-20 DT-07.11.19) LOA IN PROCESS (K)
93	24	ACR-217(F)	पूर्णियाँ	बैसा	उ०वि० कंजिया	4											No bidder in Tetender NIT - 50 dt-14.09.18. Again Re-tender in process (NIT-83/18-19 DT-06.12.18) Again Re-tender in process (NIT-64/19-20 DT-07.11.19) Again Re-tender in process (NIT-97/19-20 DT-28.01.2020
94	25	ACR-218	दरभंगा	जाले	+2 उच्च विद्यालय जाले (शौचालय सहित)	6											

Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Unit	Physical Report									Remarks		
							Lay-out	Foundation	PL	Ground floor		1st Floor		Finishing	Complete		Not Started	
										LL	RL	LL	RL					
95	26	ACR-219	दरभंगा	हयाघाट	+2 उच्च विद्यालय आनन्दपुर बालक (शौचालय सहित)	6												
96	27	ACR-220	दरभंगा	मनीगाछी	+2 मिथिला हाई स्कूल, बलोर (शौचालय सहित)	6												
97	28	ACR-221	रोहतास	ससाराम(एम)	रमा जैन बा0उ0मा0 (+2) (10 अतिरिक्त वर्गकक्ष, दो सीटवाला 6 शौचालय एवं 1 गर्ल्स कॉमन रूम सह मल्टी परपस हॉल)	17												
98	29	ACR-222	अररिया	अररिया	उत्क्रमित माध्यमिक विद्यालय महिषाकोल, अररिया (8 अतिरिक्त वर्ग कक्ष एवं गर्ल्स कॉमन रूम शौचालय सहित)	9												No bidder in Tender NIT - 58 dt-19.09.18. Again Re-tender in process (NIT-87/18-19 DT-13.12.18) Again Re-tender in process (NIT-55/19-20 DT-28.10.19)
99	30	ACR-223	अररिया	अररिया	उत्क्रमित माध्यमिक विद्यालय पैकटोला (गर्ल्स कॉमन रूम शौचालय सहित)	1												No bidder in Tender NIT - 59 dt-19.09.18. Again Re-tender in process (NIT-90/18-19 DT-13.12.18)
100	31	ACR-224	अररिया	अररिया	उत्क्रमित माध्यमिक विद्यालय गैयारी (गर्ल्स कॉमन रूम शौचालय सहित)	1												No bidder in Tender NIT - 59 dt-19.09.18. Again Re-tender in process (NIT-90/18-19 DT-13.12.18)
101	32	ACR-225	अररिया	अररिया	उत्क्रमित माध्यमिक विद्यालय अररिया बस्ती (गर्ल्स कॉमन रूम शौचालय सहित)	1												No bidder in Tender NIT - 59 dt-19.09.18. Again Re-tender in process (NIT-90/18-19 DT-13.12.18)
102	33	ACR-226	अररिया	अररिया	उत्क्रमित माध्यमिक विद्यालय बलवात (गर्ल्स कॉमन रूम शौचालय सहित)	1												No bidder in Tender NIT - 59 dt-19.09.18. Again Re-tender in process (NIT-90/18-19 DT-13.12.18)
103	34	ACR-227	अररिया	अररिया	उच्च विद्यालय पटेगना प्लासी (गर्ल्स कॉमन रूम शौचालय सहित)	1												No bidder in Tender NIT - 59 dt-19.09.18. Again Re-tender in process (NIT-90/18-19 DT-13.12.18)

Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Unit	Physical Report									Remarks		
							Lay-out	Foundation	PL	Ground floor		1st Floor		Finishing	Complete		Not Started	
										LL	RL	LL	RL					
104	35	ACR-228	रोहतास	ससाराम(एम)	उच्च माध्यमिक (+2) विद्यालय, रामेश्वरगंज (13 अतिरिक्त वर्गकक्ष एवं 1 गर्ल्स कॉमन रूम सह मल्टी परपस हॉल)	14												
105	36	ACR-229	रोहतास	ससाराम(एम)	शेरशाह सूरी उच्च माध्यमिक विद्यालय (8 अतिरिक्त वर्गकक्ष एवं 1 गर्ल्स कॉमन रूम सह मल्टी परपस हॉल)	9												No bidder in Tender NIT - 58 dt-19.09.18. Again Re-tender in process (NIT-89/18-19 DT-13.12.18) Again Re-tender in process (NIT-55/19-20 DT-28.10.19)
106	37	ACR-230(A)	सिवान	बड़हरिया	भुवनेश्वर फतेह आलम उच्च विद्यालय बाबुहाता पड़वा	10												
107	38	ACR-230(B)	सिवान	बड़हरिया	शीतल प्रसाद उच्च विद्यालय भीमपुर	10												
108	39	ACR-230(C)	सिवान	बड़हरिया	श्री रघुनाथ प्रसाद सिंह उच्च विद्यालय महावीरगंज	5												Re-tender (NIT-63/19-20 DT-06.11.19) LOA IN PROCESS (K)
109	40	ACR-231	सिवान	बड़हरिया	श्री कृष्ण उच्च विद्यालय कैलागढ़	13												
110	41	ACR-232	सिवान	हसनपुरा	चन्द्रवदन उच्च विद्यालय उसरी धनौती	5												No bidder in Tender NIT - 58 dt-19.09.18. Again Re-tender in process (NIT-89/18-19 DT-13.12.18) Again Re-tender in process (NIT-55/19-20 DT-28.10.19)

Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Unit	Physical Report								Remarks		
							Lay-out	Foundation	PL	Ground floor		1st Floor		Finishing		Complete	Not Started
										LL	RL	LL	RL				
111	42	ACR-233(A)	सिवान	हुसेनगंज	गया दास कबीर उच्च विद्यालय रसीदचक मठिया	10										No bidder in Tender NIT - 57 dt-19.09.18. Again Re-tender in process (NIT-86/18-19 DT-13.12.18) Again Re-tender in process (NIT-63/19-20 DT-06.11.19) Again Re-tender in process (NIT-97/19-20 DT-28.01.2020)	
112	43	ACR-233(B)	सिवान	सिवान सदर	वी0 एम0 उच्च विद्यालय, सिवान	4											
113	44	ACR-233(C)	सिवान	सिवान सदर	आर्य कन्या उच्च विद्यालय, सिवान	3											
114	45	ACR-233(D)	सिवान	सिवान सदर	श्रीमति राजवंशी देवी उच्च विद्यालय, सिवान	3										No bidder in Tender NIT - 57 dt-19.09.18. Again Re-tender in process (NIT-86/18-19 DT-13.12.18) Again Re-tender in process (NIT-65/19-20 DT-08.11.19)	
115	46	ACR-233(E)	सिवान	सिवान सदर	डी0 ए0 वी0 उच्च विद्यालय, सिवान	3										Re-tender (NIT-65/19-20 DT-08.11.19) LOA IN PROCESS (K)	
TOTAL				46		235	0	0	0	0	0	1	0	1	1	43	

Name of Scheme-Additional Class Room (ACR)

Empower Committee- 129

116	1	ACR-234	मधुबनी	रहिका	नागेन्द्र झा बालिका उच्च विद्यालय बसौली	3										
117	2	ACR-235	मधुबनी	मधुबनी (एम)	शिवगंगा बालिका विद्यालय मधुबनी	6										LOA ISSUED

Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Unit	Physical Report									Remarks	
							Lay-out	Foundation	PL	Ground floor		1st Floor		Finishing	Complete		Not Started
										LL	RL	LL	RL				
118	3	ACR-236	अररिया	पलासी	नसीम ईण्टर कॉलेज डेहटी	8										No bidder in Tender NIT - 58 dt-19.09.18. Again Re-tender in process (NIT-87/18-19 DT-13.12.18) Again Re-tender in process (NIT-55/19-20 DT-28.10.19)	
119	4	ACR-237	अररिया	जोकीहाट	किसान डिग्री कॉलेज सिसौना, जोकीहाट	8										No bidder in Tender NIT - 58 dt-19.09.18. Again Re-tender in process (NIT-87/18-19 DT-13.12.18) Again Re-tender in process (NIT-55/19-20 DT-28.10.19)	
120	5	ACR-238	रोहतास	ससाराम (एम)	उ०म०(+२) विद्यालय रामेश्वरगंज	2											
121	6	ACR-239	रोहतास	ससाराम (एम)	रमा जैन बा०उ०वि०(+२)	2											
122	7	ACR-240	पश्चिमी चम्पारण	सिकटा	उच्चतर माध्यमिक विद्यालय बरगनिया	2											
123	8	ACR-241	पश्चिमी चम्पारण	सिकटा	उच्चतर माध्यमिक विद्यालय पुरनिया	2										Hand Over	
124	9	ACR-245	भागलपुर	भागलपुर (एम०)	इंटर लेवल उर्दू गर्ल्स हाई स्कूल, भागलपुर (अतिरिक्त वर्ग कक्ष, शौचालय एवं पेयजल सहित)	4										Tender Invited (NIT-68/19-20 dt-11.11.19.)	
125	10	ACR-246	भागलपुर	भागलपुर (एम०)	एस० एस० बालिका उच्च विद्यालय, नाथनगर, वार्ड न०-२० (अतिरिक्त वर्ग कक्ष, शौचालय एवं पेयजल सहित)	8										Tender Invited (NIT-68/19-20 dt-11.11.19.)	
126	11	ACR-247	भागलपुर	सन्हौला	इंटर स्तरीय राष्ट्रीय उच्च विद्यालय, सनोखर हाट	4										Tender Invited (NIT-68/19-20 dt-11.11.19.)	
127	12	ACR-248	कटिहार	आजमनगर	माध्यमिक विद्यालय बरहट (दो कमरे शौचालय सहित)	2										Tender Invited (NIT-74/19-20 dt-20.11.19.)	

Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Unit	Physical Report									Remarks	
							Lay-out	Foundation	PL	Ground floor		1st Floor		Finishing	Complete		Not Started
										LL	RL	LL	RL				
TOTAL				12		51	0	0	0	0	0	0	0	2	2	8	

Name of Scheme-Additional Class Room (ACR)

Empower Committee- 135

128	1	ACR-249	नालन्दा	बिहार शरीफ (एम)	नालन्दा महिला कॉलेज, बिहार शरीफ में प्रथम तल पर 07 और द्वितीय तल पर 07 अतिरिक्त वर्ग कक्ष का निर्माण	14											Tender Invited (NIT-68/19-20 dt-11.11.19.)
129	2	ACR-250	नालन्दा	बिहार शरीफ (एम)	जवाहर कन्या उच्च विद्यालय, झिंगनगर, बिहार शरीफ में अतिरिक्त वर्ग कक्ष का निर्माण	6											Tender Invited (NIT-68/19-20 dt-11.11.19.)
130	3	ACR-251	पूर्वी चंपारण	छौड़ादानो	जीतपुर उच्च विद्यालय में 06 अतिरिक्त वर्ग कक्ष का निर्माण	6											Tender Invited (NIT-68/19-20 dt-11.11.19.)
131	4	ACR-252	दरभंगा	दरभंगा सदर	(+2) जनता उच्च विद्यालय जिवछघाट में 08 अतिरिक्त वर्ग कक्ष शौचालय सहित का निर्माण	8											Tender Invited (NIT-68/19-20 dt-11.11.19.)
132	5	ACR-253	दरभंगा	दरभंगा सदर	(+2) मुकुन्दी चौधरी उच्च विद्यालय कैदराबाद में 08 अतिरिक्त वर्ग कक्ष शौचालय सहित का निर्माण	8											Tender Invited (NIT-68/19-20 dt-11.11.19.)
133	6	ACR-254	दरभंगा	केवटी	रामजुलुम उच्च विद्यालय, केवटी, में 08 अतिरिक्त वर्ग कक्ष शौचालय सहित का निर्माण	8											Tender Invited (NIT-68/19-20 dt-11.11.19.)
134	7	ACR-255	दरभंगा	केवटी	(+2) उच्च विद्यालय पिन्दारूच, में 08 अतिरिक्त वर्ग कक्ष शौचालय सहित का निर्माण	8											Tender Invited (NIT-68/19-20 dt-11.11.19.)
135	8	ACR-256	दरभंगा	केवटी	(+2) उच्च विद्यालय केवटी बनवारी में 08 अतिरिक्त वर्ग कक्ष शौचालय सहित का निर्माण	8											Tender Invited (NIT-68/19-20 dt-11.11.19.)
136	9	ACR-257	दरभंगा	केवटी	उत्कर्मित उच्च विद्यालय खिरमा पथरा में 08 अतिरिक्त वर्ग कक्ष शौचालय सहित का निर्माण	8											Tender Invited (NIT-68/19-20 dt-11.11.19.)

Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Unit	Physical Report									Remarks		
							Lay-out	Foundation	PL	Ground floor		1st Floor		Finishing	Complete		Not Started	
										LL	RL	LL	RL					
137	10	ACR-258	दरभंगा	जाले	(+2) उत्कर्मित उच्च विद्यालय, कमतौल में 08 अतिरिक्त वर्ग कक्ष शौचालय सहित का निर्माण	8												Tender Invited (NIT-68/19-20 dt-11.11.19.)
TOTAL				10	Sub Total	82	0	0	0	0	0	0	0	0	0	10		

Name of Scheme-Additional Class Room (ACR)

Empower Committee- 14/2019-20

138	1	ACR-259	Kishangan	Kishangan	Construction of 4 ACR with Solar high mast light in Kasturba Gandhi Girls School, Teusa, Kishanganj	4												DPR Preparation in process
139	2	ACR-260	Kishangan	Thakurganj	Construction of 3 ACR at Tulsiya inter College	3												DPR Preparation in process
140	3	ACR-261	Kishangan	Thakurganj	Construction of 3 ACR at M.H Azad degree College	3												DPR Preparation in process
141	4	ACR-262	Kishangan	Thakurganj	Construction of 2 ACR at Higher secondary school, Begarijhar	2												DPR Preparation in process
142	5	ACR-263	Kishangan	Thakurganj	Construction of 2 ACR at Higher secondary school, Chegmari	2												DPR Preparation in process
143	6	ACR-264	Kishangan	Thakurganj	Construction of 2 ACR at Higher secondary school, Harobhethi	2												DPR Preparation in process
144	7	ACR-265	Kishangan	Thakurganj	Construction of 2 ACR at Higher secondary school, Nejhagach	2												DPR Preparation in process
145	8	ACR-266	Kishangan	Thakurganj	Construction of 2 ACR at Higher secondary school, Lodha	2												DPR Preparation in process
146	9	ACR-267	Kishangan	Thakurganj	Construction of 2 ACR at Higher secondary school, Pektolla	2												DPR Preparation in process
147	10	ACR-268	Kishangan	Thakurganj	Construction of 2 ACR at Higher secondary school, Kharudhe	2												DPR Preparation in process
148	11	ACR-269	Kishangan	Thakurganj	Construction of 2 ACR at Higher secondary school, Baderjhulla	2												DPR Preparation in process
149	12	ACR-270	Kishangan	Thakurganj	Construction of 2 ACR at Higher secondary school, Khadibasti	2												DPR Preparation in process

Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Unit	Physical Report									Remarks	
							Lay-out	Foundation	PL	Ground floor		1st Floor		Finishing	Complete		Not Started
										LL	RL	LL	RL				
150	13	ACR-271	Kishangan	Thakurganj	Construction of 2 ACR at Higher secondary school, Koabhati Nejhagachh	2											DPR Preparation in process
151	14	ACR-272	Kishangan	Bahadurganj	Construction of 4 ACR at Higher school, Bhati Chandvar	4											DPR Preparation in process
152	15	ACR-273	Kishangan	Kochadhamin	Construction of 3 ACR at High school, Badihjaan	3											DPR Preparation in process
153	16	ACR-274	Kishangan	Kochadhamin	Construction of 5 ACR at Kisaan Intgresen Inter College Sundarbari Sontha	5											DPR Preparation in process
154	17	ACR-275	Kishangan	Kochadhamin	Construction of 3 ACR at Higher middle school, Vishanpur	3											DPR Preparation in process
155	18	ACR-276	Kishangan	Kochadhamin	Construction of 3 ACR at Higher school, Kuaari Keri	3											DPR Preparation in process
156	19	ACR-277	Purnia	Baisi	Construction of 4 ACR at Project girls High school,	4											DPR Preparation in process
157	20	ACR-278	Purnia	Baisi	Construction of 4 ACR at Excited higher school	4											DPR Preparation in process
158	21	ACR-279	Purnia	Baisi	Construction of 2 ACR at Higher school, Berya	2											DPR Preparation in process
159	22	ACR-280	West Champaran	Betiah N.P	Construction of 4 ACR at Kedar Pandey girls High school	4											DPR Preparation in process
160	23	ACR-281	West Champaran	Mainatand	Construction of 2 ACR at Higher middle school, Bharbhva Laxmipur Panchayat	2											DPR Preparation in process
161	24	ACR-282	East Champaran	Banjaria	Construction of 6 ACR at High school, Samera	6											DPR Preparation in process
162	25	ACR-283	East Champaran	Ramgarhwa	Construction of 6 ACR at Tirvah National high school, Adhakapariya	6											DPR Preparation in process
163	26	ACR-284	East Champaran	Dhaka	Construction of 6 ACR With Computer Lab and Libarary at Maulana azad Urdu Minority +2 school	6											DPR Preparation in process
TOTAL				26		82	0	0	0	0	0	0	0	0	0	26	
Total No. of ACR Schools				163		841	0	1	0	0	0	1	0	7	47	107	