

BIHAR STATE EDUCATIONAL INFRASTRUCTURE DEVELOPMENT CORPORATION LIMITED, PATNA
PHYSICAL STATUS OF CONSTRUCTION OF SHIKSHA BHAWAN (2013-14)

Report Dated : 31-07-2022

S.No.	NAME OF DISTRICT	NAME OF BUILDING	Completion Time	Physical Status												Remarks
				Not Start	Lay out	Fou nda tion	PL	Ground floor		1st floor		2nd Floor		Fini shin g	Com plet e	
								LL	RL	LL	RL	LL	RL			
1	Darbhanga	Shiksha Bhawan Darbhanga	12 Months													Handover
2	Gaya	Shiksha Bhawan Gaya	12 Months													Inaugurated 16.7.2016. Handover
3	Jehanabad	Shiksha Bhawan Jehanabad	12 Months													Handover
4	Patna	Shiksha Bhawan Patna	12 Months													Inaugurated 16.7.2017. Handover
5	Saharsa	Shiksha Bhawan Saharsa	12 Months													Handover
6	Samastipur	Shiksha Bhawan Samastipur	12 Months													Handover
7	Kaimur	Shiksha Bhawan , Bhabhua (Kaimur)	12 Months													Handover
8	Vaishali	Shiksha Bhawan Vaishali	12 Months													
9	Bhojpur	Shiksha Bhawan , Arah	12 Months													
10	West Champaran	Shiksha Bhawan Betiah	15 Months													

S.No.	NAME OF DISTRICT	NAME OF BUILDING	Completion Time	Physical Status												Remarks
				Not Start	Lay out	Fou nda tion	PL	Ground floor		1st floor		2nd Floor		Fini shin g	Com plet e	
								LL	RL	LL	RL	LL	RL			
11	Bhagalpur	Shiksha Bhawan Bhagalpur	15 Months													LOA issued vide letter no. 9463 date 31-12-2021
12	Muzaffarpur	Shiksha Bhawan Muzaffarpur	15 Months													LOA issued vide letter no. 9440 date 31-12-2021. Notice issued to Contractor for agreement- BSEIDC/EE/TIRHUT EAST/2022-230; Date- 29.04.2022
13	Gopalganj	Shiksha Bhawan Gopalganj	15 Months													LOA issued vide letter no. 9215 date 23-12-2021
Total No. of Shiksha Bhawan		13		3	0	0	0	0	0	0	0	0	0	2	8	