

**Bihar State Educational Infrastructure Development Corporation Limited , Patna**  
**Physical Status of construction of schools building KGBV-93**

| SL. NO. | Group No. | Name of District | Name of Block             | School Name                 | Name of Agency               | LOA No        | LOA Date   | Work Order No. & Date | Agreement No. & Date            | Physical Status | Physical Description1   | Remarks |
|---------|-----------|------------------|---------------------------|-----------------------------|------------------------------|---------------|------------|-----------------------|---------------------------------|-----------------|-------------------------|---------|
| 1       | GH-318-1  | ARARIA           | Araria                    | L. S. H. S. Palasi, Pategna | ANIL KUMAR (9523747413)      | 1796/04.03.22 | 04-03-2022 |                       | 93 SBD of 2022-23 ( 20.05.22)   | In-Progress     | Ground Floor Roof Level |         |
| 2       | GH-318-2  | ARARIA           | Bhargama                  | K.G.B.V. Campus ,Bhargama   | ANIL KUMAR (9523747413)      | 1796/04.03.22 | 04-03-2022 |                       | 93 SBD of 2022-23 ( 20.05.22)   | In-Progress     | Foundation              |         |
| 3       | GH-318-5  | ARARIA           | Raniganj                  | M. S. Raniganj Campus       | ANIL KUMAR (9523747413)      | 1796/04.03.22 | 04-03-2022 |                       | 93 SBD of 2022-23 ( 20.05.22)   | In-Progress     | Plinth level            |         |
| 4       | GH-319-1  | ARWAL            | Kaler                     | H. S. Validad               | DHANANJAY KUMAR (9523747413) | 9213/23.12.21 | 23-12-2021 |                       | 62 SBD of 2022-23 (06.05.2022)  | In-Progress     | Second Floor Roof Level |         |
| 5       | GH-319-2  | ARWAL            | Sonbhadra Banshi Suryapur | H. S. Banshi Kalyanpur      | DHANANJAY KUMAR (9523747413) | 9213/23.12.21 | 23-12-2021 |                       | 62 SBD of 2022-23 (06.05.2022)  | In-Progress     | Ground Floor Roof Level |         |
| 6       | GH-301-1  | AURANGABAD       | Aurangabad                | MS Jamhor                   | Rajnish Kumar Singh          | 1794/04.03.22 | 04-03-2022 |                       | 142 SBD of 2022-23 (19.07.2022) | In-Progress     | Second Floor Roof Level |         |
| 7       | GH-301-2  | AURANGABAD       | Barun                     | KGBV Campus, Barun          | Rajnish Kumar Singh          | 1794/04.03.22 | 04-03-2022 |                       | 142 SBD of 2022-23 (19.07.2022) | In-Progress     | Second Floor Roof Level |         |
| 8       | GH-301-4  | AURANGABAD       | Obra                      | MS Bharub                   | Rajnish Kumar Singh          | 1794/04.03.22 | 04-03-2022 |                       | 142 SBD of 2022-23 (19.07.2022) | In-Progress     | Second Floor Roof Level |         |

| SL. NO. | Group No. | Name of District | Name of Block | School Name                         | Name of Agency                                                                                | LOA No               | LOA Date   | Work Order No. & Date | Agreement No. & Date                | Physical Status | Physical Description <sup>1</sup> | Remarks |
|---------|-----------|------------------|---------------|-------------------------------------|-----------------------------------------------------------------------------------------------|----------------------|------------|-----------------------|-------------------------------------|-----------------|-----------------------------------|---------|
| 9       | GH-302-1  | BANKA            | Belhar        | High School,Rajpur Belhar           | M/s Rungta Enterprises                                                                        | 743/<br>24.01.22     | 24-01-2022 |                       | 432 SBD of 2021-22 (22.02.2022)     | In-Progress     | Finishing                         |         |
| 10      | GH-302-2  | BANKA            | Shambhuganj   | Block Office Campus Shambhuganj     | M/s Rungta Enterprises                                                                        | 743/<br>24.01.22     | 24-01-2022 |                       | 432 SBD of 2021-22 (22.02.2022)     | In-Progress     | First Floor Roof Level            |         |
| 11      | GH-302-3  | BANKA            | Phullidumar   | KGBV Campus, Phullidumar            | M/s Rungta Enterprises                                                                        | 743/<br>24.01.22     | 24-01-2022 |                       | 432 SBD of 2021-22 (22.02.2022)     | In-Progress     | First Floor Roof Level            |         |
| 12      | GH-302-4  | BANKA            | Amarpur       | MS Bharko                           | M/s Rungta Enterprises                                                                        | 743/<br>24.01.22     | 24-01-2022 |                       | 432 SBD of 2021-22 (22.02.2022)     | In-Progress     | Finishing                         |         |
| 13      | GH-303-1  | BANKA            | Chandan       | Proj. Girl's H. S. Chandan          | Lal Rupak Kumar Singh                                                                         | 740/<br>24.01.22     | 24-01-2022 |                       | 07 SBD of 2021-22 /04.04.222        | In-Progress     | Finishing                         |         |
| 14      | GH-303-2  | BANKA            | Katoria       | MS Katoria Campus                   | Lal Rupak Kumar Singh                                                                         | 740/<br>24.01.22     | 24-01-2022 |                       | 07 SBD of 2021-22 /04.04.222        | In-Progress     | First Floor Roof Level            |         |
| 15      | GH-303-4  | BANKA            | Barahat       | KGBV , Block Office Campus, Barahat | Lal Rupak Kumar Singh                                                                         | 740/<br>24.01.22     | 24-01-2022 |                       | 07 SBD of 2021-22 /04.04.222        | In-Progress     | First Floor Roof Level            |         |
| 16      | GH-304-3  | GAYA             | Wazirganj     | (+)2 Kedarnath High School Tarwan   | SARAOJ NARAYAN PRASAD SINGH NALANDA, MOB. 9431686479 EMAIL- sarojnarayanprasadsingh@gmail.com | 3019 date 21-04-2022 | 21-04-2022 |                       | 59 SBD of 2022-23 / Date 06.05.2022 | In-Progress     | Second Floor Roof Level           |         |

| SL. NO. | Group No. | Name of District | Name of Block | School Name                   | Name of Agency                                                                                                           | LOA No               | LOA Date   | Work Order No. & Date | Agreement No. & Date                | Physical Status | Physical Description1     | Remarks |
|---------|-----------|------------------|---------------|-------------------------------|--------------------------------------------------------------------------------------------------------------------------|----------------------|------------|-----------------------|-------------------------------------|-----------------|---------------------------|---------|
| 17      | GH-304-4  | GAYA             | Tankuppa      | Middle School Tankuppa,Campus | SARAOJ NARAYAN PRASAD SINGH NALANDA, MOB. 9431686479 EMAIL- sarojnarayanprasadsingh@gmail.com                            | 3019 date 21-04-2022 | 21-04-2022 |                       | 59 SBD of 2022-23 / Date 06.05.2022 | In-Progress     | Second Floor Roof Level   |         |
| 18      | GH-305-1  | GAYA             | Tikari        | Middle School Makhpa          | SARAOJ NARAYAN PRASAD SINGH , NALANDA, MOB.9431686479 EMAIL- sarojnarayanprasadsingh@gmail.com                           | 3018 date 21-04-2022 | 21-04-2022 |                       | 6 SBD of 2022-23 / Date 06.05.2022  | In-Progress     | Second Floor Roof Level   |         |
| 19      | GH-305-2  | GAYA             | Belaganj      | MS Rauna                      | SARAOJ NARAYAN PRASAD SINGH , NALANDA, MOB.9431686479 EMAIL- sarojnarayanprasadsingh@gmail.com                           | 3018 date 21-04-2022 | 21-04-2022 |                       | 6 SBD of 2022-23 / Date 06.05.2022  | In-Progress     | Second Floor Lintel Level |         |
| 20      | GH-305-4  | GAYA             | Gaya Nagar    | KGBV Campus, Gaya Nagar       | SARAOJ NARAYAN PRASAD SINGH , NALANDA, MOB.9431686479 EMAIL- sarojnarayanprasadsingh@gmail.com                           | 3018 date 21-04-2022 | 21-04-2022 |                       | 6 SBD of 2022-23 / Date 06.05.2022  | In-Progress     | Second Floor Roof Level   |         |
| 21      | GH-306-1  | GAYA             | Bodhgaya      | MS Basarhi                    | GOKUL VASUDEV CONSTRUCTION PRIVATE LIMITED, JEHANABAD, Mob. 9430045240 , Email- Gokulvasudevconstructionpvtltd@gmail.com | 3007 date 20-04-2022 | 20-04-2022 |                       | 127 SBD of 2022-23 (14.07.2022)     | In-Progress     | Second Floor Roof Level   |         |
| 22      | GH-306-2  | GAYA             | Dobhi         | KGBV Campus, Dobhi            | GOKUL VASUDEV CONSTRUCTION PRIVATE LIMITED, JEHANABAD, Mob. 9430045240 , Email- Gokulvasudevconstructionpvtltd@gmail.com | 3007 date 20-04-2022 | 20-04-2022 |                       | 127 SBD of 2022-23 (14.07.2022)     | In-Progress     | Second Floor Roof Level   |         |

| SL. NO. | Group No. | Name of District | Name of Block       | School Name                                | Name of Agency                                                                                                           | LOA No               | LOA Date   | Work Order No. & Date | Agreement No. & Date                     | Physical Status | Physical Description1     | Remarks                                                                                                           |
|---------|-----------|------------------|---------------------|--------------------------------------------|--------------------------------------------------------------------------------------------------------------------------|----------------------|------------|-----------------------|------------------------------------------|-----------------|---------------------------|-------------------------------------------------------------------------------------------------------------------|
| 23      | GH-306-3  | GAYA             | Barachatti          | KGBV Campus, Barachatti                    | GOKUL VASUDEV CONSTRUCTION PRIVATE LIMITED, JEHANABAD, Mob. 9430045240 , Email- Gokulvasudevconstructionpvtltd@gmail.com | 3007 date 20-04-2022 | 20-04-2022 |                       | 127 SBD of 2022-23 (14.07.2022)          | In-Progress     | Ground Floor Lintel Level | भवन निर्माण हेतु दिनांक- 16.01.2023 को भूमि उपलब्ध करवायी गयी। तत्पश्चात भवन निर्माण का कार्य प्रारम्भ किया गया।। |
| 24      | GH-307-1  | GAYA             | Paraiya             | (+)2 Pro. Kanya High School Paraiya        | RAJNISH KUMAR SINGH                                                                                                      | 4578 date 18-06-2022 | 18-06-2022 |                       | 232 sbd of 2022-23 (26.11.22)            | In-Progress     | Ground Floor Lintel Level |                                                                                                                   |
| 25      | GH-307-2  | GAYA             | Guraru              | M.S. Mathurapur                            | RAJNISH KUMAR SINGH                                                                                                      | 4578 date 18-06-2022 | 18-06-2022 |                       | 232 sbd of 2022-23 (26.11.22)            | In-Progress     | Foundation                |                                                                                                                   |
| 26      | GH-309-1  | JAMUI            | Chakai              | Middile School, Chakhai                    | Lal Rupak Kumar Singh                                                                                                    | 742/24.01.22         | 24-01-2022 |                       | 08 SBD OF 2022-23 Dated-DATED-04.04.2022 | In-Progress     | Finishing                 |                                                                                                                   |
| 27      | GH-309-2  | JAMUI            | Islamnagar, Aliganj | KGBV Campus, Islamnagar, Aliganj           | Lal Rupak Kumar Singh                                                                                                    | 742/24.01.22         | 24-01-2022 |                       | 08 SBD OF 2022-23 Dated-DATED-04.04.2022 | In-Progress     | Second Floor Roof Level   |                                                                                                                   |
| 28      | GH-309-3  | JAMUI            | Laxmipur            | KGBV Campus in Block Headquarter, Laxmipur | Lal Rupak Kumar Singh                                                                                                    | 742/24.01.22         | 24-01-2022 |                       | 08 SBD OF 2022-23 Dated-DATED-04.04.2022 | In-Progress     | Foundation                | NOC awaited                                                                                                       |
| 29      | GH-321-1  | KAIMUR           | Bhabhua             | Middle School ,Siwo                        | Ajay Kumar Singh                                                                                                         | 1797/4.03.2022       | 04-03-2022 |                       | 69 SBD of 2022-23 (09.05.2022)           | In-Progress     | Ground Floor Roof Level   |                                                                                                                   |
| 30      | GH-321-2  | KAIMUR           | Chainpur            | K.G.B.V. Campus, Chainpur                  | Ajay Kumar Singh                                                                                                         | 1797/4.03.2022       | 04-03-2022 |                       | 69 SBD of 2022-23 (09.05.2022)           | In-Progress     | Second Floor Roof Level   |                                                                                                                   |

| SL. NO. | Group No. | Name of District | Name of Block | School Name                    | Name of Agency                          | LOA No               | LOA Date   | Work Order No. & Date | Agreement No. & Date               | Physical Status | Physical Description1   | Remarks       |
|---------|-----------|------------------|---------------|--------------------------------|-----------------------------------------|----------------------|------------|-----------------------|------------------------------------|-----------------|-------------------------|---------------|
| 31      | GH-321-3  | KAIMUR           | Chand         | K.G.B.V. Parisar, Chand        | Ajay Kumar Singh                        | 1797/4.03.2022       | 04-03-2022 |                       | 69 SBD of 2022-23 (09.05.2022)     | In-Progress     | Second Floor Roof Level |               |
| 32      | GH-312-1  | Muzaffarpur      | Gaighat       | KGBV Campus, Gaighat           | M/S Mother India Construction Pvt. Ltd. | 742/24.01.22         | 24-01-2022 |                       | 107 SBD of 2022-23 (26.05.2022)    | In-Progress     | First Floor Roof Level  |               |
| 33      | GH-312-2  | Muzaffarpur      | Bandra        | Middle School Vishnupur Mehshi | M/S Mother India Construction Pvt. Ltd. | 742/24.01.22         | 24-01-2022 |                       | 107 SBD of 2022-23 (26.05.2022)    | In-Progress     | Layout                  |               |
| 34      | GH-312-3  | Muzaffarpur      | Muraul        | DIET(KGBV Campus), Muraul      | M/S Mother India Construction Pvt. Ltd. | 742/24.01.22         | 24-01-2022 |                       | 107 SBD of 2022-23 (26.05.2022)    | In-Progress     | Foundation              |               |
| 35      | GH-310-2  | MUZAFFARPUR      | Marwan        | KGBV Campus, Marwan            | Shree Ram Enterprises,                  | 4639 date 20-06-2022 | 20-06-2022 |                       | 182 SBD of 2022-23, Dt. 06.09.2022 | In-Progress     | Ground Floor Roof Level |               |
| 36      | GH-310-3  | MUZAFFARPUR      | Kurhani       | Buniyadi Abhyasshala,Turki     | Shree Ram Enterprises,                  | 4639 date 20-06-2022 | 20-06-2022 |                       | 182 SBD of 2022-23, Dt. 06.09.2022 | In-Progress     | Foundation              | Plant on site |
| 37      | GH-310-4  | MUZAFFARPUR      | Mushahari     | Navrastra H.S Patahi           | Shree Ram Enterprises,                  | 4639 date 20-06-2022 | 20-06-2022 |                       | 182 SBD of 2022-23, Dt. 06.09.2022 | In-Progress     | Plinth level            | Tree on site  |
| 38      | GH-313-2  | MUZAFFARPUR      | Sahebganj     | KGBV Campus, Sahebganj         | Dream Earthcon Pvt.Ltd,                 | 4584/18.06.2022      | 18-06-2022 |                       | 147 SBD of 2022-23 (25.07.2022)    | In-Progress     | Plinth level            |               |
| 39      | GH-313-3  | MUZAFFARPUR      | Motipur       | S. U. HS Brahmpura             | Dream Earthcon Pvt.Ltd,                 | 4584/18.06.2022      | 18-06-2022 |                       | 147 SBD of 2022-23 (25.07.2022)    | In-Progress     | Foundation              |               |

| SL. NO. | Group No. | Name of District | Name of Block  | School Name                          | Name of Agency              | LOA No               | LOA Date   | Work Order No. & Date | Agreement No. & Date              | Physical Status | Physical Description <sup>1</sup> | Remarks                                                                         |
|---------|-----------|------------------|----------------|--------------------------------------|-----------------------------|----------------------|------------|-----------------------|-----------------------------------|-----------------|-----------------------------------|---------------------------------------------------------------------------------|
| 40      | GH-316-1  | Nawada           | Pakari Barawan | KGBV Campus, PakariBarawan           | Pankaj Kumar (9334457321)   | 9214/23.12.21        | 23-12-2021 |                       | 172 SBD OF 2022-23 (23.08.2022)   | In-Progress     | Ground Floor Roof Level           |                                                                                 |
| 41      | GH-315-1  | Nawada           | Warsaliganj    | MS Sambe                             | Vaishnavi Infrazone, Nawada | 3606 date 11-05-2022 | 11-05-2022 |                       | 92 SBD of 2022-23 ( 20.05.22)     | In-Progress     | Second Floor Roof Level           |                                                                                 |
| 42      | GH-315-2  | Nawada           | Nawada         | Proj. Kanya Inter High School,Nawada | Vaishnavi Infrazone, Nawada | 3606 date 11-05-2022 | 11-05-2022 |                       | 92 SBD of 2022-23 ( 20.05.22)     | In-Progress     | Second Floor Roof Level           |                                                                                 |
| 43      | GH-315-3  | Nawada           | Akbarpur       | KGBV Campus, Akbarpur                | Vaishnavi Infrazone, Nawada | 3606 date 11-05-2022 | 11-05-2022 |                       | 92 SBD of 2022-23 ( 20.05.22)     | In-Progress     | Second Floor Roof Level           |                                                                                 |
| 44      | GH-315-4  | Nawada           | Govindpur      | KGBV Campus, Govindpur               | Vaishnavi Infrazone, Nawada | 3606 date 11-05-2022 | 11-05-2022 |                       | 92 SBD of 2022-23 ( 20.05.22)     | In-Progress     | Second Floor Roof Level           |                                                                                 |
| 45      | GH-314-1  | Nawada           | Nardiganj      | Inter School Nadiganj                | PRASAD BUILDERS             | 4638 date 20-06-2022 | 20-06-2022 |                       | 189तक वि 2022.23ध्वंजम. 21०9०2022 | In-Progress     | Second Floor Roof Level           |                                                                                 |
| 46      | GH-314-4  | Nawada           | Meskaur        | Near KGBV Campus, Meskaur            | PRASAD BUILDERS             | 4638 date 20-06-2022 | 20-06-2022 |                       | 189तक वि 2022.23ध्वंजम. 21०9०2022 | In-Progress     | Second Floor Roof Level           |                                                                                 |
| 47      | GH-314-5  | Nawada           | Sirdala        | KGBV Campus, Sirdala                 | PRASAD BUILDERS             | 4638 date 20-06-2022 | 20-06-2022 |                       | 189तक वि 2022.23ध्वंजम. 21०9०2022 | In-Progress     | First Floor Roof Level            | ग्रामीणों के द्वारा दिए गए भूमि पर भवन निर्माण कार्य करने पर रोक लगा दी गयी है। |
| 48      | GH-317-1  | ROHTAS           | Dawath         | Block Office Dawath                  | Krishna                     | 4807/7-10-2022       | 07-10-2022 |                       | 205 sbd of 22-23 date 11-11-2022  | In-Progress     | First Floor Roof Level            |                                                                                 |

| SL. NO. | Group No. | Name of District | Name of Block    | School Name                       | Name of Agency                     | LOA No          | LOA Date   | Work Order No. & Date | Agreement No. & Date               | Physical Status | Physical Description <sup>1</sup> | Remarks  |
|---------|-----------|------------------|------------------|-----------------------------------|------------------------------------|-----------------|------------|-----------------------|------------------------------------|-----------------|-----------------------------------|----------|
| 49      | GH-317-2  | ROHTAS           | Dinara           | Block Office Dinara,              | Krishna                            | 4807/7-10-2022  | 07-10-2022 |                       | 205 sbd of 22-23 date 11-11-2022   | In-Progress     | Foundation                        |          |
| 50      | GH-317-3  | ROHTAS           | Kochas           | K.G.B.V. Campus, Kochas           | Krishna                            | 4807/7-10-2022  | 07-10-2022 |                       | 205 sbd of 22-23 date 11-11-2022   | In-Progress     | Foundation                        |          |
| 51      | GH-322-1  | SHEIKHPURA       | Sheikhpura       | K.G.B.V. Campus, Shekhpura        | Sanjay Kumar Technocrate Pvt. Ltd. | 741/24.01.2022  | 24-01-2022 |                       | 24 SBD of 2022-23 (08.04.2022)     | In-Progress     | Ground Floor Roof Level           |          |
| 52      | GH-323-1  | SHEOHAR          | Puranhiya        | K.G.B.V. Campus, Puranhiya        | Dream Earthcon Pvt.Ltd,            | 4607/18.06.2022 | 18-06-2022 |                       | 147 SBD of 2022-23 (25.07.2022)    | In-Progress     | Foundation                        |          |
| 53      | GH-323-2  | SHEOHAR          | Sheohar          | Near K.G.B.V. Campus, Sheohar     | Dream Earthcon Pvt.Ltd,            | 4607/18.06.2022 | 18-06-2022 |                       | 147 SBD of 2022-23 (25.07.2022)    | In-Progress     | Foundation                        |          |
| 54      | GH-324-1  | WEST CHAMPARAN   | Sidha (Bagaha-2) | K.G.B.V. Campus, Sidha (Bagaha-2) | ASIANA CONTRACT PVT.LTD            | 3402            | 13-04-2023 |                       | 88 SBD OF 2023-24, Date-16/05/2023 | In-Progress     | Foundation                        | Tie beam |
| 55      | GH-324-2  | WEST CHAMPARAN   | Piprasi          | K.G.B.V. Campus, Piprasi          | ASIANA CONTRACT PVT.LTD            | 3402            | 13-04-2023 |                       | 88 SBD OF 2023-24, Date-16/05/2023 | In-Progress     | Foundation                        | Tie beam |
| 56      | GH-324-3  | WEST CHAMPARAN   | Madhubani        | K.G.B.V. Campus, Madhubani        | ASIANA CONTRACT PVT.LTD            | 3402            | 13-04-2023 |                       | 88 SBD OF 2023-24, Date-16/05/2023 | In-Progress     | Plinth level                      |          |

| SL. NO. | Group No. | Name of District | Name of Block | School Name                       | Name of Agency                        | LOA No            | LOA Date   | Work Order No. & Date | Agreement No. & Date               | Physical Status | Physical Description <sup>1</sup> | Remarks                                                                                                                                                                                                            |
|---------|-----------|------------------|---------------|-----------------------------------|---------------------------------------|-------------------|------------|-----------------------|------------------------------------|-----------------|-----------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 57      | GH-327-1  | WEST CHAMPARAN   | Jogapatti     | K.G.B.V. Campus, Jogapatti        | GANPATI CONSTRUCTIONS, EAST CHAMPARAN | 4641 / 20-06-2022 | 20-06-2022 |                       | 275 SBD of 2022-23 Date 18-06-2023 | In-Progress     | Layout                            |                                                                                                                                                                                                                    |
| 58      | GH-327-2  | WEST CHAMPARAN   | Chanpatiya    | Buniyadi vidyalay Vrindavan Kanya | GANPATI CONSTRUCTIONS, EAST CHAMPARAN | 4641 / 20-06-2022 | 20-06-2022 |                       | 275 SBD of 2022-23 Date 18-06-2023 | In-Progress     | Plinth level                      |                                                                                                                                                                                                                    |
| 59      | GH-326-2  | WEST CHAMPARAN   | Majhauiliya   | K.G.B.V. Campus, Majhauiliya      | SARVESHWAR KUMAR OJHA                 | 4640 / 20-06-2022 |            |                       | 160 SBD of 2022-23, 02.08.2022     | In-Progress     | Ground Floor Lintel Level         |                                                                                                                                                                                                                    |
| 60      | GH-318-3  | ARARIA           | Jokihat       | K.G.B.V. Campus, Jokihat          | ANIL KUMAR (9523747413)               | 1796/ 04.03.22    | 04-03-2022 |                       | 93 SBD of 2022-23 ( 20.05.22)      | Not Started     | Land problem                      | Land problem                                                                                                                                                                                                       |
| 61      | GH-318-4  | ARARIA           | Palasi        | K.G.B.V. Campus ,Palasi           | ANIL KUMAR (9523747413)               | 1796/ 04.03.22    | 04-03-2022 |                       | 93 SBD of 2022-23 ( 20.05.22)      | Not Started     | Land problem                      | Land problem                                                                                                                                                                                                       |
| 62      | GH-301-3  | AURANGABAD       | Daudnagar     | H S Akauni                        | Rajnish Kumar Singh                   | 1794/ 04.03.22    | 04-03-2022 |                       | 142 SBD of 2022-23 (19.07.2022)    | Not Started     | Not Started                       | पत्रांक-363 दिनांक:-12-07-2022 द्वारा अन्यत्र विवादरहित भूमि उपलब्ध कराने हेतु अनुरोध किया गया है। लम्बे समय तक कार्य बाधित रहने के कारण निर्माण सामग्री एवं लेबर cost बढ़ जाने के कारण निर्माण कार्य रुक चुका है। |
| 63      | GH-303-3  | BANKA            | Bounsi        | C. N. D. High School Baunsi       | Lal Rupak Kumar Singh                 | 740/ 24.01.22     | 24-01-2022 |                       | 07 SBD of 2021-22 /04.04.222       | Not Started     | Land not available                | Land not available                                                                                                                                                                                                 |
| 64      | GH-320-1  | EAST CHAMPARAN   | Banjaria      | K.G.B.V. Campus, Banjaria         | M/s A.B Buildicon                     | 9212/23.12.21     | 23-12-2021 |                       |                                    | Not Started     | Not Started                       |                                                                                                                                                                                                                    |

| SL. NO. | Group No. | Name of District | Name of Block | School Name                  | Name of Agency                                                                                 | LOA No               | LOA Date   | Work Order No. & Date | Agreement No. & Date                | Physical Status | Physical Description1 | Remarks                                                                                                                                  |
|---------|-----------|------------------|---------------|------------------------------|------------------------------------------------------------------------------------------------|----------------------|------------|-----------------------|-------------------------------------|-----------------|-----------------------|------------------------------------------------------------------------------------------------------------------------------------------|
| 65      | GH-320-2  | EAST CHAMPARAN   | Chhauradano   | K.G.B.V. Campus, Chhauradano | M/s A.B Buildicon                                                                              | 9212/23.12.21        | 23-12-2021 |                       |                                     | Not Started     | Not Started           |                                                                                                                                          |
| 66      | GH-304-1  | GAYA             | Atri          | Proj.(+2)Girl's H. S. Tetua  | SARAOJ NARAYAN PRASAD SINGH NALANDA, MOB. 9431686479 EMAIL- sarojnarayanprasadsingh@gmail.com  | 3019 date 21-04-2022 | 21-04-2022 |                       | 59 SBD of 2022-23 / Date 06.05.2022 | Not Started     | Land not available    | Land not available, HM letter no. 210/14.05.22                                                                                           |
| 67      | GH-304-2  | GAYA             | Mohra         | KGBV Campus, Mohra           | SARAOJ NARAYAN PRASAD SINGH NALANDA, MOB. 9431686479 EMAIL- sarojnarayanprasadsingh@gmail.com  | 3019 date 21-04-2022 | 21-04-2022 |                       | 59 SBD of 2022-23 / Date 06.05.2022 | Not Started     | Land not available    | Land not available, HM letter no. 213/14.05.22                                                                                           |
| 68      | GH-305-3  | GAYA             | Khizarsarai   | M S Khizarsarai              | SARAOJ NARAYAN PRASAD SINGH , NALANDA, MOB.9431686479 EMAIL- sarojnarayanprasadsingh@gmail.com | 3018 date 21-04-2022 | 21-04-2022 |                       | 6 SBD of 2022-23 / Date 06.05.2022  | Not Started     | Land not available    | पत्रांक-605 दिनांक-04.11.2022 के द्वारा जिला कार्यक्रम पदाधिकारी (प्र० शि० एवं सर्व० शि० )से भूमि उपलब्ध करवाने हेतु अनुरोध किया गया है। |
| 69      | GH-305-5  | GAYA             | Manpur        | MS Bhore, Manpur             | SARAOJ NARAYAN PRASAD SINGH , NALANDA, MOB.9431686479 EMAIL- sarojnarayanprasadsingh@gmail.com | 3018 date 21-04-2022 | 21-04-2022 |                       | 6 SBD of 2022-23 / Date 06.05.2022  | Not Started     | Work to be start      |                                                                                                                                          |
| 70      | GH-308-1  | GAYA             | Sherghati     | KGBV Campus, Sherghati       | SARAOJ NARAYAN PRASAD SINGH, NALANDA, MOB.9431686479 EMAIL- sarojnarayanprasadsingh@gmail.com  | 3008 date 20-04-2022 | 20-04-2022 |                       | 61 SBD of 2022-23/ Date 06.05.2022  | Not Started     | Not Started           | H.M. से पत्रांक -200 दिनांक 13.05.2022 द्वारा भूमि उपलब्ध करने का अनुरोध किया गया                                                        |

| SL. NO. | Group No. | Name of District | Name of Block | School Name                      | Name of Agency                                                                                | LOA No               | LOA Date   | Work Order No. & Date | Agreement No. & Date                     | Physical Status | Physical Description <sup>1</sup> | Remarks                                                                                                                                                                                     |
|---------|-----------|------------------|---------------|----------------------------------|-----------------------------------------------------------------------------------------------|----------------------|------------|-----------------------|------------------------------------------|-----------------|-----------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 71      | GH-308-2  | GAYA             | Banke Bazar   | Middle School Roshanganj         | SARAOJ NARAYAN PRASAD SINGH, NALANDA, MOB.9431686479 EMAIL- sarojnarayanprasadsingh@gmail.com | 3008 date 20-04-2022 | 20-04-2022 |                       | 61 SBD of 2022-23/ Date 06.05.2022       | Not Started     | Not Started                       | H.M. से पत्रांक -198 दिनांक 13.05.2022 द्वारा भूमि उपलब्ध करने का अनुरोध किया गया                                                                                                           |
| 72      | GH-308-3  | GAYA             | Imamganj      | MS Pararia                       | SARAOJ NARAYAN PRASAD SINGH, NALANDA, MOB.9431686479 EMAIL- sarojnarayanprasadsingh@gmail.com | 3008 date 20-04-2022 | 20-04-2022 |                       | 61 SBD of 2022-23/ Date 06.05.2022       | Not Started     | Not Started                       | H.M. से पत्रांक -199 दिनांक 13.05.2022 द्वारा भूमि उपलब्ध करने का अनुरोध किया गया                                                                                                           |
| 73      | GH-307-3  | GAYA             | Gurua         | UHS Rahunath Khap                | RAJNISH KUMAR SINGH                                                                           | 4578 date 18-06-2022 | 18-06-2022 |                       | 232 sbd of 2022-23 (26.11.22)            | Not Started     | Work to be start                  | Agreement UHS Rahunath Khap के नाम से है। जबकि पुराना KGBV मं वि० तरोवा में बना हुआ है। UHS Rahunath Khap से पुराने KGBV तरोवा की दुर लगभग 1.5 KM है। तरोवा से भवन निर्माण हेतु NOC प्राप्त |
| 74      | GH-309-4  | JAMUI            | Sikandra      | Middle School, Sikandra          | Lal Rupak Kumar Singh                                                                         | 742/24.01.22         | 24-01-2022 |                       | 08 SBD OF 2022-23 Dated-DATED-04.04.2022 | Not Started     | Land Insufficient                 | Insufficient land                                                                                                                                                                           |
| 75      | GH-321-4  | KAIMUR           | Mohania       | K.G.B.V. Campus, Mohania         | Ajay Kumar Singh                                                                              | 1797/4.03.2022       | 04-03-2022 |                       | 69 SBD of 2022-23 (09.05.2022)           | Not Started     | Work to be start                  | Land available. NOC not given by H.M.                                                                                                                                                       |
| 76      | GH-310-1  | MUZAFFARPUR      | Kanti         | M.S. Madhuban KGBV Campus, Kanti | Shree Ram Enterprises,                                                                        | 4639 date 20-06-2022 | 20-06-2022 |                       | 182 SBD of 2022-23, Dt. 06.09.2022       | Not Started     | Not Started                       | Pipal Tree on Site                                                                                                                                                                          |
| 77      | GH-313-1  | MUZAFFARPUR      | Paroo         | KGBV Campus, Paroo               | Dream Earthcon Pvt.Ltd,                                                                       | 4584/18.06.2022      | 18-06-2022 |                       | 147 SBD of 2022-23 (25.07.2022)          | Not Started     | Work to be start                  | Request for land NOC                                                                                                                                                                        |

| SL. NO. | Group No. | Name of District | Name of Block | School Name             | Name of Agency            | LOA No               | LOA Date   | Work Order No. & Date | Agreement No. & Date               | Physical Status | Physical Description <sup>1</sup> | Remarks                                                                                                                                                                                         |
|---------|-----------|------------------|---------------|-------------------------|---------------------------|----------------------|------------|-----------------------|------------------------------------|-----------------|-----------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 78      | GH-311-1  | Muzaffarpur      | Aurai         | Block Campus, Aurai     | HAZRAT BELAL, BHOJPUR     | 7655 date 10-10-2022 |            |                       |                                    | Not Started     | Not Started                       |                                                                                                                                                                                                 |
| 79      | GH-311-2  | Muzaffarpur      | Meenapur      | Block Campus, Meenapur  | HAZRAT BELAL, BHOJPUR     | 7655 date 10-10-2022 |            |                       |                                    | Not Started     | Not Started                       |                                                                                                                                                                                                 |
| 80      | GH-311-3  | Muzaffarpur      | Bochahan      | Middle School Bochahan  | HAZRAT BELAL, BHOJPUR     | 7655 date 10-10-2022 |            |                       |                                    | Not Started     | Not Started                       |                                                                                                                                                                                                 |
| 81      | GH-316-2  | Nawada           | Kouakol       | Inter School Kouakol    | Pankaj Kumar (9334457321) | 9214/23.12.21        | 23-12-2021 |                       | 172 SBD OF 2022-23 (23.08.2022)    | Not Started     | Work to be start                  | Work Stopped                                                                                                                                                                                    |
| 82      | GH-314-2  | Nawada           | Hisua         | Near KGBV Campus, Hisua | PRASAD BUILDERS           | 4638 date 20-06-2022 | 20-06-2022 |                       | 189उव वि'2022.23ध्वंजम. 21१09१2022 | Not Started     | Land not available                | BDO हिसुआ के द्वारा दिए गए भूमि पर भवन निर्माण कार्य कनरे पर रोक लगा दी गयी है। पत्रांक-363 दिनांक-04.05.2023 द्वारा संचालक ,जिला शिक्षा पदाधिकारी नवादा एवं जिला पदाधिकारी महोदय नवादा को भूमि |
| 83      | GH-314-3  | Nawada           | Narhat        | KGBV Campus, Narhat     | PRASAD BUILDERS           | 4638 date 20-06-2022 | 20-06-2022 |                       | 189उव वि'2022.23ध्वंजम. 21१09१2022 | Not Started     | Land not available                | NOC not given by KGBV Narhatपत्रांक-364 दिनांक-04.05.2023 द्वारा संचालक ,जिला शिक्षा पदाधिकारी नवादा एवं जिला पदाधिकारी महोदय नवादा को भूमि उपलब्ध करवाने हेतु अनुरोध                           |
| 84      | GH-317-4  | ROHTAS           | Rohtas        | K.G.B.V. Campus, Rohtas | Krishna                   | 4807/7-10-2022       | 07-10-2022 |                       | 205 sbd of 22-23 date 11-11-2022   | Not Started     | Work to be start                  | Require Drawing Change ( G+2 To G+3)                                                                                                                                                            |

| SL. NO. | Group No. | Name of District | Name of Block    | School Name                                           | Name of Agency                        | LOA No            | LOA Date   | Work Order No. & Date | Agreement No. & Date                        | Physical Status | Physical Description1 | Remarks                                                                                                                                                                     |
|---------|-----------|------------------|------------------|-------------------------------------------------------|---------------------------------------|-------------------|------------|-----------------------|---------------------------------------------|-----------------|-----------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 85      | GH-322-2  | SHEIKHPURA       | Sheikhopur Sarai | K.G.B.V. Campus, Shekhopur Sarai                      | Sanjay Kumar Technocrate Pvt. Ltd.    | 741/24.01.2022    | 24-01-2022 |                       | 24 SBD of 2022-23 (08.04.2022)              | Not Started     | Land Dispute          | प्रधानाध्यापक द्वारा NOC दे दिया गया है जिस पर कार्य प्रारंभ करने पर ग्रामीणों द्वारा बार बार अवरोध उत्पन्न किया जा रहा है। पुनः प्रधानाध्यापक एवं जिला शिक्षा पदाधिकारी को |
| 86      | GH-323-3  | SHEOHAR          | Tariani Chowk    | U. M. S. Chatauni Near K.G.B.V. Campus, Tariani Chowk | Dream Earthcon Pvt.Ltd,               | 4607/18.06.2022   | 18-06-2022 |                       | 147 SBD of 2022-23 (25.07.2022)             | Not Started     | Land not available    | Land not available                                                                                                                                                          |
| 87      | GH-325-1  | WEST CHAMPARAN   | Ramnagar         | MS Bakhri                                             | GANPATI CONSTRUCTIONS, EAST CHAMPARAN | 7605 / 07-10-2022 |            |                       | 74 <sup>th</sup> वॉ 2023.24 कंजम 04.05.2023 | Not Started     | Not Started           |                                                                                                                                                                             |
| 88      | GH-325-2  | WEST CHAMPARAN   | Gaunaha          | K.G.B.V. Campus, Gaunaha                              | GANPATI CONSTRUCTIONS, EAST CHAMPARAN | 7605 / 07-10-2022 |            |                       | 74 <sup>th</sup> वॉ 2023.24 कंजम 04.05.2023 | Not Started     | Not Started           |                                                                                                                                                                             |
| 89      | GH-325-3  | WEST CHAMPARAN   | Mainatand        | Laxmi Narayan High School, Pidari                     | GANPATI CONSTRUCTIONS, EAST CHAMPARAN | 7605 / 07-10-2022 |            |                       | 74 <sup>th</sup> वॉ 2023.24 कंजम 04.05.2023 | Not Started     | Not Started           |                                                                                                                                                                             |
| 90      | GH-325-4  | WEST CHAMPARAN   | Narkatiyaganj    | K.G.B.V. Campus, Narkatiyaganj                        | GANPATI CONSTRUCTIONS, EAST CHAMPARAN | 7605 / 07-10-2022 |            |                       | 74 <sup>th</sup> वॉ 2023.24 कंजम 04.05.2023 | Not Started     | Not Started           |                                                                                                                                                                             |
| 91      | GH-327-3  | WEST CHAMPARAN   | Sikta            | K.G.B.V. Campus, Sikta                                | GANPATI CONSTRUCTIONS, EAST CHAMPARAN | 4641 / 20-06-2022 | 20-06-2022 |                       | 275 SBD of 2022-23 Date 18-06-2023          | Not Started     | Not Started           |                                                                                                                                                                             |
| 92      | GH-326-1  | WEST CHAMPARAN   | Bettiah          | Middle School Singhachhapar                           | SARVESHWAR KUMAR OJHA                 | 4640 / 20-06-2022 |            |                       | 160 SBD of 2022-23, 02.08.2022              | Not Started     | Work to be start      |                                                                                                                                                                             |

| SL. NO. | Group No. | Name of District | Name of Block | School Name              | Name of Agency        | LOA No            | LOA Date | Work Order No. & Date | Agreement No. & Date           | Physical Status | Physical Description1 | Remarks           |
|---------|-----------|------------------|---------------|--------------------------|-----------------------|-------------------|----------|-----------------------|--------------------------------|-----------------|-----------------------|-------------------|
| 93      | GH-326-3  | WEST CHAMPARAN   | Bairiya       | K.G.B.V. Campus, Bairiya | SARVESHWAR KUMAR OJHA | 4640 / 20-06-2022 |          |                       | 160 SBD of 2022-23, 02.08.2022 | Not Started     | Land Insufficient     | Land Insufficient |