

# BSEIDC, PATNA

## Physical Progress report of MSDP Schemes

Name of Scheme :- High School Building

Report Dated:  
30/06/2020

**Empowered Committee-79**

Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Physical Status										Remarks		
						Lay-out	Foundatio	PL	Groun d floor		1st Floor		Finishing	Complete	Not Started			
									LL	RL	LL	RL						
1	1	SSSM-1-1	कटिहार	अमदाबाद	उ०म०वि० चामा													Handed Over
2	2	SSSM-1-2	कटिहार	अमदाबाद	म०वि० जनतागोपालपुर													Handed Over
3	3	SSSM-2-1	कटिहार	आजमनगर	म०वि० सिकटिया													Handed Over
4	4	SSSM-2-2	कटिहार	आजमनगर	उ०म०वि० बेलराही													Handed Over
5	5	SSSM-2-3	कटिहार	आजमनगर	उ०म०वि० तेघड़ा													
6	6	SSSM-3(B)	कटिहार	बारसोई	म०वि० खरुआ जमीरा													Handed Over
7	7	SSSM-4(B)	कटिहार	बलरामपुर	म०वि० फतेहपुर													Handed Over
8	8	SSSM-4(C)	कटिहार	बलरामपुर	उ०म०वि० बालूगंज हिन्दी													Handed Over
9	9	SSSM-5-2	कटिहार	फलका	म०वि० भरसिया													
10	10	SSSM-6-1	कटिहार	कोढ़ा	अभ्यास म०वि० मुसापुर													
11	11	SSSM-7-1	कटिहार	प्राणपुर	उ०म०वि० रामचन्द्रपुर													Handed Over
12	12	SSSM-7-2	कटिहार	प्राणपुर	म०वि० महादेवपुर													Handed Over
13	13	SSSM-7-3	कटिहार	प्राणपुर	म०वि० बुद्ध नगर													Handed Over
14	14	SSSM-8-1	कटिहार	कटिहार	उ०म०वि० मनिया													Handed Over
15	15	SSSM-8-2	कटिहार	कटिहार	म०वि० बठैली													Handed Over
16	16	SSSM-9-1	कटिहार	मनसाही	रा०म०वि० मंरगी													Handed Over

Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Physical Status								Remarks				
						Lay-out	Foundatio	PL	Groun		1st		Finishing		Complete	Not Started		
									LL	RL	LL	RL						
17	17	SSSM-9-2	कटिहार	मनसाही	आ०म०वि० रानीपतरा सिंधया													
18	18	SSSM-10-1	कटिहार	बरारी	उ०म०वि० गिदरमारी													
19	19	SSSM-11(A)	कटिहार	मनिहारी	म०वि० सुरापारटाल													Handed Over
20	20	SSSM-12(A)	कटिहार	कदवा	उ०म०वि० कचैड़ा पूर्व													Handed Over
21	21	SSSM-12(B)	कटिहार	कदवा	उ०म०वि० बैदा													Handed Over
22	22	SSSM-13(A)	पूर्णियाँ	अमौर	म०वि० लखनारे													Handed Over
23	23	SSSM-13(B)	पूर्णियाँ	अमौर	म०वि० बेलका													Handed Over
24	24	SSSM-13(C)	पूर्णियाँ	अमौर	म०वि० बालूटोला, इस्लामपुर													Handed Over
25	25	SSSM-14(A)	पूर्णियाँ	कसबा	म०वि० मजगामा													Handed Over
26	26	SSSM-14(C)	पूर्णियाँ	कसबा	म०वि० मोहनी													Handed Over
27	27	SSSM-15(A)	पूर्णियाँ	बैसी	म०वि० सानापुर													Handed Over
28	28	SSSM-15(B)	पूर्णियाँ	बैसी	म०वि० हरेरामपुर													
29	29	SSSM-15(C)	पूर्णियाँ	बैसी	म०वि० चरैया													Handed Over
30	30	SSSM-15(D)	पूर्णियाँ	बैसी	म०वि० शीशबाड़ी													Second Floor Lintel Level
31	31	SSSM-15(F)	पूर्णियाँ	बैसी	म०वि० नन्दनिया													
32	32	SSSM-16(A)	पूर्णियाँ	डगरुआ	म०वि० डगरुआ													Handed Over



Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Physical Status										Remarks		
						Lay-out	Foundatio	PL	Groun d floor		1st Floor		Finishing	Complete	Not Started			
									LL	RL	LL	RL						
49	49	SSSM-22(C)	पश्चिम चम्पारण	लौरीया	उ०म०वि० मुसहरी													Handed Over
50	50	SSSM-22(D)	पश्चिम चम्पारण	लौरीया	म०वि० मठिया													Handed Over
51	51	SSSM-23(A)	पश्चिम चम्पारण	नरकटियागंज	उ०म०वि० चम्पारण													Handed Over
52	52	SSSM-23(B)	पश्चिम चम्पारण	नरकटियागंज	म०वि० सिसवा बहुअरवा													Handed Over
53	53	SSSM-24(A)	पश्चिम चम्पारण	मैनाताँड़	म०वि० सौकट													
54	54	SSSM-24(B)	पश्चिम चम्पारण	मैनाताँड़	उ०म०वि० पकुहवा पूर्वी													Handed Over
55	55	SSSM-25-1	अररिया	नरपतगंज	एम०एस० गोखलापुर बी०एम०एस०													Handed Over
56	56	SSSM-25-2	अररिया	नरपतगंज	एम०एस० बेला रिफूजी													Handed Over
57	57	SSSM-25-3	अररिया	नरपतगंज	एम०एस० चन्दा													Handed Over
58	58	SSSM-26(A)	अररिया	रानीगंज	एम०एस० हरीदाएपुर													Handed Over
59	59	SSSM-26(B)	अररिया	रानीगंज	एम०एस० नारायणपुर													Handed Over
60	60	SSSM-26(C)	अररिया	रानीगंज	यू०एम०एस० दुमारिया बालक													
61	61	SSSM-27(A)	अररिया	फारबिसगंज	एम०एस० अमौना													Handed Over

Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Physical Status										Remarks		
						Lay-out	Foundatio	PL	Groun d floor		1st Floor		Finishing	Complete	Not Started			
									LL	RL	LL	RL						
62	62	SSSM-27(B)	अररिया	फारबिसगंज	एम०एस० पुर्णदाहा													Handed Over
63	63	SSSM-28(A)	अररिया	सिकटी	एम०एस० गौरागच्छ													Handed Over
64	64	SSSM-28(B)	अररिया	सिकटी	यू०एम०एस० दिमहिया													Handed Over
65	65	SSSM-29	अररिया	पलासी	एम०एस० पेचैली													Handed Over
66	66	SSSM-30-1	दरभंगा	दरभंगा सदर	म०वि० ठकुरनियाँ													Handed Over
67	67	SSSM-30-2	दरभंगा	दरभंगा सदर	म०वि० कंशी													Handed Over
68	68	SSSM-31	दरभंगा	मनीगाछी	म०वि० चकचिन्तामणिपुर													Handed Over
69	69	SSSM-32	दरभंगा	अलीनगर	उर्दू म०वि० अलीनगर													
70	70	SSSM-33-1	दरभंगा	जाले	म०वि० जहागीर टोल													Handed Over
71	71	SSSM-33-2	दरभंगा	जाले	म०वि० अहियारी गोट													Handed Over
72	72	SSSM-34(A)	दरभंगा	सिंहवाड़ा	म०वि० राजो													Handed Over
73	73	SSSM-34(B)	दरभंगा	सिंहवाड़ा	उ०म०वि० बहुआरा													Handed Over
74	74	SSSM-34(C)	दरभंगा	सिंहवाड़ा	उ०म०वि० गौरीनाथ ब्रहमपुर													Handed Over
75	75	SSSM-35(A)	दरभंगा	केवटी	म०वि० बरही													DM Ordered to drop the work due to non availabiliti of land

Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Physical Status										Remarks		
						Lay-out	Foundatio	PL	Groun d floor		1st Floor		Finishing	Complete	Not Started			
									LL	RL	LL	RL						
76	76	SSSM-35(B)	दरभंगा	केवटी	उ०म०वि० लालगंज													Handed Over
77	77	SSSM-36	दरभंगा	किरतपुर	म०वि० किरतपुर													Handed Over
78	78	SSSM-37	दरभंगा	गौराबौराम	म०वि० बौराम													G+2 , Proposed for Debar
<b>TOTAL</b>						<b>0</b>	<b>1</b>	<b>0</b>	<b>0</b>	<b>1</b>	<b>1</b>	<b>3</b>	<b>8</b>	<b>64</b>	<b>0</b>			

Name of Scheme :- High School Building											Empowered Committee-86								
79	1	SSSM-38	सीतामढी	बाजपट्टी	एम० एस० बिलहिया													Handed Over	
80	2	SSSM-39B	मधुबनी	रहिका	एम० एस० मलनगिया													Handed Over	
81	3	SSSM-39C		रहिका	यू०एम०एस० बाछटोल रामपुर														Handed Over
82	4	SSSM-40	मधुबनी	कलुआही	एम० एस० मलमल													Handed Over	
83	5	SSSM-42A	गोपालगंज	थावे	एम० एस० समरा													Handed Over	
84	6	SSSM-43B		मांझा	यू० एम० एस० शेखपरसा														Handed Over
85	7	SSSM-43C		मांझा	यू० एम० एस० कोलहुआ														Handed Over
86	8	SSSM-44A	गोपालगंज	उचका गांव	यू० एम० एस० हरपुर														
87	9	SSSM-45A	बांका	धुरैया	उ० म० वि० चलना													Handed over	
88	10	SSSM-45B		धुरैया	उ० म० वि० ताहिरपुरा कन्या														DEBAR ( now work restarted and G.F. R.C.) B/W upto FFRL

Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Physical Status										Remarks	
						Lay-out	Foundatio	PL	Groun d floor		1st Floor		Finishing	Complete	Not Started		
									LL	RL	LL	RL					
89	11	SSSM-45C		धुरैया	उ० म० वि० अहिरो												Handed over
90	12	SSSM-46	भागलपुर	सनहौला	म० वि० तेलवाड़ा												Handed over
91	13	SSSM-47A	किशनगंज	बहादुरगंज	म० वि० भीमटोला												
92	14	SSSM-47B			उ० म० वि० मंडलटोला डोहर												
93	15	SSSM-49A	किशनगंज	कोचाधामन	उ० म० वि० कन्हैयाबाड़ी												Hand over
94	16	SSSM-49B		कोचाधामन	उ० म० वि० मोहरा												
95	17	SSSM-49C		कोचाधामन	उ० म० वि० हरिभाषा												Hand over
96	18	SSSM-50B	किशनगंज	पोठिया	उ० म० वि० सोनापूर												
97	19	SSSM-51	किशनगंज	टेरागाछ	उ० म० वि० आदिवासी टोला भोरहा												Hand over
			TOTAL			0	0	0	0	0	1	1	1	16	0		
<b>Name of Scheme :- High School Building</b>											<b>Empowered Committee-96</b>						
98	1	SSSM-270	कटिहार	कोढ़ा	म० वि० परमानन्दपुर												Hand over
99	2	SSSM-271	कटिहार	कोढ़ा	उत्क० म० वि० बौरा												
100	3	SSSM-272	कटिहार	कादवा	उत्क० म० वि० सागरथ												Hand over
101	4	SSSM-273	कटिहार	बलरामपुर	उत्क० म० वि० सदीयन आदमपुर										1	Re-Tender 34/2018-19 Cancel (01.07.2019) Again Re-Tender In Process (NIT-28/19.20) 22.07.19 Again Re-Tender In Process (NIT-72/19.20) 13.11.19	

Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Physical Status										Remarks	
						Lay-out	Foundatio	PL	Groun		1st		Finishing	Complete	Not Started		
									LL	RL	LL	RL					
102	5	SSSM-274	कटिहार	बारसोई	म० वि० छोगड़ा												Hand over
103	6	SSSM-275	कटिहार	बारसोई	म० वि० मालापाड़ा												Hand over
104	7	SSSM-276	कटिहार	बारसोई	म० वि० कर्णपुर												Hand over
105	8	SSSM-277	कटिहार	बारसोई	उ० म० वि० हाट बलरामपुर												Hand over
106	9	SSSM-278	कटिहार	आजमनगर	म० वि० बालूगंज										1		Re-Tender 34/2018-19 Cancel (01.07.2019) Again Re-Tender In Process (NIT-28/19.20) 22.07.19 Again Re-Tender In Process (NIT-72/19.20) 13.11.19
107	10	SSSM-281	कटिहार	बरारी	म० वि० बकिया												Hand Over
108	11	SSSM-282	कटिहार	बरारी	उच्च विद्यालय मरखाहा, बालूघाट, दुर्गापुर												Hand Over
109	12	SSSM-288	दरभंगा		Shafi Muslim High School, Benta, District -Darbhanga												G+2
110	13	SSSM-289	दरभंगा		M.K.P. Vidyapati High School, Laheriasarai, District -Darbhanga												
111	14	SSSM-290	दरभंगा		Vasudev Mishra High School, Simri, District - Darbhanga												Hand Over
112	15	SSSM-291	दरभंगा		(+2) M.A.R.M. High School , Lalbagh ,District –Darbhanga												Hand Over
113	16	SSSM-292	दरभंगा		Ramanand Mishra Balika (+2) School, Laheriyasarai District –Darbhanga												Tender Invited NIT-99/2019-20. Dated:-31.01.2020
			TOTAL			0	1	0	0	0	0	0	0	1	11	2	

Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Physical Status							Remarks			
						Lay-out	Foundatio	PL	Groun d floor		1st Floor			Finishing	Complete	Not Started
									LL	RL	LL	RL				
<b>Name of Scheme :- High School Building</b>						<b>Empowered Committee-97</b>										
114	1	SSSM-283	Vaishali		High school, Sherpur Jalal,Block Chakra kalan, district Vaisali.											
115	2	SSSM-284	Vaishali		High school,Taal, Sehan, Block Chakra kalan, district Vaisali.										Handed Over	
116	3	SSSM-285	Gopalgaganj		High school Indrawan Bairan, Block Thawe district Gopalganj.											
			TOTAL			0	0	0	0	0	0	1	0	2	0	
<b>Name of Scheme :- High School Building</b>						<b>Empowered Committee-107</b>										
117	1	SSSM-294	East Champaran	Dhaka	Upgraded High School Building at Bardhharwa Fateh Mohammad										Handed Over	
118	2	SSSM-296			High School Building at Kundwa Chainpur											Handed Over
119	3	SSSM-297			Upgraded High School Building at Musoradha											Hand over
120	4	SSSM-298			Upgraded High School at saphi											Hand over
121	5	SSSM-299			Upgraded High School at Chandanwada (Urdu)											
122	6	SSSM-302	East Champaran	Aadapur	High School at Nakardeye											
123	7	SSSM-303			High School at Dhabiya Dakshin											Hand over

Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Physical Status										Remarks		
						Lay-out	Foundatio	PL	Groun d floor		1st Floor		Finishing	Complete	Not Started			
									LL	RL	LL	RL						
124	8	SSSM-306			High Schhol at Boldarwa													
125	9	SSSM-307	Madhubani	Rahika	High School at Jitbarpur (High School at Malangiya)													According to Office Order no.- 140, dated- 06.03.2018 H.S.Jitbarpur in place of H.S. Malangiya (Handed Over)
126	10	SSSM-308			High School at Laxmipur													
127	11	SSSM-311		Kaluahi	High School at Madhopur													
TOTAL						0	0	0	0	0	0	0	1	10	0			
<b>Name of Scheme :- High School Building</b>												<b>Empowered Committee-127</b>						
128	1	SSSM-313	Araria	Araria	High School Building at Gayari												1	Letter Issue to Contractor to Start the Work
129	2	SSSM-315	Banka	Dhoraiya	High School Building at Saguniya Urdu													(2nd.F.R.L)
130	3	SSSM-316	Purnia	Baisi	High School Building at Malharia												1	Letter Issue to Contractor to Start the Work
131	4	SSSM-317	Purnia	Dagrua	High School Building at Sindhiya												1	Letter Issue to Contractor to Start the Work
132	5	SSSM-318	Purnia	Dagrua	High School Building at Lasanpur													
133	6	SSSM-319	Purnia	Amour	High School Building at Partiya												1	No bidder in Retender (NIT-34/18-19 dt-03.08.18. Again Retender in process (NIT-83/18-19 dt-06.12.18).Again Retender in process (NIT-64/19-20 dt-07.11.19).
134	7	SSSM-320	Purnia	Amour	High School Building at Gangoli													Approach road not available.
135	8	SSSM-321	Madhubani	Bisfi	High School Building at Shiyaul													G+2

Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Physical Status										Remarks	
						Lay-out	Foundatio	PL	Groun		1st		Finishing	Complete	Not Started		
									d floor		Floor						
							LL	RL	LL	RL							
136	9	SSSM-322	Madhubani	Bisfi	High School Building at Singiya												G+2
137	10	SSSM-323	Samastipur	Tajpur	High School Building at Rajwa												G+2
138	11	SSSM-324	Samastipur	Tajpur	High School Building at Udaypur												G+2, Second Floor Roof Level
139	12	SSSM-326	Samastipur	Tajpur	High School Building at Kothiya												G+2
140	13	SSSM-327	Samastipur	Tajpur	Jagdev Middle School Building at Adharbhut												G+2 (Handed Over)
141	14	SSSM-328	East Champaran	Adapur	High School Building at Koraiya												Hand over
142	15	SSSM-329	East Champaran	Adapur	High School Building at Bakhri Urdu												G+2 (2nd F R L)
143	16	SSSM-330	East Champaran	Banjariya	High School Building at Phulwar												N.O.C Made available recently
144	17	SSSM-331	East Champaran	Banjariya	High School Building at Siswa Urdu										1		Land not available/Work Order 1418/05.03.2019
145	18	SSSM-332	East Champaran	Dhaka	High School Building at Karshiya										1		
146	19	SSSM-333	East Champaran	Dhaka	High School Building at Barharwa Lakhan Sen										1		Work not started /Work Order 1402/05.03.2019
147	20	SSSM-334	Katihar	Barsaoi	High School Building at Jalkumar										1		letter issued to contractor to start the work
148	21	SSSM-335	Katihar	Barsaoi	High School Building at Lahgariya												Hand over
149	22	SSSM-337	Katihar	Kadwa	High School Building at Rauniya												
150	23	SSSM-338	Katihar	Kadwa	High School Building at Kadwa												
151	24	SSSM-339	Katihar	Kadwa	High School Building at Kurum												
152	25	SSSM-340	Katihar	Kadwa	High School Building at Kumaripur												

Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Physical Status										Remarks		
						Lay-out	Foundatio	PL	Groun d floor		1st Floor		Finishing	Complete	Not Started			
									LL	RL	LL	RL						
153	26	SSSM-341	Katihar	Kadwa	High School Building at Badhwa													G+2
154	27	SSSM-343	Katihar	Azam Nagar	High School Building at Rahuiya												1	letter issued to contractor to start the work
155	28	SSSM-344	Katihar	Azam Nagar	High School Building at Mangarpur												1	letter issued to contractor to start the work
			TOTAL			3	1	0	0	1	0	2	3	8	10			
<b>Name of Scheme :- High School Building</b>												<b>Empowered Committee-122</b>						
156	1	SSSM-348	Araria	Araria	High School Building at Araria												1	Letter Issue to Contractir to Start the Work
157	2	SSSM-349	Araria	Jokihaat	High School Building at Jokihaat													Hand Over
158	3	SSSM-350	Araria	Jokihaat	High School Building at Malheria													Second Floor Roof Level
159	4	SSSM-352	Araria	Jokihaat	High School Building at Bagarhra													
160	5	SSSM-353	Araria	Jokihaat	High School Building at Bhansi													
161	6	SSSM-357	Darbhangha	Darbhangha Sadar	High School Building at Dularpur												1	Land Available, Work Not Started By Contractor.
162	7	SSSM-359	Darbhangha	Hayaghat	New High School Building at Anadpur													G+2
163	8	SSSM-360	Darbhangha	Manigachi	New High School Building at Mobehat													
164	9	SSSM-361	Darbhangha	Keotriranwaly	High School Building at Khirma													Hand Over
			TOTAL			0	1	0	1	0	0	1	1	3	2			

Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Physical Status							Remarks			
						Lay-out	Foundatio	PL	Groun d floor		1st Floor			Finishing	Complete	Not Started
									LL	RL	LL	RL				
<b>Name of Scheme :- High School Building</b>						<b>Empowered Committee-110</b>										
165	1	SSSM-362	Sitamarhi	Bairgania	High School Building at Chakwa								1	land Donation Work in Progress		
166	2	SSSM-364	Sitamarhi	Sursand	High School Building at Kumbha											
			TOTAL			0	0	0	0	0	0	1	0	0	1	
<b>Name of Scheme :- High School Building</b>						<b>Empowered Committee-129</b>										
167	1	SSSM-365	अररिया	फारबिसगंज	Construction of High School building in Jogbani								1			
168	2	SSSM-366	अररिया	नरपतगंज	Construction of High School building in Narpatganj											
169	3	SSSM-367	अररिया	नरपतगंज	Construction of High School building in Pithora								1	Letter issue To contractor to Start The Work		
170	4	SSSM-368	अररिया	रानीगंज	Construction of High School building in Hansa Kamalpur									G+2 (2nd.F.R.L)		
171	5	SSSM-369	किशनगंज	कोचाधामन	Construction of High School building at upgraded high school Kochadhaman									G+2 (2nd.F.R.L)		
172	6	SSSM-370	किशनगंज	कोचाधामन	Construction of High School building at upgraded high school Kuwarikairi								1	LOA IN PROCESS (K)		
173	7	SSSM-371	किशनगंज	कोचाधामन	Construction of High School building at upgraded high school Barijan								1			
174	8	SSSM-372	भागलपुर	सन्हौला	Construction of High School building in middle school Badinaki											
175	9	SSSM-373	गोपालगंज	थावे	Construction of High School building in Akderva								1	No bidder in Retender (NIT-34/18-19 dt-03.08.18. Again Retender in process (NIT-83/18-19 dt-06.12.18).Again Retender in process (NIT-64/19-20 dt-07.11.19).		
			TOTAL			0	0	1	0	1	0	0	2	0	5	

Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Physical Status										Remarks
						Lay-out	Foundatio	PL	Groun d floor		1st Floor		Finishing	Complete	Not Started	
									LL	RL	LL	RL				
<b>Name of Scheme :- High School Building</b>												<b>Empowered Committee-135</b>				
176	1	SSSM-374	दरभंगा	सिंहवाड़ा	Construction of High School building in Singhwara											G+2 (2nd.F.R.L)
177	2	SSSM-375	अररिया	रानीगंज	मध्य विद्यालय मझुआ										1	
178	3	SSSM-376	अररिया	रानीगंज	मध्य विद्यालय रामपुर										1	No bidder in Tender (NIT-45/18-19 dt-10.09.18. Again Retender in process (NIT-83/18-19 dt-06.12.18).Again Retender in process (NIT-64/19-20 dt-07.11.19).
179	4	SSSM-377	अररिया	अररिया	मध्य विद्यालय महिषाकोल										1	
180	5	SSSM-378	अररिया	अररिया	मध्य विद्यालय फराहसुत										1	
181	6	SSSM-379	अररिया	सिकटी	मध्य विद्यालय कचना										1	
182	7	SSSM-380	अररिया	जोकिहाट	मध्य विद्यालय बाजिदपुर											G+2, Second Floor Roof Level
183	8	SSSM-381	अररिया	फारबिसगंज	मध्य विद्यालय चौरा परवाहा										1	
			TOTAL			0	0	0	0	1	0	1	1	0	6	
<b>Name of Scheme :- High School Building</b>												<b>Empowered Committee-14/2019-20</b>				
184	1	SSSM-382	Purnia	Purnia (HQ)	Construction of Anchit Shah higher school building, Bilori										1	DPR Preparation in Process
185	2	SSSM-383	Purnia	Purnia (HQ)	Construction of School building of middle school, Raniganj										1	DPR Preparation in Process
186	3	SSSM-384	Purnia	K Nagar	Construction of School building of Higher school, Alinagar, Satkodariya										1	DPR Preparation in Process
187	4	SSSM-385	Purnia	K Nagar	Construction of School building of Higher school, Alinagar, Kamakhya										1	DPR Preparation in Process
188	5	SSSM-386	Purnia	Kasba	Construction of School building of K.D girls high school										1	DPR Preparation in Process
189	6	SSSM-387	Purnia	Dagarua	Construction of High School building of Abul Kalam high school, Mohammadia										1	DPR Preparation in Process

Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Physical Status									Remarks	
						Lay-out	Foundatio	PL	Groun d floor		1st Floor		Finishing	Complete		Not Started
									LL	RL	LL	RL				
190	7	SSSM-388	Purnia	Dagarua	Construction of High School building of Bhola Nath high school, Sakhkol										1	DPR Preparation in Process
191	8	SSSM-389	Purnia	Dagarua	Construction of High School building of High school, Barsoni										1	DPR Preparation in Process
192	9	SSSM-390	Purnia	Dagarua	Construction of High School building of High school, Kanhariya										1	DPR Preparation in Process
193	10	SSSM-391	Purnia	Amour	Construction of building in Higher school, Hafniya										1	DPR Preparation in Process
194	11	SSSM-392	West Champaran	Manatand	Construction of high school building in middle school, Ghorpakri										1	DPR Preparation in Process
195	12	SSSM-393	East Champaran	Banjariya	Construction of New building at Jatva Urdu high school										1	DPR Preparation in Process
196	13	SSSM-394	East Champaran	Choradano	Construction of New building at BLSSPKL, Narktia high school										1	DPR Preparation in Process
197	14	SSSM-395	East Champaran	Ramgarhwa	Construction of New building at high secondary school, Ahiroliya										1	DPR Preparation in Process
			TOTAL			0	0	0	0	0	0	0	0	0	14	
			GRAND TOTAL		197	3	4	1	1	4	2	10	18	114	40	