

BIHAR STATE EDUCATIONAL INFRASTRUCTURE DEVELOPMENT CORPORATION LIMITED, PATNA (BIHAR).

SUMMARY OF PROJECTS

Date :- 31/03/2018

S. N.	PROJECT	Total Sanctioned	Contract Awarded	Physical Status										Summary			Inaugurated	Recieved Amount (in Lakh)	Fin. Exp. (31.03.2018) (in Lakhs)	Financial Achievement (%)	Remarks
		No. of Schools	No. of School	Lay-out	Foundation	PL	Ground Floor		1 st Floor		2nd Floor		Finishing	Complete	In-Progress	Not start					
							LL	RL	LL	RL	LL	RL									
1	USS (Upgraded Secondary School) (2009-10) State	45	45	0	1	0	0	0	1	1	0	0	1	29	4	12	26	2134.20	1631.72	76.46%	
2	USS (Upgraded Secondary School) (2009-10) central	323	323	0	2	3	3	14	2	6	0	0	11	252	41	30	248	24170.15	12847.38	53.15%	Rs. 50 Cr. refund to BMSP dated. 16.6.15
3	USS (Upgraded Secondary School) (2010-11) central	403	400	0	1	1	2	4	0	12	0	0	29	302	49	52	282	14947.24	17203.26	115.09%	(i) Rs. 267.75 lacs paid to BMSP dated on 22.4.2015,(ii) Rs. 267.75 lacs refund to BMSP dt. 10.6.15
	Total :-	771	768	0	4	4	5	18	3	19	0	0	41	583	94	94	556	41251.59	31682.36	76.80%	
4	GH (Girl's Hostel) (2009-10)	81	77	0	0	0	1	2	0	1	0	0	12	44	16	21	39	11307.36	7510.50	66.42%	Rs. 40 Crore Use from USS 10-11. It will be adjust.
5	GH (Girl's Hostel) (2010-11)	113	109	0	0	0	0	0	0	1	0	0	4	81	5	27	78	5872.80	11908.97	202.78%	Using fund from GH 09-10
6	GH (Girl's Hostel) (2013-14)	7	0	0	0	0	0	0	0	0	0	0	0	0	0	7	0	0.00	0.00		
	Total :-	201	186	0	0	0	1	2	0	2	0	0	16	125	21	55	117	17180.16	19419.47	113.03%	
7	MS (Model School) (2009-10)	98	98	0	1	0	0	4	0	6	0	1	4	70	16	12	52	15855.00	20040.61	126.40%	Using fund from SD and centage
8	MS (Model School) (2010-11)	255	240	0	1	1	0	12	1	14	0	5	25	150	59	46	147	39714.17	48932.78	123.21%	Using fund from SD and centage.
																		18667.00		0.00%	Rs. 10981 Lakhs Kept in State
	Total :-	353	338	0	2	1	0	16	1	20	0	6	29	220	75	58	199	74236.17	68973.39	92.91%	
9	SSS (Senior Secondary School) (2013-14)	993	992	1	11	11	6	36	4	40	0	0	174	603	283	107	469	97000.00	91586.41	94.42%	
10	HSS (Higher Secondary School) (2013-14)	226	222	1	1	1	0	8	0	7	0	0	54	125	72	29	126	27142.50	20543.26	75.69%	Rs.3613.35 Lakhs kept in State P/L
11	SSSM (Senior Secondary School Minority) (2014-15)	164	162	1	3	7	3	9	2	11	0	0	33	54	69	41	38	29500.67	12644.13	42.86%	Rs. 2288.23 Lacs kept in state P
12	USSS (Upgraded Senior Secondary School) (2011-12 & 2013-14)	357	336	8	22	9	6	10	13	23	0	0	69	124	160	73	93	1404.00	21889.71	1559.10%	Using fund from USS-10-11, USS 09-10 & Centage

S. N.	PROJECT	Total Sanctioned	Contract Awarded	Physical Status										Summary			Inaugurated	Recieved Amount (in Lakh)	Fin. Exp. (31.03.2018) (in Lakhs)	Financial Achievement (%)	Remarks
		No. of Schools	No. of School	Lay-out	Foundation	PL	Ground Floor		1 st Floor		2nd Floor		Finishing	Complete	In-Progress	Not start					
							LL	RL	LL	RL	LL	RL									
13	EXAM. HALL (2013-14)	26	26	0	0	0	0	0	0	1	0	0	1	24	2	0	17	7833.42	8636.95	110.26%	Using fund from SD and centage
14	CT (College Toilet)	250	250	0	0	2	0	6	0	0	0	0	13	196	21	33		1012.00	756.83	74.79%	
15	Shiksha Bhawan (2013-14)	9	9	0	0	1	0	0	0	0	0	0	3	4	4	1	3	1628.00	1490.01	91.52%	
16	Deegree College	12	12	0	0	0	0	0	0	0	0	0	5	2	5	5		3700.00	3217.85	86.97%	Rs. 614.4Lacs Kept in state P/L
17	Renovation Work/New Building (College Building)	77	54	0	0	0	0	0	0	0	0	0	0	18	27	32		12181.25	10231.48	83.99%	Rs. 895.5 Lacs kept in state P/L
18	Revovation Work (Secondary/HSS Building)	57	27	0	0	0	0	0	0	0	0	0	0	21	6	30		6186.06	4556.38	73.66%	
19	CDPO (Child Development Project Office co-housing)	33	33	0	0	0	0	0	0	0	0	3	6	19	9	5	5	3180.50	2769.68	87.08%	Rs. 565 lacs refund to SSUPSW dt. 20.12.16
20	ICT@Shcools	1000	832	0	0	0	0	0	0	0	0	0	0	0	832	168		6947.00	8418.15	121.18%	Using fund from forfeited and centage. 277 lacs forfeited from core
21	ICT Projects - World Bank	250	0	0	0	0	0	0	0	0	0	0	0	0	0	0		4323.85	460.05	10.64%	Rs. 1563.46 Lacs kept in state P/L
22	BRC (Block Resource Centre)	185	135	5	19	5	9	14	5	6	3	16	53	29	135	21	1	8139.00	5131.07	63.04%	Rs 2133.59 lacs kept in state p/L
	Total :-	4964	4382	16	62	41	30	119	28	129	3	25	497	2147	1815	752	1598	342846.17	312407.18	91.12%	