

Bihar State Educational Infrastructure Development Corporation Limited., Patna

Physical Status of Construction of USSS (Upgraded Senior Secondary School) 2013-14

Report Dated : 31.03.2018

S.N.	Group No.	Name of District	Name of Block	Name of School	Rete nder	Ten der Proc ess	Physical Status										Remarks
							Not Start	Layo ut	Foun datio n	Plint h	Ground Floor		1st Floor		Finis hing	Compl ete	
											LL	RL	LL	RL			
1	USSS-101-1	ARARIA	Raniganj	A. M. S. Kala Balua													Inaugurated 16.7.2016. Handover
2	USSS-102-1	ARARIA	Sikati	M. S. Barmasiya													Inaugurated 16.7.2017
3	USSS-103-1	ARARIA	Kurskata	U.M.S. Sonamani Godam													Inaugurated 16.7.2017
4	USSS-104-1	ARARIA	Forbesganj	U.M.S. Subhankarpur													
5	USSS-105(A)	ARARIA	Narpatganj	M.S. Basmatiya													Inaugurated 16.7.2016. Handover
6	USSS-105(B)	ARARIA	Narpatganj	M.S. Khaira													Inaugurated 16.7.2016. Handover
7	USSS-105(C)	ARARIA	Narpatganj	M.S. Maheshpatti													Inaugurated 16.7.2016. Handover
8	USSS-105(D)	ARARIA	Narpatganj	M.S. Tamganj													Inaugurated 16.7.2017
9	USSS-106 (A)	BANKA	Katoriya	U.M.S Kerwar													Inaugurated 16.7.2016
10	USSS-106 (B)	BANKA	Katoriya	U.M.S Burhawa Bathan													Inaugurated 16.7.2017
11	USSS-106 (C)	BANKA	Katoriya	U.M.S Upar Chak Marhdiya													Inaugurated 16.7.2017
12	USSS-106 (D)	BANKA	Katoriya	M.S Jamdaha													Inaugurated 16.7.2016
13	USSS-106 (E)	BANKA	Katoriya	M.S Mochanma													Inaugurated 16.7.2016
14	USSS-106 (F)	BANKA	Katoriya	U.M.S Lila waran													Inaugurated 16.7.2016
15	USSS-106 (G)	BANKA	Katoriya	U.M.S Dhevermoh													Inaugurated 16.7.2017
16	USSS-107-1	BANKA	Rajaun	M.S Bhavan Kormama													Inaugurated 16.7.2017
17	USSS-108 (A)	BANKA	Baonsi	M.S Madari													Inaugurated 16.7.2016
18	USSS-108 (B)	BANKA	Baonsi	U.M.S Phaga													Inaugurated 16.7.2017
19	USSS-109-1	BANKA	Chandan	U.M.S Koriya													Inaugurated 16.7.2016. Handover

S.N.	Group No.	Name of District	Name of Block	Name of School	Rete nder	Ten der Proc ess	Physical Status										Remarks
							Not Start	Layo ut	Foun datio n	Plint h	Ground Floor		1st Floor		Finis hing	Compl ete	
											LL	RL	LL	RL			
20	USSF-109-2	BANKA	Chandan	M.S. Kendwar													Inaugurated 16.7.2016
21	USSF-110-1	BANKA	Dhauraiya	U.M.S Amjora													2nd Letter For Debar to Contractor
22	USSF-111-1	BANKA	Banka	U.M.S Hasiya													Inaugurated 16.7.2017
23	USSF-112 (A)	BANKA	Belhar	M.S Darshniya													Inaugurated 16.7.2017
24	USSF-112 (B)	BANKA	Belhar	U.M.S, Bounka													Inaugurated 16.7.2017
25	USSF-112 (C)	BANKA	Belhar	U.M.S Chariya			1										Land not available. Drop
26	USSF-113-1	BHAGALPUR	Sultanganj	U.M.S Asiachak													Letter for Debar
27	USSF-114-1	DARBHANGA	Jale	U.M.S. Kaji Bahera													Inaugurated 16.7.2016.
28	USSF-114-2	DARBHANGA	Jale	M.S. Basant													Inaugurated 16.7.2016.
29	USSF-115-1	DARBHANGA	Hayaghat	M.S. Ghosrama													
30	USSF-116 (A)	DARBHANGA	Bahadurpur	M.S. Basatpur													
31	USSF-116 (B)	DARBHANGA	Bahadurpur	M.S. Dagarsam													
32	USSF-117-1	DARBHANGA	Manigachhi	M.S. Kankpur													Inaugurated 16.7.2017
33	USSF-118-1	DARBHANGA	Ghanshyampur	U.M.S. Ganaun													
34	USSF-119(A)	DARBHANGA	Biraul	M.S. Kahuaa													
35	USSF-119(B)	DARBHANGA	Biraul	M.S. Tarbara Ganaura													
36	USSF-120-1	DARBHANGA	Hanuman nagar	U.M.S. Basuara													Inaugurated 16.7.2016
37	USSF-120-2	DARBHANGA	Hanuman nagar	U.M.S. Godhiyari													
38	USSF-120-3	DARBHANGA	Hanuman nagar	U.M.S. Narsara													
39	USSF-121-1	DARBHANGA	Tardih	U.M.S. Kathra													
40	USSF-122-1	DARBHANGA	Gaurbauram	M.S Kothram													

S.N.	Group No.	Name of District	Name of Block	Name of School	Rete nder	Ten der Proc ess	Physical Status										Remarks
							Not Start	Layo ut	Foun datio n	Plint h	Ground Floor		1st Floor		Finis hing	Compl ete	
											LL	RL	LL	RL			
41	USSF-175-1	EAST CHAMPARAN	Adapur	UMS Pokhariya													Inaugurated 16.7.2016.
42	USSF-176-1	EAST CHAMPARAN	Banjariya	GMS Ajarwa													
43	USSF-177-1	EAST CHAMPARAN	Bankatwa	GMS Bankatwa (Boys)													2nd Floor Roof Level
44	USSF-177-2	EAST CHAMPARAN	Bankatwa	GMS Inarwa Phulwar													
45	USSF-178-1	EAST CHAMPARAN	Chiraiya	UMS Dharharwa													
46	USSF-179-1	EAST CHAMPARAN	Ghorasahan	GMS Tonwa													Inaugurated 16.7.2016.
47	USSF-180-1	EAST CHAMPARAN	Harsidhi	GMS Murarpur													Inaugurated 16.7.2016.
48	USSF-180-2	EAST CHAMPARAN	Harsidhi	GMS Bhada													Handover
49	USSF-181-1	EAST CHAMPARAN	Keshriya	UMS Dhekaha Math			1										Cancel. No Agreement
50	USSF-182-1	EAST CHAMPARAN	Keshriya	GMS Majhar													
51	USSF-183-1	EAST CHAMPARAN	Tetriya	GMS Narha Panapur													Inaugurated 16.7.2016. Handover
52	USSF-123-1	GAYA	Gurua	Middle School, Mahadev Sthan													
53	USSF-130-1	JAHANABAD	Hulasganj	Middle School, Gangapur													
54	USSF-126 (A)	JAMUI	Sono	Uraktrohaniya													
55	USSF-126 (B)	JAMUI	Sono	M S Sarebad													Inaugurated 16.7.2017
56	USSF-126 (C)	JAMUI	Sono	M S Agahra													Inaugurated 16.7.2017
57	USSF-126 (D)	JAMUI	Sono	M.S Charkapathar													Inaugurated 16.7.2017. S.F.R.L.(G+2)
58	USSF-127 (A)	JAMUI	Gidhaur	M .S. Sewa													Inaugurated 16.7.2017
59	USSF-127 (B)	JAMUI	Gidhuar	M. S. , KEWAL													
60	USSF-128-1	JAMUI	Jhajha	M S Borwa													DISTURB AREA WORK STOPPED
61	USSF-128-2	JAMUI	Jhajha	U M S Chapa													

S.N.	Group No.	Name of District	Name of Block	Name of School	Rete nder	Ten der Proc ess	Physical Status										Remarks
							Not Start	Layo ut	Foun datio n	Plint h	Ground Floor		1st Floor		Finis hing	Compl ete	
											LL	RL	LL	RL			
62	USSS-129 (A)	JAMUI	Laxmipur	U M S Hathiyawar Taljhari													
63	USSS-129 (B)	JAMUI	Laxmipur	U M S Taliyadh													
64	USSS-129 (C)	JAMUI	Laxmipur	U M S Bela													
65	USSS-129 (D)	JAMUI	Laxmipur	U M S Karra													
66	USSS-131-1	KATIHAR	Katihar	M.S. Bathilli		1											Double scheme work progress under SSSM-8-2
67	USSS-132-1	KATIHAR	Dandkhora	M.S. Dwasay													Letter issued to contractor to speed up the work.
68	USSS-132-2	KATIHAR	Dandkhora	R M.S. Souriya													Letter issued to contractor to speed up the work.
69	USSS-133-1	KATIHAR	Hasanganj	M.S. Padam Pur													Inaugurated 16.7.2016. Handover
70	USSS-134-1	KATIHAR	Kodha	M.S. Makai Pur													
71	USSS-134-2	KATIHAR	Kodha	M.S. Kheria													
72	USSS-134-3	KATIHAR	Kodha	M.S. Pawai													
73	USSS-134-4	KATIHAR	Kodha	M.S. Rautara													Inaugurated 16.7.2016.
74	USSS-134-5	KATIHAR	Kodha	M.S. Dighree													
75	USSS-134-6	KATIHAR	Kodha	M.S. Chandwa Rupaspur													
76	USSS-135-1	KATIHAR	Kursela	M.S. Kathria													Double scheme - SSS 90
77	USSS-136-1	KATIHAR	Sameli	M.S. Nawabganj													
78	USSS-136-2	KATIHAR	Sameli	M.S. Chakla Khaira													
79	USSS-137-1	KATIHAR	Falka	M.S. Bharsia													Double scheme -SSSM-5
80	USSS-137-2	KATIHAR	Falka	M.S. Mohammad Nagar Rajdhani													
81	USSS-137-3	KATIHAR	Falka	M.S. Dermahi													
82	USSS-137-4	KATIHAR	Falka	U M.S. Musapur Ranga Kol													Handover

S.N.	Group No.	Name of District	Name of Block	Name of School	Rete nder	Ten der Proc ess	Physical Status										Remarks
							Not Start	Layo ut	Foun datio n	Plint h	Ground Floor		1st Floor		Finis hing	Compl ete	
											LL	RL	LL	RL			
83	USSS-137-5	KATIHAR	Falka	U M.S. Tapua Gobindpur													Handover
84	USSS-138(A)	KATIHAR	Balrampur	U M.S. Hajiyaar Palsa													Inaugurated 16.7.2016.Handover
85	USSS-138(B)	KATIHAR	Balrampur	U M.S. Chilha Para													Inaugurated 16.7.2017. Handover
86	USSS-140(A)	KATIHAR	Ajamnagar	M.S. Mukuria Dakshin Tola													Inaugurated 16.7.2017. Handover
87	USSS-140(B)	KATIHAR	Ajamnagar	M.S. Sikitia			1										Double scheme - SSSM-2
88	USSS-141-1	KATIHAR	Pranpur	M.S. Budhanagar			1										Double scheme - SSSM-7
89	USSS-142-1	KATIHAR	Manihari	M.S. Kanta Kosh													Inaugurated 16.7.2016. Handover
90	USSS-139-1	KATIHAR	Kadwa	M.S. Parbheli													Inaugurated 16.7.2016. Handover
91	USSS-143-1	KHAGARIA	Alauli	MS Icharua													
92	USSS-144-1	KISHANGANJ	Kishanganj	UMS Teusa													Inaugurated 16.7.2016.
93	USSS-145-1	KISHANGANJ	Teda gachh	M.S Farabari			1										Land not available
94	USSS-145-2	KISHANGANJ	Teda gachh	M.S Kuwari													
95	USSS-146-1	KISHANGANJ	Pothiya	M.S Gilhabari Kanya													Work progress slow , contractor already debare , rescined notice also sent to
96	USSS-146-2	KISHANGANJ	Pothiya	M.S Shitalpur													work progress slow , contractor already debare , rescined notice also sent to
97	USSS-146-3	KISHANGANJ	Pothiya	U. M.S Kusiari													work progress slow , contractor already debare , rescined notice also sent to
98	USSS-146-4	KISHANGANJ	Pothiya	U.M,S Nawnadi													
99	USSS-147-1	KISHANGANJ	Takurganj	M.S Bourigacch													Work progress slow , contractor already debare , rescined notice also sent to
100	USSS-147-2	KISHANGANJ	Takurganj	M.S Ruidhasa													work progress slow , contractor already debare , rescined notice also sent to
101	USSS-147-3	KISHANGANJ	Takurganj	M.S Barchondi													work progress slow , contractor already debare , rescined notice also sent to
102	USSS-148-1	KISHANGANJ	Dighal Bank	M.S Talgacch													
103	USSS-148-2	KISHANGANJ	Dighal Bank	M.S. Gandharvdanga													

S.N.	Group No.	Name of District	Name of Block	Name of School	Rete nder	Ten der Proc ess	Physical Status										Remarks
							Not Start	Layo ut	Foun datio n	Plint h	Ground Floor		1st Floor		Finis hing	Compl ete	
											LL	RL	LL	RL			
104	USSS-148-3	KISHANGANJ	Dighal Bank	U.M.S Talwarbandha													Work stopped by contractor since long time, letter issued
105	USSS-149-1	KISHANGANJ	Bahadurganj	U.M.S Masangoan													
106	USSS-149-2	KISHANGANJ	Bahadurganj	M.S Shameswar													
107	USSS-149-3	KISHANGANJ	Bahadurganj	M.S Natuapara			1										Land available recently ,letter issued to contractor for work start
108	USSS-149-4	KISHANGANJ	Bahadurganj	M.S Khodaganj													
109	USSS-149-5	KISHANGANJ	Bahadurganj	U.M.S Gopalpur Haat													
110	USSS-150-1	KISHANGANJ	Kochadhaman	U.M.S Kochgarh Purndha													
111	USSS-151-1	LAKHISARAI	Suryagarha	U M S Singhaul Tetariaya													Land dispute (Local Issue)
112	USSS-152-1	MADHEPURA	Shankarpur	M.S Sonbarsha													
113	USSS-153-1	MADHEPURA	Bihariganj	M.S. Rahi													Handover
114	USSS-154-1	MADHEPURA	Madhepura	M.S Bhelva													Slow in Progress
115	USSS-154-2	MADHEPURA	Madhepura	M.S.Gadhiya													Slow in Progress
116	USSS-155-1	MADHEPURA	Udakishunganj	M.S.Uda													Inaugurated 16.7.2016 Handover
117	USSS-156-1	MADHUBANI	Benipatti	Middle School Nagwas													Inaugurated 16.7.2017
118	USSS-157-1	MADHUBANI	Bisfi	Middle School Gaudhol													Inaugurated 16.7.2017
119	USSS-158(A)	MADHUBANI	Ghoghradih	Middle School Majhaura													
120	USSS-158(B)	MADHUBANI	Ghoghradih	Middle School Amhi													Inaugurated 16.7.2017
121	USSS-159-1	MADHUBANI	Khajauli	Middle School Gobraura													
122	USSS-160(A)	MADHUBANI	Madhepur	Middle School Kurso													
123	USSS-160(B)	MADHUBANI	Madhepur	UPS Middle School Basipatti													
124	USSS-161(A)	MADHUBANI	Madhwapur	Middle School Basuki													Handover

S.N.	Group No.	Name of District	Name of Block	Name of School	Rete nder	Ten der Proc ess	Physical Status										Remarks
							Not Start	Layo ut	Foun datio n	Plint h	Ground Floor		1st Floor		Finis hing	Compl ete	
											LL	RL	LL	RL			
125	USSS-161(B)	MADHUBANI	Madhwapur	Middle School Sujatpur													Inaugurated 16.7.2016. Handover
126	USSS-161(C)	MADHUBANI	Madhwapur	Middle School Trimuhan													Inaugurated 16.7.2016. Handover
127	USSS -124 (A)	MUNGER	Khaira	M S Bujhayat													
128	USSS -124 (B)	MUNGER	Khaira	M.S Ghari Bishanpur													
129	USSS -124 (C)	MUNGER	Khaira	M S Ghari													G+2
130	USSS-125 (A)	MUNGER	Chakai	M S Saron													Inaugurated 16.7.2016
131	USSS-125 (B)	MUNGER	Chakai	M S Kiyajori													Inaugurated 16.7.2016
132	USSS-125 (C)	MUNGER	Chakai	M S Bamdah													
133	USSS-125 (D)	MUNGER	Chakai	M S Kewal													
134	USSS-162 (A)	NAWADA	Kawakol	UPS Rupai													Inaugurated 16.7.2017
135	USSS-162 (B)	NAWADA	Kawakol	UPS Lohgarwa													Inaugurated 16.7.2016
136	USSS-163 (A)	NAWADA	Sirdala	UPS Hemja Bhart													Inaugurated 16.7.2017
137	USSS-163 (B)	NAWADA	Sirdala	M.S., Kharsari			1										Land not available
138	USSS-163 (C)	NAWADA	Sirdala	UPS Mahuliya Tanr			1										Not Started
139	USSS-184 (A)	PURNEA	Amaur	M.S. Routi Basha	1												Retender
140	USSS-184 (B)	PURNEA	Amaur	M.S. Talbari													Work is slow , Notice has sent to contractor to speed up the work.
141	USSS-185-1	PURNEA	Vaisa	M.S. Sirsi			1										Old building to be demolished. Permission not given by H.M. till now
142	USSS-186-1	PURNEA	Bayasi	M.S. Amirganj			1										LOA Issue. Land available in the bed of river.
143	USSS-187-1	PURNEA	Barhara Kothi	M.S. Laxmipur													Inaugurated 16.7.2016.. Handover
144	USSS-188 (A)	PURNEA	Krityanand Nagar	M.S. Sauraha													work progress slow by contractor , 3rd debar notice sent to contractor.

S.N.	Group No.	Name of District	Name of Block	Name of School	Rete nder	Ten der Proc ess	Physical Status										Remarks
							Not Start	Layo ut	Foun datio n	Plint h	Ground Floor		1st Floor		Finis hing	Compl ete	
											LL	RL	LL	RL			
145	USSS-188 (B)	PURNEA	Krityanand Nagar	M.S. Pranpatti													
146	USSS-188 (C)	PURNEA	Krityanand Nagar	M.S. Kajha													Work stoped by the contractor , Letter issued to speed up the work
147	USSS-189 (A)	PURNEA	Banmankhi	M.S.Chandpur Bhanha													
148	USSS-189 (B)	PURNEA	Banmankhi	M.S. Harimurhi													
149	USSS-190 (A)	PURNEA	Rupauli	M.S. Dumri													Inaugurated 16.7.2016.
150	USSS-190 (B)	PURNEA	Rupauli	M.S. Goriar													
151	USSS-191-1	PURNEA	Kasba	M.S.Bishanpur													
152	USSS-192 (A)	PURNEA	Dhamdaha	M.S. Sanjha Ghat													Inaugurated 16.7.2017
153	USSS-192 (B)	PURNEA	Dhamdaha	M.S.Champawati													
154	USSS-193-1	PURNEA	Sri nagar	I. M. S. Garhi Baluwa													Inaugurated 16.7.2017
155	USSS-194 (A)	PURNEA	Dagarua	M.S. Kodheli													Inaugurated 16.7.2017. Handover
156	USSS-194 (B)	PURNEA	Dagarua	M.S. Belgchhi													Inaugurated 16.7.2017. Handover
157	USSS-194 (C)	PURNEA	Dagarua	M.S. Babhni													
158	USSS-195-1	SAHARSA	Navhatta	MS Partaha Barhara													
159	USSS-196-1	SAHARSA	Simri bakhtiyarpur	MS Dhanupra													
160	USSS-197-1	SAHARSA	Salkhua	MS Samhar													Work stop
161	USSS-198-1	SAMASTIPUR	Singhiya	Middle School Pulhara													
162	USSS-199-1	SHEOHAR	Dumri Katsari	M. S. Shyampur													Constructed at M.S. Bathan
163	USSS-200-1	SITAMARHI	Dumara	M.S.Bishanpur													Inaugurated 16.7.2017. Handover
164	USSS-201-1	SITAMARHI	Sonbarsa	M.S. Indarwa-1													Inaugurated 16.7.2017. Handover

S.N.	Group No.	Name of District	Name of Block	Name of School	Rete nder	Ten der Proc ess	Physical Status										Remarks
							Not Start	Layo ut	Foun datio n	Plint h	Ground Floor		1st Floor		Finis hing	Compl ete	
											LL	RL	LL	RL			
165	USSS-202 (A)	SITAMARHI	Parihar	M.S.Mahuawa													Inaugurated 16.7.2017. Handover
166	USSS-202 (B)	SITAMARHI	Parihar	M.S.Ghaghara Bazar													Inaugurated 16.7.2017. Handover
167	USSS-203(A)	SITAMARHI	Bokhada	M.S.Banaul													Inaugurated 16.7.2017. Handover
168	USSS-203(B)	SITAMARHI	Bokhada	M.S.Mahisautha													Inaugurated 16.7.2017. Handover
169	USSS-204-1	SUPUAL	Basantpur	MS Parmanandpur													Work stop
170	USSS-204-2	SUPUAL	Basantpur	MS Bhawani pur			1										Not Started
171	USSS-205-1	SUPUAL	Chhatapur	MS Bhimpur													
172	USSS-206(A)	SUPUAL	Kishanpur	MS sisauni													
173	USSS-206(B)	SUPUAL	Kishanpur	MS sukhashan													Handover
174	USSS-207(A)	SUPUAL	Marauna	MS saroja Bela			1										Cancel
175	USSS-207(B)	SUPUAL	Marauna	MS rasuaar													
176	USSS-207(C)	SUPUAL	Marauna	MS Hari													Handover
177	USSS-208-1	SUPUAL	Nirmali	MS Bela sringarmoti			1										Cancelled
178	USSS-209-1	SUPUAL	Saraigarh Bhaptiyahi	MS Lalganj			1										Cancelled
179	USSS-210-1	SUPUAL	Supual	MS Basbitti			1										Cancelled
180	USSS-210-2	SUPUAL	Supual	MS kaliganj													Handover
181	USSS-211(A)	SUPUAL	Triveniganj	Durga MS Laharnia			1										Cancelled
182	USSS-211(B)	SUPUAL	Triveniganj	MS Parsa Garhi													Inaugurated 16.7.2017. Handover
183	USSS-211(C)	SUPUAL	Triveniganj	MS Mogla Ghat nandana													Work Stop
184	USSS-212-1	VAISHALI	Gauraul	Gov.M.S.Baksama			1										Project Drop due to unavailability of land currently land available
185	USSS-213-1	VAISHALI	Patepur	MS Ajijpur Chande													Inaugurated 16.7.2017. Handover

S.N.	Group No.	Name of District	Name of Block	Name of School	Rete nder	Ten der Proc ess	Physical Status										Remarks
							Not Start	Layo ut	Foun datio n	Plint h	Ground Floor		1st Floor		Finis hing	Compl ete	
											LL	RL	LL	RL			
186	USSS-164 (A)	WEST CHAMPARAN	Chanpatia	UMS Laukaria													Inaugurated 16.7.2017. Handover
187	USSS-164 (B)	WEST CHAMPARAN	Chanpatia	MS Barharawa													
188	USSS-165-1	WEST CHAMPARAN	Yogapatti	UMS Kaulapur Bazar													Inaugurated 16.7.2017. Handover
189	USSS-166-1	WEST CHAMPARAN	Bairiya	MS Ojhwalia													Inaugurated 16.7.2017. Handover
190	USSS-167-1	WEST CHAMPARAN	Majhauliya	MS Birawa													Inaugurated 16.7.2017
191	USSS-168-1	WEST CHAMPARAN	Bagha-1	UMS Bathuwarua													
192	USSS-169-1	WEST CHAMPARAN	Lauriya	MS Gonauli													Inaugurated 16.7.2016. Handover
193	USSS-169-2	WEST CHAMPARAN	Lauriya	UMS Jawaharpur													Inaugurated 16.7.2016. Handover
194	USSS-170-1	WEST CHAMPARAN	Madhubani	UMS Ghagwa Rupahi													Inaugurated 16.7.2016. Handover
195	USSS-171-1	WEST CHAMPARAN	Ramnagar	UMS Madhubani													Inaugurated 16.7.2016. Handover
196	USSS-172-1	WEST CHAMPARAN	Sikta	UMS Sugha Bhawanipur			1										Not Started. Agreement Pending
197	USSS-173-1	WEST CHAMPARAN	Gaunaha	UMS Pipra Colony													
198	USSS-173-2	WEST CHAMPARAN	Gaunaha	MS Semri Dumari													
199	USSS-173-3	WEST CHAMPARAN	Gaunaha	UMS Turkaulia													
200	USSS-174(A)	WEST CHAMPARAN	Piprasi	UMS Sujnahi Ghorahawa													Inaugurated 16.7.2017. Handover
201	USSS-174(B)	WEST CHAMPARAN	Piprasi	UMS Parsauni													Inaugurated 16.7.2017
Total Number of USSS (2013-14)					2	0	20	2	6	4	3	4	5	10	42	103	