

BIHAR STATE EDUCATIONAL INFRASTRUCTURE DEVELOPMENT CORPORATION LIMITED, PATNA (BIHAR).

SUMMARY OF PROJECTS

Date :- 31/03/2019

| S. N. | PROJECT | Total Sanctioned | Contract Awarded | Physical Status | | | | | | | | | | Summary | | | Inaugurated | Recieved Amount (in Lakh) | Fin. Exp. (31.03.2019) (in Lakhs) | Financial Achievement (%) |
|-------|---------------------------------------------------|------------------|------------------|-----------------|------------|----------|--------------|----------|-----------------------|-----------|-----------|----------|-----------|------------|-------------|-----------|-------------|---------------------------|-----------------------------------|---------------------------|
| | | No. of Schools | No. of School | Lay-out | Foundation | PL | Ground Floor | | 1 st Floor | | 2nd Floor | | Finishing | Complete | In-Progress | Not start | | | | |
| | | | | | | | LL | RL | LL | RL | LL | RL | | | | | | | | |
| 1 | USS (Upgraded Secondary School) (2009-10) State | 45 | 45 | 0 | 0 | 0 | 0 | 0 | 1 | 0 | 0 | 1 | 31 | 2 | 12 | 26 | 2134.20 | 1683.81 | 78.90% | |
| 2 | USS (Upgraded Secondary School) (2009-10) central | 323 | 323 | 0 | 1 | 3 | 2 | 7 | 4 | 3 | 0 | 0 | 13 | 260 | 33 | 30 | 252 | 24170.15 | 13125.94 | 54.31% |
| 3 | USS (Upgraded Secondary School) (2010-11) central | 403 | 400 | 0 | 0 | 0 | 1 | 2 | 0 | 6 | 0 | 0 | 13 | 329 | 22 | 52 | 309 | 23947.24 | 17913.36 | 74.80% |
| | Total :- | 771 | 768 | 0 | 1 | 3 | 3 | 9 | 4 | 10 | 0 | 0 | 27 | 620 | 57 | 94 | 587 | 50251.59 | 32723.11 | 65.12% |
| 4 | GH (Girl's Hostel) (2009-10) | 80 | 77 | 0 | 0 | 0 | 1 | 0 | 0 | 3 | 0 | 0 | 10 | 46 | 14 | 20 | 47 | 11307.36 | 8025.60 | 70.98% |
| 5 | GH (Girl's Hostel) (2010-11) | 113 | 109 | 0 | 0 | 0 | 0 | 0 | 0 | 1 | 0 | 0 | 1 | 84 | 2 | 27 | 81 | 5872.80 | 12222.94 | 208.13% |
| | | | | | | | | | | | | | | | | | | 17704.87 | 0.00 | |
| | Total :- | 193 | 186 | 0 | 0 | 0 | 1 | 0 | 0 | 4 | 0 | 0 | 11 | 130 | 16 | 47 | 128 | 34885.03 | 20248.54 | 58.04% |
| 6 | MS (Model School) (2009-10) | 98 | 98 | 0 | 1 | 0 | 0 | 3 | 0 | 2 | 0 | 1 | 8 | 71 | 15 | 12 | 57 | 15855.00 | 21151.03 | 133.40% |
| 7 | MS (Model School) (2010-11) | 255 | 240 | 0 | 1 | 0 | 0 | 6 | 2 | 9 | 0 | 3 | 26 | 163 | 47 | 45 | 157 | 39714.17 | 51266.86 | 129.09% |
| | | | | | | | | | | | | | | | | | | 18667.00 | | 0.00% |
| | Total :- | 353 | 338 | 0 | 2 | 0 | 0 | 9 | 2 | 11 | 0 | 4 | 34 | 234 | 62 | 57 | 214 | 74236.17 | 72417.89 | 97.55% |
| 8 | SSS (Senior Secondary School) (2013-14) | 993 | 992 | 1 | 8 | 8 | 7 | 19 | 7 | 31 | 0 | 0 | 140 | 670 | 221 | 102 | 607 | 107000.00 | 96005.85 | 89.73% |
| 9 | HSS (Higher Secondary School) (2013-14) | 226 | 222 | 1 | 0 | 0 | 2 | 1 | 2 | 3 | 0 | 0 | 35 | 153 | 44 | 29 | 147 | 27142.50 | 21896.77 | 80.67% |

| S. N. | PROJECT | Total Sanctioned | Contract Awarded | Physical Status | | | | | | | | | | Summary | | | Inaugurated | Recieved Amount (in Lakh) | Fin. Exp. (31.03.2019) (in Lakhs) | Financial Achievement (%) |
|-------|----------------------------------------------------|------------------|------------------|-----------------|-----------|------------|-----------|--------------|-----------|-----------------------|----------|-----------|------------|-------------|------------|-------------|-------------|---------------------------|-----------------------------------|---------------------------|
| | | No. of Schools | | No. of School | Lay-out | Foundation | PL | Ground Floor | | 1 st Floor | | 2nd Floor | | Finishing | Complete | In-Progress | | | | |
| | | | LL | | | | | RL | LL | RL | LL | RL | | | | | | | | |
| 10 | SSSM (Senior Secondary School Minority) (2014-15) | 242 | 197 | 3 | 3 | 4 | 0 | 10 | 5 | 9 | 0 | 0 | 23 | 88 | 57 | 97 | 62 | 22946.61 | 14711.63 | 64.11% |
| 11 | USSS (Upgraded Senior Secondary School) 2011-12 | 156 | 150 | 2 | 5 | 4 | 4 | 13 | 1 | 16 | 0 | 2 | 28 | 40 | 75 | 41 | 134 | 8951.28 | 8993.49 | 100.47% |
| 12 | USSS (Upgraded Senior Secondary School) 2013-14 | 201 | 197 | 1 | 2 | 5 | 5 | 2 | 3 | 8 | 0 | 0 | 42 | 115 | 68 | 18 | | 100.00 | 19088.02 | 19088.02% |
| 13 | EXAM. HALL (2013-14) | 26 | 26 | 0 | 0 | 0 | 0 | 0 | 0 | 1 | 0 | 0 | 0 | 25 | 1 | 0 | 19 | 7833.42 | 8733.35 | 111.49% |
| 14 | CT (College Toilet) | 250 | 250 | 0 | 0 | 2 | 0 | 6 | 0 | 0 | 0 | 0 | 13 | 196 | 21 | 33 | | 1012.00 | 758.87 | 74.99% |
| 15 | Shiksha Bhawan (2013-14) | 9 | 9 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 1 | 7 | 1 | 1 | 4 | 1628.00 | 1610.77 | 98.94% |
| 16 | Deegree College | 12 | 12 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 7 | 0 | 5 | 4 | 4000.00 | 3546.02 | 88.65% |
| 17 | Renovation Work/New Building (College Building) | 77 | 54 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 18 | 27 | 32 | | 19399.76 | 13349.07 | 68.81% |
| 18 | Revovation Work (Secondary/HSS Building) | 57 | 27 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 21 | 6 | 30 | | 7028.62 | 4830.46 | 68.73% |
| 19 | CDPO (Child Development Project Office co-housing) | 33 | 33 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 7 | 21 | 7 | 5 | 15 | 3180.50 | 3026.20 | 95.15% |
| 20 | ICT@Shcools | 1000 | 832 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 832 | 0 | 168 | | 13515.00 | 10747.93 | 79.53% |
| 21 | ICT Projects - World Bank | 250 | 250 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 250 | 0 | 0 | | 4323.85 | 4323.85 | 100.00% |
| | Total :- | 4849 | 4543 | 8 | 21 | 26 | 22 | 69 | 24 | 93 | 0 | 6 | 361 | 3427 | 663 | 759 | 1921 | 387434.33 | 337011.82 | 86.99% |