

Bihar State Educational Infrastructure Development Corporation Limited, Patna
Physical Status of Construction of Model School (2009-10 & 2010-11)

Report Dated :31/03/2022

Report Date: 01/05/2022

SL. NO.	GROUP NO.	DIVISION	DISTRICT	BLOCK	NAME OF SCHOOLS	Completion Time as per agreement	PHYSICAL STATUS											REMARKS
							LAY OUT	FOUNDATI ON	PL	Ground Floor		First Floor		Second Floor		FINISHING	COMPLETE	
										LL	RL	LL	RL	LL	RL			
1	MS-36-1	Purnea	Araria	Raniganj	H. S. Raniganj	15 Months												Inaugurated 16.07.2016. Handover
2	MS-36-2	Purnea	Araria	Farebisganj	Govt. Basic School Haripur	15 Months												Handover.
3	MS-36-3	Purnea	Araria	Bhargama	H. S. Bhargama	15 Months												Inaugurated 16.07.2016. Handover
4	MS-27-1	Magadh	Arwal	Karpi	Govt. Basic School, Pariyahi Bazar	15 Months												Handover
5	MS-27-2	Magadh	Arwal	Kaler	H. S. Kaler	15 Months												Handover
6	MS-182-1	Magadh	Aurangabad	Aurangabad	Govt. M. S, Babhandi	15 Months												Inaugurated 16.07.2016. Handover
7	MS-182-2	Magadh	Aurangabad	Baraun	R.D.B. H. S, Sunderganj	15 Months												Inaugurated 16.07.2016. Handover
8	MS-184-1	Magadh	Aurangabad	Haspura	Govt. Basic School, Dindir	15 Months												Inaugurated 2017. Handover
9	MS-133-1	Bhagalpur	Banka	Rajaun	Govt. Basic School, Chilkawar	15 Months												Inaugurated 16.07.2016. Handover
10	MS-133-2	Bhagalpur	Banka	Dhoraiya	Tribhuwan Academy	15 Months												Inaugurated 16.07.2016. Handover
11	MS-8-1	Bhagalpur	Banka	Katoriya	Govt. Basic School Karjhausa	15 Months												Inaugurated. Handover
12	MS-8-2	Bhagalpur	Banka	Bounsi	H. S. Maniyarpur	15 Months												Inaugurated. Handover
13	MS-23-1	Munger	Begusarai	Begusarai	Govt. Basic School, Ulao	15 Months												Inaugurated. Handover
14	MS-23-2	Munger	Begusarai	Gadhpora	H. S. Mortar	15 Months												Inaugurated. Handover
15	MS-23-3	Munger	Begusarai	Navkothi	H. S. Samsa	15 Months												Inaugurated. Handover
16	MS-134-1	Munger	Begusarai	Balia	Govt. H. S, Sadanandpur	15 Months												Inaugurated 2017. Handover
17	MS-134-2	Munger	Begusarai	Teghara	Govt. Basic School, Bajatpur	15 Months												Inaugurated 2017. Handover

SL. NO.	GROUP NO.	DIVISION	DISTRICT	BLOCK	NAME OF SCHOOLS	Completion Time as per agreement	PHYSICAL STATUS											REMARKS
							LAY OUT	FOU ND ATI ON	PL	Ground Floor		First Floor		Second Floor		FINIS HING	COMPL ETE	
										LL	RL	LL	RL	LL	RL			
18	MS-7-1	Bhagalpur	Bhagalpur	Sanhaula	Govt. Basic School Bhuriya	15 Months												Inaugurated. Handover
19	MS-7-2	Bhagalpur	Bhagalpur	Kahalgao	Govt. Basic School Shobhnathpur	15 Months												Inaugurated. Handover
20	MS-7-3	Bhagalpur	Bhagalpur	Pirpaiti	Govt. Basic School Panchrukhi	15 Months												Inaugurated. Handover
21	MS-204-1	Bhagalpur	Bhagalpur	Sabaur	H. S. Parsadih Simri	15 Months												Inaugurated 16.07.2016. Handover
22	MS-204-2	Bhagalpur	Bhagalpur	Jagdispur	Loknath H. S. Jagdishpur	15 Months												Inaugurated 2017. Handover
23	MS-204-3	Bhagalpur	Bhagalpur	Nathnagar	H. S. Shapur	15 Months												Inaugurated 2017. Handover
24	MS-205-1	Bhagalpur	Bhagalpur	Goradih	H. S. Jamin Murhan Hat	15 Months												Inaugurated 2017. handover
25	MS-205-2	Bhagalpur	Bhagalpur	Shahkund	Govt. Basic School, Hajipur	15 Months												Inaugurated 2017. Handover
26	MS-205-3	Bhagalpur	Bhagalpur	Sultanganj	H. S. Karharia	15 Months												Inaugurated 2017. Handover
27	MS-206-1	Bhagalpur	Bhagalpur	Bihpur	M.S. H. S. Bihpur	15 Months												Inaugurated. Handover
28	MS-206-2	Bhagalpur	Bhagalpur	Kharik	Govt. Basic School, Telghi	15 Months												Inaugurated. Handover
29	MS-207-1	Bhagalpur	Bhagalpur	Navgachhiya	H. S. Sahu Parbatta	15 Months												Inaugurated 16.07.2016. Handover
30	MS-207-2	Bhagalpur	Bhagalpur	Gopalpur	Govt. Basic School, Tintanga	15 Months												Inaugurated 16.07.2016. Handover
31	MS-136-1	Patna East	Bhojpur	Koilawar	M. B. H. S. Kulhariya	15 Months												Inaugurated 2017. Handover
32	MS-136-3	Patna East	Bhojpur	Charpokhari	Macha H. S. Barami	15 Months												Inaugurated 2017. Handover
33	MS-137-1	Patna East	Bhojpur	Sahar	H. S. Sahar, Bhojpur	15 Months												Inaugurated. Handover
34	MS-137-2	Patna East	Bhojpur	Sandesh	H. S. Sandesh	15 Months												Inaugurated. Handover
35	MS-138-1	Patna East	Bhojpur	Garhani	R.D.H.S. Garhani	15 Months												Inaugurated.
36	MS-138-2	Patna East	Bhojpur	Agiaon	Govt. Basic School, Agiaon	15 Months												Inaugurated 16.07.2016. Handover

SL. NO.	GROUP NO.	DIVISION	DISTRICT	BLOCK	NAME OF SCHOOLS	Completion Time as per agreement	PHYSICAL STATUS												REMARKS
							LAY OUT	FOU ND ATI ON	PL	Ground Floor		First Floor		Second Floor		FINIS HING	COMPL ETE		
										LL	RL	LL	RL	LL	RL				
37	MS-107-1	Patna West	Buxar	Buxar	Govt. Basic School, Karhansi	15 Months												Inaugurated 16.07.2016. Handover	
38	MS-107-3	Patna West	Buxar	Dumraon	(+2) Raj H. S. Dumraon	15 Months												Inaugurated 16.07.2016. Handover	
39	MS-9-1	Darbhanga	Darbhanga	Bahadur	Govt. Basic School Ughara	15 Months												Inaugurated. Handover	
40	MS-9-2	Darbhanga	Darbhanga	Baheri	Govt. Basic School Machchhi	15 Months												Inaugurated. Handover	
41	MS-9-3	Darbhanga	Darbhanga	Darbhanga	H. S. Atihar	15 Months												Inaugurated. Handover	
42	MS-198-1	Darbhanga	Darbhanga	Benipur	Jayanand H. S. Bahera	15 Months												Inaugurated 16.07.2016. Handover	
43	MS-199-1	Darbhanga	Darbhanga	Ghanshyampur	Janta H. S. Shivanagar Gah	15 Months												Inaugurated. Handover	
44	MS-199-2	Darbhanga	Darbhanga	Gaurboram	H. S. Azi	15 Months												Inaugurated 16.07.2016. Handover	
45	MS-200-1	Darbhanga	Darbhanga	Kewati	R. J. H. S. Keoti Baubari	15 Months												Inaugurated 16.07.2016. Handover	
46	MS-200-2	Darbhanga	Darbhanga	Jale	Govt. Basic School, Daughara	15 Months												Inaugurated. Handover	
47	MS-201-1	Darbhanga	Darbhanga	Tardih	Govt. Basic School, Narayanpur	15 Months												Inaugurated 16.07.2016. Handover	
48	MS-201-2	Darbhanga	Darbhanga	Manigachhi	High School, Nehra	15 Months												Inaugurated 16.07.2016. Handover	
49	MS-202-1	Darbhanga	Darbhanga	Hayaghat	Govt. Basic School, Sree rampur	15 Months												Inaugurated 16.07.2016. Handover	
50	MS-202-2	Darbhanga	Darbhanga	Singhwara	Govt. Basic School, Haripur Ladaur	15 Months												Inaugurated. Handover	
51	MS-202-3	Darbhanga	Darbhanga	Hanuman Nagar	Govt. Basic School, Goraipatti	15 Months												Inaugurated. Handover	
52	MS-31-1	Tirhut West	East Champaran	Kalyanpur	Govt. Basic School Madhopur Govind	15 Months												Inaugurated. Handover	
53	MS-31-2	Tirhut West	East Champaran	Chakiya	B.A.A.P. H. S. Barachakia	15 Months												Inaugurated. Handover	
54	MS-123-1	Tirhut West	East Champaran	Pipara Kothi	Govt. Basic School, Piprakothi	15 Months												Inaugurated. Handover	

SL. NO.	GROUP NO.	DIVISION	DISTRICT	BLOCK	NAME OF SCHOOLS	Completion Time as per agreement	PHYSICAL STATUS												REMARKS
							LAY OUT	FOU ND ATI ON	PL	Ground Floor		First Floor		Second Floor		FINIS HING	COMPL ETE		
										LL	RL	LL	RL	LL	RL				
55	MS-123-2	Tirhut West	East Champaran	Kotwa	H. S. Machh-agargawa	15 Months												Inaugurated. Handover	
56	MS-124-1	Tirhut West	East Champaran	Mehasi	High School, Mehsi	15 Months												Inaugurated 16.07.2016. Handover	
57	MS-124-2	Tirhut West	East Champaran	Keshariya	High School, Kesariya	15 Months												Inaugurated 16.07.2016. Handover	
58	MS-125-1	Tirhut West	East Champaran	Turkoliya	S.R.R. H. S, Turkaulia	15 Months												Handover	
59	MS-125-2	Tirhut West	East Champaran	Sugauli	Nand High School, Sugauli	15 Months												Inaugurated 16.07.2016. Handover	
60	MS-125-3	Tirhut West	East Champaran	Banjaria	H. S. Mokhlispur	15 Months												Handover	
61	MS-126-1	Tirhut West	East Champaran	Raxual	H. S. Purandara Bhelahi	15 Months												Inaugurated 2017. Handover	
62	MS-126-2	Tirhut West	East Champaran	Ramgadhwa	Govt. Basic School, Siswaniya	15 Months												Inaugurated 2017. Handover	
63	MS-126-3	Tirhut West	East Champaran	Chauradano	H. S. Chhoradano	15 Months												Inaugurated 16.07.2016. Handover	
64	MS-129-1	Tirhut West	East Champaran	Madhuban	H. S. Madhuban	15 Months												Inaugurated 16.07.2016. Handover	
65	MS-129-2	Tirhut West	East Champaran	Tetriya	H. S. Tetaria	15 Months												Inaugurated 16.07.2016. Handover	
66	MS-129-3	Tirhut West	East Champaran	Pakaridayal	H. S. Barkawan	15 Months												Inaugurated 16.07.2016. Handover	
67	MS-130-1	Tirhut West	East Champaran	Areraj	H. S. Areraj	15 Months												Inaugurated. Handover	
68	MS-130-2	Tirhut West	East Champaran	Sangrampur	H. S. Sangrampur	15 Months												Inaugurated. Handover	
69	MS-131-1	Tirhut West	East Champaran	Harsidhi	Govt. Basic School, Kritpur Mathiya	15 Months												Inaugurated 16.07.2016. Handover	
70	MS-131-2	Tirhut West	East Champaran	Panarpur	Govt. Basic School, Baluahar Siddhi	15 Months												Inaugurated 2017. Handover	
71	MS-159 -1	Magadh	Gaya	Atri	H. S. Tetua	15 Months												Handover	

SL. NO.	GROUP NO.	DIVISION	DISTRICT	BLOCK	NAME OF SCHOOLS	Completion Time as per agreement	PHYSICAL STATUS											REMARKS
							LAY OUT	FOU ND ATI ON	PL	Ground Floor		First Floor		Second Floor		FINIS HING	COMPL ETE	
										LL	RL	LL	RL	LL	RL			
72	MS-159 -2	Magadh	Gaya	Bathani	Govt. Basic School, Rahui	15 Months												Inaugurated 2017. Handover
73	MS-159 -3	Magadh	Gaya	Khijarsarai	H. S. Khijarsarai	15 Months												Handover
74	MS-6 -1	Saran	Gopalganj	Uchkagoan	H. S. Rahua Jamsar	15 Months												Inaugurated. Handover
75	MS-6 -2	Saran	Gopalganj	Barauli	H. S. Sher	15 Months												Inaugurated. Handover
76	MS-19 -1	Munger	Jamui	Chakaie	H. S. Chakai	15 Months												Handover
77	MS-19 -2	Munger	Jamui	Kaira	Govt. Basic School, Dawilgadh	15 Months												Inaugurated 2017. Handover
78	MS-19 -3	Munger	Jamui	Sono	M. S Batiya	15 Months												Inaugurated 2017. Handover
79	MS-173 -1	Munger	Jamui	Jamui	Janta H. S, Sataya	15 Months												Inaugurated 16.07.2016. Handover
80	MS-173 -2	Munger	Jamui	Sikandara	J.S.P.S. H. S. Lachhuar	15 Months												Inaugurated. Handover
81	MS-173 -3	Munger	Jamui	Islamnagar Aliganj	M. R. P. H. S. Tajpur	15 Months												Inaugurated 16.07.2016. Handover
82	MS-174 -1	Munger	Jamui	Barhat	Govt. Basic School, Barhat	15 Months												Inaugurated 16.07.2016. Handover
83	MS-174 -2	Munger	Jamui	Laxmipur	Govt. Basic School, Kajinhara	15 Months												Inaugurated 16.07.2016. Handover
84	MS-175-1	Munger	Jamui	Gidhaur	M. C. Vidya Mandir, Gidhour	15 Months												Inaugurated 16.07.2016. Handover
85	MS-161 -1	Magadh	Jehanabad	Ghoshi	H. S. Ghoshi	15 Months												Inaugurated 2017. Handover
86	MS-161 -2	Magadh	Jehanabad	Jehanabad	H. S.Pandooe	15 Months												Inaugurated 2017. Handover
87	MS-162 -1	Magadh	Jehanabad	Modanganj	H. S. Okari, Modanganj	15 Months												Inaugurated. Handover
88	MS-162 -2	Magadh	Jehanabad	Ratanifaridpur	H. S. Sarta	15 Months												Inaugurated.
89	MS-37 -3	Purnea	Katihar	Manihari	H. S. Nawabganj	15 Months												Inaugurated 16.07.2016. Handover
90	MS-170-1	Purnea	Katihar	Sameli	D. G. H. S. Krishna Ngr	15 Months												Inaugurated 16.07.2016. Handover

SL. NO.	GROUP NO.	DIVISION	DISTRICT	BLOCK	NAME OF SCHOOLS	Completion Time as per agreement	PHYSICAL STATUS											REMARKS
							LAY OUT	FOU ND ATI ON	PL	Ground Floor		First Floor		Second Floor		FINIS HING	COMPL ETE	
										LL	RL	LL	RL	LL	RL			
91	MS-171 -2	Purnea	Katihar	Kursela	A.P. H. S Ayodhyaganj	15 Months												Inaugurated 16.07.2016. Handover
92	MS-22 -1	Munger	Khagaria	Khagaria	Govt. Basic School , Durgapur	15 Months												Inaugurated 16.07.2016. Handover
93	MS-22 -2	Munger	Khagaria	y	Govt. Basic School , Basua	15 Months												Inaugurated 16.07.2016. Handover
94	MS-176-3	Munger	Khagaria	Chautham	Brahma H. S. Pipra	15 Months												Handover
95	MS-38 -1	Purnea	Kishanganj	Dighal Bank	H. S. Tulsiya	15 Months												Inaugurated. Handover
96	MS-38 -2	Purnea	Kishanganj	Thakur ganj	H. S. Thakurganj	15 Months												Inaugurated. Handover
97	MS-20 -1	Munger	Lakhisarai	Surajgarha	Govt. Basic School, Kiranpur	15 Months												Inaugurated 2017. Handover
98	MS-20 -2	Munger	Lakhisarai	Halsi	H. S. Halsi	15 Months												Handover
99	MS-208 -1	Munger	Lakhisarai	Ramgarh Chowk	Govt. Basic School, Nandnama	15 Months												Inaugurated 2017. Handover
100	MS-208 -2	Munger	Lakhisarai	Chanan	R.S. +2 H.S., Mananpur	15 Months												Inaugurated 2017. Handover
101	MS-209 -1	Munger	Lakhisarai	Pipiriya	M.R.M.P. +2 H.S., Ramchandrapur	15 Months												Inaugurated 2017. Handover
102	MS-209 -2	Munger	Lakhisarai	Barahiya	Govt. Basic School, Bispur	15 Months												Inaugurated 2017. Handover
103	MS-2-1	Koshi	Madhepura	Kumarkhand	High School Kumarkhand	15 Months												Handover
104	MS-2-2	Koshi	Madhepura	Madhepura	Shiv Nandan Pd.+2 School	15 Months												Inaugurated 16.07.2016. Handover
105	MS-2-3	Koshi	Madhepura	Alamnagar	A.K.M. H. S Shah Alam Nagar	15 Months												Inaugurated 16.07.2016. Handover
106	MS-10 -1	Darbhanga	Madhubani	Benipatti	Govt. Basic School Shahpur/ Lalidhar H.S. Benipatti *	15 Months												Inaugurated. Handover
107	MS-10 -2	Darbhanga	Madhubani	Andarathadhi	H. S. Andhra Thari	15 Months												Inaugurated. Handover
108	MS-115 -2	Darbhanga	Madhubani	Lakhnaur	High School, Lakhnaur	15 Months												Inaugurated. Handover
109	MS-117 -1	Darbhanga	Madhubani	Ghoghradidiha	High School, Devadh	15 Months												Inaugurated 16.07.2016. Handover

SL. NO.	GROUP NO.	DIVISION	DISTRICT	BLOCK	NAME OF SCHOOLS	Completion Time as per agreement	PHYSICAL STATUS											REMARKS
							LAY OUT	FOU ND ATI ON	PL	Ground Floor		First Floor		Second Floor		FINIS HING	COMPL ETE	
										LL	RL	LL	RL	LL	RL			
110	MS-117 -2	Darbhanga	Madhubani	Laukahi	High School, Laukhi	15 Months												Inaugurated 16.07.2016.
111	MS-117 -3	Darbhanga	Madhubani	Phulparas	High School, Phulparas	15 Months												Inaugurated 16.07.2016. Handover
112	MS-118 -3	Darbhanga	Madhubani	Khajuali	High School, Khajauli	15 Months												Handover
113	MS-119 -1	Darbhanga	Madhubani	Khutauna	High School, Khutauna	15 Months												Inaugurated 16.07.2016. Handover
114	MS-119 -2	Darbhanga	Madhubani	Ladhniya	High School, Matha Ladania	15 Months												Inaugurated 16.07.2016. Handover
115	MS-18 -2	Munger	Munger	Haveli Kharagpur	Govt. Basic School, Khand Bihari	15 Months												Handover
116	MS-29-1	Tirhut East	Muzaffarpur	Kurhni	H. S. Chhajan Mohini	15 Months												Inaugurated. Handover
117	MS-29-2	Tirhut East	Muzaffarpur	Sakra	Govt. Basic School, Rapeura	15 Months												Inaugurated. Handover
118	MS-29-3	Tirhut East	Muzaffarpur	Mushhari	H. S. Meghmath	15 Months												Inaugurated. Handover
119	MS-13 -1	Patna East	Nalanda	Asthawa	Govt. Basic School, Balwapur	15 Months												Inaugurated 16.07.2016. Handover
120	MS-13 -2	Patna East	Nalanda	Rahuie	H. S. Mauriyachak Supasan	15 Months												Handover
121	MS-13 -3	Patna East	Nalanda	Hilsa	H. S. Hilsa	15 Months												Inaugurated 2017. Handover
122	MS-140 -1	Patna East	Nalanda	Katari Sarai	H. S. Badi	15 Months												Inaugurated. Handover
123	MS-140 -2	Patna East	Nalanda	Giriak	H. S. Giriak Adampur	15 Months												Inaugurated. Handover
124	MS-141-2	Patna East	Nalanda	Chandi	Govt. Basic School, Kurnawa	15 Months												Inaugurated. Handover
125	MS-142 -1	Patna East	Nalanda	Tharthari	H. S. Bhathar	15 Months												Handover
126	MS-142 -2	Patna East	Nalanda	Noorsarai	H. S. Noorsarai	15 Months												Handover
127	MS-143 -1	Patna East	Nalanda	Islampur	Govt. Basic School, Sanda	15 Months												Inaugurated. Handover
128	MS-143 -2	Patna East	Nalanda	Ben	H. S. Eksara	15 Months												Inaugurated. Handover

SL. NO.	GROUP NO.	DIVISION	DISTRICT	BLOCK	NAME OF SCHOOLS	Completion Time as per agreement	PHYSICAL STATUS												REMARKS
							LAY OUT	FOU ND ATI ON	PL	Ground Floor		First Floor		Second Floor		FINIS HING	COMPL ETE		
										LL	RL	LL	RL	LL	RL				
129	MS-143 -3	Patna East	Nalanda	Ekangasarai	S.S. Academy, Ekangarsarai	15 Months												Inaugurated. Handover	
130	MS-144 -1	Patna East	Nalanda	Harnaut	Govt. Basic School, Gokulpur Math	15 Months												Inaugurated 16.07.2016. Handover	
131	MS-144 -2	Patna East	Nalanda	Sarmera	H. S. Sarmera	15 Months												Inaugurated. Handover	
132	MS-144 -3	Patna East	Nalanda	Bind	H. S. Bind	15 Months												Inaugurated. Handover	
133	MS-28-1	Magadh	Nawada	Sirdala	H. S. Sirdala	15 Months												Handover	
134	MS-28-2	Magadh	Nawada	Rajauli	H. S. Chiraita	15 Months												Handover	
135	MS-28-3	Magadh	Nawada	Hisua	Govt. Basic School Wagodar	15 Months												Handover	
136	MS-178 -2	Magadh	Nawada	Kashichak	Inter School, Chandinawa	15 Months												Inaugurated 2017. Handover	
137	MS-179 -1	Magadh	Nawada	Govindpur	Inter School, Govindpur	15 Months												Inaugurated 2017. Handover	
138	MS-179 -2	Magadh	Nawada	Pakribarawan	Inter School, Pakribarawan	15 Months												Inaugurated 2017. Handover	
139	MS-180 -1	Magadh	Nawada	Narhat	Inter School, Narhat	15 Months												Inaugurated 16.07.2016. Handover	
140	MS-180 -2	Magadh	Nawada	Akabarpur	Govt. Basic School, Gopalpur	15 Months												Inaugurated 16.07.2016. Handover	
141	MS-101 -2	Patna East	Patna	Bihta	R.T.P. H. S, Bihta (Anandpur)	15 Months												Handover	
142	MS-101 -3	Patna East	Patna	Bikram	D. D. S. H. S. Morlaw	15 Months												Inaugurated. Handover	
143	MS-102 -1	Patna East	Patna	Danapur	R.G.S.S. School, khagaul	15 Months												Inaugurated 2017. Handover	
144	MS-102 -2	Patna East	Patna	Dulhin Bazar	Basidhar H. S. Bharatpur	15 Months												Inaugurated. Handover	
145	MS-102 -3	Patna East	Patna	Naubatpur	Govt. H. S. Amarpur (Chiraura)	15 Months												Inaugurated 2017. Handover	
146	MS-103-1	Patna East	Patna	Dhanrua	H. S. Biroiyara	15 Months												Inaugurated 2017. Handover	
147	MS-103-2	Patna East	Patna	Khusrupur	Mahadeo H. S. Khusrupur	15 Months												Inaugurated 2017. Handover	

SL. NO.	GROUP NO.	DIVISION	DISTRICT	BLOCK	NAME OF SCHOOLS	Completion Time as per agreement	PHYSICAL STATUS											REMARKS
							LAY OUT	FOU ND ATI ON	PL	Ground Floor		First Floor		Second Floor		FINIS HING	COMPL ETE	
										LL	RL	LL	RL	LL	RL			
148	MS-104 -2	Patna East	Patna	Fathua	A.N.S. H. S, Usfa	15 Months												Inaugurated 2017. Handover
149	MS-105 -1	Patna East	Patna	Belchi	Govt. H. S, Saksohars	15 Months												Inaugurated. Handover
150	MS-105 -2	Patna East	Patna	Mokama	R.A. H. S, Mokama	15 Months												Inaugurated. Handover
151	MS-105 -3	Patna East	Patna	Pandark	P.B.M. H. S, Pandark	15 Months												Inaugurated 16.07.2016. Handover
152	MS-106-1	Patna East	Patna	Ghoswari	Govt. H. S, Kurmichak	15 Months												Handover
153	MS-106-2	Patna East	Patna	Bakhtiyaarpur	Govt. H. S, Sawani	15 Months												Inaugurated. Handover
154	MS-106-3	Patna East	Patna	Baadh	Govt. H. S, Badhna	15 Months												Handover
155	MS-166 -1	Purnea	Purnea	Purnea Purab	Govt. Basic School, Chadirjiganj	15 Months												Inaugurated 2017. Handover
156	MS-166 -2	Purnea	Purnea	Krityanand Nagar	Govt. Basic School, Kalyanpur	15 Months												Inaugurated 2017. Handover
157	MS-166 -3	Purnea	Purnea	Kasba	Govt. Basic School, Sabdalpur	15 Months												Inaugurated 2017. Handover
158	MS-169 -1	Purnea	Purnea	Bhawanipur	Govt. Basic School, Barhari	15 Months												Inaugurated 16.07.2016. Handover
159	MS-167 -1	Purnea	Purnea	Jalalgarh	N.D. Rungta H. S, Jalalgarh	15 Months												Inaugurated. Handover
160	MS-167 -2	Purnea	Purnea	Srinagar	Govt. Basic School, Srinagar	15 Months												Inaugurated 16.07.2016. Handover
161	MS-167 -3	Purnea	Purnea	Dagurwa	H. S. Soura	15 Months												Inaugurated 16.07.2016. Handover
162	MS-168-1	Purnea	Purnea	Baisi	H. S. Baisi	15 Months												Inaugurated 16.07.2016. Handover
163	MS-168-2	Purnea	Purnea	Baisa	T.N.H.S, Piyaji	15 Months												Inaugurated. Handover
164	MS-169 -2	Purnea	Purnea	Rupali	Govt. Basic School, Sapaha	15 Months												Inaugurated 16.07.2016. Handover
165	MS-15 -2	Patna West	Rohtas	Karhagar	Govt. Basic School, Sawan Bahar	15 Months												Inaugurated. Handover

SL. NO.	GROUP NO.	DIVISION	DISTRICT	BLOCK	NAME OF SCHOOLS	Completion Time as per agreement	PHYSICAL STATUS												REMARKS
							LAY OUT	FOU ND ATI ON	PL	Ground Floor		First Floor		Second Floor		FINIS HING	COMPL ETE		
										LL	RL	LL	RL	LL	RL				
166	MS-145 -1	Patna West	Rohtas	Akodhigola	H.S. Prem Nagar, Akodhigola	15 Months												Inaugurated. Handover	
167	MS-145 -2	Patna West	Rohtas	Dehari	H.S. Dihri-on-sone, Dehri	15 Months												Inaugurated. Handover	
168	MS-148-1	Patna West	Rohtas	Nokha	H.S. Garh Nokha, Nokha	15 Months												Inaugurated 16.07.2016 . Handover	
169	MS-148-2	Patna West	Rohtas	Karakat	S.S.D.H.S. Amauna, Karakat	15 Months												Inaugurated 16.07.2016. Handover	
170	MS-148-3	Patna West	Rohtas	Nasariganj	Basant H.S. Itimiha Karma	15 Months												Inaugurated 16.07.2016. Handover	
171	MS-149-1	Patna West	Rohtas	Chenari	R.D.G.H.S. Chenari	15 Months												Inaugurated 16.07.2016. Handover	
172	MS-149-2	Patna West	Rohtas	Sheosagar	S.D.H.S. Sheo Sagar	15 Months												Inaugurated 16.07.2016. Handover	
173	MS-150 -1	Patna West	Rohtas	Nauhatta	H.S.Boulian	15 Months												Inaugurated. Handover	
174	MS-151 -1	Patna West	Rohtas	Tilauthu	H.S.Tilauthu	15 Months												Inaugurated. Handover	
175	MS-1 -3	Koshi	Saharsa	Attar Kataiya	High School Menha	15 Months												Inaugurated. Handover	
176	MS-11 -1	Darbhanga	Samastipur	Kalyanpur	Govt. Basic School, Janardanpur	15 Months												Inaugurated. Handover	
177	MS-11 -2	Darbhanga	Samastipur	Samastipur	Govt. Basic School, Chatauna	15 Months												Inaugurated. Handover	
178	MS-196 -1	Darbhanga	Samastipur	Ujiyarpur	Govt. Basic School, Kariyara	15 Months												Inaugurated. Handover	
179	MS-196 -2	Darbhanga	Samastipur	Morwa	Govt. Basic School, Mariya	15 Months												Inaugurated. Handover	
180	MS-196 -3	Darbhanga	Samastipur	Rosera	Govt. Basic School, Dharnpur	15 Months												Inaugurated. Handover	
181	MS-197-1	Darbhanga	Samastipur	Dalsingh Sarai	Govt. Basic School, Salkhani	15 Months												Inaugurated. Handover	
182	MS-197-2	Darbhanga	Samastipur	Bibhutipur	L. L. H. S. Sirsi	15 Months												Inaugurated. Handover	
183	MS-4 -1	Saran	Saran	Manjhi	M. S. Tajpur	15 Months												Inaugurated. Handover	
184	MS-4 -2	Saran	Saran	Garkha	H. S. Rampur Birbhan	15 Months												Inaugurated. Handover	

SL. NO.	GROUP NO.	DIVISION	DISTRICT	BLOCK	NAME OF SCHOOLS	Completion Time as per agreement	PHYSICAL STATUS											REMARKS
							LAY OUT	FOU ND ATI ON	PL	Ground Floor		First Floor		Second Floor		FINIS HING	COMPL ETE	
										LL	RL	LL	RL	LL	RL			
185	MS-4 -3	Saran	Saran	Dariyapur	Govt. Basic School Bhagwanpur	15 Months												Inaugurated. Handover
186	MS-21 -1	Munger	Sheikhpura	Barbigaha	Govt. Basic School Sarba	15 Months												Inaugurated 16.07.2016. Handover
187	MS-21 -2	Munger	Sheikhpura	Shekhpura	M. S. Sheikhpura	15 Months												Inaugurated 16.07.2016. Handover
188	MS-132 -1	Munger	Sheikhpura	Chewara	H. S. Chewara	15 Months												Inaugurated. Handover
189	MS-34-2	Tirhut West	Sheohar	Sheohar	Govt. Basic School Bishahi	15 Months												Handover
190	MS-34-3	Tirhut West	Sheohar	Purnihiya	H. S. Sonoul Sultan	15 Months												Handover
191	MS-33-1	Tirhut East	Sitamarhi	Runnisaidpur	H. S. Morsand	15 Months												Inaugurated. Handover
192	MS-33-2	Tirhut East	Sitamarhi	Sonbarsa	H. S. Sonbarsha	15 Months												Inaugurated. Handover
193	MS-5 -1	Saran	Siwan	Panchrukhi	H. S. Pachrukhi	15 Months												Inaugurated. Handover
194	MS-5 -2	Saran	Siwan	Andar	Govt. Basic School Jayjor	15 Months												Inaugurated. Handover
195	MS-5 -3	Saran	Siwan	Raghunathpur	Govt. Basic School Sarhara	15 Months												Inaugurated. Handover
196	MS-193 -1	Saran	Siwan	Hasanpur	C. B. H. S. Usari Dhanauti	15 Months												Inaugurated 16.07.2016. Handover
197	MS-193 -2	Saran	Siwan	Darauli	H. S. Don	15 Months												Inaugurated. Handover
198	MS-194 -1	Saran	Siwan	Zeradei	Mahendra H. S, Zeradei	15 Months												Inaugurated. Handover
199	MS-194 -2	Saran	Siwan	Lakari Nabiganj	Govt. Basic School, Jalalpur	15 Months												Inaugurated. Handover
200	MS-3-1	Koshi	Supual	Triveniganj	M. S. Daparkha	15 Months												Inaugurated. Handover
201	MS-3-2	Koshi	Supual	Basantpur	H. S. Hirdya Nagar	15 Months												Inaugurated 16.07.2016. Handover
202	MS-163 -1	Koshi	Supual	Kishanpur	H. S. Kishanpur	15 Months												Inaugurated 16.07.2016. Handover
203	MS-163 -2	Koshi	Supual	Supual	H. S. Sukhpur	15 Months												Inaugurated. Handover

SL. NO.	GROUP NO.	DIVISION	DISTRICT	BLOCK	NAME OF SCHOOLS	Completion Time as per agreement	PHYSICAL STATUS											REMARKS
							LAY OUT	FOU ND ATI ON	PL	Ground Floor		First Floor		Second Floor		FINIS HING	COMPL ETE	
										LL	RL	LL	RL	LL	RL			
204	MS-163 -3	Koshi	Supual	Pipara	Govt. Basic School, Basaha	15 Months												Inaugurated 16.07.2016. Handover
205	MS-164 -2	Koshi	Supual	Pratapganj	Public H. S. Pratapganj	15 Months												Inaugurated 16.07.2016. Handover
206	MS-165 -1	Koshi	Supual	Saraigarh Bhaptiyahi	B.G H.S. Bhaptiyahi	15 Months												Inaugurated 16.07.2016. Handover
207	MS-109 -1	Tirhut East	Vaishali	Raghopur	T. R. S. S. H. S Jurawanpur	15 Months												Inaugurated 2017. Handover
208	MS-109 -2	Tirhut East	Vaishali	Mahnar	Govt. Basic School, Karnauti	15 Months												Inaugurated. Handover
209	MS-110-1	Tirhut East	Vaishali	Vaishali	H.S. Chintamanipur	15 Months												Inaugurated. Handover
210	MS-110-2	Tirhut East	Vaishali	Pathehi Belsar	Govt. Basic School, Surhattha	15 Months												Inaugurated. Handover
211	MS-110-3	Tirhut East	Vaishali	Lalganj	Govt. Basic School, Michagadh	15 Months												Inaugurated. Handover
212	MS-111 -1	Tirhut East	Vaishali	Bhagwanpur	Govt. Basic School, Warispur	15 Months												Inaugurated. Handover
213	MS-111 -2	Tirhut East	Vaishali	Garaul	Govt. Basic School, Kanhauli	15 Months												Inaugurated. Handover
214	MS-111 -3	Tirhut East	Vaishali	Chehra Kala	B.N. H. S. Sehan	15 Months												Inaugurated. Handover
215	MS-112 -1	Tirhut East	Vaishali	Raja Pakar	Govt. Basic School, Narayanpur	15 Months												Inaugurated. Handover
216	MS-112 -3	Tirhut East	Vaishali	Sahde Bujarag	Gandhi H. S. Sahadai Buzurg	15 Months												Inaugurated. Handover
217	MS-32-1	Tirhut West	West Champaran	Bagha-1	Govt. Basic School Patilar	15 Months												Inaugurated 16.07.2016. Handover
218	MS-32-2	Tirhut West	West Champaran	Narkatiyaganj	H. S. Mathura Gokhula	15 Months												Inaugurated 16.07.2016. Handover
219	MS-32-3	Tirhut West	West Champaran	Majhauliya	Govt. Basic School Mahna Mirjapur	15 Months												Inaugurated 16.07.2016. Handover
220	MS-187-1	Tirhut West	West Champaran	Yogapatti	Govt. Basic School, Balua	15 Months												Inaugurated 2017. Handover
221	MS-187-2	Tirhut West	West Champaran	Chanpatiya	Govt. Basic School, Chaubetola	15 Months												Inaugurated 2017. Handover

SL. NO.	GROUP NO.	DIVISION	DISTRICT	BLOCK	NAME OF SCHOOLS	Completion Time as per agreement	PHYSICAL STATUS												REMARKS
							LAY OUT	FOU ND ATI ON	PL	Ground Floor		First Floor		Second Floor		FINIS HING	COMPL ETE		
										LL	RL	LL	RL	LL	RL				
222	MS-187-3	Tirhut West	West Champaran	Sikta	Janta H. S. Sikta	15 Months												Inaugurated 2017. Handover	
223	MS-188 -1	Tirhut West	West Champaran	Ramnagar	H. S. Harinagar	15 Months												Inaugurated 16.07.2016. Handover	
224	MS-189 -2	Tirhut West	West Champaran	Madhubani	M. S. Tamkuhwa	15 Months												Handover	
225	MS-171-1	Purnea	Katihar	Falka	Govt. Basic School, Mangha	15 Months								X	X			Handover	
226	MS-17-3	Patna West	Kaimur (Bhabhua)	Durgawati	H. S. Kampura	15 Months												Handover	
227	MS-24-1	Magadh	Gaya	Fathehpur	H. S. Fatehpur	15 Months								X	X			Handover	
228	MS-177-1	Magadh	Nawada	Kauvakol	Govt. Basic School, Baraun Bajitpur	15 Months												Handover	
229	MS-147 -2	Patna West	Rohtas	Dinara	M.H.S. Basdihan, Dinara	15 Months												Handover	
230	MS-16 -2	Patna West	Buxar	Itarhi	Govt. Basic School, Unwas	15 Months												Handover	
231	MS-17 -1	Patna West	Kaimur (Bhabhua)	Mohaniya	Govt. Basic School, Mohaniya	15 Months												Handover	
232	MS-17 -2	Patna West	Kaimur (Bhabhua)	Bhabhua	H. S. Akhlashpur	15 Months												Handover	
233	MS-176-1	Munger	Khagaria	Beldaur	Gandhi H. S. Beldaur	15 Months												Handover	
234	MS-146-2	Patna West	Rohtas	Suryapura	R.R. H.S. Suryappura	15 Months												Handover	
235	MS-25-1	Magadh	Aurangabad	Madanpur	H. S. Beri	15 Months								X	X			Handover	
236	MS-24 -2	Magadh	Gaya	Bajirganj	H. S. Wazirganj	15 Months								X	X			Handover	
237	MS-154 -2	Magadh	Gaya	Konch	G. H. S. Konch	15 Months								X	X			Handover	
238	MS-154 -3	Magadh	Gaya	Paraiya	A. H. S. Paraiya	15 Months												Handover	
239	MS-118 -2	Darbhanga	Madhubani	Kaluaahi	High School, Narar	15 Months								X	X				
240	MS-18 -1	Munger	Munger	Dharhara	Govt. Basic School, Ghatwari	15 Months												Handover	

SL. NO.	GROUP NO.	DIVISION	DISTRICT	BLOCK	NAME OF SCHOOLS	Completion Time as per agreement	PHYSICAL STATUS												REMARKS
							LAY OUT	FOU ND ATI ON	PL	Ground Floor		First Floor		Second Floor		FINIS HING	COMPL ETE		
										LL	RL	LL	RL	LL	RL				
241	MS-16 -1	Patna West	Buxar	Rajpur	H. S. Rajpur	15 Months								X	X			Handover	
242	MS-177 -2	Magadh	Nawada	Roh	Inter School, Roh	15 Months												Handover	
243	MS-116 -1	Darbhang	Madhubani	Babubarahi	J. N. H. S. Babubarhi	15 Months												Handover	
244	MS-116 -2	Darbhang	Madhubani	Pandaual	Govt. Basic School, Maukarampur	15 Months												Handover	
245	MS-146 -3	Patna West	Rohtas	Dawat	R.P.S. H.S.Kabai, Dawath	15 Months												Handover	
246	MS-146 -1	Patna West	Rohtas	Bikram Ganj	Govt. Basic School, Kabhai	15 Months												Handover	
247	MS-154 -1	Magadh	Gaya	Tikari	Govt. Basic School, Bhawanpur	15 Months													
248	MS-116 -3	Darbhang	Madhubani	Rajnagar	Govt. Basic School, Nakati	15 Months												Handover	
249	MS-1 -2	Koshi	Saharsa	Sonbarsa	Govt. Basic School Sohath	15 Months												Handover	
250	MS-147 -1	Patna West	Rohtas	Kochas	H.S. Kochas	15 Months												Handover	
251	MS-153 -1	Magadh	Gaya	Manpur	H. S. Rasalpur	15 Months								X	X			G+1, Handover	
252	MS-153 -2	Magadh	Gaya	Bodhgaya	H. S. Bodhgaya	15 Months								X	X			G+1	
253	MS-118 -1	Darbhang	Madhubani	Jaynagar	High School, Jainagar	15 Months						X	X	X	X				
254	MS-113-2	Darbhang	Madhubani	Bisti	Govt. Basic School, Simari	15 Months													
255	MS-113-1	Darbhang	Madhubani	Basopatti	Govt. Basic School, Sukhasi	15 Months													
256	MS-1-1	Koshi	Saharsa	Sonbarsa	High School Sonbarsha	15 Months													
257	MS-189 -1	Tirhut West	West Champaran	Piparasi	Govt. Basic School, Manjhariya	15 Months								X	X			Handover	
258	MS-153 -3	Magadh	Gaya	Belaganj	A.H.S. Belaganj	15 Months								X	X			G+1	

SL. NO.	GROUP NO.	DIVISION	DISTRICT	BLOCK	NAME OF SCHOOLS	Completion Time as per agreement	PHYSICAL STATUS												REMARKS
							LAY OUT	FOU ND ATI ON	PL	Ground Floor		First Floor		Second Floor		FINIS HING	COMPL ETE		
										LL	RL	LL	RL	LL	RL				
259	MS-164 -3	Koshi	Supual	Chhatapur	S. S. H. S, Sukhpur, Surpatganj	15 Months													
260	MS-164 -1	Koshi	Supual	Raghopur	L. S. H. S, Simrahi Bazar, Raghopur	15 Months													
261	MS-160-1	Magadh	Gaya	Chandouti	H. S. Chandaouti	15 Months								X	X				
262	MS-25-3	Magadh	Aurangabad	Kutumba	Govt. Basic School, Rampur Parsa	15 Months						X	X	X	X				
263	MS-121 -2	Tirhut East	Sitamarhi	Choraut	S.L.N.S H. S. Chorout	15 Months												Handover	
264	MS-135 -2	Patna East	Bhojpur	Bihiya	(+2) H. S. Bihia	15 Months								X	X			Handover	
265	MS-156 -2	Magadh	Gaya	Mohanpur	H. S. Mohanpur	15 Months								X	X				
266	MS-108-2	Patna West	Buxar	Simri	(+2) H. S. Simri	15 Months								X	X			G+1,	
267	MS-156 -1	Magadh	Gaya	Dobhi	Govt. Basic School, Bajaura	15 Months								X	X				
268	MS-183 -1	Magadh	Aurangabad	Dev	Govt. Basic School, Vishnupur	15 Months											1	Slow construction work reason asked for rescind vide letter no. 603/2021 date 20-12-2021	
269	MS-14 -1	Patna East	Bhojpur	Piro	Govt. Basic School, Rajaiya	15 Months						1						For balance work LOA issued 3199 date 12.4.2021	
270	MS-14 -2	Patna East	Bhojpur	Tarari	H. S. Barkagaon	15 Months						1						For balance work LOA issued 3200 date 13.4.2021	
271	MS-108-1	Patna West	Buxar	Brampur	(+2) B. N. H. S, Brahampur	15 Months								X	X		1	Partial flooring,PHED and miscellenous work are remaining.	
272	MS-108 -3	Patna West	Buxar	Kesath	(+2) H. S. Kesath	15 Months								X	X		1	External Plaster work is completed.	

SL. NO.	GROUP NO.	DIVISION	DISTRICT	BLOCK	NAME OF SCHOOLS	Completion Time as per agreement	PHYSICAL STATUS											REMARKS	
							LAY OUT	FOU ND ATI ON	PL	Ground Floor		First Floor		Second Floor		FINIS HING	COMPL ETE		
										LL	RL	LL	RL	LL	RL				
273	MS-127 -1	Tirhut West	East Champaran	Aadapur	Govt. Basic School, Bhawanati	15 Months											1		Rescind letter send to H.Q. by letter no- BSEIDC/TW/EE/2021/757 dt- 24.12.2021 To be Rescind
274	MS-127 -2	Tirhut West	East Champaran	Ghorasahan	Govt. Basic School, Bhelwa Circle	15 Months											1		Rescind letter send to H.Q. by letter no- BSEIDC/TW/EE/2021/757 dt- 24.12.2021
275	MS-127 -3	Tirhut West	East Champaran	Dhaka	H. S. Dhaka	15 Months											1		Rescind letter send to H.Q. by letter no- BSEIDC/TW/EE/2021/757 dt- 24.12.2021 To be Rescind
276	MS-128 -1	Tirhut West	East Champaran	Phenhara	H. S. Phenhara	15 Months											1		Rescined vide letter no. BSEIDC/Tirhut West/EE /2021/692 Dt. 2.12.2021
277	MS-128 -2	Tirhut West	East Champaran	Chiraiya	M.S. H. S, Chiraiya	15 Months											1		Rescined vide letter no. BSEIDC/Tirhut West/EE /2021/692 Dt. 2.12.2021
278	MS-128 -3	Tirhut West	East Champaran	Patahi	H. S. Patahi	15 Months											1		Rescined vide letter no. BSEIDC/Tirhut West/EE /2021/692 Dt. 2.12.2021
279	MS-158 -1	Magadh	Gaya	Amas	H. S. Amas	15 Months									X	X	1		For balance work LOA issued vide letter no. 1031 date 03-02-2022
280	MS-158 -2	Magadh	Gaya	Guruaa	H. S. Bharaundha	15 Months					1								For balance work LOA issued vide letter no. 1031 date 03-02-2022
281	MS-26 -1	Magadh	Jehanabad	Makhdumpur	Govt. Basic School, Meera Bigha	15 Months											1		For balance work LOA issued 4225 date 19.8.2020. Agreement done

SL. NO.	GROUP NO.	DIVISION	DISTRICT	BLOCK	NAME OF SCHOOLS	Completion Time as per agreement	PHYSICAL STATUS											REMARKS		
							LAY OUT	FOUN DATION	PL	Ground Floor		First Floor		Second Floor		FINIS HING	COMPL ETE			
										LL	RL	LL	RL	LL	RL					
282	MS-26 -2	Magadh	Jehanabad	Hulasganj	Govt. Basic School, Dogra	15 Months											1		For balance work LOA issued 4226 date 19.8.2020. Agreement in process	
283	MS-114 -1	Darbhanga	Madhubani	Harlakhi	Govt. Basic School, Hisar	15 Months												1		BSEIDC/TECH/1897/ 979/2016-1897 date 06-03-2020
284	MS-114 -2	Darbhanga	Madhubani	Madhwapur	Govt. Basic School, Rema	15 Months												1		BSEIDC/TECH/1897/ 979/2016-1897 date 06-03-2020
285	MS-181 -1	Magadh	Nawada	Meskaur	Inter School, Meskaur	15 Months								1						पत्रांक -602/2021, दिनांक -20/12/2021 को एकरानामा विखंडित करने हेतु अनुशंसा की गयी है
286	MS-120-1	Tirhut East	Sitamarhi	Reega	T.R.N.H.S, Sahbajpur Kharsan	15 Months						1								Rescind by CE VIDE LETTER NO. BSEIDC/TECH/289/2019 (VOL-I)- 9111, DT. 20.12.2021 To be send Final Measurement
287	MS-120-2	Tirhut East	Sitamarhi	Parsauni	Govt. Basic School, Raghobpur Bhakhari	15 Months								1						Rescind by CE VIDE LETTER NO. BSEIDC/TECH/289/2019 (VOL-I)- 9111, DT. 20.12.2021 To be send Final Measurement
288	MS-121 -1	Tirhut East	Sitamarhi	Nanpur	Govt. Basic School, Janipur	15 Months												1		(Work Stop) Debared By Letter No: BSEIDC/TECH/979/2016 (VOL-03)/-5303 Date-16.08.2021
289	MS-122 -1	Tirhut East	Sitamarhi	Bajpatti	S.R.P.N. H. S, Bajpatti	15 Months						1								Rescind by CE VIDE LETTER NO. BSEIDC/TECH/289/2019 (VOL-I)- 9110, DT. 20.12.2021 To be send Final Measurement

SL. NO.	GROUP NO.	DIVISION	DISTRICT	BLOCK	NAME OF SCHOOLS	Completion Time as per agreement	PHYSICAL STATUS											REMARKS
							LAY OUT	FOU ND ATI ON	PL	Ground Floor		First Floor		Second Floor		FINIS HING	COMPL ETE	
										LL	RL	LL	RL	LL	RL			
290	MS-122 -2	Tirhut East	Sitamarhi	Mejarganj	J.B. H. S, Majorganj	15 Months								1				Rescind By letter no.- BSEIDC/TECH/135(Part II)/2019- 6866 Date-06.10.2021)
291	MS-195-1	Saran	Siwan	Nautan	H. S. Nawatan	15 Months											1	Debared vide letter no. 1294 date 01-03-2021. Recommendation to rescind
292	MS-30 -1	Tirhut East	Vaishali	Jandaha	R. B. S. Loma	15 Months								1				Rescind By Letter No: BSEIDC/EE/TIRHUT EAST/2021-531 Date-30.12.2021, & 491 Date- 13.12.2021
293	MS-30 -2	Tirhut East	Vaishali	Patepur	Govt. Basic School Bardiha	15 Months								1				Rescind By Letter No: BSEIDC/EE/TIRHUT EAST/2021-531 Date-30.12.2021, & 491 Date- 13.12.2021
294	MS-30 -3	Tirhut East	Vaishali	Hajipur	Govt. Basic School Jagdishpur	15 Months											1	Rescind By Letter No: BSEIDC/EE/TIRHUT EAST/2021-531 Date-30.12.2021, & 491 Date- 13.12.2021
295	MS-30 -4	Tirhut East	Vaishali	Mahua	M.S Singhara	15 Months						1						Work Stop, Constructed in H.S Singhara Campus As Sufficient Land Not in M.S Singhara.
296	MS-190-2	Tirhut West	West Champaran	Mainatand	R. S. H. S. Rampurwa	15 Months											1	

SL. NO.	GROUP NO.	DIVISION	DISTRICT	BLOCK	NAME OF SCHOOLS	Completion Time as per agreement	PHYSICAL STATUS											REMARKS
							LAY OUT	FOU ND ATI ON	PL	Ground Floor		First Floor		Second Floor		FINIS HING	COMPL ETE	
										LL	RL	LL	RL	LL	RL			
297	MS-190-1	Tirhut West	West Champaran	Gaunaha	Govt. Basic School, Bhithakha	15 Months												LOA Issued. Name of school to be change (Bhhitharwa instead of Bhithakha). Drop
298	MS-152 -1	Magadh	Arwal	Kurtha	H. S. Kurtha	15 Months	D-LINKED VIDE LETTER NO. BMSP/9/मिडिओ-13/2010-949 Dtd. 12/10/2015											Not Started.
299	MS-152 -2	Magadh	Arwal	Sonbhadra vanshi	H. S. Khatangi	15 Months												Not Started.
300	MS-25-2	Magadh	Aurangabad	Navi Nagar	H. S. Nabinagar	15 Months												Not Started.
301	MS-183 -2	Magadh	Aurangabad	Rafiganj	R.B.R. H. S. Rafiganj	15 Months												Not Started
302	MS-135 -1	Patna East	Bhojpur	Barhara	Govt. Basic School, Barhara	15 Months												Not started. School not locate
303	MS-136 -2	Patna East	Bhojpur	Udwant Nagar	H. S. Udwant Nagar	15 Months												Land dispute
304	MS-107-2	Patna West	Buxar	Chausa	Govt. Basic School, Saraiya	15 Months												School not locate
305	MS-198 -2	Darbhanga	Darbhanga	Kiratpur	H. S. Rasiyari	15 Months												Land not available (required land 293'x250' available land 25'x15')
306	MS-203 -1	Darbhanga	Darbhanga	Kusheshwar Sthan purwi	S. K. H. S. Kusheshwar Asthan	15 Months												Not started
307	MS-203 -2	Darbhanga	Darbhanga	Kusheshwar Sthan	G.P.H.S. Bhahar	15 Months												Not started
308	MS-203 -3	Darbhanga	Darbhanga	Biraul	Onkar H. S. Supaul Bazar	15 Months												Not started
309	MS-24 -3	Magadh	Gaya	Sherghati	P.T.T.C. Sherghati	15 Months												Land not given by H.M.
310	MS-155 -1	Magadh	Gaya	Tamnkuppa	Govt. Basic School, Makhdumpur	15 Months												Not Started
311	MS-155 -2	Magadh	Gaya	Guraru	B. S. H. S. Esmailpur	15 Months												Not Started
312	MS-156 -3	Magadh	Gaya	Barachhati	Govt. Basic School, Pataluka	15 Months												Not Started.

SL. NO.	GROUP NO.	DIVISION	DISTRICT	BLOCK	NAME OF SCHOOLS	Completion Time as per agreement	PHYSICAL STATUS											REMARKS
							LAY OUT	FOU ND ATI ON	PL	Ground Floor		First Floor		Second Floor		FINIS HING	COMPL ETE	
										LL	RL	LL	RL	LL	RL			
313	MS-157 -1	Magadh	Gaya	Emamganj	Govt. Basic School, Wara	15 Months												Not Started.
314	MS-157 -2	Magadh	Gaya	Dumariya	J. H. S. Dumariya	15 Months												Not Started.
315	MS-158 -3	Magadh	Gaya	Mohda	Govt. Basic School, Jatian	15 Months												Not Started. (Land given by H.M. Dated - 15.06.15)
316	MS-175-2	Munger	Jamui	Jhajha	M. G. S. H. S, Jhajha	15 Months												Land not available. Dropped
317	MS-37 -1	Purnea	Katihar	Kotha	Govt. Basic School, Gorawari	15 Months												land litigation . Final bill submitted (Group No.: 37-1,37-2 &37-3)
318	MS-37 -2	Purnea	Katihar	Katihar	P.T.T.C Musapur	15 Months												land litigation
319	MS-170-2	Purnea	Katihar	Aajam Nagar	R.K. H. S, Azam Ngr	15 Months												Land problem. (villagers claiming the land as raiyati after layout)
320	MS-172 -1	Purnea	Katihar	Dandkhora	SadaNand H. S, Dumaria	15 Months												Retender
321	MS-176-2	Munger	Khagaria	Manasi	Gandhi H. S, Mansi	15 Months												Land not available. Dropped
322	MS-115 -1	Darbhanga	Madhubani	Jhanjharpur	Kejriwal H. S, Jhanjharpur	15 Months												Land Dispute
323	MS-115 -3	Darbhanga	Madhubani	Madhepur	High School, Madhepur	15 Months												Land Dispute
324	MS-139 -1	Patna East	Nalanda	Silaw	Gandhi h.s.Silaw	15 Months												Not Started
325	MS-139 -2	Patna East	Nalanda	Rajgir	R.D.H.S. Rajgir	15 Months												Not Started
326	MS-141-1	Patna East	Nalanda	Nagar Nousa	H.S. Nagarnousa	15 Months												Land problem water logged 8'-0" deep land
327	MS-177 -3	Magadh	Nawada	Nardiganj	Govt. Basic School, Nadariganj	15 Months												Land not available
328	MS-178 -1	Magadh	Nawada	Barisliganj	Govt. Basic School, Dariyapur	15 Months												Land not available
329	MS-12 -1	Patna East	Patna	Masaurhi	H. S. Masaurhi	15 Months												Not Started
330	MS-12 -2	Patna East	Patna	Punpun	H. S. Punpun	15 Months												Not Started

SL. NO.	GROUP NO.	DIVISION	DISTRICT	BLOCK	NAME OF SCHOOLS	Completion Time as per agreement	PHYSICAL STATUS											REMARKS
							LAY OUT	FOU ND ATI ON	PL	Ground Floor		First Floor		Second Floor		FINIS HING	COMPL ETE	
										LL	RL	LL	RL	LL	RL			
331	MS-12 -3	Patna East	Patna	Paliganj	H. S. Chandhosh	15 Months												Not Started
332	MS-101 -1	Patna East	Patna	Maner	M. Y. H. S. Gorakhatola	15 Months												Land not Available Site changed proposal goes to BMSP.
333	MS-104 -1	Patna East	Patna	Daniyawa	Rajkiyakrit H. S. Daniyawa	15 Months												Land not available
334	MS-35 -1	Purnea	Purnea	Dhamdaha	Govt. Basic School Purandaha	15 Months												Not Started, aggrement not done
335	MS-35 -2	Purnea	Purnea	Barhara kothi	Govt. Basic School Diwrawanar	15 Months												Not Started, aggrement not done
336	MS-35 -3	Purnea	Purnea	Banmankhi	Govt. Basic School Dheema	15 Months												Not Started, aggrement not done
337	MS-15 -1	Patna West	Rohtas	Sasaram	H. S.Takia	15 Months												Land Dispute
338	MS-191 -1	Saran	Saran	Amnaur	Govt. Basic School, Mandroli	15 Months												Not started. Retender
339	MS-191 -2	Saran	Saran	Parsa	H. S. Parsa	15 Months												Not started. Retender
340	MS-191 -3	Saran	Saran	Madhaur	Govt. Basic School, Agahara	15 Months												Not started. Retender
341	MS-192-1	Saran	Saran	Ekma	Govt. Basic School, Rasulpur	15 Months												Not started. EMD Refund
342	MS-34-1	Tirhut West	Sheohar	Tariyani	H. S. Taiyari	15 Months												Land not available
343	MS-120-3	Tirhut East	Sitamarhi	Belsand	Govt. Basic School, Machi Bhandari	15 Months												Not Started. Tree on Land
344	MS-121 -3	Tirhut East	Sitamarhi	Sursand	Saryu H. S. Sursand	15 Months												Land Dispute. Field
345	MS-122 -3	Tirhut East	Sitamarhi	Parihar	S. G. H. S. Parihar	15 Months												Local dispute.
346	MS-109 -3	Tirhut East	Vaishali	Bidupur	Govt. Basic School, Chechar	15 Months												Land Dispute. Old building on Land & Insufficient Land
347	MS-112 -2	Tirhut East	Vaishali	Desari	S.G.B.B.A.S. H. S. Bhatauliya	15 Months												L P Mandir on land Old Building to be Dismantle

SL. NO.	GROUP NO.	DIVISION	DISTRICT	BLOCK	NAME OF SCHOOLS	Completion Time as per agreement	PHYSICAL STATUS												REMARKS
							LAY OUT	FOU ND ATI ON	PL	Ground Floor		First Floor		Second Floor		FINIS HING	COMPL ETE		
										LL	RL	LL	RL	LL	RL				
348	MS-185 -1	Tirhut West	West Champaran	Bairiya	H. S. Bathna	15 Months													Not Started
349	MS-185 -2	Tirhut West	West Champaran	Thakhara	G.M. H. S. Thakaraha	15 Months													Not Started
350	MS-185 -3	Tirhut West	West Champaran	Bhithaha	H. S. Ajaynagar Rerha	15 Months													Not Started
351	MS-186 -1	Tirhut West	West Champaran	Nautan	Janta H. S. Telua	15 Months													Land not available
352	MS-186 -2	Tirhut West	West Champaran	Betiah	B.H.S.S, Bettiah	15 Months													Land not available
353	MS-188 -2	Tirhut West	West Champaran	Lauriya	A.H. H. S. Bagahi	15 Months													Land not available
Total Number of MS (2009-10)					98		0	0	0	0	3	0	2	0	0	3	78		
Total Number of MS (2010-11)					255		0	0	0	0	3	0	3	0	0	15	189	255	
TOTAL					353		0	0	0	0	6	0	5	0	0	18	267		